

Genesis Solar Energy Project Eastern Riverside County, California

Genesis Solar, LLC

Monthly Compliance Report #23 September 2012

**(COC COMPLIANCE-6)
09-AFC-8**

Contents

	Page
AQ-SC1: Air Quality Construction Mitigation Manager	5
AQ-SC3: Construction Fugitive Dust Control; AQCMM Monthly Reporting	5
AQ-SC4: Dust Plume Response Requirement	6
AQ-SC5: Diesel Engine Emissions - Monitoring and Reporting	6
BIO-2: Designated Biologist	7
BIO-4: Biological Monitors	7
BIO-7: Biological Resource Mitigation Implementation and Monitoring Plan.....	7
BIO-8: Impact Avoidance and Minimization Measures	7
BIO-9: Desert Tortoise Clearance Surveys and Fencing	7
BIO-11: Desert Tortoise Compliance Verification.....	7
BIO-17: Kit Fox Impact Avoidance, Minimization, and Compensation Measures	8
BIO-18: Burrowing Owl Impact Avoidance, Minimization, and Compensation Measures	8
BIO-19: Special-Status Plant Impact Avoidance, Minimization and Compensation	8
BIO-22: Mitigation for Impacts to State Waters.....	8
BIO-6, CUL-7, and PAL-4: Worker Environmental Awareness Program (WEAP)	8
CUL-8: Construction Monitoring Program.....	8
CUL-13: Flag and Avoid	9
SOIL&WATER-1: Drainage Erosion and Sedimentation Control Plan	9
TRANS-2: Vehicle Weight Limits	9
TRANS-3: Public ROW Encroachment	9
TRANS-4: Hazmat Transport Permits/Licenses	9
WASTE-6: Hazardous Waste Generator Identification Number	9

WORKER SAFETY-3: Construction Safety Supervisor - Staff Assignment.....	9
GEN-2: PRS Facility Design Submittals to CBO and CPM.....	10
GEN-3: CBO Payments.....	10
GEN-6: Special Inspector(s) - Staff Assignment.....	10
GEN-7: Facility Design Discrepancy Documentation.....	10
GEN-8: As-builts, CBO Notification of Completion and Compliance.....	10
CIVIL-1: CBO Submittals- Drainage and Grading, Statement of Submittal.....	10
CIVIL-3: CBO Inspection of 2007 CBC Compliance.....	10
CIVIL-4: Final Grading Plans - CBO Submittal	11
STRUC- 1: CBO Submittals - Major Structure or Facility Design Component, Statement of Submittal	11
STRUC-3: CBO Submittal - Design Changes, Revised Drawings, Specifications, Calculations.....	11
STRUC-4: 2007 CBC Compliance for Toxic or Hazardous Materials.....	11
MECH-1: CBO Submittal - Plan Piping and Plumbing System, Final Design Specifications and Calculations	11
MECH-2: CBO and Cal-OSHA Submittal - Pressure Vessel	11
ELEC-1: CBO Submittal - Electrical Equipment and Systems	11
PAL-5: PRS Monitoring and Stop Work Authority	11
TSE-1: CBO and CPM Submittal - Schedule of Design Submittals	12
TSE-4: CBO Submittal – Power Plant Switchyard, Outlet Line and Termination Design Plans.....	12
COMPLIANCE-5 - Compliance Matrix.....	12
COMPLIANCE-6 – Permits and/or filings	12
Appendix A	1
Equipment List	
Appendix B	1

Biological Reports

Appendix C 1

WEAP Training

Appendix D 1

Schedule of Facility Design Submittals; Master Drawings and Master Specifications

Appendix E 1

Cultural Monitor Reports

Appendix F 1

Safety Reports and Incidents

Appendix G 1

Miscellaneous Documents (Water Usage Log, Submittals, and Correspondence)

Appendix H 1

Cul-9

The Genesis Solar Energy Project received authorization to construct from the California Energy Commission (CEC) on September 29, 2010 and the US Bureau of Land Management (BLM) on November 4, 2010. In accordance with the California Energy Commission's (CEC) Condition of Certification (COC) number COMPLIANCE-6, please see the following report that summarizes compliance with CEC and BLM's requirements for pre-construction and construction activities for the month of September, 2012.

During the month of September, 2012, Project activities included:

- Continued New Employee site specific Safety Training and Worker's Environmental Awareness Training.
- Trap channel installation continued
- Installation of the raw water tank commenced
- Slab for the demin tank was completed, and tank erecting began in Unit 2
- Caisson drilling moved to Unit 2, block 10
- Installation and testing of all underground pipe continued
- Permanent Fence installation is 75% complete.
- Continued SCA/SCE installation in Unit 2

All questions or concerns regarding the contents of this report should be directed to Jennifer Gavaldon at: 951-634-2395 or email Jennifer.Gavaldon@nexteraenergy.com

Completed Compliance Activities. During the reporting period, the following documents were submitted to the CEC CPM for review and approval.

Date	To	Condition	Subject
09/18/2012	CEC	COM-06	August Monthly Compliance Report

Required Documents Submitted With This Report. The Final Decision sets forth specific conditions, many of which include reporting requirements that must be addressed in the project's MCR. The following paragraphs describe the compliance activities that were completed during the reporting period:

Air Quality issues: In accordance with Condition of Certification AQ-SC1 an authorized Air Quality Construction Mitigation Manager (AQCMM) has been assigned to this project. As per AQ-SC2 an Air Quality Construction Mitigation Plan (AQCMP) has been submitted and approved by the California Energy Commission (CEC).

AQ-SC1: Air Quality Construction Mitigation Manager

Requirement: AQ-SC1 (AQCMM): As required by the Condition of Certification, the Air Quality Construction Mitigation Manager is responsible for directing and documenting compliance with the construction-related air quality conditions of certification at the project site and linear facilities. Additional monitors will be assigned as needed to cover times when there are multiple tasks occurring simultaneously that require oversight, extended hours of construction, or when the AQCMM is unavailable.

No new applications were submitted in September 2012.

AQ-SC3: Construction Fugitive Dust Control; AQCMM Monthly Reporting

Requirement: Minimal fugitive dust was generated by construction activities due to the effectiveness of the best management practices (BMPs) dust control measures and cool weather conditions. Water trucks were used as necessary to effectively mitigate fugitive dust during the construction activities.

A copy of the water log is included in Appendix G.

Under the direction of the AQCMM and as per the AQCMP the following measures have been taken to maintain compliance:

- All workers have been instructed in fugitive dust prevention as part of their Workers Environmental Awareness Program training.
- Fugitive dust control mitigation measures continue to be a topic at contractor tailboard meetings once a week or more, depending upon weather conditions. During the month of September, no wind activity affected production or cause a slowdown of work.

- No vehicle shall exceed 10 mile per hour on unpaved areas within the construction site, with the exception that vehicles may travel up to 25 miles per hour on stabilized unpaved roads as long as such speeds do not create visible dust emissions.
- Speed limit signs are posted at the lay-down areas and along the access roads for the full length of the project. Dusk and dawn speed limit signs annotating the 35 mph limit continue to be a discussion with contractors to remind them of the reduction in speed during the dusk and dawn hours. 45 mph is posted during the day and 35 mph posted for the night hours. The times are based upon the published civil twilight hours.
- As per AQ-SC3 all soil piles have been treated with water and/or tackifier to reduce dust plumes during windy conditions.
- All roads have had water applied to them regularly to reduce dust plumes from moving vehicles.
- Areas where dirt roads intersect asphalt roads have had a 20' X 50' rock pad installed to reduce tracking onto the road.
- A track out, on the entrance to the public road, has been installed to reduce any track out.
- All diesel-powered equipment over 50 HP has been required to use ultra-low sulfur diesel and have been maintained in proper operating condition.
- No diesel equipment has been allowed to idle in excess of 5 minutes.

AQ-SC4: Dust Plume Response Requirement

Requirement: Submit information on dust plume observations, response, and list of equipment onsite.

As per AQ-SC4 a policy of fugitive dust monitoring has been put into place. In addition to the AQCM, two biological monitors have been made Air Quality Construction Mitigation Manager Delegates. They have been given the authority to shut down work temporarily to inform the operators if they are creating excessive fugitive dust and to suggest ways to prevent further excessive fugitive dust generation. They are further instructed to inform the AQCM of all such stoppages, and to follow up with further communications as to the measures the contractor has taken. If no measures are taken, they are to inform the AQCM who will then shut the crew down. All slowdowns or work stoppages due to air quality concerns are recorded below, along with response taken to ameliorate Air Quality concerns.

No work stoppages or delays, due to wind, occurred during the month of September.

AQ-SC5: Diesel Engine Emissions - Monitoring and Reporting

Requirement: The AQCM conducted an audit of all equipment on site to ensure California Air Resources Board compliance tags were properly affixed and fire extinguishers were onboard. Any deficiencies found were corrected. All diesel-powered equipment over 50 HP has been

required to use ultra-low sulfur diesel and have been maintained in proper operating condition. A list of heavy equipment present on site during the month of September, are provided in Appendix A. The equipment complies with the California Tier III standards for equipment above 50 hp.

See Appendix A

BIO-2: Designated Biologist

Requirement: Provide copies of all written reports and summaries that document biological resources compliance activities.

See Appendix B.

BIO-4: Biological Monitors

Requirement: Submit copies of all written reports and summaries that document biological resources compliance activities, including those conducted by Biological Monitors.

See Appendix B.

BIO-7: Biological Resource Mitigation Implementation and Monitoring Plan

And

BIO-8: Impact Avoidance and Minimization Measures

Requirement: Submit compliance documentation for implementation of BRMIMP measures.

See Appendix B

BIO-9: Desert Tortoise Clearance Surveys and Fencing

Requirement: Submit compliance documentation for all survey and fencing activity.

See Appendix B

.

BIO-11: Desert Tortoise Compliance Verification

Requirement: Submit results of Monthly Compliance Inspections to CPM, BLM, USFWS, and CDFG.

See Appendix B.

BIO-13: Monthly Raven Observation

The monthly raven observations recorded in September are included in the DB's Monthly Report. Raven count is performed on a monthly basis.

Included in Appendix B

BIO-15: Pre-Construction Nest Surveys and Avoidance Measures

See Appendix B.

BIO-17: Kit Fox Impact Avoidance, Minimization, and Compensation Measures

Desert Kit Fox den monitoring will be performed by the DB and the BM.

See Appendix B

BIO-18: Burrowing Owl Impact Avoidance, Minimization, and Compensation Measures

Requirement: Submit burrowing owl mitigation compliance documentation.

See Appendix B.

BIO-19: Special-Status Plant Impact Avoidance, Minimization and Compensation

Requirement: Submit compliance documentation of special-status plant avoidance and minimization measures.

See Appendix B

BIO-22: Mitigation for Impacts to State Waters

Requirement: Submit status of work in Waters of the State.

No rain events have resulted in flow of any channel during the month of September. Erosion control devices (silt fence, straw waddles, etc) are stock piled on site and will be installed as needed

BIO-6, CUL-7, and PAL-4: Worker Environmental Awareness Program (WEAP)

Requirement: Submit the past Month of training records.

During September, the total number of personnel who received the Construction Worker Environmental Awareness Training was 136. The number of personnel who have received the training to date is 2536. Copies of the WEAP training sign-in sheets for the monthly reporting period are included in Appendix C.

CUL-8: Construction Monitoring Program

Requirement: Submit report of any noncompliance.

No issues in the month of September.

Requirement: Submit a summary report of construction-related monitoring and any new DPR 523A forms.

All other ground disturbing activities on site were observed by our resident Cultural Resources Monitor and Native American Monitors. **(Submitted separately under confidential cover)**

CUL-13: Flag and Avoid

Requirement: Submit compliance documentation regarding flagging inspections.

Exclusion zones associated with cultural resource locations have been re-flagged as necessary and are inspected regularly for integrity.

SOIL&WATER-1: Drainage Erosion and Sedimentation Control Plan

Requirement: Submit documentation regarding compliance with DESCP.

Repair and completion of all channels continue.

TRANS-2: Vehicle Weight Limits

Requirement: Report permits received from Caltrans and/or County for overweight or oversized vehicles and any other necessary transportation permits.

2 oversized/weight permits were received for the month of September.

See Appendix G

TRANS-3: Public ROW Encroachment

Requirement: Report encroachment permits received from Caltrans and/or County.

Flour received the 30% design comments. Flour will meet with CalTrans in October to review the comments.

TRANS-4: Hazmat Transport Permits/Licenses

Requirement: Report hazardous material transport permits received.

Earliest delivery anticipated fall 2012.

WASTE-6: Hazardous Waste Generator Identification Number

Requirement: Submit identification number following receipt or a new number or modification of an existing number.

GSEP EPA ID was received in MAY 2012 and submitted in the MAY 2012 MCR.

WORKER SAFETY-3: Construction Safety Supervisor - Staff Assignment

Requirement: Submit compliance documentation and inspection approvals.

There were 3 first aid and 1 recordable injury from a previous first aid incident in which the status of the injury changed in September.

The details are included in the Safety Summary which can be found under Appendix F

Weekly bulletins are enclosed in Appendix F.

GEN-2: PRS Facility Design Submittals to CBO and CPM

Requirement: Include updated schedule of facility design submittals, and master drawing and master specifications.

The approved and reviewed drawings, designs and specifications are attached in Appendix D

GEN-3: CBO Payments

Requirement: Submit a copy of the CBO receipt of payment to the CPM indicating that applicable fees have been paid.

1 invoice for \$ \$207,891.33 was paid to the CBO, during the month of September.

GEN-6: Special Inspector(s) - Staff Assignment

Requirement: Submit a copy of CBO approval of the qualifications of all special inspectors.

No Inspectors were approved in the month of September.

See Appendix D

GEN-7: Facility Design Discrepancy Documentation

Requirement: Submit a copy of CBO approval of any corrective action taken to resolve a discrepancy.

No discrepancies reported this month.

GEN-8: As-builts, CBO Notification of Completion and Compliance

Requirement: Submit a copy of statement of work completed.

See Appendix D

CIVIL-1: CBO Submittals- Drainage and Grading, Statement of Submittal

Requirement: Submit a copy of CBO approval.

See Appendix D

CIVIL-3: CBO Inspection of 2007 CBC Compliance

Requirement: Submit list of non-conformance reports (NCR).

See Appendix D

CIVIL-4: Final Grading Plans - CBO Submittal

Requirement: Submit a copy of CBO approval of grading plans.

See Appendix D

STRUC- 1: CBO Submittals - Major Structure or Facility Design Component, Statement of Submittal

Requirement: Submit a copy of a statement from CBO that structural plans, specifications, and calculations have been approved and comply with engineering LORS.

See Appendix D

STRUC-3: CBO Submittal - Design Changes, Revised Drawings, Specifications, Calculations

Requirement: Submit notification that the CBO has approved the revised plans.

See Appendix D

STRUC-4: 2007 CBC Compliance for Toxic or Hazardous Materials

Requirement: Submit copies of the CBO approvals of plan checks.

See Appendix D

MECH-1: CBO Submittal - Plan Piping and Plumbing System, Final Design Specifications and Calculations

Requirement: Submit a copy of transmittal letter to CBO.

See Appendix D

MECH-2: CBO and Cal-OSHA Submittal - Pressure Vessel

Requirement: Submit a copy of CBO inspection approvals.

See Appendix D

ELEC-1: CBO Submittal - Electrical Equipment and Systems

Requirement: Submit:

1. Receipt or delay of major electrical equipment;
2. Testing or energization of major electrical equipment; and
3. A signed statement by the registered electrical engineer certifying that the proposed final design plans and specifications conform to requirements set forth in the Energy Commission decision.

No Permanent Electrical activities have taken place in the month of August.

PAL-5: PRS Monitoring and Stop Work Authority

Requirement: Submit a summary of paleontological monitoring activities and finds.

See Appendix E

TSE-1: CBO and CPM Submittal - Schedule of Design Submittals

Requirement: Submit schedule updates.

See Appendix D

TSE-4: CBO Submittal – Power Plant Switchyard, Outlet Line and Termination Design Plans

Requirement: Submit a copy of the transmittal letter of final design plans.

No activities have taken place.

Requirement: Include in the monthly compliance report: a) receipt or delay of major electrical equipment; b) testing or energization of major electrical equipment; and c) the number of electrical drawings approved, submitted for approval, and still to be submitted.

No delay submissions have taken place this month

COMPLIANCE-5 - Compliance Matrix

Requirement: Submit a compliance matrix along with each monthly report.

The Compliance Matrix is enclosed

COMPLIANCE-6 – Monthly Compliance Report

Requirement: Provide: a listing of any filings submitted to, or permits issued by, other governmental agencies during the month.

See Appendix G

COMPLIANCE-13 – Post Certification Amendments

An approval for a petition to re-route the gen-tie line, re-route a natural gas line, construction for a dedicated station adjacent to the Colorado River Substation, and for amended air quality are included in Appendix G

Compliance Matrix

#	Agency	Pre-con	Const	ops	COC	Title	Description	Responsibility	COC Verification	Internal Due Date	Date Final Due	Date Submitted to Agency	Agency Status	Documentation On Hand Y/N	Internal Comments	Operational On-going Cost
1	CEC	x			AQ-SC1	Air Quality Construction Mitigation Manager (AQCOMM) - staff assignment	Assign Air Quality Construction Mitigation Manager	ECM	> 30d pt gd		17-Dec-10	11/16/2010 1/13/11	Approved 12/2/2010		Jessica Auch	
2	CEC		x		AQ-SC1	Air Quality Construction Mitigation Manager (AQCOMM) - staff assignment	AQCOMM remain onsite to monitor construction activities	ECM	Ongoing						Jessica Auch	
3	CEC	x			AQ-SC2	Air Quality Construction Mitigation Plan (AQCMP)	Prepare Air Quality Construction Mitigation Plan (AQCMP)	ECM	> 30d pt gd		17-Dec-10	23-Nov-10	Approved 12/2/2010			
5	CEC		x		AQ-SC3	Construction Fugitive Dust Control; AQCOMM monthly reporting -	AQCOMM to submit compliance documentation to the CPM in each Monthly Compliance Report.	ECM	Monthly							
6	CEC		x		AQ-SC3	Construction Fugitive Dust Control; AQCOMM monthly reporting -	Implement Dust Control BMPs	ECM			17-Jan-11					
6	CEC		x		AQ-SC3	Construction Fugitive Dust Control; AQCOMM monthly reporting -	Stabilize all disturbed areas after construction activities.	ECM	Construction Completion		1-Jul-14					
7	CEC		x		AQ-SC4	Dust Plume Response Requirement	Implement Dust Plume Response Requirement	ECM			17-Jan-11					
7	CEC		x		AQ-SC4	Dust Plume Response Requirement	Submit information on dust plume observations, response, and list of equipment onsite in Monthly Report.	ECM	Monthly		Monthly	Ongoing				
8	CEC		x		AQ-SC4	Dust Plume Response Requirement	Monitor all construction activities for visible dust plumes. If plumes observed, implement mitigation as specified.	ECM	Ongoing							
9	CEC		x		AQ-SC5	Diesel engine emissions - monitoring and reporting	Implement Diesel-Fueled Engine Control	ECM	Monthly		17-Jan-11	MCR Monthly			Should be verified monthly by checking registrations.	
9	CEC		x		AQ-SC5	Diesel engine emissions - monitoring and reporting	Submit compliance documentation in Monthly Compliance Report.	ECM	Monthly		Monthly	Ongoing				
10	CEC		x		AQ-SC5	Diesel engine emissions - monitoring and reporting	AQCOMM to inspect and tag all diesel-fueled engines Diesel engines and tier standards - see full text. Do not idle diesel equipment for more than 5 mins.(see full text for exceptions)	ECM	Ongoing		Monthly	Ongoing				
11	CEC			x	AQ-SC6	Fleet Plan for operations vehicles	Update Fleet Plan every other year. Submit the Fleet Plan with Annual Report.	Operations	Bi-Annually		Annual				What is the aniversary date?	
12	CEC		x	x	AQ-SC6	Fleet Plan for operations vehicles	Submit to the CPM a Fleet Plan for vehicles dedicated to mirror washing and maintenance activities.	NEE	> 30d pt operation		31-Mar-13				To meet California On road emission standards	
13	CEC		x		AQ-SC7	Dust Control Plan - Construction	Submit Operations Dust Control Plan.	Operations	> 30d pt operation		31-Mar-13					
14	CEC			x	AQ-SC7	Dust Control Plan - Operations	Implement all requirements of the Operations Dust Control Plan	Operations	Ongoing		Aug					
15	CEC		x	x	AQ-SC7	Dust Control Plan - Operations	Submit report identifying locations of all speed limit signs, and a copy of the training manual.	Operations	< 60d after start of operation		1-Aug-12					
16	CEC	x	x	x	AQ-SC8	Air permit submittals	Submit all modified or revised ATC/PTO documents and all federal air permits.	Fluor	< 15d of receipt						Jenny Field sent the last renewal, changed address to site address.	
17	CEC	x	x	x	AQ-SC8	Air permit submittals	Submit copies of District issued Authority to Construct & Permit to Operate Documents.	Fluor	< 5d from date of submittal or receipt			12-Dec-10	Approved 1/17/11			
18	CEC			x	AQ-1	Equipment Operation, Application Requirements - NG boilers	Operate NG boilers in compliance with all data and specifications submitted with application.	Operations	Ongoing							
19	CEC			x	AQ-2	Equipment fuel Use, Manufacturer Specifications - NG boilers	Fuel equipment only with NG. Operate and maintain in accordance with manufacturer recommendations.	Operations	Ongoing							
20	CEC			X	AQ-3	Emissions limits, reporting - NG boilers	Emissions shall not exceed the following hourly emission limits (see full text)	Operations	Ongoing							
21	CEC			x	AQ-3	Emissions limits, reporting - NG boilers	Submit emissions compliance documentation in Annual Compliance Report.	Operations	Annually							
22	CEC			x	AQ-4	Maintenance and Operations Log - NG boilers	Maintain an operations log on-site and current for a minimum of five (5) years.	Operations	Ongoing, 5 yrs							
23	CEC			x	AQ-4	Maintenance and Operations Log - NG boilers	Make the site available to the District, ARB, and the Energy Commission for inspection of records.	Operations	Ongoing							
24	CEC			x	AQ-6	Initial MDAQMD Compliance Test - NG boilers	Submit test results within 180 days of initial start up.	Operations	< 180d after initial start up		28-Oct-13					
25	CEC		x		AQ-6	Initial MDAQMD Compliance Test - NG boilers	Notify agencies within fifteen working days before the initial MDAQMD compliance test.	Operations	< 15d prior to test							
26	CEC			x	AQ-7	Annual MDAQMD Compliance Test - NG boilers	Perform annual MDAQMD compliance tests.	Operations	Annually							
27	CEC			x	AQ-7	Annual MDAQMD Compliance Test - NG boilers	Submit results report to the District no later than six weeks prior to the expiration date of this permit.	Operations	< 6w pt expiration of permit							
					AQ-8		See AQ-9									
28	CEC			x	AQ-9	HTF Ullage/Exp. Tanks - HTF storage	Ullage tanks - This system shall store only HTF.	Operations	Ongoing							

#	Agency	Pre-con	Const	ops	COC	Title	Description	Responsibility	COC Verification	Internal Due Date	Date Final Due	Date Submitted to Agency	Agency Status	Documentation On Hand Y/N	Internal Comments	Operational On-going Cost
29	CEC			x	AQ-10	HTF Ullage/Exp. Tanks - Carbon absorbtion system	Monitor VOC output, sample weekly. Calibrate FID on day of use. Maintain log of weekly sampling results and keep log onsite. Provide sampling log to District upon request.	Operations	Weekly		1-May-13					
30	CEC			x	AQ-10	HTF Ullage/Exp. Tanks - Carbon absorbtion system	Operate ullage tanks system with the carbon adsorption system. <i>[VOC and Benzene emissions cap, see full text]</i>	Operations	Ongoing							
31	CEC			x	AQ-10	HTF Ullage/Exp. Tanks - Carbon absorbtion system	Submit compliance documentation in Annual Compliance Report.	Operations	Annually							
32	CEC			x	AQ-10	HTF Ullage/Exp. Tanks - Carbon absorbtion system	Submit a yearly summary report of all VOC emissions.	Operations	Jan-31 Annually							
33	CEC		x		AQ-10	HTF Ullage/Exp. Tanks - Carbon absorbtion system	Submit a monitoring and change-out plan for the system.	Fluor	pt initial start up	6/2012 submitted	1-Aug-12				Sener specs, Matt McCord	
34	CEC			x	AQ-10	HTF Ullage/Exp. Tanks - Carbon absorbtion system	Submit initial test results within 180 days after startup.	Fluor	< 180d after initial start up		28-Oct-13					
35	CEC		x		AQ-11	HTF Ullage/Exp. Tanks - Inspection, Maintenance and Monitoring Plan	Submit an HTF Ullage/Exp. Tanks vent release Inspection, Maintenance and Monitoring Plan.	Fluor	> 30d pt taking delivery of the HTF		13-Dec-12					
36	CEC		x		AQ-12	HTF Ullage/Exp. Tanks- Inspection, Maintenance and Monitoring Plan	Establish an HTF Piping and Exp Tank Inspection and Maintenance Program. Provide documentation to District staff upon request.	Fluor	> 30d pt taking delivery of the HTF		13-Dec-12					
37	CEC			x	AQ-12	HTF Ullage/Exp. Tanks- Inspection, Maintenance and Monitoring Plan	Make the site available to the District, ARB, and the Energy Commission for inspection of records.	Operations	Ongoing		Continuous					
38	CEC		x		AQ-12	HTF Ullage/Exp. Tanks- Inspection, Maintenance and Monitoring Plan	Submit to CPM an HTF Ullage/Exp. Tanks - Inspection, Maintenance and Monitoring Plan for review.	Fluor	> 30d pt taking delivery of the HTF		13-Dec-12					
39	CEC			x	AQ-12	HTF Ullage/Exp. Tanks- Inspection, Maintenance and Monitoring Plan	Submit volume of HTF removed and added in Annual Report.	Operations	Annually							
40	CEC		x		AQ-13	HTF Ullage/Exp. Tanks - Compliance Testing Plan and Reporting	Submit a report of test results to the District.	Fluor	< 45d after test							
41	CEC		x		AQ-13	HTF Ullage/Exp. Tanks - Compliance Testing Plan and Reporting	Notify District prior to testing.	Fluor	10d prior to test							
42	CEC		x		AQ-13	HTF Ullage/Exp. Tanks - Compliance Testing Plan and Reporting	Provide a written test plan for District review and approval.	Fluor	30d prior to test							
43	CEC			x	AQ-13	HTF Ullage/Exp. Tanks - Compliance Testing Plan and Reporting	Submit to the District a compliance test protocol.	Operations	< 60d after initial start up		29-Jun-13					
44	CEC			x	AQ-14	HTF Ullage/Exp. Tanks - Initial MDAQMD Compliance Testing and Reporting	Perform initial compliance tests in accordance with the MDAQMD Compliance Test Procedural Manual. Submit test report.	Operations	< 180d after initial start up		28-Oct-13					
45	CEC			x	AQ-15	HTF Ullage/Exp. Tanks - Annual MDAQMD Compliance Testing and Reporting	Make the site available to the District, ARB, and the Energy Commission for inspection of records.	Operations	Ongoing							
46	CEC			x	AQ-15	HTF Ullage/Exp. Tanks - Annual MDAQMD Compliance Testing and Reporting	Perform annual compliance tests in accordance with the MDAQMD Compliance Test Procedural Manual.	Operations	Annually							
47	CEC			x	AQ-15	HTF Ullage/Exp. Tanks - Annual MDAQMD Compliance Testing and Reporting	Submit test results and report to the District no later than six weeks prior to the expiration date of this permit.	Operations	< 6w pt expiration of permit							
48	CEC			x	AQ-15	HTF Ullage/Exp. Tanks - Annual MDAQMD Compliance Testing and Reporting	Retain all annual test records for 5 yrs.	Operations	Ongoing, 5 yrs							
49	CEC			x	AQ-16	HTF Ullage/Exp. Tanks - Emission rate caps	Include Ullage/tank emission rate caps compliance documentation in Annual Report.	Operations	Annually							
50	CEC			x	AQ-16	HTF Ullage/Exp. Tanks - Emission rate caps	Maintain emission rates below specified volumes.	Operations	Ongoing							
51	CEC		x	x	AQ-17	HTF Ullage/Exp. Tanks - Regulated Substances	Submit a Compliance Plan of the toxic or hazardous substances if current non-criteria substances in the HTF become regulated as toxic or hazardous substances.	Fluor / Operations	Ongoing							
52	CEC			x	AQ-18	Equipment Operation, Application Requirements - Cooling Towers	Operate cooling towers in compliance with all data and specifications submitted in application.	Operations	Ongoing							
53	CEC			x	AQ-19	Equipment Operation Manufacturer Specifications - Cooling Towers	Operate cooling towers in compliance with all manufacturer specifications.	Operations	Ongoing							
54	CEC			x	AQ-20	Drift Eliminator Monitoring and Reporting - Cooling Towers	Comply with drift rate emissions cap (<i>see full text</i>).	Operations	Ongoing							
55	CEC		x		AQ-20	Drift Eliminator Monitoring and Reporting - Cooling Towers	Submit manufacturer guarantee data for the drift eliminator.	Fluor	> 30d pt cooling tower operation		31-Mar-13					

#	Agency	Pre-con	Const	ops	COC	Title	Description	Responsibility	COC Verification	Internal Due Date	Date Final Due	Date Submitted to Agency	Agency Status	Documentation On Hand Y/N	Internal Comments	Operational On-going Cost
56	CEC			x	AQ-20	Drift Eliminator Monitoring and Reporting - Cooling Towers	Submit compliance documentation on operating emission rates with Annual Report.	Operations	Annually							
57	CEC		x		AQ-22	Water Testing Protocol - Cooling Tower	Submit a test and emissions calculation protocol.	Fluor	> 30d pt testing							
58	CEC			x	AQ-23	Operating Time Restrictions - Cooling Towers	Submit compliance documentation with Annual Report.	Operations	Annually	Prior to commissioning						
59	CEC			x	AQ-23	Operating Time Restrictions - Cooling Towers	Do not operated for more than 3,200 hours per rolling twelve month period and more than 15 hours per calendar day.	Operations	Ongoing	Prior to commissioning						
60	CEC			x	AQ-24	Maintenance and Operation Log - Cooling Tower	Maintain operations log onsite for 5 years.	Operations	Ongoing	Prior to commissioning to continue for 5 years						
61	CEC			x	AQ-24	Maintenance and Operation Log - Cooling Tower	Make site available for inspection of records and equipment by representatives of the District, ARB, and the Energy Commission.	Operations	Ongoing							
62	CEC			x	AQ-25	Drift Eliminator Maintenance Procedures	Make available compliance documentation for inspection by representatives of the District, ARB, and the Energy Commission	Operations	Ongoing							
63	CEC			x	AQ-26	Equipment Operation Manufacturer Specifications - 341HP generators	Operate generators in compliance with all manufacturer specifications.	Operations	Ongoing							
64	CEC			x	AQ-27	Fuel Restrictions - 341 HP generators	Use only ultra-low sulfur diesel fuel. Retain fuel purchase records.	Operations	Ongoing							
65	CEC		x		AQ-28	Elapsed Operating Time Meter - 341 HP generators	Install a non-resettable hour meter on the unit to indicate elapsed engine operating time. Submit to District and CPM the specifications of the hour meter.	Fluor	> 30d pt installation							
66	CEC			x	AQ-29	Operating Time Restrictions - 341 HP generators	Use limited to emergency power. Operate no more than 50hr/yr for testing and maintenance.	Operations	Ongoing							
67	CEC			x	AQ-30	Operations and Maintenance log - 341 HP generators	Maintain a operations log for a minimum of two years.	Operations	Ongoing 2 yrs after start of operations							
68	CEC			x	AQ-30	Operations and Maintenance log - 341 HP generators	Make records available to the District for three years.	Operations	Ongoing 3 yrs after start of operations							
69	CEC			x	AQ-30	Operations and Maintenance log - 341 HP generators	Submit compliance documentation in Annual Report.	Operations	Annually							
70	CEC			x	AQ-30	Operations and Maintenance log - 341 HP generators	Make site and records available for inspection by representatives of the District, ARB, and the Energy Commission.	Operations	Ongoing							
71	CEC			x	AQ-31	Voluntary Power Outage Use - 341 HP generators	Do not use generators during a voluntary power outage or reduction.	Operations	Ongoing							
72	CEC			x	AQ-32	Involuntary Power Outage Use - 341 HP generators	Operate generators <30 minutes pt ordered outage. Shut down immediately after advised that the outage is no longer imminent or in effect.	Operations	Ongoing							
73	CEC			x	AQ-33	ATCM Compliance - 341 HP generators	Operate and maintain equipment in accordance with ATCM for Stationary Compression Ignition Engines.	Operations	Ongoing							
74	CEC		x		AQ-34	NSPS Compliance -341 HP generators	Submit the engine specifications regarding NSPS and ARB ATCM emission limit requirements.	Fluor	> 30d pt purchase		30-Jun-11				purchase schedule assumed June, (TP)	
75	CEC			x	AQ-34	NSPS Compliance -341 HP generators	Operate and maintain equipment in compliance with requirements of the NSPS for Stationary Compression Ignition Internal Combustion Engines.	Operations	Ongoing							
76	CEC		x	x	AQ-35	Equipment Specification Compliance - 315 HP fire pump engines	Install, operate and maintain equipment in accordance with manufacture recommendations and with all data and specifications submitted with permit application.	Fluor / Operations	Ongoing							
77	CEC			x	AQ-36	Fuel Restrictions - 315 HP fire pump engines	Use only ultra-low sulfur diesel fuel for equipment.	Operations	Ongoing							
78	CEC		x		AQ-37	Elapsed Operating Time Meter - 315 HP fire pump engines	Install a non-resettable hour meter on this unit to indicate elapsed engine operating time. Provide the District and the CPM the specification of the hour timer.	Fluor	> 30d pt installation							
79	CEC			x	AQ-38	Operating time restrinctions - 315 HP fire pump engines	Limit use for emergency power. Operate < 50hrs/yr for testing.	Operations	Ongoing							

#	Agency	Pre-con	Const	ops	COC	Title	Description	Responsibility	COC Verification	Internal Due Date	Date Final Due	Date Submitted to Agency	Agency Status	Documentation On Hand Y/N	Internal Comments	Operational On-going Cost
80	CEC			x	AQ-39	Operations and Maintenance log - 315 HP fire pump engines	Maintain an operations log for this unit current and on-site, for three years.	Operations	3 yrs after start of operations		1-May-13					
81	CEC			x	AQ-39	Operations and Maintenance log - 315 HP fire pump engines	Submit compliance documentation in Annual Report.	Operations	Annually							
82	CEC			x	AQ-40	ATCM Compliance - 315 HP fire pump engines	Operate and maintain equipment in accordance with ATCM for Stationary Compression Ignition Engines.	Operations	Ongoing							
83	CEC			x	AQ-41	NSPS Compliance - 315 HP fire pump engines	Operate and maintain equipment in compliance with requirements of the NSPS for Stationary Compression Ignition Internal Combustion Engines.	Operations	Ongoing							
84	CEC		x		AQ-41	NSPS Compliance - 315 HP fire pump engines	Submit the engine specifications demonstrating compliance with NSPS and ARB ATCM emission limit requirements.	Fluor	> 30d pt purchase		30-Jun-11				purchase schedule assumed June, (TP)	
85	CEC		x	x	AQ-42	Gas tank and pump - toll free number	Post the required toll-free number on the equipment.	Fluor / Operations	Ongoing							
86	CEC			x	AQ-43	Gas tank and pump - inspection and maintenance records	Maintain an inspection, repair and maintenance log onsite for at least two years.	Operations	2 yrs after start of operations		1-May-13					
88	CEC		x	x	AQ-44	Gas tank and pump - piping or vapor recovery modifications	Submit any modification to the piping or control fitting of the vapor recovery system for review and approval.	Fluor / Operations	Ongoing							
89	CEC		x	x	AQ-45	Gas tank and pump - Vapor vent piping	Equip the vapor vent pipes with Husky 5885 pressure relief valves or as otherwise allowed by EO.	Fluor	Ongoing							
90	CEC			x	AQ-46	Gas tank and pump - initial and annual testing	Perform pressure, leak and liquid removal tests annually. Document test data on a Form similar to EO VR-401-A Form 1	Operations	< 60d after construction completion		29-Aug-14					
91	CEC			x	AQ-46	Gas tank and pump - initial and annual testing	Submit results of pressure checks.	Operations	< 30d after test							
92	CEC			x	AQ-46	Gas tank and pump - initial and annual testing	Perform pressure, leak and liquid removal tests within 60 days of construction completion. Document test data on a Form similar to EO VR-401-A Form 1	Fluor	Annually							
93	CEC			x	AQ-46	Gas tank and pump - initial and annual testing	Make test results available to CPM upon request.	Operations	Ongoing							
94	CEC		x		AQ-46	Gas tank and pump - initial and annual testing	Notify District pt testing. (initial and annual)	Fluor	> 10d prior to test							
95	CEC			x	AQ-46	Gas tank and pump - initial and annual testing	Submit passing test reports to District.	Operations	< 6w pt expiration of permit							
96	CEC		x	x	AQ-47	Gas tank and pump - aboveground tank and vapor recovery system compliance	Install and maintain aboveground storage tank and vapor recovery system in compliance with California Health and Safety Code.	Fluor / Operations	Ongoing							
97	CEC			x	AQ-48	Gas tank and pumps - certified technician	Maintenance and repair of system components shall be performed by OPW Certified Technicians.	Operations	Ongoing							
98	CEC			x	AQ-49	Gas tank and pumps - maintenance intervals	Maintenance Intervals shall be conducted by an OPW trained technician annually.	Operations	Annually							
100	CEC			x	AQ-51	Gas tank and pumps - EVR phase I and II	Maintain, and operate EVR Phase I in compliance with CARB Executive Order VR-401-A, and Phase II vapor recovery in accordance with G-70-116-F.	Operations	Ongoing							
101	CEC	x			BIO-1	Designated Biologist - staff assignment	Assign Designated Biologist	AECOM/Thomas	> 30d pt gd		17-Dec-10	9/27/2010 2/18/11	Approved 11/30/10			
102	CEC		x		BIO-2	Designated Biologist - responsibilities	Include documentation of biological resource compliance in the Monthly Compliance Reports.	AECOM/Thomas	Monthly		Monthly					
103	CEC			x	BIO-2	Designated Biologist - responsibilities	Des Bio to submit bio compliance documentation through operations, unless approved by the CPM.	AECOM/Thomas	Annually							
104	CEC	x	x		BIO-2	Designated Biologist - responsibilities	Des Bio Pre-con: Consult on the preparation of the BRMIMP; Oversee survey efforts for sensitive bio resources; Mark sensitive biological resource areas and inspect regularly;	AECOM/Thomas			n/a	n/a	n/a			
105	CEC			x	BIO-2	Designated Biologist - responsibilities	Submit BRMIMP compliance summary reports in Annual Compliance Report.	AECOM/Thomas	Ongoing							

#	Agency	Pre-con	Const	ops	COC	Title	Description	Responsibility	COC Verification	Internal Due Date	Date Final Due	Date Submitted to Agency	Agency Status	Documentation On Hand Y/N	Internal Comments	Operational On-going Cost
105	CEC		x		BIO-2	Designated Biologist - responsibilities	Des Bio Const: Advise Construction and Operation Managers on bio resources and COCs; Train Bio Monitors on BRMIMP WEAP	AECOM/Thomas	Ongoing							
106	CEC	x			BIO-3	Biological Monitors - Staff assignment	Assign Bio Monitors and submit training verification	AECOM/Thomas	> 30d pt gd		17-Dec-10	10-Dec-10	Approved (various dates)			
107	CEC		x		BIO-3	Biological Monitors - Staff assignment	Submit information on additional bio monitors, if needed	AECOM/Thomas	> 10d pt monitoring activity							
108	CEC			x	BIO-4	Biological Monitors - responsibilities	Employ a Bio Mon during operations if any action could affect a sensitive bio resource.	AECOM/Thomas	Ongoing							
109	CEC		x		BIO-4	Biological Monitors - responsibilities	Assist with surveys and in monitoring of site mobilization activities.	AECOM/Thomas	pt construction		Ongoing					
110	CEC		x		BIO-4	Biological Monitors - responsibilities	Include BIO-4 compliance documentation in Monthly Compliance Report.	AECOM/Thomas	Monthly		Monthly					
111	CEC		x		BIO-4	Biological Monitors - responsibilities	Bio Mons assist DB with surveys and monitoring disturbance activities.	AECOM/Thomas	Ongoing							
112	CEC		x	x	BIO-5	Designated Biologist and Biological Monitor Authority	Des Bio to notify agencies if there a stop work order.	AECOM/Thomas	Ongoing							
113	CEC	x			BIO-6	Worker Environmental Awareness Program (WEAP)	Prepare and Submit WEAP (including trainer resume)	AECOM/Thomas	> 30d pt gd		17-Dec-10	3-Dec-10	Comments received 12/08/10			
114	CEC			x	BIO-6	Worker Environmental Awareness Program (WEAP)	Conduct training annually for perm. Employees and within one week of arrival for new staff.	Operations	Annually							
115	CEC		x		BIO-6	Worker Environmental Awareness Program (WEAP)	Submit training records in the Monthly Compliance Report.	Flour	Monthly							
116	CEC		x	x	BIO-6	Worker Environmental Awareness Program (WEAP)	Conduct WEAP training to all onsite personnel within one week of arrival. Employees must sign a completion form and display a hardhat sticker. Keep all training forms on site.	Fluor	Ongoing							
117	CEC	x			BIO-6	Worker Environmental Awareness Program (WEAP)	Submit Final WEAP.	Tetra Tech	> 10d pt gd		6-Jan-11	1/4/2011 1/14/11	Approved 1/14/11			
118	CEC			x	BIO-6	Worker Environmental Awareness Program (WEAP)	Keep signed training forms on site for >6m after start of operations and 6m after staff dismissal.	Operations	> 6m Operations		1-May-13					
119	CEC	x	x		BIO-7	Biological Resources Mitigation Implementation and Monitoring Plan	Submit the revised or supplemented BRMIMP.	Tetra Tech	< 10d of receipt of addl permits	Complete						
120	CEC	x			BIO-7	Biological Resources Mitigation Implementation and Monitoring Plan	Submit Draft BRMIMP	Tetra Tech	> 30d pt site mobilization	Complete	17-Dec-10	23-Nov-10	comments received 12/21/10			
121	CEC	x		x	BIO-7	Biological Resources Mitigation Implementation and Monitoring Plan	Conduct Aerial Surveys and submit pre-const. photos for review	Holt Group	after construction completion		2-Jan-11	10-Jan-11	pending			
122	CEC			x	BIO-7	Biological Resources Mitigation Implementation and Monitoring Plan	Construction disturbance verification - submit post-construction aerial images of the project site .	Holt Group	< 90d after construction completion	Upon completion	28-Sep-14					
123	CEC	x	x		BIO-7	Biological Resources Mitigation Implementation and Monitoring Plan	Submit any outstanding permits within 5 days of receipt and revise BRMIMP accordingly.	AE Com	< 5d of receipt							
124	CEC	x	x		BIO-7	Biological Resources Mitigation Implementation and Monitoring Plan	Include BIO-7 compliance documentation in Monthly Compliance Report.	ECM	Monthly							
126	CEC	x			BIO-7	Biological Resources Mitigation Implementation and Monitoring Plan	Submit final BRMIMP.	Tetra Tech	> 7d pt gd	Complete	9-Jan-11	1/5/2011 1/11/11	Approved 1/12/11			
127	CEC		x	x	BIO-7	Biological Resources Mitigation Implementation and Monitoring Plan	Submit to the CPM a Construction Termination Report.	Tetra Tech	< 30d after construction completion	Complete	30-Jul-14					
128		x	x		BIO-8	Impact Avoidance and Minimization Measures	If an active bird nest is detected, submit Nesting Bird Monitoring and Management Plan	Designated Biologist	< 7d pt noisy construction in nesting habitat	On going	10-Jan-11	1/25/2011 2/25/11	3/14/2011			
128	CEC		x		BIO-8	Impact Avoidance and Minimization Measures	Speed limit = 25 mph on all dirt roads and 45 mph on all paved roads.	Designated Biologist	Ongoing	Complete and throughout project						
128	CEC		x		BIO-8	Impact Avoidance and Minimization Measures	Signs - Post speed limit signs at entrances and wildlife signs at potential crossing areas.	Designated Biologist	Ongoing	Complete					TOMMY will talk to peggy about where wildlife signs need to go.	
128	CEC		x		BIO-8	Impact Avoidance and Minimization Measures	Water - prevent puddles from forming. Bio Monitor must patrol areas watered outside fence to ensure no puddles form.	Designated Biologist	Ongoing							
128	CEC		x		BIO-8	Impact Avoidance and Minimization Measures	Use non-toxic soil bonding and weighting agents on unpaved surfaces.	Genesis Project management/ECM	Ongoing							

#	Agency	Pre-con	Const	ops	COC	Title	Description	Responsibility	COC Verification	Internal Due Date	Date Final Due	Date Submitted to Agency	Agency Status	Documentation On Hand Y/N	Internal Comments	Operational On-going Cost
128	CEC		x		BIO-8	Impact Avoidance and Minimization Measures	Flag Project boundary in consultation with Des Bio and confine all disturbance and vehicles to within boundary. - PHASE II	Fluor	pt construction	Complete	25-Apr-11	completed	completed			
128	CEC	x			BIO-8	Impact Avoidance and Minimization Measures	Flag Project boundary in consultation with Des Bio and confine all disturbance and vehicles to within boundary. - PHASE I	Fluor	pt construction	Complete	10-Jan-11	completed	completed			
129	CEC				BIO-8	Impact Avoidance and Minimization Measures	Include BIO-8 compliance documentation in Annual Compliance Report.	ECM	Annually							
130	CEC		x		BIO-8	Impact Avoidance and Minimization Measures	Include BIO-8 compliance documentation in Monthly Compliance Report.	ECM	monthly		Monthly					
131	CEC	x	x		BIO-8	Impact Avoidance and Minimization Measures	Design facility lighting to prevent side casting of light towards wildlife habitat.	Fluor		Ongoing						
131	CEC		x		BIO-8	Impact Avoidance and Minimization Measures	Immediately clean up and properly dispose of all hazardous material spills and any contaminated soil.	ECM/Project Management	Ongoing							
132	CEC		x		BIO-8	Impact Avoidance and Minimization Measures	Des. Bio or Bio Monitor must walk immediately ahead of equipment during brushing and grading activities in unfenced habitat.	Designated Biologist	Ongoing							
132	CEC		x		BIO-8	Impact Avoidance and Minimization Measures	Stockpile spoil and topsoil in disturbed areas lacking native vegetation and are not habitat for special-status species.	Designated Biologist	Ongoing							
132	CEC		x		BIO-8	Impact Avoidance and Minimization Measures	Des. Bio must be onsite during disturbance-activities in un-fenced areas.	Designated Biologist	Ongoing							
132	CEC		x		BIO-8	Impact Avoidance and Minimization Measures	Install and maintain facility lighting downward. Use minimum lighting needed, including motion or infrared sensors.	ECM/Project Management	Ongoing							
132	CEC		x		BIO-8	Impact Avoidance and Minimization Measures	Avoid loud construction activities (>65dBA) from February 15 to April 15 in nesting habitat. (See full text for exceptions).	ECM/Designated biologist/Project management	Ongoing							
132	CEC		x		BIO-8	Impact Avoidance and Minimization Measures	Backfill or slope all open trenches outside fenced area at end of day. Inspect open trenches at beginning, throughout and end of day.	Project Management and Designated biologist	Ongoing							
132	CEC		x		BIO-8	Impact Avoidance and Minimization Measures	Cap or elevate (>8" above ground) all pipes greater than 3" diameter and outside fenced area. OR inspect before moving.	ECM/Project Management	Ongoing							
132	CEC		x		BIO-8	Impact Avoidance and Minimization Measures	Remove road-killed animals on Project roads. Contact agencies immediately if animal is a special-status species.	Designated Biologist	Ongoing							
132	CEC		x		BIO-8	Impact Avoidance and Minimization Measures	Service vehicles and equipment in designated areas only. Service/maintenance vehicles must carry a bucket and pads to absorb leaks or spills.	ECM/Project Management	Ongoing							
132	CEC		x		BIO-8	Impact Avoidance and Minimization Measures	Keep all food and trash in self-closing containers and remove from site daily.	ECM/Project Management/Designated Biologist	Ongoing							
132	CEC		x		BIO-8	Impact Avoidance and Minimization Measures	Workers must not feed wildlife or bring pets to the Project site.	Designated Biologist/ECM	Ongoing							
132	CEC		x		BIO-8	Impact Avoidance and Minimization Measures	No firearms or weapons onsite.	ECM through WEAP training	Ongoing							
132	CEC		x		BIO-8	Impact Avoidance and Minimization Measures	Stabilize all disturbed soils and roads (const and oper).	ECM/Project Management/Designated Biologist	Ongoing							
132	CEC		x		BIO-8	Impact Avoidance and Minimization Measures	Install and maintain erosion control measures to prevent sedimentation of "Waters of the State". Sediment and other flow-restricting materials shall be moved to a location where they shall not be washed back into the stream.	ECM	Ongoing							
134	CEC		x		BIO-8	Impact Avoidance and Minimization Measures	If activities btwn Feb15 to Apr15 may result in noise >65 dBA in bird nesting habitat, submit nest survey results (as described in 9a).	Designated Biologist	< 7d before noisy construction							
135	CEC	x	x		BIO-8	Impact Avoidance and Minimization Measures	Locate parking areas, staging and disposal site locations in areas without native vegetation or special-status species habitat.	ECM/Project Management								

#	Agency	Pre-con	Const	ops	COC	Title	Description	Responsibility	COC Verification	Internal Due Date	Date Final Due	Date Submitted to Agency	Agency Status	Documentation On Hand Y/N	Internal Comments	Operational On-going Cost
135	CEC		x		BIO-8	Impact Avoidance and Minimization Measures	Park and store vehicles within exclusion fence. If not possible, check under vehicle for tortoise before moving.	Project management								
135	CEC	x			BIO-8	Impact Avoidance and Minimization Measures	Designated Biologist must monitor ground disturbing activities prior to pre-construction site mobilization.	Designated Biologist	pt site mobilization	complete	16-Jan-11	completed				
136	CEC		x		BIO-9	Desert Tortoise Clearance Surveys and Fencing	Flag and survey the alignments for the permanent perimeter fence and utility rights-of-way fencing <24hrs PT fence construction.	Project management	< 24hrs pt fence construction	In progress						
137	CEC		x		BIO-9	Desert Tortoise Clearance Surveys and Fencing	Submit DT survey reports. Ph I	Tetra Tech	< 30d after survey complete	Complete	17-Feb-11	2/25/2011 3/28/11	Comments received 3/14/11			
137	CEC		x		BIO-9	Desert Tortoise Clearance Surveys and Fencing	Submit DT survey reports. P II	Tetra Tech	< 30d after survey complete	Complete	15-May-11					
138	CEC		x		BIO-9	Desert Tortoise Clearance Surveys and Fencing	Inspect temporary fencing weekly and, where drainages intersect the fencing, during and within 24 hours following major rainfall events. Repair fence immediately. If damage could have allowed tortoise entry, Des Bio must inspect area for animal presence.	Designated Biologist	< 24hr following rain event							
139	CEC		x		BIO-9	Desert Tortoise Clearance Surveys and Fencing	Inspect permanent fencing monthly, during and within 24 hours following all major rainfall events (flow is detectable within the fenced drainage). Repair fence immediately, with permanent repairs completed within 48 hrs.	Designated Biologist	< 48hrs following rain event							
140	CEC		x		BIO-9	Desert Tortoise Clearance Surveys and Fencing	If tortoises were relocated during fence installation, inspect fences at least two times a day for the first 7 days.	Designated biologist	Monthly		Monthly					
141	CEC	x			BIO-9	Desert Tortoise Clearance Surveys and Fencing	Design security gates with minimal ground clearance to deter ingress by tortoises.	Project management								
141	CEC		x		BIO-9	Desert Tortoise Clearance Surveys and Fencing	Clear plant site of Tortoise following construction of permanent fence. Search and collapse all unoccupied burrows. Excavate all occupied burrows. Relocate and monitor in accordance with Translocation Plan.	Tetra Tech	following const of permanent fence		15-Apr-11					
141	CEC	x			BIO-9	Desert Tortoise Clearance Surveys and Fencing	Install exclusion (supervised by Des. Bio or Monitors) fencing PT site clearing and grubbing.	ECM/Project management	pt clearing and grading		18-Jan-11	completed	completed			
142	CEC	x	x		BIO-10	Desert Tortoise Translocation Plan	Submit a Translocation Plan status report following translocation of a DT.	Tetra Tech	< 30d after initiation of relocation	complete						
143	CEC	x			BIO-10	Desert Tortoise Translocation Plan	Submit final version of Desert Tortoise Translocation Plan.	Tetra Tech	< 30d pt site mobilization	complete	17-Dec-10	11/29/10, resubmitted 12/28/10 resub 1/7/11 1/10/11 2/8/11	Approved 1/10/11			
144	CEC		x		BIO-11	Desert Tortoise Compliance Verification	Des Bio must be onsite daily during ground-disturbing construction activities located beyond permanent fencing.	Designated biologist	Ongoing							
145	CEC		x	x	BIO-11	Desert Tortoise Compliance Verification	Provide agencies with reasonable access to the Project site and compensation lands.	NextEra	Ongoing							
146	CEC			x	BIO-11	Desert Tortoise Compliance Verification	Submit a Final Listed Species Mitigation Report.	Tetra Tech	< 45d after initial start up	complete	14-Jun-13					
147	CEC		x		BIO-11	Desert Tortoise Compliance Verification	Des. Bio to conduct compliance inspections at least once per month after grading is completed.	Des. Bio	Monthly		Monthly					
149	CEC	x	x		BIO-11	Desert Tortoise Compliance Verification	DesBio - Notify agencies immediately of any injured or dead listed species. Follow up with written notification within 2 days.	Des. Bio	< 2d of discovery							
150	CEC	x			BIO-11	Desert Tortoise Compliance Verification	Des Bio - Notify the CPM > 14d pt construction ground disturbance. Ph I	Des Bio	> 14d pt gd		2-Jan-11	3-Jan-11	NA			
150	CEC	x			BIO-11	Desert Tortoise Compliance Verification	Des Bio - Notify the CPM > 14d pt construction ground disturbance. Ph II	Tetra Tech	> 14d pt gd	Complete	17-Apr-11					
150	CEC		x		BIO-11	Desert Tortoise Compliance Verification	Notify the CPM immediately of any NCR.	Des Bio	upon discovery							
151	CEC		x		BIO-12	Desert Tortoise Compensatory Mitigation	Submit PAR analysis for compensation lands.	Tetra Tech	< 60d after CPM approval	Complete						

#	Agency	Pre-con	Const	ops	COC	Title	Description	Responsibility	COC Verification	Internal Due Date	Date Final Due	Date Submitted to Agency	Agency Status	Documentation On Hand Y/N	Internal Comments	Operational On-going Cost
152	CEC		x		BIO-12	Desert Tortoise Compensatory Mitigation	Submit an Acquisition Proposal compensation lands.	Tetra Tech	< 12m after start of construction	Complete	12-Jan-12					
153	CEC		x		BIO-12	Desert Tortoise Compensatory Mitigation	Fund activities for Des Tort compensation. Submit verification of funding to CPM.	NextEra	< 60d CPM determining requirements	Complete						
153	CEC		x		BIO-12	Desert Tortoise Compensatory Mitigation	Complete initial protection and improvement activities of mitigation lands. Submit verification to CPM.	Tetra Tech	< 6m CPM determining requirements	Complete						
154	CEC		x		BIO-12	Desert Tortoise Compensatory Mitigation	If delegated to third party, complete acquisition within 18 months of gd activities.	NextEra	< 18m after start of gd	Complete	9-Jul-12					
155	CEC			x	BIO-12	Desert Tortoise Compensatory Mitigation	Provide to agencies a total disturbance acreage, including B/A aerial photography.	Fluor	< 90d after completion of gd	??????	28-Sep-14					
156	CEC		x		BIO-12	Desert Tortoise Compensatory Mitigation	If mitigation is not completed 30d pt gd, post security for funding.	NextEra	> 30d pt gd	N/A	1-Apr-11				look at tricia's table of approvals	
157	CEC	x			BIO-12	Desert Tortoise Compensatory Mitigation	Notify (written) CPM of gd activity commencement.	Tetra Tech	> 30d pt gd	Completed	17-Dec-10	3-Jan-10	NA			
157	CEC	x			BIO-12	Desert Tortoise Compensatory Mitigation	Notify (written) CPM of gd activity commencement. Phase II	Tetra Tech	> 30d pt gd	Complete	2-Apr-11					
158	CEC		x		BIO-12	Desert Tortoise Compensatory Mitigation	Submit a Preliminary Title Report, initial hazardous materials survey report, biological analysis for compensation land.	Tetra Tech		??????						
159	CEC	x	x		BIO-12	Desert Tortoise Compensatory Mitigation	Fund <u>long-term maintenance and management</u> activities of the compensation lands. Submit verification of funding.	NextEra	< 30d after CPM approval	?????						
160	CEC		x		BIO-12	Desert Tortoise Compensatory Mitigation	Acquire and transfer fee title to the compensation lands, a conservation easement over the lands, or both.	Fluor		?????????	1-Nov-11	Complete	Complete			
161	CEC		x		BIO-12	Desert Tortoise Compensatory Mitigation	Alternative to compensation lands, contribute funds to the Renewable Energy Action Team (REAT).	Fluor		Complete	1-Nov-11	Complete	Complete			
162	CEC		x		BIO-12	Desert Tortoise Compensatory Mitigation	Submit a Management Plan for Compensation Lands.	Fluor	< 180d after acquisition	?????????	1-Nov-11	Complete	Complete			
163	CEC			x	BIO-13	Raven Management Plan	Submit a status report of the Raven Management Plan implementation.	AE Com	< 30d after start of operation		30-May-13	Complete	Complete	Raven Management Plan submitted		
164	CEC	x			BIO-13	Raven Management Plan	Submit final Raven Management Plan.	Tetra Tech	> 30d pt construction	Complete	17-Dec-10	12/3/2010 1/4/11 1/8/11 1/10/11 2/8/11 2/15/11	Approved 3/2/11			
165	CEC	x			BIO-13	Raven Management Plan	Post payment to the REAT Account for Regional Raven Management Program. Submit documentation of payment..	NextEra	< 10d pt Project-related gd	Compleate	7-Jan-11	23-Dec-10	NA			
167	CEC			x	BIO-13	Raven Management Plan	Include the status of the Raven Management Plan implementation in Jan 31 report during operations.	Fluor	Jan-31 Annually							
168	CEC		x	x	BIO-13	Raven Management Plan	Implement the approved Raven Management Plan.	Fluor	Ongoing							
169	CEC	x			BIO-14	Weed Management Plan	Submit final Weed Management Plan.	Alice Karl	> 10d pt Project-related gd		6-Jan-11	8/25/2010 resubmitted 1/5/11 1/11/11	Approved 1/10/11			
170	CEC			x	BIO-14	Weed Management Plan	Submit a status report of Weed Management Plan implementation.	Alice Karl	< 30d after start of operation		30-May-13					
171	CEC		x	x	BIO-14	Weed Management Plan	Implement the Weed Management Plan.	Alice Karl	Ongoing							
172	CEC			x	BIO-14	Weed Management Plan	Submit a status report of Weed Management Plan implementation in Jan 31 report during operation.	Alice Karl	Jan-31 Annually							
173	CEC			x	BIO-15	Pre-construction Nest Surveys and Avoidance Measures	Submit summary report of nest buffer zones in Jan 31 report during operations.	Alice Karl	Jan-31 Annually							
174	CEC	x	x		BIO-15	Pre-construction Nest Surveys and Avoidance Measures	If active nests are found, establish buffer and Nesting Bird Monitoring Plan (see BIO-8); map locations and submit report. Des. Bio or Monitor must monitor nest until nestlings fledge.	Des Bio	until fledged		After Feb 1	24-Feb-11	Complete			

#	Agency	Pre-con	Const	ops	COC	Title	Description	Responsibility	COC Verification	Internal Due Date	Date Final Due	Date Submitted to Agency	Agency Status	Documentation On Hand Y/N	Internal Comments	Operational On-going Cost
174	CEC	x	x		BIO-15	Pre-construction Nest Surveys and Avoidance Measures	If active nests are found, establish buffer and Nesting Bird Monitoring Plan (see BIO-8); map locations and submit report. Des. Bio or Monitor must monitor nest until nestlings fledge. PLANT SITE, PHASE II	Des Bio	until fledged		After Feb 1	24-Feb-11	Complete			
175	CEC	x	x		BIO-15	Pre-construction Nest Surveys and Avoidance Measures	Conduct two pre-construction nest surveys. If construction is inactive for > 3 weeks, additional surveys may be required.	Des Bio	< 7d pt construction		1-Feb-11	24-Feb-11	Complete			
176	CEC	x	x		BIO-15	Pre-construction Nest Surveys and Avoidance Measures	Submit letter report of nest survey results.	Des Bio	pt gd		22-Apr-11	24-Feb-11	Complete			
177	CEC		x		BIO-15	Pre-construction Nest Surveys and Avoidance Measures	Avoid construction in buffer zones established for active bird nests as determined and flagged by Des Bio.	Des Bio	until fledged		22-Apr-11	24-Feb-11	Complete			
179	CEC	x			BIO-16	Avian Protection Plan.	Submit a final Avian Protection Plan.	Tetra Tech	> 30d pt construction-related gd	Complete	17-Dec-10	12/6/2010 1/4/11	Approved 1/12/11			
180	CEC		x	x	BIO-16	Avian Protection Plan.	Implement an Avian Protection Plan	Des Bio	Ongoing	Still in action		Submitted Jan 2011.	Submitted Jan 2011.			
181	CEC		x	x	BIO-16	Avian Protection Plan.	Report project-related bird deaths or injuries to agencies.	Des Bio	Ongoing	ongoing						
182	CEC			x	BIO-16	Avian Protection Plan.	Continue quarterly and annual reporting on APP until agencies determine not necessary.	Des Bio	Ongoing, Quarterly and annually	After operation						
183	CEC			x	BIO-16	Avian Protection Plan.	Submit report of study design and results after two years of data collection.	Nextera Energy	< 3yr after start of operation		14-Apr-16					
184	CEC			x	BIO-16	Avian Protection Plan.	Submit quarterly monitoring reports of APP status. Follow up with an annual report (Jan 31).	Nextera Energy	Jan-31 Annually							
185	CEC		x		BIO-17	American Badger and Desert Kit Fox Impact Avoidance & Minimization Measures	Submit a report of badger and kit fox survey results. Ph I	Nextera Energy	< 30d after survey complete		17-Feb-11	2/25/2011 3/28/11	comments received 3/14/11			
185	CEC		x		BIO-17	American Badger and Desert Kit Fox Impact Avoidance & Minimization Measures	Submit a report of badger and kit fox survey results. Ph II	Nextera Energy	< 30d after survey complete		15-May-11					
186	CEC		x		BIO-17	American Badger and Desert Kit Fox Impact Avoidance & Minimization Measures	Perform pre-construction surveys for badger and kit fox dens. Ph II	AECOM	pt construction		15-Mar-11	Ongoing				
187	CEC	x			BIO-18	Burrowing Owl Impact Avoidance, Minimization and Compensation Measures	If an active owl burrow is detected: Notify agencies that a relocation of owls is necessary.	AECOM	> 10d after survey complete		15-Apr-11					
188	CEC			x	BIO-18	Burrowing Owl Impact Avoidance, Minimization and Compensation Measures	Submit results of monitoring and management of compensation lands.	Tetra Tech	Jan-31 Annually for first 5yrs of operations							
190	CEC		x		BIO-18	Burrowing Owl Impact Avoidance, Minimization and Compensation Measures	If an active owl burrow is detected: Provide a land management plan.	AECOM	< 90d after acquisition							
191	CEC		x		BIO-18	Burrowing Owl Impact Avoidance, Minimization and Compensation Measures	Submit verification to agencies that compensation land or easements have been acquired.	AECOM	< 18m after start of construction		9-Jul-12					
192	CEC	x	x		BIO-18	Burrowing Owl Impact Avoidance, Minimization and Compensation Measures	Submit burrowing owl compliance documentation in monthly compliance report.	AECOM	Monthly							
193	CEC		x		BIO-18	Burrowing Owl Impact Avoidance, Minimization and Compensation Measures	If an active owl burrow is detected: Submit acquisition proposal and a PAR analysis.	AECOM	> 90d pt acquisition							
194	CEC	x			BIO-18	Burrowing Owl Impact Avoidance, Minimization and Compensation Measures	Conduct pre-construction surveys for burrowing owls. Ph I	AECOM	< 30d pt construction		16-Jan-11	Completed	Approved report 3/14/11			
194	CEC	x			BIO-18	Burrowing Owl Impact Avoidance, Minimization and Compensation Measures	Conduct pre-construction surveys for burrowing owls. Ph II	AECOM	< 30d pt construction		1-Apr-11					
195	CEC	x	x		BIO-18	Burrowing Owl Impact Avoidance, Minimization and Compensation Measures	If an active owl burrow is detected: Establish Non-Disturbance Buffer Fencing (250 radius). Provide documentation that fence has been installed. Phase I	AECOM	> 10d pt construction-related gd		6-Jan-11	NA				
195	CEC	x	x		BIO-18	Burrowing Owl Impact Avoidance, Minimization and Compensation Measures	If an active owl burrow is detected: Establish Non-Disturbance Buffer Fencing (250 radius). Provide documentation that fence has been installed. Phase II	AECOM	> 10d pt construction-related gd		22-Apr-11					
196	CEC	x	x		BIO-18	Burrowing Owl Impact Avoidance, Minimization and Compensation Measures	If an active owl burrow is detected: Provide land/mitigation compensation security verification.	AECOM	> 30d pt construction-related gd		17-Dec-10	23-Dec-10	NA			

#	Agency	Pre-con	Const	ops	COC	Title	Description	Responsibility	COC Verification	Internal Due Date	Date Final Due	Date Submitted to Agency	Agency Status	Documentation On Hand Y/N	Internal Comments	Operational On-going Cost
197	CEC			x	BIO-18	Burrowing Owl Impact Avoidance, Minimization and Compensation Measures	Submit a Construction Termination Report identifying status of owl mitigation.	AECOM	< 30d Start of Operations		30-May-13					
198	CEC	x			BIO-18	Burrowing Owl Impact Avoidance, Minimization and Compensation Measures	If an active owl burrow is detected: Submit Burrowing Owl Relocation and Mitigation Plan.	AECOM	< 30d after survey complete		17-Dec-10	11/26/2010 resubmitted 1/7/11	Approved 1/11/11			
199	CEC	x			BIO-19	Special-Status Plant Impact Avoidance, Minimization and Compensation	<u>Rare Plant Surveys</u> - Submit drawings and plans with ESAs and Section A Measures.	Thomas Darden	> 30d pt gd		17-Dec-10	3-Jan-11	Approved 1/12/11			
200	CEC		x		BIO-19	Special-Status Plant Impact Avoidance, Minimization and Compensation	If a Distribution Study is implemented as contingency mitigation, complete implementation within 2yrs of start of construction.	Tetra Tech	< 24m after start of construction		5-Jan-13					
200	CEC		x		BIO-19	Special-Status Plant Impact Avoidance, Minimization and Compensation	If a Distribution Study is implemented as contingency mitigation, initiate study within 6 months from the start of construction.	Tetra Tech	< 6m after start of construction		15-Jul-11					
201	CEC	x			BIO-19	Special-Status Plant Impact Avoidance, Minimization and Compensation	If compensatory mitigation is required, post Security for acquisition and enhancement funds.	NextEra	> 30d pt gd		17-Dec-10	NA	NA		No compensatory mitigation required.	
202	CEC	x			BIO-19	Special-Status Plant Impact Avoidance, Minimization and Compensation	Rare Plant Surveys - Submit data, field forms and summary of results.	Tetra Tech	< 2w after survey complete			22-Oct-10	Approved 11/2/2010			
204	CEC		x		BIO-19	Special-Status Plant Impact Avoidance, Minimization and Compensation	Habitat Enhancement: Submit Security adequate for long-term implementation and monitoring of the Habitat Enhancement / Restoration Plan.	Tetra Tech								
205	CEC	x			BIO-19	Special-Status Plant Impact Avoidance, Minimization and Compensation	<u>Rare Plant Surveys</u> - Submit the Final Summer-Fall Botanical Survey Report.	Tetra Tech	> 30d pt gd		17-Dec-10	N/A	NA		N/A - no rare plants were found during fall surveys. Letter to CEC sent on 10/22 satisfied this requirement.	
206	CEC		x		BIO-19	Special-Status Plant Impact Avoidance, Minimization and Compensation	Habitat Enhancement: If proposed, secure approval of a Habitat Enhancement/Restoration Plan.	Tetra Tech	< 6m after start of construction		15-Jul-11					
207	CEC	x			BIO-19	Special-Status Plant Impact Avoidance, Minimization and Compensation	<u>Rare Plant Surveys</u> - Submit draft Special-Status Plant Mitigation Plan.	Tetra Tech	> 30d pt gd		17-Dec-10	N/A	NA		Not required since no rare plants were found during fall surveys	
208	CEC	x	x	x	BIO-19	Special-Status Plant Impact Avoidance, Minimization and Compensation	Notify agencies immediately if a State- or Federal-Listed Species, or BLM Sensitive Species is identified at any time during the life of the Project.	Tetra Tech								
209	CEC		x		BIO-19	Special-Status Plant Impact Avoidance, Minimization and Compensation	<u>Compensatory Mitigation</u> : Deposit the required funds and submit verification of deposit.	NextEra	> 30d after acquisition							
210	CEC		x		BIO-19	Special-Status Plant Impact Avoidance, Minimization and Compensation	<u>Status and Distribution</u> : Post funds for selected mitigation.	NextEra	< 18m after start of gd		9-Jul-12					
211	CEC		x		BIO-19	Special-Status Plant Impact Avoidance, Minimization and Compensation	<u>Compensatory Mitigation</u> : Submit a formal acquisition proposal and draft Management Plan.	Tetra Tech	> 90d pt acquisition							
212	CEC		x		BIO-19	Special-Status Plant Impact Avoidance, Minimization and Compensation	Submit compliance documentation of special-status plant avoidance and minimization measures in the Monthly Compliance Reports.	Tetra Tech	Monthly		Monthly	n/a				
213	CEC		x		BIO-19	Special-Status Plant Impact Avoidance, Minimization and Compensation	Compensatory Mitigation: Complete acquisition and submit verification.	Tetra Tech	< 18 m after start of gd		9-Jul-12					
214	CEC		x		BIO-19	Special-Status Plant Impact Avoidance, Minimization and Compensation	Habitat Enhancement: initiate activities > 12m from the start of construction.	Tetra Tech	< 12m after start of construction		12-Jan-12					
215	CEC		x		BIO-19	Special-Status Plant Impact Avoidance, Minimization and Compensation	<u>Compensatory Mitigation</u> : Submit any agreements with an approved, delegated third party.	Tetra Tech	> 90d pt acquisition							
216	CEC		x		BIO-19	Special-Status Plant Impact Avoidance, Minimization and Compensation	Status and Distribution: If selected, initiate study <6m after gd.	Tetra Tech	< 180d after gd		15-Jul-11					
216	CEC		x		BIO-19	Special-Status Plant Impact Avoidance, Minimization and Compensation	Status and Distribution: If selected, submit draft and final study within 24m and 30m after gd, respectively.	Tetra Tech	< 24m after start of gd		5-Jan-13					
218	CEC		x	x	BIO-19-A	Section A: Special-Status Plant Impact Avoidance, Minimization and Compensation	Select, install and maintain ECDs such that special-status plants are not directly or indirectly affected (seed mixes, hay, runoff).	Fluor	Ongoing							
219	CEC	x			BIO-19-A	Section A: Special-Status Plant Impact Avoidance, Minimization and Compensation	Assign a Designated Botanist.	Tetra Tech	none		none	9/27/2010 2/8/11	Approved 10/15/10			
220	CEC	x			BIO-19-A	Section A: Special-Status Plant Impact Avoidance, Minimization and Compensation	Include Special-Status Plant discussion in the Worker Environmental Awareness Program (WEAP).	Tetra Tech			17-Dec-10	12/3/2010 resubmitted 1/4/11	Approved 1/14/11			
222	CEC	x			BIO-19-A	Section A: Special-Status Plant Impact Avoidance, Minimization and Compensation	Establish and mark boundaries for ESAs PT start of any ground- or vegetation-disturbing activities.	Tetra Tech	pt gd		16-Jan-11	completed	NA			

#	Agency	Pre-con	Const	ops	COC	Title	Description	Responsibility	COC Verification	Internal Due Date	Date Final Due	Date Submitted to Agency	Agency Status	Documentation On Hand Y/N	Internal Comments	Operational On-going Cost
223	CEC		x	x (closure)	BIO-19-A	Section A: Special-Status Plant Impact Avoidance, Minimization and Compensation	Designated Botanist: monitor disturbance activities weekly.	Tetra Tech	Weekly		17-Jan-11	Submitted in monthly report				
224	CEC	x			BIO-19-A	Section A: Special-Status Plant Impact Avoidance, Minimization and Compensation	Incorporate site design modifications to minimize impacts to special-status plants along the Project linears.	Fluor								
225	CEC			x	BIO-19-A	Section A: Special-Status Plant Impact Avoidance, Minimization and Compensation	Des Bio: Protect special-status plant species within 100ft of Project Boundaries during operations.	Darden	Ongoing, this task is in the daily and weekly DB reports. Included in the monthly compliance reports.							
226	CEC		x	x	BIO-19-A	Section A: Special-Status Plant Impact Avoidance, Minimization and Compensation	Maintain a 100-ft buffer around ESAs. (vehicles, wash stations, storage, equipment, etc)	Darden	Ongoing							
227	CEC		x		BIO-19-A	Section A: Special-Status Plant Impact Avoidance, Minimization and Compensation	Protect special-status plants within 100ft of site boundaries from drift of herbicides and stabilizer.	Darden, Karl, and operations	Ongoing, Re-vegetation efforts to begin middle of October.							
230	CEC	x			BIO-19-B	Section B: Special-Status Plant Impact Avoidance, Minimization and Compensation	If a special-status plant is found, record extent of population using GPS. Assess the extent of the species (qualitatively) within one mile of Project boundaries.	Karl, Darden	pt construction		16-Jan-11	NA	NA			
231	CEC	x			BIO-19-B	Section B: Special-Status Plant Impact Avoidance, Minimization and Compensation	Prior to the start of surveys, all crew members must visit reference sites (where available)	Tetra Tech	pt plant survey			completed				
232	CEC	x			BIO-19-C	Section C: Special-Status Plant Impact Avoidance, Minimization and Compensation	Collect seeds from affected Special-Status Plants and arrange for long-term storage prior to construction.	Tetra Tech	pt construction		16-Jan-11	NA	NA			
235	CEC	x			BIO-19-C	Section C: Special-Status Plant Impact Avoidance, Minimization and Compensation	Special-status plants: CNDDB Rank plants -If detected within the Project Disturbance Area, prepare and implement a Mitigation Plan.	Tetra Tech	n/a		n/a	NA	NA		Surveys completed. No rare plants found. COC not applicable.	
236	CEC	x			BIO-20	Sand Dunes / Mojave Fringe-Toed Lizard Mitigation	Post security for acquisitions and enhancement of MFTL habitat.	NextEra	> 30d pt construction-related gd		17-Dec-10	23-Dec-10	1/4/2011			
237	CEC		x		BIO-20	Sand Dunes / Mojave Fringe-Toed Lizard Mitigation	Submit a MFTL Compensation Land Management Plan and associated funding.	Tetra Tech	< 180d after acquisition							
238	CEC			x	BIO-20	Sand Dunes / Mojave Fringe-Toed Lizard Mitigation	Submit final accounting of MFTL habitat disturbed during construction within 90d of construction completion.	Tetra Tech	< 90d after start of operation		29-Jul-13					
239	CEC		x		BIO-20	Sand Dunes / Mojave Fringe-Toed Lizard Mitigation	Submit a formal acquisition proposal and PAR analysis.	Tetra Tech	> 90d pt acquisition							
240	CEC		x		BIO-20	Sand Dunes / Mojave Fringe-Toed Lizard Mitigation	Complete MFTL compensation land acquisition and submit verification.	Tetra Tech	< 18m after start of construction		9-Jul-12					
242	CEC		x		BIO-20	Sand Dunes / Mojave Fringe-Toed Lizard Mitigation	Provide funding for MFTL compensation lands OR deposit funds into NFWF's REAT Account.	NextEra								
243	CEC			x	BIO-21	Evaporation Pond Netting and Monitoring	Report any dead wildlife to Des Bio <24hrs. Des Bio must report to agencies ,48hrs.	Tetra Tech / Operations	< 1d of detection, all dead wildlife has been reported							
244	CEC			x	BIO-21	Evaporation Pond Netting and Monitoring	If no entanglements are detected after 12 months, continue to monitor quarterly.	Tetra Tech	quarterly		Quarterly					
245	CEC			x	BIO-21	Evaporation Pond Netting and Monitoring	Submit quarterly reports to agencies for first year of operation. Thereafter, submit reports annually.	Tetra Tech	quarterly		Quarterly					
246	CEC			x	BIO-21	Evaporation Pond Netting and Monitoring	If after 12 quarterly inspections there are no entanglements, continue biannually (spring, fall).	Tetra Tech	biannually							
247	CEC			x	BIO-21	Evaporation Pond Netting and Monitoring	Submit annual reports no later than January 31 of each year.	Tetra Tech	Jan-31 Annually							
248	CEC			x	BIO-21	Evaporation Pond Netting and Monitoring	Netting cannot touch the water in evap ponds.	Operations	Ongoing							
249	CEC			x	BIO-21	Evaporation Pond Netting and Monitoring	Consult with agency regarding removal of injured wildlife in evap ponds.	Tetra Tech	Ongoing							
250	CEC		x		BIO-21	Evaporation Pond Netting and Monitoring	Install a visual deterrent in addition to the mesh cover.	Fluor								
251	CEC			x	BIO-21	Evaporation Pond Netting and Monitoring	Submit as-built drawings and photos of evap ponds	Fluor	> 30d pt operation		31-Mar-13					

#	Agency	Pre-con	Const	ops	COC	Title	Description	Responsibility	COC Verification	Internal Due Date	Date Final Due	Date Submitted to Agency	Agency Status	Documentation On Hand Y/N	Internal Comments	Operational On-going Cost
252	CEC			x	BIO-21	Evaporation Pond Netting and Monitoring	Des Bio or Monitor must inspect netting monthly during operation.	Tetra Tech	monthly		Monthly					
254	CEC		x		BIO-22	Mitigation for Impacts to State Waters	Submit a draft Management Plan for the drainages on the acquired compensation lands.	Tetra Tech / Fluor	< 180d after acquisition							
256	CEC		x	x	BIO-22	Mitigation for Impacts to State Waters	Provide a copy of Condition of Certification BIO-22 to all on-site personnel (detailing Stop Work Authorities).	Genesis ECM/Operations	Ongoing, part of the WEAP training							
257	CEC	x			BIO-22	Mitigation for Impacts to State Waters	Notify agencies prior to disturbance and completion of work in jurisdictional waters.	Tetra Tech / Fluor	> 5d pt construction-related gd in state waters		10-Jan-11	3-Jan-11	NA			
258	CEC			x	BIO-22	Mitigation for Impacts to State Waters	Include a discussion of work in waters of the state in Annual Compliance Reports.	Genesis EHS	Annually		Annual					
258	CEC		x		BIO-22	Mitigation for Impacts to State Waters	Include a discussion of work in waters of the state in Monthly Compliance Reports.	Genesis ECM	Monthly, a section on the monthly report addresses this issue.		Monthly					
259	CEC			x	BIO-22	Mitigation for Impacts to State Waters	Submit a final accounting of disturbance to jurisdictional waters during construction.	Genesis ECM	< 90d after start of operation		29-Jul-13					
260	CEC		x		BIO-22	Mitigation for Impacts to State Waters	Transfer fee title or submit a conservation easement for compensation lands.	Genesis ECM								
261	CEC	x			BIO-22	Mitigation for Impacts to State Waters	Provide verification of Security 30d pt CR gd.	NextEra	> 30d pt construction-related gd		17-Dec-10	23-Dec-10	1/4/2011			
262	CEC		x	x	BIO-22	Mitigation for Impacts to State Waters	Drainage BMPs: Minimize road building, construction activities and vegetation clearing within ephemeral drainages to the extent feasible. Do not allow water containing mud, silt, or other pollutants from grading, aggregate	Genesis Project management/ECM	Ongoing							
263	CEC	x			BIO-22	Mitigation for Impacts to State Waters	Provide written verification (i.e., through incorporation into the BRMIMP) to the CPM that BMPs shall be implemented.	ECM	> 30d pt construction-related gd in state waters		11-Jan-11	23-Nov-10	NA			
264	CEC			x	BIO-22	Mitigation for Impacts to State Waters	Submit a report of monitoring and management of compensation lands.	Operations	Jan-31 Annually							
265	CEC		x		BIO-22	Mitigation for Impacts to State Waters	Submit verification of acquisition.	Fluor	< 18m after start of construction		9-Jul-12					
266	CEC			x	BIO-22	Mitigation for Impacts to State Waters	Include a copy of the notifying change of conditions report in the annual reports.	Operations	Annually							
268	CEC	x	x		BIO-22	Mitigation for Impacts to State Waters	Notify agencies of any change of conditions to the Project (site conditions, impacts, mitigation).	ECM	< 7d upon discovery							
269	CEC			x	BIO-22	Mitigation for Impacts to State Waters	Include a copy of the notifying change of conditions report in the annual reports.	Operations	Annually							
270	CEC	x			BIO-23	Decommissioning and Closure Plan	Post security for Decommissioning and Closure Plan.	NextEra	> 10d pt construction-related gd		6-Jan-11	4-Jan-11	Approved 1/11/11			
271	CEC			x	BIO-23	Decommissioning and Closure Plan	Revise and submit Decommissioning and Closure Plan every 5yrs during operations.	Operations	every 5yrs							
272	CEC			x	BIO-23	Decommissioning and Closure Plan	Implement a final Decommissioning and Closure Plan.	Operations	Project closure							
273	CEC	x			BIO-23	Decommissioning and Closure Plan	Submit a draft Decommissioning and Closure Plan.	Worley Parsons	> 30d pt construction-related gd		17-Dec-10	25-Aug-10	Approved 10/15/2010			
274	CEC		x	x	BIO-24	Revegetation of Temporarily Disturbed Areas	Submit status report of Reveg Plan yearly.	Tetra Tech	Jan-31 Annually							
275	CEC		x	x	BIO-24	Revegetation of Temporarily Disturbed Areas	Implement Revegetation Plan.	Fluor	Ongoing							
276	CEC	x			BIO-24	Revegetation of Temporarily Disturbed Areas	Submit to the CPM a final agency-approved Revegetation Plan.	Tetra Tech	> 30d pt construction-related gd		17-Dec-10	8/25/2010 resubmitted 12/29/10	Approved 1/12/11			
277	CEC			x	BIO-24	Revegetation of Temporarily Disturbed Areas	Provide compliance documentation and status of completion of the Reveg Plan.	Tetra Tech	< 30d after construction completion		30-Jul-14					
278	CEC				BIO-25		DELETED									
279	CEC				BIO-26		DELETED									
280	CEC			x	BIO-27	Couch's Spadefoot Toad Impact Avoidance and Minimization Measures	Conduct Spadefoot Toad surveys. Submit findings	Alice Karl	Oct-10		30-Oct-10	25-Oct-10	NA			

#	Agency	Pre-con	Const	ops	COC	Title	Description	Responsibility	COC Verification	Internal Due Date	Date Final Due	Date Submitted to Agency	Agency Status	Documentation On Hand Y/N	Internal Comments	Operational On-going Cost
280	CEC			x	BIO-27	Couch's Spadefoot Toad Impact Avoidance and Minimization Measures	If ponds are created, submit compliance documentation yearly.	Tetra Tech	Jan-31 Annually			n/a				
281	CEC		x		BIO-27	Couch's Spadefoot Toad Impact Avoidance and Minimization Measures	If ponds are created, provide as-built drawings and photos.	Tetra Tech	> 90d pt operation		30-Jan-13	n/a				
282	CEC	x			BIO-27	Couch's Spadefoot Toad Impact Avoidance and Minimization Measures	Submit a final CST Protection and Mitigation Plan.	Tetra Tech	> 30d pt construction-related gd		17-Dec-10	11/20/2010 resubmitted 1/5/11 1/10/11	Approved 1/11/11			
283	CEC		x	x	BIO-27	Couch's Spadefoot Toad Impact Avoidance and Minimization Measures	Implement a CST Protection and Mitigation Plan.	Tetra Tech	Ongoing							
284	CEC		x		BIO-28	Golden Eagle Inventory and Monitoring	If a nest is found, notify agencies submit final Golden Eagle Monitoring and Management Plan.	DB/Thomas	< 30d after detection							
285	CEC		x		BIO-28	Golden Eagle Inventory and Monitoring	Survey for golden eagle annually during construction.	DB/Thomas	Annually							
287	CEC		x		BIO-28	Golden Eagle Inventory and Monitoring	Submit results of eagle inventory.	Tetra Tech	< 30d of survey completion		30-Jun-11					
288	CEC	x			BIO-29	in-Lieu Mitigation Option	Notify CEC if an in-lieu fee is preferred for bio mitigation.	NextEra	pt construction-related gd		16-Jan-11	23-Dec-10	NA			
289	CEC	x			CUL-1	prehistoric Trails Network Cultural Landscape (PTNCL) Documentation and Poss. NRHP Nomination	Submit notice of fund transfer.	NextEra	< 10d of transfer			27-Sep-10	Approved 10/15/10			
290	CEC	x			CUL-1	PTNCL Documentation and Poss. NRHP Nomination	Contribute funds for the PTNCL Documentation and Possible NRHP Nomination program.	NextEra	upon receipt of invoice			27-Sep-10	Approved 10/15/10			
291	CEC	x			CUL-2	Desert Training Center CAL-AZ Maneuver Area Cultural Landscape Documentation and Poss. NRHP Nomination	Submit notice of fund transfer.	NextEra	< 10d of transfer			27-Sep-10	Approved 10/15/10			
292	CEC	x			CUL-2	Desert Training Center CAL-AZ Maneuver Area Cultural Landscape Documentation and Poss. NRHP Nomination	Contribute funds for the Documentation and Possible NRHP Nomination program (DTCCL)	NextEra	upon receipt of invoice			27-Sep-10	Approved 10/15/10			
293	CEC	x			CUL-3	Cultural Resources Personnel	Assign a cultural resource specialist (CRS).	AECOM	pt site mobilization		16-Jan-11	26-Aug-10	Approved 10/18/10			
294	CEC	x	x		CUL-3	Cultural Resources Personnel	Submit resume of CRS replacement (if necessary).	AECOM	10d pt CRS departure				N/A			
295	CEC	x			CUL-3	Cultural Resources Personnel	Obtain services of a specialist backhoe operator during excavation of CA-Riv-9072	AECOM	NA		NA	NA	NA			
296	CEC	x	x		CUL-3	Cultural Resources Personnel	CRS to oversee all cultural resources mitigation, monitoring, curation, and reporting activities.	Jessica Auch	Ongoing							
297	CEC	x			CUL-3	Cultural Resources Personnel	Submit resumes for a CRS, alternate CRS (optional), prehistoric archaeologist, ethnographer, historical archaeologist, project geoarchaeologist.	AECOM	> 75d pt gd		2-Nov-10	26-Aug-10	CRS, Approved 10/18/10 Alt CRS (addl info submitted 10/29) PPA, Approved 10/18/10 PHA, Approved 10/18/10 GE (addl info submitted 10/29)			
298	CEC	x	x		CUL-3	Cultural Resources Personnel	Submit letter with names and quals of <i>additional</i> CR Monitors.	AECOM	5d pt arrival on site		as needed	30-Mar-11				
299	CEC	x	x		CUL-3	Cultural Resources Personnel	Submit confirmation of CR staff availability for CUL-8, 10, 11, 12 and 17.	AECOM	10d pt data recovery		7-Jan-11	Completed with resume submittal	NA			
301	CEC	x			CUL-3	Cultural Resources Personnel	Submit letter with names and quals of CR Monitors.	AECOM	15d pt data recovery		2-Jan-11	10-Dec-10	Approved 1/13/11			
301	CEC	x			CUL-3	Cultural Resources Personnel	Submit letter with names and quals of field crew members.	AECOM	15d pt data recovery		2-Jan-11	NA	NA			
302	CEC		x		CUL-4	Project Documents for Cultural Resources Personnel	If phased construction schedule changes, submit notice of change.	Jessica Auch	< 5d of decision							
303	CEC	x	x		CUL-4	Project Documents for Cultural Resources Personnel	If construction is phased, submit maps and drawings. Provide phase schedule to CRS and CPM.	Jessica Auch	15d pt start of each phase		1-Jan-11	Completed with CIVIL-1				
303	CEC	x	x		CUL-4	Project Documents for Cultural Resources Personnel	If construction is phased, submit maps and drawings. Provide phase schedule to CRS and CPM. Phase II	Jessica Auch	15d pt start of each phase		16-Apr-11					
304	CEC	x			CUL-4	Project Documents for Cultural Resources Personnel	Submit CR data and maps to CR staff and CPM.	Jessica Auch	> 60d pt gd		17-Nov-10	1-Dec-10	Pending - addl info requested			
305	CEC	x	x		CUL-4	Project Documents for Cultural Resources Personnel	Submit any changes in footprint.	Jessica Auch	15d pt gd		1-Jan-11	1/4/2011 3/18/11	Approved 3/30/11			

#	Agency	Pre-con	Const	ops	COC	Title	Description	Responsibility	COC Verification	Internal Due Date	Date Final Due	Date Submitted to Agency	Agency Status	Documentation On Hand Y/N	Internal Comments	Operational On-going Cost
306	CEC		x		CUL-4	Project Documents for Cultural Resources Personnel	Submit weekly schedule and location of activities to CRS and CPM during ground disturbance.	Jessica Auch	Weekly		17-Jan-11					
307	CEC	x			CUL-5	Cultural Resources Monitoring and Mitigation Plan	Submit information from curation facility.	Jessica Auch	> 30d pt gd		17-Dec-10	12-Nov-10	NA			
308	CEC	x			CUL-5	Cultural Resources Monitoring and Mitigation Plan	Submit letter agreement to fund curation fees.	Jessica Auch	> 20d pt gd		27-Dec-10	10-Dec-10	NA			
309	CEC	x			CUL-5	Cultural Resources Monitoring and Mitigation Plan	Submit the CRMMP.	Jessica Auch	> 30d pt gd		1-Mar-11	3/1/2011 4/4/11				
310	CEC		x		CUL-6	Cultural Resources Report	Submit a draft CR Report (CRR) if requesting suspension of construction (if necessary). Retain a copy of the draft CRR onsite.	Jessica Auch	> 30d after request to suspend construction							
311	CEC		x		CUL-6	Cultural Resources Report	Submit documentation of CRR distribution to parties.	Jessica Auch	< 10d of CRR approval							
312	CEC			x	CUL-6	Cultural Resources Report	Submit the final CRR.	Jessica Auch	< 180d after completion of gd		28-Dec-14					
313	CEC	x			CUL-7	Worker Environmental Awareness Program	CRS to submit training program.	Jessica Auch	> 30d pt gd		17-Dec-10	12/10/2010 resubmitted on 1/4/11	comments received 2/28/11			
314	CEC	x			CUL-7	Worker Environmental Awareness Program	CRS to submit WEAP training acknowledgement form.	Jessica Auch	> 15d pt gd		1-Jan-11					
315	CEC		x		CUL-7	Worker Environmental Awareness Program	Submit all new WEAP acknowledgement forms and a running tally of trained employees in monthly compliance report.	Jessica Auch	Monthly		Monthly					
316	CEC		x		CUL-7	Worker Environmental Awareness Program	Conduct WEAP training for all new workers prior to and during gd (including landscaping)	Jessica Auch	Ongoing							
317	CEC		x		CUL-8	Construction Monitoring Program	Geoarchaeologist to observe and sample all trenching of Tline as part of PTCNL documentation and possible NRHP nomination program (CUL-1).	Jessica Auch	1-Aug-11							
318	CEC	x	x		CUL-8	Construction Monitoring Program	Submit statement daily during gd if "no cultural resources over 50 years of age were discovered".	Jessica Auch	daily		17-Jan-11	Ongoing				
320	CEC		x		CUL-8	Construction Monitoring Program	Submit a summary report of CR-related monitoring and any new DPR 523A forms as part of the monthly compliance report.	Jessica Auch	Monthly		Monthly	1-Apr-11				
321	CEC		x		CUL-8	Construction Monitoring Program	Submit justification for reduction or cessation of CRS daily reporting.	Jessica Auch	< 24hrs pt change of reporting			8-Mar-11	3/28/2011			
322	CEC		x		CUL-8	Construction Monitoring Program	CR Staff to monitor and maintain daily log on provided forms for all gd activity until the Qoaf alluvium is reached. (including roads)	Jessica Auch	daily							
323	CEC		x		CUL-8	Construction Monitoring Program	Notify CPM of NCRs w/in 24 hrs, recommend corrective action.	Jessica Auch	< 24hr of discovery							
323	CEC		x		CUL-8	Construction Monitoring Program	Include report of any NCRs in monthly compliance report.	Jessica Auch	Monthly							
324	CEC	x	x		CUL-8	Construction Monitoring Program	Submit a copy of any Native American employment request and a copy of a response letter.	Jessica Auch	< 15d of receipt		10-Feb-11	8-Feb-11	Approved 3/2/2011			
326	CEC	x			CUL-8	Construction Monitoring Program	CPM to provide CRS with daily monitoring form.	Jessica Auch	> 30d pt gd		17-Dec-10	26-Nov-10	NA			
327	CEC	x	x		CUL-8	Construction Monitoring Program	Submit documentation of transmittals to Native American representatives following discovery of cultural material.	Jessica Auch	< 30d upon discovery							
328	CEC	x	x		CUL-8	Construction Monitoring Program	Submit "discovery" responses from tribes.	Jessica Auch	< 15d of receipt							
329	CEC	x			CUL-9	Authority to Halt Construction; Treatment of Discoveries	Submit confirmation that CRS and CR staff have stop-work authority and notification requirements.	Jessica Auch	> 30d pt gd		17-Dec-10	10-Dec-10	NA			
330	CEC	x	x		CUL-9	Authority to Halt Construction; Treatment of Discoveries	If cultural material is found, notify agencies (<24 hrs), Tribes (48hrs, as appropriate); submit a DPR 523 form; treat find in accordance with CRMMP.	Jessica Auch	< 24hr of discovery			Ongoing notification				
331	CEC		x		CUL-10	WEAP - Cultural Considerations	Implement CRMMP when within 30meters of these sites	Jessica Auch	Ongoing							
332	CEC	x			CUL-10	WEAP - Cultural Considerations	Notify CPM that data recovery for small site has begun.	Jessica Auch	> 15d pt data recovery		1-Jan-11	21-Dec-10	NA			
332	CEC	x			CUL-10	WEAP - Cultural Considerations	Notify CPM that data recovery for small site has begun.Phase II	Jessica Auch	> 15d pt data recovery		10-Mar-11	9-Mar-11	3/28/2011			
334	CEC	x			CUL-10	WEAP - Cultural Considerations	Notify CPM when data recovery is complete.	Jessica Auch	< 1w of data recovery completion			1-Feb-11				

#	Agency	Pre-con	Const	ops	COC	Title	Description	Responsibility	COC Verification	Internal Due Date	Date Final Due	Date Submitted to Agency	Agency Status	Documentation On Hand Y/N	Internal Comments	Operational On-going Cost
334	CEC	x			CUL-10	WEAP - Cultural Considerations	Notify CPM when data recovery is complete. Phase II	Jessica Auch	< 1w of data recovery completion		30-Mar-11					
335	CEC		x		CUL-11	Data Recovery for Large sites	Submit letter report of data recovery.	Jessica Auch	< 1w of data recovery completion							
335	CEC		x		CUL-11	Data Recovery for Large sites	Submit letter report of data recovery. Phase II	Jessica Auch	< 1w of data recovery completion		30-Mar-11					
336	CEC		x	x	CUL-11	Data Recovery for Large sites	Submit to CPM any draft research paper to be presented at a professional organization.	Jessica Auch	> 15d pt presentation							
338	CEC	x			CUL-11	Data Recovery for Large sites	Notify CPM of recovery at large sites.	Jessica Auch	> 45d pt gd at site		2-Dec-10	21-Dec-10	NA			
340	CEC		x		CUL-12	Surface Collection with Sampling for site CA-RIV-9073	Notify CMP of collection at CA-Riv-9072 is complete and PRIOR to CR gd in that location.	Jessica Auch	< 7d pt gd at site		25-Apr-11					
341	CEC	x			CUL-12	Surface Collection with Sampling for site CA-RIV-9074	Notify CPM that collection at CA-Riv-9072 will commence.	Jessica Auch	> 15d pt data recovery		1-Jan-11	9-Mar-11	3/28/2011			
343	CEC	x			CUL-12	Surface Collection with Sampling for site CA-RIV-9076	Submit a preliminary letter report detailing finds at CA-Riv-9072. Can be included with report for CUL-11.	Jessica Auch								
345	CEC	x	x		CUL-13	Flag and Avoid	CA-Riv-0260, CA-Riv-0663, and CA-Riv-9072: avoid impacts to these sites.	Jessica Auch	pt gd within 30m of site		16-Jan-11					
346	CEC	x	x		CUL-13	Flag and Avoid	Inspect flagged buffer zone around sites CA-Riv-0260, CA-Riv-0663, and CA-Riv-9072 monthly. Submit compliance documentation in the Monthly Compliance Report.	Jessica Auch	Monthly		16-Jan-11					
346	CEC	x	x		CUL-13	Flag and Avoid	Flag buffer zone around sites CA-Riv-0260, CA-Riv-0663, and CA-Riv-9072.	Jessica Auch	pt gd at site		1-May-11					
347	CEC				CUL-14		DELETED	Jessica Auch								
348	CEC				CUL-15		DELETED	Jessica Auch								
349	CEC	x			CUL-16	Native American Assessment of Impacts and Mitigation Recommendations for Ethnographic Resources	Submit results of Native American consultation.	Jessica Auch	> 15d pt construction		1-Jan-11				Requires response from BLM consultation. Pending.	
350	CEC	x			CUL-16	Native American Assessment of Impacts and Mitigation Recommendations for Ethnographic Resources	Notify CPM of consultation.	Jessica Auch	> 30d pt construction		17-Dec-10	12-Dec-10	NA			
350	CEC	x			CUL-16	Native American Assessment of Impacts and Mitigation Recommendations for Ethnographic Resources	Documentation that security gate/guard is in place.	Jessica Auch	pt grading		1-May-11					
351	CEC	x			CUL-16	Native American Assessment of Impacts and Mitigation Recommendations for Ethnographic Resources	Consult with Native American representatives regarding to the McCoy Spring National Register Archaeological District and sites CA-Riv-0523, CA-Riv-3149, CA-Riv-4569, and CA-Riv-4699	Jessica Auch	pt construction		Ongoing through CEC specialist under CUL-1	Ongoing			Confirm with Chris/Bev and Beth that this condition is being met by the work being conducted by Dr. Lowell Bean (hired under CUL-1) to interview Native Americans.	
352	CEC	x			CUL-17	Historic Period Site Mapping and In-Field Artifact Analysis	Include in CRMMP a data recovery plan for the historic-period archaeological resources.	Jessica Auch	pt gd		16-Jan-11	1-Mar-11	Pending			
353	CEC	x			CUL-17	Historic Period Site Mapping and In-Field Artifact Analysis	Submit to CPM letter report that data recovery is complete.	Jessica Auch	< 7d of data recovery completion			2/1/2011 2/11/11	Approved 2/14/11			
354	CEC	x	x		CUL-17	Historic Period Site Mapping and In-Field Artifact Analysis	Implement CRMMP within 30 meters of these sites.	Jessica Auch	Ongoing							
355	CEC	x	x		CUL-17	Historic Period Site Mapping and In-Field Artifact Analysis	Notify CPM that historic-period site mapping and in-field artifact analysis will commence.	Jessica Auch	> 15d pt gd within 30m of site			17-Jan-11				
355	CEC	x	x		CUL-17	Historic Period Site Mapping and In-Field Artifact Analysis	Notify CPM that historic-period site mapping and in-field artifact analysis will commence. Ph II	Jessica Auch	> 15d pt gd within 30m of site			9-Mar-11	3/28/2011			
356	CEC		x		CUL-18	Compliance with BLN Programmatic Agreement	Comply with BLM Programmatic Agreement.	Jessica Auch	Ongoing							
357	CEC		x	x	HAZ-1	Hazardous Materials list of approved substances	Do not use hazmats not listed, or in quantities listed in App A.	Fluor / Operations	Ongoing							
358	CEC			x	HAZ-1	Hazardous Materials list of approved substances	Submit a list of haz mats contained at the facility in the Annual Compliance Report.	Fluor / Operations	Annually							
359	CEC		x		HAZ-2	Hazardous Materials Business Plan, Spill Prevention, Control and Countermeasure Plan, Process Safety Management Plan	Submit a final Hazardous Materials Business Plan.	Fluor	> 60d pt receipt of hazmat		1-Jul-12				assumed receipt June 2	

#	Agency	Pre-con	Const	ops	COC	Title	Description	Responsibility	COC Verification	Internal Due Date	Date Final Due	Date Submitted to Agency	Agency Status	Documentation On Hand Y/N	Internal Comments	Operational On-going Cost
359	CEC		x		HAZ-2	Hazardous Materials Business Plan, Spill Prevention, Control and Countermeasure Plan, Process Safety Management Plan	Submit a final Spill Prevention, Control, and Countermeasure Plan.	Mosley	> 60d pt receipt of hazmat		2-Jul-12				assumed receipt June 2	
359	CEC		x		HAZ-2	Hazardous Materials Business Plan, Spill Prevention, Control and Countermeasure Plan, Process Safety Management Plan	Submit a final Process Safety Management Plan.	Fluor	> 60d pt receipt of hazmat		3-Jul-12				assumed receipt June 2	
360	CEC		x		HAZ-3	Safety Management Plan for Hazardous Material	Submit a Safety Management Plan.	Fluor	> 60d pt receipt of hazmat		1-Apr-11				assumed receipt June 2	
361	CEC		x	x	HAZ-3	Safety Management Plan for Hazardous Material	Implement Safety Management Plan.	Fluor / Operations	Ongoing							
362	CEC		x		HAZ-4	HTF pipe system isolation valves	Submit design drawings showing the number, location, and type of HTF isolation valves.	Fluor	> 30d pt const. of solar array		31-Aug-11					
363	CEC	x			HAZ-5	Construction Site Security Plan	Submit a Construction Security Plan Verification.	Fluor	> 30d pt construction		17-Dec-10	2-Dec-10	Approved 12/10/10			
364	CEC			x	HAZ-6	Operations Site Security Plan	Submit statement confirming all employee background checks are complete and appended to Security Plan as part of the Annual Compliance Report.	Fluor / Operations	Annually							
365	CEC		x		HAZ-6	Operations Site Security Plan	Submit a Operations Site Security Plan.	Fluor	> 30d pt receipt of hazmat		13-Jan-13					
366	CEC			x	HAZ-6	Operations Site Security Plan	Submit verification Security Plan includes all current hazmat transport vendor certifications as part of the Annual Compliance Report.	Fluor / Operations	Annually							
367	CEC		x		Public Health-1	Cooling Water Management Plan	Submit a Cooling Water Management Plan.	Fluor	> 60d pt cooling tower operation							
368	CEC	x			NOISE-1	Resident Notification- Pre-construction	Notify residents within 2 miles of the site and 0.5 mile of linears of start of construction. (Include phone # for noise complaints)	Fluor	> 15d pt gd		1-Jan-11	14-Jan-11				
369	CEC		x	x	NOISE-1	Resident Notification- Pre-construction	Maintain telephone number for noise complaints until facility is operational for one year.	Fluor / Operations	1yr							
370	CEC		x		NOISE-1	Resident Notification- Pre-construction	Post telephone number for noise complaints at the site during construction, visible to passersby.	Fluor	Ongoing						within 6 miles of athe nearest neighbor. No neighbors.	
371	CEC	x			NOISE-1	Resident Notification- Pre-construction	Submit statement and documentation of compliance to CPM.	Fluor	pt gd		16-Jan-11	14-Jan-11				
372	CEC		x	x	NOISE-2	Noise Complaint Process	Document, investigate, evaluate, and attempt to resolve all project-related noise complaints.	Fluor / Operations	Ongoing							
373	CEC		x	x	NOISE-2	Noise Complaint Process	Contact individual making complaint.	Fluor / Operations	< 24hr of receipt							
374	CEC		x	x	NOISE-2	Noise Complaint Process	Submit the Noise Complaint Resolution Form.	Fluor / Operations	< 5d of receipt							
375	CEC		x	x	NOISE-3	Noise Control Program	Make the Program available to OSHA upon request.	Fluor / Operations	Ongoing							
376	CEC	x			NOISE-3	Noise Control Program	Submit a Noise Control Program and a statement of commitment.	Fluor	> 30d pt gd		17-Dec-10	30-Nov-10	Approved 12/20/10			
377	CEC			x	NOISE-4	Occupational Noise Survey	Conduct an occupational noise survey.	Operations	following first sustained output of 90%							
378	CEC			x	NOISE-4	Occupational Noise Survey	Make the report available to OSHA and Cal/OSHA upon request.	Operations	Ongoing							
379	CEC			x	NOISE-4	Occupational Noise Survey	Submit report of survey findings.	Operations	< 30d after test							
380	CEC	x			Soil & Water-1	Drainage Erosion and Sedimentation Control Plan	Submit final Drainage Erosion and Sedimentation Control Plan. Phase II	Fluor	> 30d pt site mobilization		2-Apr-11	Prelim 3/9/11 Draft 3/22/11				
380	CEC	x			Soil & Water-1	Drainage Erosion and Sedimentation Control Plan	Submit final Drainage Erosion and Sedimentation Control Plan. PHASE I	Fluor	> 30d pt site mobilization		22-Dec-10	27-Dec-10	Approved 1/21/11			
381	CEC	x	x		Soil & Water-1	Drainage Erosion and Sedimentation Control Plan	Submit compliance documentation in the Monthly Compliance Report.	Fluor	Monthly							
382	CEC			x	Soil & Water-1	Drainage Erosion and Sedimentation Control Plan	Submit results of monitoring and maintenance activities in Annual Compliance Report.	Fluor / Operations	Annually							
383	CEC		x	x	Soil & Water-1	Drainage Erosion and Sedimentation Control Plan	Update and maintain the DESCP for the life of the Project.	Fluor / Operations	Ongoing							
384	CEC			x	Soil & Water-2	GW Level Monitoring, Mitigation and Reporting	Submit documentation of mitigation to well owners.	Worley Parsons	< 60d after start of operation		29-Jun-13					

#	Agency	Pre-con	Const	ops	COC	Title	Description	Responsibility	COC Verification	Internal Due Date	Date Final Due	Date Submitted to Agency	Agency Status	Documentation On Hand Y/N	Internal Comments	Operational On-going Cost
385	CEC	x	x		Soil & Water-2	GW Level Monitoring, Mitigation and Reporting	Map groundwater levels within the CVGB within 10 miles of the site. Update trend plots and statistical analyses, as data is available.	Worley Parsons	Ongoing							
386	CEC		x		Soil & Water-2	GW Level Monitoring, Mitigation and Reporting	Collect water from wells, seeps and springs quarterly and at the end of the construction. Submit report on water samples, including all calculations and assumptions quarterly.	Worley Parsons	< 30d following quarter end		30-Apr-11					
387	CEC		x	x	Soil & Water-2	GW Level Monitoring, Mitigation and Reporting	Submit documentation of monetary compensation to well owners.	NextEra	< 30d of payment							
388	CEC		x	x	Soil & Water-2	GW Level Monitoring, Mitigation and Reporting	If GW levels are lowered >5ft due to Project pumping, provide compensation or mitigation to well owners.	NextEra	Ongoing							
389	CEC		x	x	Soil & Water-2	GW Level Monitoring, Mitigation and Reporting	Monitor quarterly operational parameters (i.e., pumping rate) of the water supply wells.	Worley Parsons	quarterly							
390	CEC			x	Soil & Water-2	GW Level Monitoring, Mitigation and Reporting	Submit a 5 year monitoring report.	Operations	5ys after start of operation							
391	CEC	x			Soil & Water-2	GW Level Monitoring, Mitigation and Reporting	Send notices to all owners and conduct a well reconnaissance within 2 miles of the project.	Worley Parsons				completed				
392	CEC		x	x	Soil & Water-2	GW Level Monitoring, Mitigation and Reporting	Fourth quarterly report serves as annual report. Include trend analysis. Determine where pumping has caused drawdown >5ft below baseline.	Worley Parsons / Operations	Jan-31 Annually							
393	CEC		x	x	Soil & Water-2	GW Level Monitoring, Mitigation and Reporting	If required, compensate landowners by March 31.	NextEra	Mar-31 Annually							
394	CEC		x		Soil & Water-2	GW Level Monitoring, Mitigation and Reporting	Notify owners within one month of CPM approving compensation analysis.	Worley Parsons	< 1m CPM approval of comp. analysis							
395	CEC		x	x	Soil & Water-2	GW Level Monitoring, Mitigation and Reporting	If GW levels are lowered and pumps exposed, reimburse well owner to lower pumps. If pumps cannot be lowered, deepen the well(s) or construct new ones.	NextEra	Ongoing							
396	CEC		x	x	Soil & Water-2	GW Level Monitoring, Mitigation and Reporting	Collect water level measurements semi-annually after the first year.	Worley Parsons / Operations	semi-annually after first yr of monitoring		17-Jan-12					
397	CEC	x	x	x	Soil & Water-2	GW Level Monitoring, Mitigation and Reporting	Submit monitoring reports, complaints, studies and data.	Worley Parsons / Operations	< 10d of receipt							
398	CEC	x			Soil & Water-2	GW Level Monitoring, Mitigation and Reporting	Monitor wells, seeps and springs to establish preconstruction conditions.	Worley Parsons			17-Dec-10	completed				
399	CEC	x			Soil & Water-2	GW Level Monitoring, Mitigation and Reporting	Submit report of all pre-construction items, including calculations and assumptions.	Worley Parsons	> 30d pt construction		17-Dec-10					
400	CEC			x	Soil & Water-2	GW Level Monitoring, Mitigation and Reporting	CPM to evaluate GW level monitoring program for necessity or modification every 5 years.	CPM	5yrs							
401	CEC	x			Soil & Water-2	GW Level Monitoring, Mitigation and Reporting	Submit a Groundwater Level Monitoring and Reporting Plan to the CPM for review and approval.	Worley Parsons	> 30d pt construction		17-Dec-10	3-Dec-10	Approved 12/21/10			
402	CEC		x		Soil & Water-3	Groundwater Well Impact Compensation	Notify all owners of the impacted wells within one month of the CPM approval of the compensation analysis for increase energy costs.	Worley Parsons	< 1m CPM approval of comp. analysis							
403	CEC		x		Soil & Water-3	Groundwater Well Impact Compensation	Submit all calculations, calculation agreement letters signed by the well owners, and contact information for landowners that do not agree with calculations.	Worley Parsons	Ongoing							
404	CEC		x		Soil & Water-3	Groundwater Well Impact Compensation	Submit all documentation and calculations r.e. compensation for energy costs associated with additional lift requirements.	Worley Parsons	< 30d after approval							
405	CEC		x	x	Soil & Water-3	Groundwater Well Impact Compensation	Provide compensation by March 31 of each year. (one time for lump sum payments).	NextEra	Mar-31 Annually							
406	CEC		x	x	Soil & Water-3	Groundwater Well Impact Compensation	Submit a report of compensation provided for increased energy costs.	NextEra	< 30d of payment							
407	CEC		x	x	Soil & Water-4	Project GW Wells, Pre-Well Installation	Submit to CPM two copies of all operational reports required by the County of Riverside and any changes to operations of well.	Operations	Ongoing							

#	Agency	Pre-con	Const	ops	COC	Title	Description	Responsibility	COC Verification	Internal Due Date	Date Final Due	Date Submitted to Agency	Agency Status	Documentation On Hand Y/N	Internal Comments	Operational On-going Cost
408	CEC	x	x		Soil & Water-4	Project GW Wells, Pre-Well Installation	Submit a copy of County concurrence that the proposed well construction activities comply with all county well requirements and the water well permit program	Fluor	> 30d pt construction of GW well		1-Apr-11					
409	CEC		x		Soil & Water-4	Project GW Wells, Pre-Well Installation	Submit documentation that drilling was conducted in compliance with 23 CCR, sections 2510 et seq.	Fluor	< 15d after GW well completion		16-Jul-11					
410	CEC		x		Soil & Water-4	Project GW Wells, Pre-Well Installation	Submit two copies of any proposed well permit changes.	Fluor	< 10d of submittal or receipt							
411	CEC		x		Soil & Water-4	Project GW Wells, Pre-Well Installation	Submit a Well Completion Report. Concurrently, submit a copy of well drilling logs, water quality analyses, and any inspection reports.	Fluor	< 60d after GW well construction		29-Aug-11					
412	CEC	x	x		Soil & Water-4	Project GW Wells, Pre-Well Installation	Submit to CPM a copy of the water well construction packet submitted to the County of Riverside.	Fluor	> 60d pt construction of GW well		2-Mar-11	31-Mar-11				
413	CEC		x		Soil & Water-5	Construction and Operation Water Use	Submit a semi-annual report of construction water use.	Fluor	semi-annually		30-Jun-11					
414	CEC		x	x	Soil & Water-5	Construction and Operation Water Use	Submit an annual report of water usage (g/month and total).	Fluor / Operations	Annually							
415	CEC		x		Soil & Water-5	Construction and Operation Water Use	GW use during construction must not exceed an annual average of 1,368 afy.	Fluor	Ongoing							
416	CEC			x	Soil & Water-5	Construction and Operation Water Use	GW use during operations must not exceed 202 afy	Operations	Ongoing							
417	CEC	x			Soil & Water-5	Construction and Operation Water Use	Install and maintain metering devices as part of the water supply and distribution system (gpd and total). Submit compliance documentation.	Fluor	> 30d pt construction		17-Dec-10	31-Jan-11				
418	CEC		x	x	Soil & Water-6	Waste Discharge Requirements	Submit compliance documentation for the WDRs in Appendices B, C, and D.	Worley Parsons	< 60d pt waste discharge		2-Mar-13					
419	CEC		x	x	Soil & Water-6	Waste Discharge Requirements	Submit annual waste discharge permit fee associated with this facility to the Water Boards	Worley Parsons								
419	CEC		x	x	Soil & Water-6	Waste Discharge Requirements	Submit (for rev and approve) any change to the design, construction, or operation of the evaporation basins, treatment units, or associated storm water system pt initiating changes.	Worley Parsons	pt initiating changes							
420	CEC		x	x	Soil & Water-6	Waste Discharge Requirements	Submit all monitoring reports required by the WDRs and details of any nonconformance.	Worley Parsons	Ongoing							
421	CEC			x	Soil & Water-7	Septic System and Leach Field Reqs	Comply with County and State reqs for sanitary waste disposal facilities.	Operations	Ongoing							
422	CEC		x		Soil & Water-7	Septic System and Leach Field Reqs	Submit engineering report on the septic system and leach field design, operation, maintenance, and loading impact to groundwater to County. Submit County's assessment of compliance.	Fluor	> 30d pt start of operations		31-Mar-13					
423	CEC	x			Soil & Water-8	Revised Project Drainage Report and Plans	Submit a Revised Project Drainage Report with the 30 percent Grading and Drainage Plans.	Fluor	> 60d pt site mobilization (plant)		2-Apr-11	Prelim 3/9/11 Draft 3/22/11				
424	CEC		x		Soil & Water-9	Detailed FLO-2D Analysis	Submit a detailed FLO-2D analysis with the 30 percent Grading and Drainage Plans and revised Project Drainage Report.	Fluor	> 60d pt site mobilization (plant)		2-Apr-11	Prelim 3/9/11 Draft 3/22/11				
425	CEC		x		Soil & Water-10	Collector and Conveyance Channel Compliance with RCFCWCD	Submit two copies of the 30 percent channel design drawings.	Fluor	> 60d pt site mobilization (plant)		2-Apr-11	Prelim 3/9/11				
426	CEC		x		Soil & Water-11	Channel Erosion Protection	Incorporate channel erosion protection methods (except "I") in the Grading and Drainage Plans and all submittals required in SOIL&WATER-8 through SOIL&WATER-10.	Fluor	> 60d pt site mobilization (plant)		2-Mar-11	Prelim 3/9/11				
427	CEC		x		Soil & Water-12	Non-Transient Non-Community Water System	Obtain a permit to operate a non-transient, non-community water system with the County Public Works	Fluor	> 60d pt operation		1-Mar-13					
428	CEC			x	Soil & Water-12	Non-Transient Non-Community Water System	Designate a CA Cert'd Water Treatment Plant Operator as well as the technical, managerial and financial requirements as prescribed by State law.	Operations								
429	CEC			x	Soil & Water-12	Non-Transient Non-Community Water System	Submit updates annually for all monitoring requirements and submittals to County related to the permit, and proof of annual	Operations	Annually							
430	CEC		x	x	Soil & Water-13	Channel Maintenance Program	Supervise the implementation of a Channel Maintenance Program.	Fluor / Operations	Ongoing							

#	Agency	Pre-con	Const	ops	COC	Title	Description	Responsibility	COC Verification	Internal Due Date	Date Final Due	Date Submitted to Agency	Agency Status	Documentation On Hand Y/N	Internal Comments	Operational On-going Cost
431	CEC		x		Soil & Water-13	Channel Maintenance Program	Ensure the Project Construction Manager receive training on the Channel Maintenance Program.	Fluor	Ongoing							
432	CEC		x		Soil & Water-13	Channel Maintenance Program	Submit two copies a Channel Maintenance Program.	Fluor	> 60d pt start of project related activity		2-Mar-11					
433	CEC			x	Soil & Water-13	Channel Maintenance Program	Submit a Channel Maintenance Program Annual Report, Channel Maintenance Work Plan, and Lessons Learned with the Annual Compliance Report.	Operations	Annually							
434	CEC	x			Soil & Water-13	Channel Maintenance Program	Submit written commitment to adopt and implement the Program.	Fluor	> 60d pt start of project related activity		2-Mar-11					
435	CEC	x			Soil & Water-14	Decommissioning and Closure Plan - Water and Wind Considerations	Submit Decommissioning Plans.	Worley Parsons	> 60d pt site mobilization		17-Nov-10	22-Oct-10	Approved 10/29/10			
436	CEC			x	Soil & Water-14	Decommissioning and Closure Plan - Water and Wind Considerations	Submit amended Decommissioning Plans should the decommissioning scenario change in the future.	Operations	Ongoing							
437	CEC		x	x	Soil & Water-15	Colroado River Flow Mitigation, Water Supply Plan	Implement Water Supply Plan mitigation measures.	Jeff Harvey	Ongoing							
438	CEC	x			Soil & Water-15	Colroado River Flow Mitigation, Water Supply Plan	Submit a Water Supply Plan.	Jeff Harvey	> 30d pt GW extraction for const.		17-Dec-10	12/3/2010 resub. 2/1/11	Pending - Comments received 1/4/11		will be submitted mid march	
439	CEC			x	Soil & Water-16	Groundwater Production Monitoring	File an annual "Notice of Extraction and Diversion of Water" with the SWRCB. Include a copy of the Notice in the Annual Compliance Report.	Fluor / Operations	Annually			7/2/2012 to CEC 6/29/2012 to SWQRB	No reply as of 7/2/12			
440	CEC	x			Soil & Water-17	Ground Subsidence Monitoring and Action Plan	Submit the Ground Subsidence Monitoring and Action Plan.	Worley Parsons	> 30d pt GW extraction for const.		17-Dec-10	8-Dec-10	Approved 12/23/10			
441	CEC		x		Soil & Water-17	Ground Subsidence Monitoring and Action Plan	Submit quarterly reports presenting data and comparison to thresholds beginning 3 months following GW production.	Worley Parsons	quarterly 3m after GW production							
442	CEC				Soil & Water-17	Ground Subsidence Monitoring and Action Plan	Construct one monument monitoring station per production well or a minimum of three stations.	Worley Parsons	1-Jul-11							
443	CEC			x	Soil & Water-17	Ground Subsidence Monitoring and Action Plan	Submit a 5-yr monitoring report summarizing findings to date.	Operations	5yrs after GW production							
445	CEC				Soil & Water-18	Water Policy Compliance Water Supply Plan	DELETED									
446	CEC	x			Soil & Water-19	Estimation of Impacts to PVMGB	Submit a report detailing results of the PVMGB underflow depletion modeling effort.	Worley Parsons	< 30d pt site mobilization		15-Mar-11	19-Mar-11				
447	CEC	x			Soil & Water-20	Groundwater Quality Monitoring and Reporting Plan	Submit a Groundwater Quality Monitoring and Reporting Plan > 6 weeks pt start of construction.	Worley Parsons	> 45d pt construction		2-Dec-10	27-Oct-10	Approved 12/21/10			
448	CEC		x	x	Soil & Water-20	Groundwater Quality Monitoring and Reporting Plan	Monitor GW quality and levels semi-annually and submit data semi-annually.	Worley Parsons	semi-annually		30-Jun-11					
449	CEC	x			Soil & Water-20	Groundwater Quality Monitoring and Reporting Plan	Submit a Well Monitoring Installation and Groundwater Quality Network Report.	Worley Parsons	> 30d pt construction		17-Dec-10	3-Dec-10	Approved 12/21/10			
450	CEC	x			Soil & Water-20	Groundwater Quality Monitoring and Reporting Plan	Commence groundwater quality monitoring prior to construction.	Worley Parsons	pt construction		8-Dec-10	completed				
451	CEC	x			Soil & Water-20	Groundwater Quality Monitoring and Reporting Plan	Submit GW quality and level monitoring data.	Worley Parsons	> 30d pt GW extraction for const.		17-Dec-10	3-Dec-10	NA			
452	CEC	x			TRANS-1	Traffic Control Plan	Submit copies of comment letters received from County and Caltrans and any associated changes to Traffic Plan.	Fluor	> 30d pt construction		17-Dec-10	16-Dec-10	NA		Tommy to follow up with CALTRANS and get their comments to CPM ASAP	
453	CEC	x			TRANS-1	Traffic Control Plan	Submit a Traffic Control Plan plus a copy of the transmittal letter to Caltran and County.	Fluor	> 60d pt gd		18-Nov-10	11/23/2010 resubmitted 1/6/11 1/14/11	Approved 1/17/11			
453	CEC	x			TRANS-1	Traffic Control Plan	Submit a Traffic Control Plan plus a copy of the transmittal letter to Caltran and County. Phase II	Fluor	> 60d pt gd		2-Mar-11				Is this needed for Ph II ?	
455	CEC	x	x		TRANS-2	Vehicle Weight Limits	Retain copies of transportation permits and supporting documentation on-site for inspection if requested.	Fluor								
456	CEC	x			TRANS-2	Vehicle Weight Limits	Obtain necessary overweight/oversized and other transportation permits required by Caltrans and the County. Report receipt of permits in Monthly Report.	Fluor	pt site mobilization		1-May-11					
457	CEC	x	x		TRANS-3	Public ROW Encroachment	Obtain necessary encroachment permits from Caltrans and all relevant jurisdictions. Report receipt of permits in Monthly Report.	Fluor	monthly		16-Jan-11					

#	Agency	Pre-con	Const	ops	COC	Title	Description	Responsibility	COC Verification	Internal Due Date	Date Final Due	Date Submitted to Agency	Agency Status	Documentation On Hand Y/N	Internal Comments	Operational On-going Cost
458	CEC		x	x	TRANS-3	Public ROW Encroachment	Retain copies of encroachment permits onsite for inspection for at least six months after the start of commercial operation.	Operations	> 6m after start of operation		1-Jul-13					
460	CEC			x	TRANS-4	Hazmat Transport Permits/Licenses	Retain copies of hazardous material transport permits onsite for inspection.	Operations	> 6m after start of operation		1-Jul-13					
462	CEC	x	x		TRANS-4	Hazmat Transport Permits/Licenses	Obtain necessary hazardous material transport permits from Caltrans and all relevant jurisdictions. Report receipt in Monthly Report.	Fluor	pt gd		1-May-11					
463	CEC	x			TRANS-5	Restoration of Public Roads, Easements, and ROWs	Submit photographs or video of all affected public roads, easements and ROWs.	Fluor	> 30d pt site mobilization		17-Dec-10	21-Dec-10	NA			
464	CEC	x			TRANS-5	Restoration of Public Roads, Easements, and ROWs	Notify the County and Caltrans of schedule for construction.	Fluor	pt site mobilization		16-Jan-11	Completed 1/24/11	NA			
465	CEC		x	x	TRANS-5	Restoration of Public Roads, Easements, and ROWs	Restore all public roads, easements, and rights-of-way damaged due to project-related construction activities.	Fluor	Ongoing							
466	CEC			x	TRANS-5	Restoration of Public Roads, Easements, and ROWs	Submit letter of ROW repair completion, including concurrence from Caltrans or the County.	Fluor								
467	CEC			x	TRANS-5	Restoration of Public Roads, Easements, and ROWs	Meet with CPM, Caltrans and the County to identify sections of public ROW needing repair < 60d after construction. Establish a schedule for repairs.	Fluor	< 60d after construction completion		29-Aug-14					
468	CEC		x		TLSN-1	Compliance with Cal Pub Utility Commissions (Tline)	Construct Tline in accordance with CA PUC's req's, California Code of Regulations, and Southern California Edison's EMF reduction guidelines.	Fluor	Ongoing							
469	CEC		x		TLSN-1	Compliance with Cal Pub Utility Commissions (Tline)	Submit letter signed by CA registered electrical engineer affirming the Tlines will be constructed in accordance with the stated requirements.	Fluor	> 30d pt construction of Tline		24-Jun-12					
471	CEC			x	TLSN-2	Pre- and Post- Energization Measurements	Measure strengths of EMF after energization according to (ANSI/IEEE) standard procedures < 6months of start of operations.	Operations	< 60d of test							
471	CEC		x	x	TLSN-2	Pre- and Post- Energization Measurements	Measure strengths of EMF before energization according to (ANSI/IEEE) standard procedures. Submit measurement report.	Operations	< 60d of test							
472	CEC			x	TLSN-3	Combustible Material Inspections	Submit summary of inspection results and fire prevention activities in the Annual Compliance Report for the first 5 years of operation.	Operations	5yrs Annually							
473	CEC			x	TLSN-3	Combustible Material Inspections	Maintain Tline ROW free of combustible material.	Operations	Ongoing							
474	CEC		x		TLSN-4	Metallic Object Grounding in ROW	Submit compliance documentation.	Fluor	> 30d pt energization		2-Dec-12					
475	CEC		x		TLSN-4	Metallic Object Grounding in ROW	Ensure all permanent metallic objects within the Tline ROW are grounded.	Fluor	Ongoing							
476	CEC	x	x		VIS-1	Surface Treatment of Non-Mirror Project Structures and Buildings	Submit a Surface Treatment Plan.	Fluor	> 30d pt ordering		30-Jun-11				ordering schedule?	
477	CEC		x	x	VIS-1	Surface Treatment of Non-Mirror Project Structures and Buildings	Notify CPM when surface treatment is complete and ready for inspection. Submit photographs of treated structures upon completion.	Fluor	upon completion of installation							
478	CEC			x	VIS-1	Surface Treatment of Non-Mirror Project Structures and Buildings	Include a status report regarding surface maintenance in the Annual Compliance Report.	Operations	Annually							
479	CEC		x		VIS-2	Temporary and Permanent Exterior Lighting	Submit a Lighting Mitigation Plan.	Fluor	> 60d pt ordering permanent lighting		30-Jun-11				purchase schedule?	
480	CEC		x	x	VIS-2	Temporary and Permanent Exterior Lighting	Notify CPM of lighting complaint resolution/implementation.	Fluor	< 48hr of resolution							
481	CEC		x		VIS-2	Temporary and Permanent Exterior Lighting	Notify CPM that permanent lighting is installed and ready for inspection.	Fluor	pt operation		30-Apr-13					
482	CEC		x		VIS-2	Temporary and Permanent Exterior Lighting	If after inspection lighting modifications are needed, notify CPM that modifications are complete.	Fluor	< 30d after notification							
483	CEC		x	x	VIS-2	Temporary and Permanent Exterior Lighting	Submit any received lighting complaints. Include proposal to resolve and schedule.	Fluor	< 48hr of complaint receipt							
484	CEC		x	x	VIS-2	Temporary and Permanent Exterior Lighting	Submit a copy of complaint resolution report.	Fluor	< 30d of resolution							

#	Agency	Pre-con	Const	ops	COC	Title	Description	Responsibility	COC Verification	Internal Due Date	Date Final Due	Date Submitted to Agency	Agency Status	Documentation On Hand Y/N	Internal Comments	Operational On-going Cost
485	CEC		x		VIS-2	Temporary and Permanent Exterior Lighting	Consult with CPM regarding documentation required in the Lighting Mitigation Plan.	Fluor	> 90d pt ordering permanent lighting		30-Jun-11				ordering schedule?	
486	CEC		x		VIS-2	Temporary and Permanent Exterior Lighting	Consult with CPM regarding documentation required in the Lighting Mitigation Plan.	Fluor	> 30d pt ordering temp lighting		1-Apr-11					
487	CEC				VIS-3	Tline setback from I-10	DELETED									
488	CEC		x		VIS-4	Reflective Glare Mitigation	Construct perimeter chain link using dark or earth-toned opaque privacy slats of a minimum 8 feet in height.	Fluor	Ongoing		4-Jun-12	Oct-11				
489	CEC		x	x	VIS-4	Reflective Glare Mitigation	Submit copy of complaint glare resolution form.	Fluor / Operations	< 30d of receipt							
490	CEC		x	x	VIS-4	Reflective Glare Mitigation	Submit any glare complaints, including resolution and schedule.	Fluor / Operations	< 48hr of complaint receipt							
491	CEC		x	x	VIS-4	Reflective Glare Mitigation	Notify CPM resolution/implementation for glare complaints.	Fluor / Operations	< 48hr of resolution							
492	CEC		x		VIS-4	Reflective Glare Mitigation	Submit a fencing plan describing mitigation for off-site glare.	Fluor	> 90d pt fence construction		2-Oct-11				assume Jan 1, 2012 for start of perm fence installation	
493	CEC		x		VIS-5	Visual Mitigation and Re-vegetation of Staging Area	Submit a revegetation plan for the staging area.	Fluor	> 60d pt operation		2-Mar-13					
494	CEC	x			VIS-5	Visual Mitigation and Re-vegetation of Staging Area	Meet with CPM to discuss how staging area site plan will minimize visibility from rest area.	Fluor	> 90d pt construction		18-Oct-10	12/28/2010 1/14/11	Approved 1.17.11			
495	CEC	x			VIS-6	Reduction of Form, Line and Texture Contrast	Meet with the CPM to discuss incorporation of visual contrast reduction into the design plans.	Fluor	> 90d pt construction		18-Oct-10	12-Oct-10	Approved 10/25/10			
496	CEC		x		WASTE-1	Contaminated Soil Assessment and Remediation	If contaminated soil is found during construction, consult with Department of Toxic Substances Control, assess and remediate contamination in consultation with DTSC and with approval from CPM.	Fluor	Ongoing							
497	CEC	x			WASTE-2	PE or PG - Staff Assignment	Submit resume for a PE or PG.	NextEra	> 30d pt site mobilization		17-Dec-10	4-Nov-10	Approved 11/30/10			
498	CEC		x		WASTE-3	Contaminated Soil Assessment and Remediation - PE or PG responsibilities	If potential contamination results in stop-work call by PE or PG, notify CPM within 24hrs.	Fluor	< 24hr after stop work							
499	CEC		x		WASTE-3	Contaminated Soil Assessment and Remediation - PE or PG responsibilities	If potential contamination is identified, the PE or PG must inspect and submit report to agencies any need for sampling/remediation.	Fluor	< 5d of receipt							
500	CEC	x			WASTE-4	Construction Waste Management Plan	Submit a Construction Waste Management Plan.	Fluor	> 30d pt construction		17-Dec-10	2-Dec-10	Approved 12/16/10			
501	CEC	x			WASTE-5	UXO Identification, Training and Reporting Plan	Submit a UXO Identification, Training and Reporting Plan.	Tetra Tech	> 30d pt construction		17-Dec-10	2-Dec-10	Approved 12/21/10			
503	CEC		x	x	WASTE-6	Haz Waste Generator Identification Number	Submit documentation of any new or revised hazardous waste generation notifications in the following Monthly Compliance Report.	Fluor	Monthly		Monthly					
505	CEC	x	x	x	WASTE-6	Haz Waste Generator Identification Number	Obtain a hazardous waste generator identification number from USEPA prior to generating any hazardous waste. Retain a copy onsite.	Mosley/Jenny	pt generating haz waste		30-Apr-13				KD indicated this is only needed for operations. Not construction.	
506	CEC		x	x	WASTE-7	Waste Management-related Enforcement Action Notification	Notify CPM of an impending waste-management enforcement action and owners response/resolution.	Fluor	< 10d of notification from authorities							
507	CEC				WASTE-8	Reuse/Recycling Plan	DELETED									
508	CEC			x	WASTE-9	Operation Waste Management Plan	Submit actual volume of waste generated and management methods used in each Annual Compliance Report.	Mosley	Annually							
509	CEC		x		WASTE-9	Operation Waste Management Plan	Submit the Operation Waste Management Plan.	Fluor	> 30d pt operation		31-Mar-13					
510	CEC		x		WASTE-9	Operation Waste Management Plan	Submit any required revisions of Ops Waste Plan.	Fluor	< 20d of notification from CPM							
511	CEC			x	WASTE-9	Operation Waste Management Plan	Update Operations Waste Management Plan as necessary.	Operations	Ongoing							
512	CEC			x	WASTE-10	HTF Contaminated Soil Hazard assessment	Document all HTF releases. If > 42 gallons, notify agencies and provide analysis of results in accordance with WASTE-10.	Operations	< 28d of release date							
512	CEC		x	x	WASTE-11	HAZMAT Waste Release/Spill Documentation and Corrective Actions	Submit release/spill documentation. If the release was reported, include agency communication.	Fluor / Operations	< 30d of release date							

#	Agency	Pre-con	Const	ops	COC	Title	Description	Responsibility	COC Verification	Internal Due Date	Date Final Due	Date Submitted to Agency	Agency Status	Documentation On Hand Y/N	Internal Comments	Operational On-going Cost
514	CEC		x	x	WASTE-11	HAZMAT Waste Release/Spill Documentation and Corrective Actions	Document, clean up, and dispose of hazmat released > EPA's reportable quantities in accordance with federal, state, and local requirements.	Fluor / Operations	Ongoing							
515	CEC	x			Worker Safety-1	Project Construction Safety and Health Program	Submit the Construction Emergency Action Plan and the Fire Prevention Plan to Riverside County Fire Department for review and comment prior to CPM submittal.	Fluor/Tomey Pouncy	pt CPM submittal		3-Dec-10	completed	Approved 1/14/11			
516	CEC	x			Worker Safety-1	Project Construction Safety and Health Program	Submit the Project Construction Safety and Health Program, to include Personal Protective Equipment Program; Exposure Monitoring Program; Injury and Illness Prevention Program; Heat Stress Protection Plan; Emergency Action Plan; and a Construction Fire Prevention Plan.	Fluor	> 30d pt construction		17-Dec-10	12/16/2010 1/13/11	Approved 1/14/11			
517	CEC		x	x	Worker Safety-2	Project Operations Safety and Health Program	Submit a Project Operations and Maintenance Safety and Health Program to include: Injury and Illness Prevention Plan; Operation Heat Stress Protection Plan; BMPs for the storage and application of herbicides; Emergency Action Plan; Hazardous Materials Management Program; Fire Prevention Plan; and Personal Protective Equipment Program.	Fluor/Mosley	> 30d pt first fire or commissioning		Aug. 12, 2012				Submit draft to the agency	
518	CEC		x		Worker Safety-2	Project Operations Safety and Health Program	Submit The Operations Fire Prevention Plan and the Emergency Action Plan to Riverside County Fire Department for review and comment.	Mosley	pt CPM submittal		Aug. 12, 2012					
519	CEC	x			Worker Safety-3	Construction Safety Supervisor - Staff Assignment	Submit name and contact information for the Construction Safety Supervisor (CSS).	Fluor	> 30d pt site mobilization		17-Dec-10	11/16/2010 1/11/10 1/18/11 4/4/11	Complete 4/2011			
520	CEC	x	x		Worker Safety-4	Construction Safety Supervisor - Staff Assignment	CSS to include compliance documentation in Monthly Compliance Report.	Fluor	Monthly							
521	CEC	x			Worker Safety-4	CBO Payments	Submit verification of agreement with CBO for a Safety Monitor to CPM.	NextEra	> 60d pt construction		17-Nov-10	3-Nov-10	NA			
522	CEC	x			Worker Safety-4	CBO Payments	Post payment to CBO for a Safety Monitor.	NextEra	TBD w CBO		1-Jan-11	14-Jan-11				
523	CEC		x	x	Worker Safety-5	Automatic External Defibrillator onsite	Install a portable automatic external defibrillator (AED) on site during construction and operations.	Fluor / Operations	Ongoing		1-May-11					
524	CEC	x	x	x	Worker Safety-5	Automatic External Defibrillator onsite	Conduct AED training program in accordance with CPM-approved program.	Fluor / Operations	Ongoing		1-May-11					
525	CEC	x			Worker Safety-5	Automatic External Defibrillator onsite	Submit verification that AED exists onsite and the training and maintenance program.	Fluor	> 60d pt site mobilization		17-Nov-10	3-Nov-10	Approved 1.14.11			
526	CEC		x		Worker Safety-6	Emergency Access Gate, Spur Road	Submit to the RCFD and CPM preliminary plans of location and details for a second access gate to the site.	Fluor	> 60d pt site mobilization (plant)		2-Mar-11					
527	CEC		x		Worker Safety-6	Emergency Access Gate, Spur Road	Submit revised and final plans for second access gate. Include letter or statement regarding comments from RCFD.	Fluor	> 30d pt site mobilization (plant)		1-Apr-11					
528	CEC		x		Worker Safety-6	Emergency Access Gate, Spur Road	Submit verification that all-terrain fire engines have been delivered and acceptable to RCFD. (see text for alternative measures requirements)	Fluor/McCord	> 180d pt receipt of HTF		16-Jul-12					
529	CEC	x			Worker Safety-7	Riv Co Fire Department, Capital and Operating Costs Funding	Submit either: agreement with the RCFD re funding for capital costs for fire protection/response OR documentation that a letter of credit has been provided to the RCFD and will continue annually.	NextEra	> 30d pt site mobilization		17-Dec-10	12/21/2010 1/12/11	NA			
530	CEC			x	Worker Safety-7	Riv Co Fire Department, Capital and Operating Costs Funding	(if opted), provide letter of credit to RCFD annually.	NextEra	Annually							
531	CEC	x			Worker Safety-8	Dust Control Plan	Submit Dust Control Plan.	Fluor w/ Tt support	> 60d pt site mobilization		17-Nov-10	1-Nov-10	Approved 1/13/11			
532	CEC			x	Worker Safety-9	Riv Co Fire Dept Joint Training Exercises	Include joint exercise training documentation with the RCFD and other solar plants in the annual compliance report.	Operations	pt start of commissioning Annually							
533	CEC		x		Worker Safety-9	Riv Co Fire Dept Joint Training Exercises	Submit verification that a joint training program with the RCFD is established.	Operations	> 10d pt commissioning		20-Apr-13					

#	Agency	Pre-con	Const	ops	COC	Title	Description	Responsibility	COC Verification	Internal Due Date	Date Final Due	Date Submitted to Agency	Agency Status	Documentation On Hand Y/N	Internal Comments	Operational On-going Cost
534	CEC			x	Worker Safety-9	Riv Co Fire Dept Joint Training Exercises	Host the annual training on a rotating yearly basis with the other solar power plants.	Operations	Rotate annually							
535	CEC		x	x	GEN-1	2007 Ca Buidling Standards Code Compliance	Provide the CPM a copy of the certificate of occupancy (CO).	BV/CPM	< 30d of receipt							
536	CEC		x		GEN-1	2007 Ca Buidling Standards Code Compliance	Once the CO issued, notify CPM pt any addition, alteration, moving, demolition, repair, or maintenance on any portion(s) of the completed facility subject to CBO approval.	BV/CPM	> 30d pt activity							
537	CEC		x		GEN-1	2007 Ca Buidling Standards Code Compliance	Submit a statement that all facility designs, construction, installation, and inspection requirements of the LORS and CEC's decision have been met.	Fluor	< 30d after receipt of CO							
538	CEC	x	x		GEN-2	Facility Design Submittals to CBO and CPM	Include updated schedule of facility design submittals, and master drawing and master specifications in the Monthly Compliance Report.	Fluor	Monthly		4-Dec-10	17-Nov-10	NA			
539	CEC	x			GEN-2	Facility Design Submittals to CBO and CPM	Submit a schedule of facility design submittals, and master drawing and master specifications lists before submitting the initial engineering designs for CBO review.	Fluor	< 60d pt grading		17-Nov-10	17-Nov-10	Approved 12.20.10			
					Gen 2		Revise list	Flour								
540	CEC	x	x	x	GEN-3	CBO Payments	Submit payments to the CBO in accordance with the agreement between the project owner and the CBO.	NextEra	ongoing							
541	CEC	x	x	x	GEN-3	CBO Payments	Submit a copy of the CBO's receipt of payment to the CPM in the next monthly compliance report indicating that applicable fees have been paid.	NextEra	< 30d Monthly		5-Jan-11					
542	CEC	x			GEN-4	Resident Engineer - Staff Assignment	Assign a California- registered architect, or a structural or civil engineer, as the resident engineer (RE) in charge of the project.	Fluor	> 30d pt grading		17-Dec-10	14-Jan-11				
543	CEC	x			GEN-4	Resident Engineer - Staff Assignment	Notify the CPM of the CBO's approvals of the RE and other delegated engineer(s).	Fluor	< 5d of approval		8-Dec-10	30-Dec-10	Approved 1/19/11			
544	CEC	x			GEN-5	Civil Engineer or Structural Engineer - Staff Assignment	Submit resume of the soils (geotechnical) engineer.	Fluor	> 30d pt grading		17-Dec-10	1-Dec-10	Approved			
545	CEC	x			GEN-5	Civil Engineer or Structural Engineer - Staff Assignment	Notify CPM of CBO approval of soils (geotechnical) engineer.	Fluor	< 5d of approval		8-Dec-10	30-Dec-10	NA			
546	CEC	x			GEN-5	Civil Engineer or Structural Engineer - Staff Assignment	Submit resume of the civil engineer.	Fluor	> 30d pt grading		17-Dec-10	1-Dec-10	Approved			
547	CEC	x			GEN-5	Civil Engineer or Structural Engineer - Staff Assignment	Submit resume of the mechanical engineer .	Fluor	> 30d pt construction		17-Dec-10	1-Dec-10	Approved			
548	CEC	x			GEN-5	Civil Engineer or Structural Engineer - Staff Assignment	Submit resume of the engineering geologist.	Fluor	> 30d pt grading		17-Dec-10	1-Dec-10	Approved			
549	CEC	x			GEN-5	Civil Engineer or Structural Engineer - Staff Assignment	Notify CPM of CBO approval of civil eng assignment.	Fluor	< 5d of approval		8-Dec-10	21-Dec-10	NA			
550	CEC	x			GEN-5	Civil Engineer or Structural Engineer - Staff Assignment	Notify CPM of CBO approval of mech eng assignment.	Fluor	< 5d of approval		8-Dec-10	21-Dec-10	NA			
551	CEC	x			GEN-5	Civil Engineer or Structural Engineer - Staff Assignment	Notify CPM of CBO approval of eng. geologist assignment.	Fluor	< 5d of approval		8-Dec-10	21-Dec-10	NA			
552	CEC		x		GEN-6	Special Inspector(s) - Staff Assignment	Include a copy of the CBO's approval of the qualifications of all special inspectors in the next monthly compliance report.	Fluor	Monthly							
553	CEC		x		GEN-6	Special Inspector(s) - Staff Assignment	Notify the CPM of the CBO's approval of replacement inspector.	Fluor	< 5d of approval							
554	CEC		x		GEN-6	Special Inspector(s) - Staff Assignment	If the special inspector is reassigned or replaced, submit resume of replacement to CBO.	Fluor	< 5d of replacement							
555	CEC		x		GEN-6	Special Inspector(s) - Staff Assignment	Special inspectors submit inspection reports to the CBO and RE.	Fluor	Ongoing							
556	CEC		x		GEN-6	Special Inspector(s) - Staff Assignment	The special inspector shall submit a final signed report to the RE, CBO, and CPM, stating compliance status.	Fluor	after construction completion		30-Jun-14					
557	CEC		x		GEN-6	Special Inspector(s) - Staff Assignment	Submit resumes of special inspector(s).	Fluor	> 15d pt activity			25-Feb-11	approved by CBO 1/25/11			
558	CEC		x		GEN-7	Facility Design Discrepancy Documentation	Submit a copy of the CBO's approval of corrective action taken to resolve a discrepancy in the next monthly compliance report.	Fluor	Monthly		Monthly					
559	CEC		x		GEN-7	Facility Design Discrepancy Documentation	If corrective action is not approved, advise CPM of the reason and the revised corrective action to obtain CBO's approval.	Fluor	< 5d after CBO disapproval							

#	Agency	Pre-con	Const	ops	COC	Title	Description	Responsibility	COC Verification	Internal Due Date	Date Final Due	Date Submitted to Agency	Agency Status	Documentation On Hand Y/N	Internal Comments	Operational On-going Cost
560	CEC		x		GEN-7	Facility Design Discrepancy Documentation	Document and recommend corrective actions for any discrepancy in design and/or construction engineering work subject to CBO approval. Submit documentation to CBO for review and approval.	Fluor	Ongoing							
561	CEC		x		GEN-8	As-builts, CBO Notification of Completion and Compliance	Retain one set of approved engineering plans, at the project site. Submit to the CPM a statement with location of stored documents.	Fluor								
562	CEC		x		GEN-8	As-builts, CBO Notification of Completion and Compliance	Submit to CBO statement of work completed, in conformance with plans and ready for inspection.	Fluor	< 15d after construction completion		15-Jul-14					
563	CEC		x		GEN-8	As-builts, CBO Notification of Completion and Compliance	Submit a copy of statement of work completed to the CPM in the next monthly compliance report.	Fluor	Monthly							
564	CEC			x	GEN-8	As-builts, CBO Notification of Completion and Compliance	Provide CBO with a full set of electronic plans.	Fluor	< 90d after construction completion		28-Sep-14					
565	CEC		x		GEN-8	As-builts, CBO Notification of Completion and Compliance	Notify the CPM after obtaining the CBO's final approval of work completed.	Fluor	< 15d after construction completion		15-Jul-14					
566	CEC	x	x		CIVIL-1	CBO Submittals- Drainage and Grading, Statement of Submittal	Submit to the CBO: (Ph I) 1. Design of the proposed drainage structures and the grading plan; 2. An erosion and sedimentation control plan; 3. Related calculations and specifications; 4. Soils, geotechnical, or foundation investigations reports.	Fluor	> 15d pt grading		22-Dec-10	23-Dec-10	Approved 1/21/11			
566	CEC	x	x		CIVIL-1	CBO Submittals- Drainage and Grading, Statement of Submittal	Submit to the CBO: (PH II) 1. Design of the proposed drainage structures and the grading plan; 2. An erosion and sedimentation control plan; 3. Related calculations and specifications; 4. Soils, geotechnical, or foundation investigations reports.	Fluor	> 15d pt grading		16-Apr-11					
567	CEC	x			CIVIL-1	CBO Submittals- Drainage and Grading, Statement of Submittal	Include CBO approval in following monthly compliance report.	Fluor	< 30d after approval							
568	CEC		x		CIVIL-2	RE Stop Work Authority and Notification	Submit modified plans to the CBO for review and approval based on these new conditions.	Fluor	Ongoing							
569	CEC		x		CIVIL-2	RE Stop Work Authority and Notification	Submit CBO approval of modified plans to CPM.	Fluor	< 24hr of approval							
570	CEC		x		CIVIL-2	RE Stop Work Authority and Notification	RE to stop earthwork if he/she identifies unforeseen adverse soil or geologic conditions. Notify CPM within 24 hrs.	Fluor	< 24hr of discovery							
571	CEC		x		CIVIL-3	CBO Inspection of 2007 CBC Compliance	Include a list of NCRs in the following Monthly Compliance Report.	Fluor	Monthly		Monthly					
572	CEC		x		CIVIL-3	CBO Inspection of 2007 CBC Compliance	Perform inspections in accordance with the 2007 CBC. Report any discrepancies immediately.	Fluor	Ongoing							
573	CEC		x		CIVIL-3	CBO Inspection of 2007 CBC Compliance	RE to submit a non conformance report (NCR) < 5d of discovery. Submit details of corrective action < 5d of resolution.	Fluor	< 5d of discovery							
574	CEC		x		CIVIL-4	Final Grading Plans - CBO submittal	Submit a copy of the CBO's approval of grading plans to the CPM in the next monthly compliance report.	Fluor	< 30d after approval							
575	CEC		x		CIVIL-4	Final Grading Plans - CBO submittal	After completion of finished grading and erosion and sedimentation	Fluor	< 30d completion of drainage work							
576	CEC		x		STRUC-1	CBO Submittals - Major Structure or Facility design Component, Statement of Submittal	control and drainage work, the project owner shall obtain the CBO's	Fluor	< 30d after approval							
577	CEC		x		STRUC-1	CBO Submittals - Major Structure or Facility design Component, Statement of Submittal	approval of the final grading plans (including final changes) for the	Fluor	> 60d pt start of construction listed GEN-2.		2-Mar-11					
578	CEC		x		STRUC-2	CBO Submittal - Concrete, Welds, Other Structural Activities		Cody	< 5d of NCR							
579	CEC		x		STRUC-2	CBO Submittal - Concrete, Welds, Other Structural Activities		Cody								
580	CEC		x		STRUC-2	CBO Submittal - Concrete, Welds, Other Structural Activities		Cody	< 15d CBO response							

#	Agency	Pre-con	Const	ops	COC	Title	Description	Responsibility	COC Verification	Internal Due Date	Date Final Due	Date Submitted to Agency	Agency Status	Documentation On Hand Y/N	Internal Comments	Operational On-going Cost
581	CEC		x		STRUC-2	CBO Submittal - Concrete, Welds, Other Structural Activities	Submit a copy of the NCR corrective action to the CBO and the CPM.	Fluor	< 5d of resolution							
582	CEC		x		STRUC-3	CBO Submittal - Design Changes, Revised Drawings, Specs, Calcs	Notify the CBO of any intended filing of design changes, and submit revisions on a schedule suitable to the CBO.	Cody	on a sched suitable to CBO							
584	CEC	x	x		STRUC-3	CBO Submittal - Design Changes, Revised Drawings, Specs, Calcs	Notify the CPM, via the monthly compliance report, when the CBO has approved the revised plans.	Cody	< 30d of approval							
585	CEC		x		STRUC-4	2007 CBC Compliance for Toxic or HAZMAT	Submit to the CBO final design plans for tanks or vessels.	Fluor	> 30d pt installation							
586	CEC	x	x		STRUC-4	2007 CBC Compliance for Toxic or HAZMAT	Include copies of the CBO approvals of plan checks to the CPM in the following monthly compliance report.	Fluor	Monthly							
587	CEC		x		STRUC-4	2007 CBC Compliance for Toxic or HAZMAT	Include a copy of the CBO's inspection approvals to the CPM in the monthly compliance report following completion of any inspection.	Fluor	< 30d following inspection							
588	CEC	x			STRUC-4	2007 CBC Compliance for Toxic or HAZMAT	Design tanks and vessels containing quantities of toxic or hazardous materials exceeding amounts specified in the 2007 CBC to comply with the requirements of that chapter.	Fluor								
589	CEC		x		MECH-1	CBO Submittal -Plan Piping and Plumbing System, Final design specs and calcs	Request CBO inspection of any such major piping or plumbing system.	Fluor								
590	CEC		x		MECH-1	CBO Submittal -Plan Piping and Plumbing System, Final design specs and calcs	The project owner shall transmit to the CPM, in the monthly compliance report following completion of any inspection, a copy of the transmittal letter conveying the CBO's inspection approvals.	Fluor	Monthly		Monthly					
591	CEC		x		MECH-1	CBO Submittal -Plan Piping and Plumbing System, Final design specs and calcs	Include a copy of transmittal letter to CBO in following monthly compliance report.	Fluor	< 30d of submittal							
592	CEC		x		MECH-1	CBO Submittal -Plan Piping and Plumbing System, Final design specs and calcs	Submit to the CBO the final plans and a statement from the mechanical engineer certifying compliance with applicable LORS for major piping or plumbing.	Fluor	> 30d pt installation							
593	CEC		x		MECH-2	CBO and Cal-OSHA Submittal - Pressure Vessel	Submit code certification papers and other documents for all pressure vessels installed in the plant required by applicable LORS.	Fluor/CBO	pt operation		30-Apr-13					
594	CEC		x		MECH-2	CBO and Cal-OSHA Submittal - Pressure Vessel	Submit vendor certification for prefabricated vessels and tanks and Engineers verification that plans conform with ASME Code. Submit copy of transmittal letter to CPM.	Fluor	> 30d pt installation							
595	CEC		x		MECH-2	CBO and Cal-OSHA Submittal - Pressure Vessel	Include CBOs inspection approval in the monthly compliance report following any inspection.	Fluor								
596	CEC		x		MECH-2	CBO and Cal-OSHA Submittal - Pressure Vessel	Request CBO and/or Cal-OSHA inspection of pressure vessel upon completion of installation.	Fluor	upon installation							
597	CEC		x		MECH-2	CBO and Cal-OSHA Submittal - Pressure Vessel	Ensure that all boilers and pressure vessels are designed, fabricated, and installed in accordance with ASME Code.	Fluor	Ongoing							
598	CEC		x		MECH-3	CBO Submittal - HVAC Specs, etc.	Upon completion of any increment of construction, request CBO's inspection and approval of that construction.	Fluor	Upon completion of increment of construction							
599	CEC		x		MECH-3	CBO Submittal - HVAC Specs, etc.	Submit to the CBO the required HVAC and refrigeration plans and a statement from the mechanical engineer certifying compliance with applicable codes. Submit copy of the transmittal letter to the CPM.	Fluor	> 30d pt const of HVAC or refrig system							
600	CEC		x		ELEC-1	CBO Submittal - Electrical Equipment and Systems	Submit to the CBO the final plant design plans and a signed/stamped stamped statement from the responsible electrical engineer attesting compliance with the applicable LORS.	Fluor	> 30d pt start of each increment of construction		1-Apr-11					
601	CEC		x		ELEC-1	CBO Submittal - Electrical Equipment and Systems	Request that the CBO inspect the installation to ensure compliance with the requirements of applicable LORS.	Fluor								

#	Agency	Pre-con	Const	ops	COC	Title	Description	Responsibility	COC Verification	Internal Due Date	Date Final Due	Date Submitted to Agency	Agency Status	Documentation On Hand Y/N	Internal Comments	Operational On-going Cost
602	CEC		x		ELEC-1	CBO Submittal - Electrical Equipment and Systems	Include in the monthly compliance report: 1. Receipt or delay of major electrical equipment; 2. Testing or energization of major electrical equipment; and 3. A signed statement by the registered electrical engineer certifying that the proposed final design plans and specifications conform to requirements set forth in the Energy Commission decision.	Fluor	Monthly		Monthly					
603	CEC		x		ELEC-1	CBO Submittal - Electrical Equipment and Systems	At least 30d pt the start of each increment of electrical construction, submit to the CBO for design review and approval the listed documents.	Fluor	> 30d pt start of each increment of construction		1-Apr-11					
604	CEC		x	x	ELEC-1	CBO Submittal - Electrical Equipment and Systems	Retain approved final plant design plans and calculations onsite for the life of the project.	Fluor / Operations								
605	CEC	x			PAL-1	Paleontological Resource Specialist - Staff Designation	Submit resume of Paleo Resource Monitors.	Tetra Tech	> 20d pt gd		11-Apr-11				NA to phase I. May need for Phase II	
606	CEC	x			PAL-1	Paleontological Resource Specialist - Staff Designation	Submit resume of the Paleo Resource Specialist (PRS).	Tetra Tech	> 60d pt gd		17-Nov-10	2-Sep-10	Approved 10/25/10			
607	CEC	x			PAL-2	PRS Submittal - Stie Drawings Showing Disturbance Areas	Submit maps and drawings showing the footprint of the power plants, construction lay down areas, and all related facilities.	Fluor	> 30d pt gd		17-Dec-10	4-Jan-11	NA			
608	CEC	x	x		PAL-2	PRS Submittal - Stie Drawings Showing Disturbance Areas	Submit letter of any construction phase schedule changes.	Fluor	< 5d of identification							
609	CEC	x	x		PAL-2	PRS Submittal - Stie Drawings Showing Disturbance Areas	If construction proceeds in phases, submit maps and drawings.	Tetra Tech	pt start of each increment of construction		1-May-11	4-Jan-11				
610	CEC		x		PAL-2	PRS Submittal - Stie Drawings Showing Disturbance Areas	PRS or PRM consult weekly with the superintendent or construction field manager to confirm upcoming activity locations.	Tetra Tech	until gd is completed		17-Jan-11					
611	CEC	x	x		PAL-2	PRS Submittal - Stie Drawings Showing Disturbance Areas	Submit schedule of construction phases before work commences on affected power plants.	Fluor	pt start of const on affected power plants		1-May-11	4-Jan-11	NA			
612	CEC	x	x		PAL-2	PRS Submittal - Stie Drawings Showing Disturbance Areas	If the footprint of the project or its linear facilities change, provide maps and drawings reflecting those changes.	Fluor	> 15d pt gd		1-Jan-11	1/4/2011 3/8/11	Approved 3/17/11			
613	CEC		x		PAL-3	Paleontological Resources Monitoring and Mitigation Plan	Copies of the PRMMP shall reside with the PRS, each monitor, the project owner's on-site manager and the CPM.	sub to Tt	Ongoing							
614	CEC	x			PAL-3	Paleontological Resources Monitoring and Mitigation Plan	If PRS determines that paleontological materials could be impacted, PRS to submit a paleontological resources monitoring and mitigation plan (PRMMP).	Tetra Tech	> 30d pt gd		17-Dec-10	3-Dec-10	Approved 12/21/10			
615	CEC		x		PAL-4	Paleontological WEAP	If PRS determines that paleontological materials could be impacted, conduct weekly paleo training for all personnel supervising, directing or conducting ground-disturbing activity.	sub to Tt/FI	weekly during gd		17-Jan-11					
616	CEC		x		PAL-4	Paleontological WEAP	Submit Paleo training documentation in Monthly Compliance Report.	Tetra Tech	Monthly		Monthly					
617	CEC		x		PAL-4	Paleontological WEAP	Submit resume of any alternative paleo trainer (if applicable).	Tetra Tech	Ongoing							
618	CEC	x			PAL-4	Paleontological WEAP	Include paleo resources in the WEAP.	Tetra Tech	> 30d pt gd		17-Dec-10	14-Dec-10	Approved 1/4/2011			
619	CEC	x			PAL-4	Paleontological WEAP	Submit script and final video of paleo training.	Tetra Tech	> 30d pt gd		17-Dec-10	14-Dec-10	Approved 1/4/2011			
620	CEC		x		PAL-5	PRS Monitoring and Stop Work Authority	Include summary of paleo monitoring activities and finds in the Monthly Compliance Report.	Tetra Tech	Monthly		Monthly					
621	CEC		x		PAL-5	PRS Monitoring and Stop Work Authority	Notify CPM of any significant paleo resource encountered.	Tetra Tech	< 24hrs upon discovery							
622	CEC		x		PAL-5	PRS Monitoring and Stop Work Authority	Notify CPM of any noncompliance related to paleo resources.	Tetra Tech	< 24hrs upon discovery							
623	CEC		x		PAL-5	PRS Monitoring and Stop Work Authority	Implement PRMMP, maintain daily logs. Submit for approval any change in paleo monitoring plan.	Tetra Tech	Ongoing							

#	Agency	Pre-con	Const	ops	COC	Title	Description	Responsibility	COC Verification	Internal Due Date	Date Final Due	Date Submitted to Agency	Agency Status	Documentation On Hand Y/N	Internal Comments	Operational On-going Cost
624	CEC			x	PAL-6	Paleontological Resource Curation	Retain copies of signed contracts with the designated PRS and other specialists; also the Paleontological Resource Report.	Tetra Tech	3yr after construction completion		1-Jul-14					
625	CEC		x		PAL-6	Paleontological Resource Curation	Submit copy of letter to curating institution - if fossils found.	Tetra Tech	Ongoing							
625	CEC		x		PAL-6	Paleontological Resource Curation	Ensure proper implementation of curation procedures according to the PRMMP. Pay fees for curation of paleo materials. Submit letter of materials transmittal to the curation facility to CPM.	Tetra Tech	Ongoing							
626	CEC		x		PAL-7	Paleontological Resuroces Report	Submit a Paleontological Resources Report (PRR).	Tetra Tech	< 90d after gd		28-Sep-14					
627	CEC	x			TSE-1	CBO and CPM submittal - Schedule of design submittals (Master Drawing List, Master Spec List, Major Equip and Structure List)	Submit the schedule, a Master Drawing List, and a Master Specifications List.	Fluor	pt construction		24-Jul-12					
628	CEC	x			TSE-1	CBO and CPM submittal - Schedule of design submittals (Master Drawing List, Master Spec List, Major Equip and Structure List)	Include TSE schedule updates in the Monthly Compliance Report.	Fluor	Monthly							
629	CEC		x		TSE-2	Electrical Engineer - Staff Assignment Civil Engineer - Staff Assignment	Notify the CPM of the CBO's approval of the new engineer within five days of the approval.	Fluor	< 5d of approval							
629	CEC		x		TSE-2	Electrical Engineer - Staff Assignment Civil Engineer - Staff Assignment	If an engineer is reassigned or replaced, submit resume of replacement.	Fluor	< 5d of replacement							
631	CEC		x		TSE-3	Design Discrepancy Submittals	Document and recommend corrective actions for any discrepancy in design and/or construction engineering work that has undergone CBO design review and approval. Submit a copy of the CBO's approval or disapproval of any corrective action taken to resolve a discrepancy to the CPM.	Fluor	< 15d of receipt							
631	CEC		x		TSE-3	Design Discrepancy Submittals	If resolution is disapproved, advise the CPM the reason for the disapproval, along with the revised corrective action required to obtain the CBO's approval.	Fluor	< 5d of notification							
632	CEC		x		TSE-4	CBO Submittal - Power Plant Switchyard, Outlet Line and Termination Design Plans	Submit to the CBO the final design plans, etc for the power plant switchyard, and outlet line and termination, include statement from the electrical engineer verifying compliance with all applicable LORS.	Fluor	pt start of each increment of construction							
633	CEC		x		TSE-4	CBO Submittal - Power Plant Switchyard, Outlet Line and Termination Design Plans	Submit a copy of the transmittal letter of final design plans to CBO in the next monthly compliance report.	Fluor	after sumittal							
634	CEC		x		TSE-4	CBO Submittal - Power Plant Switchyard, Outlet Line and Termination Design Plans	Request that the CBO inspect the installation to ensure compliance with the requirements of applicable LORS.	Fluor								
635	CEC			x	TSE-4	CBO Submittal - Power Plant Switchyard, Outlet Line and Termination Design Plans	Retain all plans, including changes, on site for one year after completion of construction.	Fluor	1yr after construction completion		26-Jun-15					
636	CEC		x		TSE-4	CBO Submittal - Power Plant Switchyard, Outlet Line and Termination Design Plans	Include in the monthly compliance report: a) receipt or delay of major electrical equipment; b) testing or energization of major electrical equipment; and c) the number of electrical drawings approved, submitted for approval, and still to be submitted.	Fluor	Monthly		Monthly					
637	CEC		x		TSE-5	CBO Submittal - Tline Design Drawings, Specs and Calca	Submit to the CBO : a) Design drawings for the poles/towers, foundations, anchor bolts, conductors, grounding systems, and major switchyard	Fluor	pt const of Tline		24-Jul-12					
638	CEC		x		TSE-6	CBO Submittal - TSE-5 Change Requests	Notify the CBO and the CPM of any impending changes that may not conform to requirements of TSE-5 and request approval to implement such changes pt to the construction of transmission facilities.	Fluor	pt const of Tline		24-Jul-12					
639	CEC			x	TSE-7	ISO Notification	Submit telephone notification to the California ISO Outage Coordination Department	Operations	> 1d pt synchronizaiton		31-Dec-12					
640	CEC			x	TSE-7	ISO Notification	Submit to the California ISO a letter stating the proposed date of synchronization.	Operations	> 7d pt synchronizaiton		25-Dec-12					

#	Agency	Pre-con	Const	ops	COC	Title	Description	Responsibility	COC Verification	Internal Due Date	Date Final Due	Date Submitted to Agency	Agency Status	Documentation On Hand Y/N	Internal Comments	Operational On-going Cost
641	CEC			x	TSE-7	ISO Notification	Submit a report of conversation with the California ISO.	Operations	> 1d pt synchronizaito n		31-Dec-12					
642	CEC			x	TSE-8	Code Compliance	Submit: a) "As built" engineering description(s) and one-line drawings of the electrical portion of the facilities signed and sealed by the registered electrical engineer in responsible charge. A statement attesting to conformance with codes and standards shall be provided concurrently. b) An "as built" engineering description of the mechanical, structural, and civil portion of the transmission facilities signed and sealed by the registered engineer in responsible charge or acceptable alternative verification. Retain "As built" drawings at the power plant and make available, if requested, for CPM audit as set forth in the "Compliance Monitoring Plan". c) A summary of inspections of the completed transmission facilities, and identification of any nonconforming work and corrective actions taken, signed and sealed by the registered engineer in charge.	Operations	< 60d after first synchronizatio n		2-Mar-13					
643	CEC		x	x	TSE-8	Code Compliance	In case of non-conformance of Tline construction or operation, notify CPM and CBO and describe the corrective actions to be taken.	Fluor / Operations	< 10d upon discovery							
643	CEC		x	x	TSE-8	Code Compliance	Inspect transmission line to ensure conformance with applicable codes and standards.	Fluor / Operations	Ongoing							
644	CEC		x	x	COMPLIANCE-1	Unrestricted Access	Provide CEC staff and delegate agencies or consultants unrestricted access to the power plant site.	NextEra								
645	CEC		x	x	COMPLIANCE-2	Compliance Record	The project owner shall maintain project files on-site.	Operations								
646	CEC		x	x	COMPLIANCE-2	Compliance Record	Energy Commission staff and delegate agencies shall be given unrestricted access to the files.	Operations								
647	CEC	x	x	x	COMPLIANCE-3	Compliance Verification Submittals	The project owner is responsible for the delivery and content of all verification submittals to the CPM, whether such condition was satisfied by work performed or the project owner or his agent.	NextEra								
648	CEC	x			COMPLIANCE-4	Pre-con Matrix and tasks	Submit a pre-construction matrix identifying only those conditions that must be fulfilled before the start of construction,	Tetra Tech / Fluor	pt construction		16-Jan-11	5-Nov-10	pending			
649	CEC	x			COMPLIANCE-5	Compliance Matrix	Submit a compliance matrix with each monthly and annual compliance report	ECM	Monthly			7-Dec-10				
650	CEC	x	x		COMPLIANCE-6	Monthly Compliance Report and Key Events List	Submit Monthly Compliance Reports. Include an initial list of dates for each of the events identified on the Key Events List.	ECM	Monthly		Monthly	12/7/2010 1/12/11				
651	CEC			x	COMPLIANCE-7	Annual Compliance Reports	Submit Annual Compliance Reports instead of Monthly Compliance Reports.	Operations	Annually							
652	CEC	x	x	x	COMPLIANCE-8	Confidential Information	Submit confidential information to CEC Executive Director with a request for confidentiality.	Fluor / NextEra	Ongoing							
653	CEC	x			COMPLIANCE-9	Complaints, Notices and Citations	Send a letter to property owners living < 1mile of the project notifying them of a telephone number to contact project representatives with questions, complaints, or concerns.	NextEra	pt construction		16-Jan-11		Approved 1/19/11			
654	CEC			x	COMPLIANCE-10	Planned Facility Closures	Submit a closure plan to the CPM.	Operations	> 12m pt closure							
655	CEC		x		COMPLIANCE-11	Unplanned Permanent Facility Closure	Submit an on-site contingency plan.	Fluor	> 90d of CPM determination							
656	CEC		x		COMPLIANCE-12	Unplanned Permanent Facility Closure	In the event of an unplanned permanent closure, notify agencies take all necessary steps to implement the on-site contingency plan.	Fluor	< 24 hrs of closure							

#	Agency	Pre-con	Const	ops	COC	Title	Description	Responsibility	COC Verification	Internal Due Date	Date Final Due	Date Submitted to Agency	Agency Status	Documentation On Hand Y/N	Internal Comments	Operational On-going Cost
657	CEC	x	x	x	COMPLIANCE-13	Post Certification Changes to the Decision	Petition the Energy Commission to delete or change a condition of certification, modify the project design or operational requirements and/or transfer ownership of operational control of the facility.	NextEra	Ongoing							

Appendix A
Equipment List and Rating

AQ-SC5

Diesel Engine Emissions Monitoring and Reporting

Genesis Solar Energy Project

BPC Master Equipment List November 2012

Equipment Type	Equip Number	Brand /Model	Registration Number	Expiration Date	Serial Number	Engine Year	Horsepower	Tier Rating	Contractor	Rental Company	Mobilization Date	Demobilization Date	Notes
International Truck	201070	International 4400	N/A	N/A	1H5MTAANX7H416035	2006	245	3	BPC	ARB, Inc	1/3/2012		
International Truck	201071	International 4400	66N5806	N/A	1H5MTAANX7H416066	2006	245	3	BPC	ARB, Inc	1/3/2012		
CAT 966K Loader	EW9X35	CAT	EW9X35	N/A	MME03058	2012	267	4	BPC	ARB, Inc	2/27/2012		
Backhoe 420E	RLF1940	CAT	UJ5H37	N/A	C4E17607	2011	89	3	BPC	ARB, Inc	3/23/2012		
Backhoe 420E	392086	CAT	AY7P48	N/A	CAT0420ETHLS02145	2006	93	3	BPC	ARB, Inc	4/20/2012		
Backhoe 420E	392092	CAT	KX8H98	N/A	CAT0420EEPRA00367	2009	93	3	BPC	ARB, Inc	5/1/2012		
10K Sky Trac	343891	Cummins	HF5653	N/A	68324274	2011	50	3	BPC	Sunbelt Rental	3/5/2012		
10K Sky Trac	321505	Cummins	EG7H48	N/A	ACEXL0275AAG	2010	110	3	BPC	Sunbelt Rental	3/6/2012		
20K Forklift Hyster 210	07-792	Hyster	EJ9A88	N/A	D019D02307U	2007	155	3	BPC	Sunbelt Rental	3/6/2012		
Water Truck 4000G	462817	CAT	N/A	N/A	WAX14043	2006	275	3	BPC	Sunbelt Rental	4/5/2012		
56KV Generator	118527	Isuzu	135459	12/31/2012	929449	2006	74	3	BPC	Sunbelt Rental	3/20/2012		
10K Sky Trac 10054	450631	Cummins	YL8A57	N/A	30212424	2005	109	3	BPC	Sunbelt Rental	3/15/2012		
10K Sky Trac 10054	450598	J.D.	WL3688	N/A	PE4045H534253	2005	99	3	BPC	Sunbelt Rental	4/18/2012		
75KV generator	358392	Isuzu	155110	7/31/2014	124214	2011	97	3	BPC	Sunbelt Rental	4/11/2012		
45KV generator	368855	Isuzu	155937	8/31/2014	125607	2011	75	4	BPC	Sunbelt Rental	4/11/2012		
10K Sky Trac 10054	381629	Cummins	VW9J44	N/A	46904990	2008	82	3	BPC	Sunbelt Rental	4/9/2012		
10K Sky Trac 10054	381631	Cummins	DM3H74	N/A	46865567	2008	110	3	BPC	Sunbelt Rental	4/9/2012		
10K Sky Trac 10054	427266	Cummins	RD4895	N/A	30697376	2005	109	3	BPC	Sunbelt Rental	3/30/2012		
10K Sky Trac 10054	321673	Cummins	TN7C35	N/A	73151730	2010	110	3	BPC	Sunbelt Rental	3/30/2012		
10K Sky Trac 10054	450631	Cummins	XL8A57	N/A	30212424	2005	109	3	BPC	Sunbelt Rental	4/16/2012		
10K Sky Trac 10054	381639	Cummins	CGSV33	41274	15516	2010	110	3	BPC	Sunbelt Rental	4/25/2012		
10K Sky Trac 10054	348226	Cummins				2010	110	3	BPC	Sunbelt Rental	5/15/2012		
T-800 Water Truck	213015	Kenworth	8N99354	8/13/0000	1NKDLU00XK4R052569	2003	375	3	BPC	ARB, Inc	5/24/2012		
56KV generator	338255	MQ Power	DCA70SSIU2C	6/30/2014	7351551		84	3	BPC	Sunbelt Rental	5/29/2012		
36KV generator	368854	MQ Power	DCA45USI2C	8/31/2014	8202291		70	3	BPC	Sunbelt Rental	5/29/2012		
100KW Diesel Generator	349720	MQ Power	155090	7/31/2012	7510368	2011	166	3	BPC	Sunbelt Rental	8/3/2012		
10K Shooting Boom Forklift	381645	JLG	XV9H65	N/A	160034533	2010	110	3	BPC	Sunbelt Rental	8/3/2012		
10K Shooting Boom Forklift	454967	SkyTrac	XB3W68	N/A	160046153	2010	110	3	BPC	Sunbelt Rental	8/28/2012		
100KW Diesel Generator	475209	MQ Power	132956	7/31/2015	7800205	2011	166	3	BPC	Sunbelt Rental	8/3/2012		
1750LB Skidsteer Loader	359670	Bobcat	CA7K47	N/A	A3L538171	2012	49	4	BPC	Sunbelt Rental	8/20/2012		
580-M	31670	Case	M08A34	N/A	N/A	N/A	N/A	N/A	BPC	Charley's Backhoe (Owner/Oper)	7/19/2012	10/2/2012	
580-L Backhoe	153937	Case	SR6MB5	N/A	N/A	N/A	N/A	N/A	BPC	Robert Jones (Owner/Oper)		10/2/2012	
45 Ton TEREX Crane	BE4512	RT345-1XL	MT8A46	7/31/2015	160952	2012	160	4	BPC	Carde Pacific	9/3/2012		
60' Art Manlift	240647	JLG	N/A	N/A	300134002	2009	82	3	BPC	Sunbelt Rental	9/28/2012		
56KW Generator	119856	MQ Power	135311	1/31/2013	8800877	2011	90	3	BPC	Sunbelt Rental	10/10/2012		
56KW Generator	119866	MQ Power	135313	1/31/2013	8800886	2011	90	3	BPC	Sunbelt Rental	10/10/2012		
56KW Generator	467640	MQ Power	159017	7/31/2015	8802292	2012	98	3	BPC	Sunbelt Rental	10/10/2012		
3394RT Scissor Lift	247011	JLG	N/A	N/A	0200191193	N/A	82	3	BPC	Sunbelt Rental	10/10/2012		
3394RT Scissor Lift	249299	JLG	N/A	N/A	0200191618	N/A	82	3	BPC	Sunbelt Rental	10/11/2012		
3394RT Scissor Lift	248357	JLG	N/A	N/A	0200190911	N/A	82	3	BPC	Sunbelt Rental	10/19/2012		

Genesis Solar Energy Project

BPC Master Equipment List November 2012

Equipment Type	Equip Number	Brand /Model	Registration Number	Expiration Date	Serial Number	Engine Year	Horsepower	Tier Rating	Contractor	Rental Company	Mobilization Date	Demobilization Date	Notes
56KW Generator	494444	MQ Power	159997	8/31/2015	13850278250068B2F11	2012	98	4	BPC	Sunbelt Rental	10/11/2012		
100KW Diesel Generator	113625	MQ Power	134361	8/31/2015	8500589	2012	123	4	BPC	Sunbelt Rental	10/11/2012		
56KW Generator	467644	MQ Power	159018	7/31/2015	8802310	2012	98	3	BPC	Sunbelt Rental	10/11/2012		
3394RT Scissor Lift	178912	JLG	N/A	N/A	0200173593	N/A	82	3	BPC	Sunbelt Rental	10/30/2012		

Genesis Solar Largo

8/29/2012

Equipment Type	Brand/Model	CA ARB Registration Number	Expiration Date	Vehicle Serial Number	Engine Year	Horsepower	Tier Rating	Contractor	Rental Company	Mobilization Date	Demob. Date	Notes
10K Reach Forklift	Skytrak 10054	MK3P69	n/a	160032431 LG011705583 /	2007	75-130kw	3	Largo Concrete	RSC	11/21/11		
8K Reach Forklift	Gehl RS8	YE5K34	n/a	RS842JZ0616921 757179	2007	115-86	3	Largo Concrete	RSC	12/5/11		
8K Reach Forklift	Skytrak 8042	TK5B38	n/a	160029782 LGE15003852 /	2007	110-82	3	Largo Concrete	RSC	12/15/11		
8K Reach Forklift	Skytrak 8042	SG3T73	n/a	160042269 LGE15003364 /	2009	110-82	3	Largo Concrete	RSC	12/15/11		
Forklift	Gradell 5340-9W	EA4C39	n/a	T8807L475 697489	1999	110	3	PCS	OWNED	3/12/12		
Forklift	Skytrak 8042	MR4F99	n/a	LG021010016 866000	2010	130	3	Largo Concrete	RSC	-		
Skiploader	JD 3210LE	FX8P94	n/a	0210LE884721 763095	2003	77.8	3	Largo Concrete	RSC	-		
Skiploader	JD 210LJ	TH3U69	n/a	1T0210LJLVB0890404 866995	2010	56-75	3	Largo Concrete	RSC	12/27/11		
Skiploader	JD 210LJ	RR4Y66	n/a	1T0210LJEA0890262 813309	2010	56-75	3	Largo Concrete	RSC	12/5/11		
Skiploader	JD 210LJ	FH4J85	n/a	1T0210LJPB0890381 862352	2010	74KW	3	Largo Concrete	RSC	2/16/12		
Skiploader	JD210 LJ	UA7J75	n/a	1T0210LJKB0890382 862352	2010	74KW	3	Largo Concrete	RSC	3/26/12		
Skiploader	JD 210 LE	BP4H43	n/a	1T0210LE884563 751257	2005	75.1	3	Largo Concrete	RSC			
3 Yard Loader	Deer 544-K	VL6L84	n/a	1DW544KZTA0628594 804736	2010	114 KW	3	Largo Concrete	RSC	1/10/12		
Loader	JD 210LE	KF5H65	n/a	T0210LE884232	2005	75	3	Largo Concrete	RSC	5/17/12		
Roller-Ingersol	SD116D4	EL3B97	n/a	186167 174902	2005	115	3	Largo Concrete	RSC	2/16/12		
Drill Rig - DR32	Soil Mec R312	NS6S47	n/a	2624 NL6547	2006	200	3	Anderson	n/a	12/21/11		
Drill Rig SR30	Soil Mec R312	JH7G66		4066 4046	2011	220	3	Anderson	n/a	3/26/12		
Drill Rig - DR24	Cat 330 BL	WN9V96		6DR03537	2000	222	3	Anderson	n/a	3/20/12		HOURLY
Drill Rig - DR38	CATERPILLAR	VM7C98		015CKCJC04556	2007	110	3	Anderson	n/a	3/26/12		HOURLY

Genesis Solar Energy Project
PMI Over 50hp Diesel Equipment List

7/30/2012

[illegible]



Dielco

CRANE SERVICE, INC.

5454 Arville, Las Vegas, NV 89118
phone 702-364-5000, fax 702-364-8117

October 15, 2012

PMI
Genesis Solar
Blythe, CA

Attention: John Walek

Subject: Manitowoc 2250 Tier 2 Crane

Dear Sir,

Please find the following regarding the Manitowoc 2250 crawler crane currently working for PMI at the Genesis Solar Project.

The crane is our unit #981, the serial number is 2251135, the engine is Tier 2, and it is registered in the California DOORS system under Rally Corp, DBA Dielco Crane Service. Our DOORS ID number is 1738. The DOORS EIN number is UN6D38.

According to the engine and emission experts that we deal with, there is no simple bolt on system that can be added to a Tier 2 engine to bring it up to Tier 3 specs. To meet the Tier 3 criteria there are 2 avenues to take.

One is to solicit the engine manufacturer (Cummins) to determine what components have to be changed and then do a complete rebuild per Cummins engineers. From what I am told, it is not a simple matter. Depending on the engine family and other factors each component has to be checked; pistons, intake, exhaust, injectors, turbo, fuel pump, cam, etc., can all be effected. In addition to the rebuilding the engine, there may be modifications or new components to the cooling system and other support systems to support the new engine.


The other option is to repower the engine, i.e. scrap the old engine and replace it with a new Tier 3 or 4 engine.

Both of these options require extensive time and research, and are very costly.

The crane was mobilized to the site July 2, 2012 and as of today the engine has operated 274 hours. We have been very diligent in not operating the engine except when required. We will continue to operate the engine only when necessary.

We currently do not have another crane with a Tier 3 engine that is readily available for your project.

Please let me know if you need any additional information.

Thanks,

Bill Cunningham
Dielco Crane

Genesis Solar Energy Project (SPX) Over 50hp Diesel Equipment List

9/4/2012

[illegible]

**Genesis Solar Energy Project
Master Equipment List**

Equipment Type	Brand /Model	Registration Number	Expiration Date	Serial Number	Engine Year	Horsepower	Tier Rating	Contractor	Rental Company	Mobilization Date	Demobilization Date	Notes
Drive Engine	CAT C7 Acert	148483	8/31/2013	NA	NA	NA	III	SouthWest Drilling	SouthWest Drilling	(Recorded 9/20/2011)	10/1/2011	Removed from site.
Drive Engine	CAT C7 Acert	148484	8/31/2013	NA	NA	NA	III	SouthWest Drilling	SouthWest Drilling	(Recorded 9/20/2011)	10/1/2011	Removed from site.
Air Compressor	Atlas Copco	152484	8/31/2013	JPEC-0005	NA	NA	III	SouthWest Drilling	CAT/Johnson	(Recorded 9/20/2011)	10/1/2011	Removed from site.
Engine	DDC Diesel	130415	3/31/2014	NA	NA	NA	III	SouthWest Drilling	ARB Portable Equipment	(Recorded 9/20/2011)	10/1/2011	Removed from site.
Sweeper	Broce Broom	VH3U58	NA	807664	2010	84	III	Sukut	RSC	(Recorded 9/20/2011)		
Dozer	CAT 834B	CS8P98	NA	34-07	2007	475	III	Sukut	Sukut	9/19/2011	3/22/2012	
Dozer	CAT 824C	YA9K67	NA	24-12	2007	354	III	Sukut	Sukut	9/29/2011		
Motor Grader	CAT 16G	SC5M77	NA	2801-16	2009	297	III	Sukut	Sukut	10/6/2011		
Scraper	CAT 657	PC8Y97/HB3 G78	NA	57-21	2007	600	III	Sukut	Sukut	(Recorded 9/20/2011)	4/9/2012	Removed from site
Backhoe	CAT 692	KK7C43	NA	430-D	NA	NA	III	SouthWest Drilling	SouthWest Drilling	(Recorded 9/20/2011)	10/1/2011	Removed from site.
Motor Grader	CAT 140H	UN7F66	NA	4068	NA	NA	III	Sukut	Miller Blades	(Recorded 9/20/2011)	9/23/2011	Removed from site.
Scraper	CAT 657	TH4G47/UK3 K99	NA	57-22	2010	440	III	Sukut	Sukut	9/28/2011	4/20/2012	
Scraper	CAT 657	XK3J33/GP8T 95	NA	57-60	2007	440	III	Sukut	Sukut	9/28/2011	4/11/2012	
Scraper	CAT 657	DF9C83/DG6 M34	NA	57-66	2006	600	III	Sukut	Sukut	9/28/2011	4/12/2012	
Scraper	CAT 657	VT6M63/FJ6T 95	NA	57-63	2006	440	III	Sukut	Sukut	9/29/2011	4/20/2012	
Scraper	CAT 657	RX8U86/NP6 Y75	NA	57-33	2007	440	III	Sukut	Sukut	9/29/2011	4/10/2012	
Scraper	CAT 657	AF3R99/AN5 G44	NA	57-28	2010	440	III	Sukut	Sukut	9/30/2011	4/13/2012	
Scraper	CAT 657	CWSY75/GJ9 T48	NA	57-29	2010	440	III	Sukut	Sukut	10/4/2011	4/10/2012	
Scraper	CAT 657	KG5B54/SG3 N43	NA	57-64	2010	440	III	Sukut	Sukut	10/4/2011		
Water Wagon	CAT 651	CF4M43	NA	51-83	2006	540	III	Sukut	Sukut	9/29/2011	4/4/2012	
Skiploader	John Deere	NA	NA	NA	NA	NA	III	Sukut	Sukut	9/19/2011	9/28/2011	Used less than 10 days onsite.
Skiploader	CAT 414E	ME7J57	NA	NA	NA	NA	III	Sukut	United Rentals	10/12/2011	11/3/2011	
Scraper	CAT 623	XE5H67	NA	NA	1985	350	III	Sukut	Sukut	9/28/2011		
Motor Grader 16G	CAT 16G	HK8W79	NA	NA	2009	298	III	Sukut	Miller Blades	9/19/2011		
Dozer	CAT D9T	EV5K99	NA	90-34	2005	410	III	Sukut	Sukut	9/28/2011	3/8/2012	
Skiploader	CAT 414E	CL7M35	NA	NA	2007	78	III	Sukut	Sukut	9/27/2011	10/7/2011	Removed from site
Generator	Atlas Copco QAS-30	645888	NA	645888	NA	NA	NA	Sukut	RSC	(Recorded 9/20/2011)	10/1/2011	Removed from site
Generator	Airman -SDG605	1473A20166	NA	689	NA	NA	NA	SouthWest Drilling	SouthWest Drilling	(Recorded 9/20/2011)	10/1/2011	Removed from site
Generator	Kohler 400 Kw	138194	5/31/2013	403015	NA	99	III	Sukut	Kohler Rental	(Recorded 9/20/2011)		WI Lic. Plate 555501
Generator	MQ Power	147014	3/31/2012	1101821	NA	NA	III	SouthWest Drilling	United Rentals	(Recorded 9/20/2011)	10/1/2011	Removed from site

Genesis Solar Energy Project
Master Equipment List

Equipment Type	Brand /Model	Registration Number	Expiration Date	Serial Number	Engine Year	Horsepower	Tier Rating	Contractor	Rental Company	Mobilization Date	Demobilization Date	Notes
Generator	NA	148485	8/31/2013	NA	NA	NA	III	SouthWest Drilling	SouthWest Drilling	(Recorded 9/20/2011)	10/1/2011	removed from site
Generator	Kohler 400 Kw	138189	5/31/2013	403010	NA	99	III	Sukut	RSC	10/1/2011		
Generator	MQ Power 400 Kw	143594	5/31/2014	2263	NA	NA	III	Sukut	RSC	10/11/2011	1/30/2012	
Motor Grader	CAT 140H	LJ6V63	NA	NA	NA	NA	III	Sukut	Miller Blades	10/17/2011	10/24/2011	
Scraper	CAT 613	FW6W46	NA	NA	NA	NA	III	Sukut	Miller Blades	10/17/2011	11/14/2011	
Backhoe	CAT 420E	GH8F30	NA	NA	NA	NA	III	Sukut	United Rentals	10/12/2011		
Roller	BOMAG 177D	HV4A78	NA	NA	NA	NA	III	Sukut	United Rentals	10/20/2011	10/21/2011	
Motor Grader	CAT 16G	VX6L67	NA	NA	NA	NA	III	Sukut	Miller Blades	10/25/2011		
Scraper	CAT 657	WN3G47/TP5 D95	NA	57-59	NA	440	III	Sukut	Sukut	10/25/2011		
Scraper	CAT 657	VR9W59/DU 7M84	NA	57-41	NA	440	III	Sukut	Sukut	10/28/2011		
Scraper	CAT 657	XG9N34/NY8 599	NA	57-40	NA	440	III	Sukut	Sukut	11/3/2011	4/10/2012	
Scraper	CAT 657	NX6E67/XF4 H83	NA	57-56	NA	440	III	Sukut	Sukut	11/3/2011	4/10/2012	
Skiploader	CAT 414E	KF6F93	NA	NA	2007	78	III	Sukut	Sukut	11/3/2011		
Water Pull	CAT	EINUN7B76	NA	NA	NA	NA	III	Sukut	Sukut	11/4/2011		
Scraper	CAT 657	LK5B78/PP9G 75	NA	57-41	NA	440	III	Sukut	Ren Trac	11/9/2011	4/12/2012	
Scraper	CAT 657	GW6L96/PG6 J43	NA	1265	NA	440	III	Sukut	Rent Trac	1/9/2012		
Scraper	CAT 657	TP8386/4F55 38	NA	1257	NA	440	III	Sukut	Rent Trac	1/9/2012		
Scraper	CAT 657	GT4449/T4G N36	NA	1229	NA	440	III	Sukut	Rent Trac	1/10/2012		
Scraper	CAT 657	PD6T47/TM7 F56	NA	1248	NA	440	III	Sukut	Rent Trac	1/10/2012		
Scraper	CAT 657	XC3E93/VX8L 63	NA	1355	NA	440	III	Sukut	Rent Trac	1/11/2012		
Generator	70 Kw	140035	NA	701672	NA	NA	III	Sukut	RSC	11/15/2011	1/13/2012	
Forklift	Skytrack JLG	NL5346	NA	NA	NA	NA	NA	Sukut	RSC	11/10/2011	3/26/2012	
Backhoe	JD 310	XK3X55	NA	NA	NA	NA	III	Sukut	RSC	11/30/2011	1/13/2012	
Skiploader	JD 210	NA	NA	NA	NA	NA	III	Sukut	RSC	11/12/2011	3/5/2012	
Water Wagon	CAT 651	FRX8T76/R43 TG49	NA	37-05	NA	NA	III	Sukut	Sukut	1/3/2012	4/6/2012	
Generator	500 Kw	139957	8/31/2013	55-500	NA	NA	III	Sukut	RSC	1/3/2012		
Scraper	CAT 623	SF9V87	NA	1	NA	NA	III	Sukut	Miller Blades	1/16/2012		

Appendix B

Biological and Botany Reports

BIO-8: Impact Avoidance and Minimization Measures

BIO-19: Special-Status Plant Impact Avoidance, Minimization and Compensation

**GENESIS SOLAR ENERGY PROJECT
BIOLOGICAL RESOURCES
MONTHLY COMPLIANCE REPORT
FOR SEPTEMBER 2012**



Prepared for:

Genesis Solar, LLC
11995 Wiley Wells Road
Blythe, California 92226

Prepared by:

AECOM
1420 Kettner Blvd. #500
San Diego, California 92101
Phone: (619) 233-1454

September 2012

TABLE OF CONTENTS

<u>Section</u>	<u>Page</u>
INTRODUCTION	3
PROJECT LOCATION AND DESCRIPTION.....	4
MONITORED MITIGATION MEASURES AND PERMIT CONDITIONS	4
SUMMARY OF ACTIVITIES.....	5
WORKER ENVIRONMENTAL AWARENESS PROGRAM (WEAP)	8
GENERAL DAILY NOTES AND OBSERVATIONS	8

ATTACHMENTS

- 1 Figures
- 2 Species Observed During April Surveys and Monitoring
- 3 Daily Biological Monitoring Logs
- 4 Survey Data Forms
- 5 Agency Correspondence

This page intentionally left blank.

INTRODUCTION

AECOM biologists are performing biological resource construction monitoring for the Genesis Solar Energy Project (Project or GSEP) on behalf of Genesis Solar, LLC. The GSEP construction activities are currently focused on the Plant Site (approximately 1,727 acres) and the Access Road. The transmission line and natural gas pipeline are not yet under construction. Monitoring of these facility areas are being conducted in compliance with the following agency approvals and permits issued for the Project:

- California Energy Commission's (CEC's) Final Conditions of Certification (COCs) (Genesis Solar Energy Project Final Decision, CEC-800-2010-011-CMF, 09-AFC-8 September 2010)
- Genesis Solar Energy Project Biological Resources Mitigation Implementation and Monitoring Plan (BRMIMP, Docket Number 09-AFC-8, January 2011) and appended Compliance Plans:
 - Weed Management Plan (Appendix C.1 of BRMIMP)
 - Revegetation Plan (Appendix C.2 of BRMIMP)
 - Couch's Spadefoot Toad Protection and Mitigation Plan (Appendix C.3 of BRMIMP)
 - Desert Tortoise Translocation Plan (Appendix C.4 of BRMIMP)
 - Burrowing Owl Relocation and Mitigation Plan (Appendix C.5 of BRMIMP)
 - Golden Eagle Monitoring and Management Plan (Appendix C.7 of BRMIMP)
 - Common Raven Monitoring, Management, and Control Plan (Appendix C.8 of BRMIMP)
- U.S. Fish and Wildlife Service (USFWS) Section 7 Biological Opinion (BO) on the Genesis Solar Energy Project No. FWS-ERIV-08B0060-10F0878 (November 2, 2010)
- Bureau of Land Management (BLM) Right of Way (ROW) Grant, Serial Number CACA-048880 (November 30, 2010)
- Record of Decision (ROD for the Genesis Solar Energy Project and Amendment to the California Desert Conservation Area Plan, October 2010)

This report documents compliance monitoring activities conducted in September 2012. The following biological surveys and monitoring took place in September 2012:

- Weekly reconnaissance for ravens, focusing on potential subsidies; and, daily recording of raven sightings.

- Biological monitoring of the Plant Site and Access Road..

Wildlife species observed and photos taken during these activities are provided in Attachment 2 and Attachment 3, respectively.

PROJECT LOCATION AND DESCRIPTION

The Project site is located in the Riverside County, California between the community of Desert Center and the city of Blythe. The Project is located on land owned by the federal government and managed by the BLM, pursuant to an ROW grant issued to Genesis Solar from BLM and the power plant certification issued by CEC. The total Project Disturbance Area (at build out) will be approximately 1,819.5 acres.

The Project is a concentrated solar electric generating facility that will use parabolic trough technology to generate electricity. The Project consists of two independent concentrated solar electric generating facilities with a nominal net electrical output of 125 megawatts (MW) each, (Units 1 and 2), for a total net electrical output of 250 MW. The Plant Site includes the solar arrays, power blocks, power generating equipment, support facilities, and evaporation ponds. The Linear Facilities include a transmission line, distribution line, natural gas pipeline, and a main access road.

MONITORED MITIGATION MEASURES AND PERMIT CONDITIONS

Biological mitigation measures for the GSEP site were developed through consultation with CEC, the California Department of Fish and Game (CDFG), USFWS, and BLM. Biological mitigation measures and permit conditions were implemented under the guidance and direction of the Project Designated Biologist (DB), with assistance from approved Biological Monitors (BMs), as required.

During September 2012, Project activities were in compliance with the COCs that apply to the construction activities.

SUMMARY OF ACTIVITIES

Weekly activities for the month consisted of:

- General Construction Monitoring
 - Monitored Plant Site – General site activities including powerblock one and two construction, caisson drilling and construction, permanent fence construction, mirror installation, channel work and associated laying of rip rap, and laydown yard activities were monitored. All construction activities occurred within the tortoise exclusion fencing. No desert tortoise, American badger, desert kit fox, western burrowing owls, Couch's spadefoot toad, or nesting birds were found during monitoring. Night work was discontinued mid-month as temperatures became lower.
 - Monitored the Access Road for roadkill and vehicle compliance. Roadkill was removed from the road and disposed of in accordance with agency approved methods (i.e., burial). One Mojave fringe-toed lizard road kill and one live American badger were reported along the access road. No other special status species road kill or sightings were observed during the month of September. The majority of vehicles observed appeared to obey speed limits. Speeding vehicles, if observed, were reported to the Environmental Compliance Manager and/or construction manager. Drivers reported to be speeding were held accountable by contractors. Vehicle speed and speed limits were discussed with contract personnel to reinforce compliance. Night time and day time hours were adjusted; 6:30 a.m. to dusk. was the time period for the daytime speed limit. Civil twilight (dawn and dusk) were used as guidelines.
 - Dust suppression activities and water activities that had potential to result in ponding water were monitored. The DB and Biological Monitor(s) patrolled areas daily to verify that ponding water was minimized and that water was spread and mixed with soil to prevent raven and other predator attraction. Ponding water was observed associated with two separate water trucks September 13, 21, and 26. Both water trucks with excessive water leaking were identified and removed from service. Ponding water at water tanks was minimized by scheduled water tank pad maintenance. Follow-up monitoring verified that ponding water issues were resolved promptly each day.
 - In accordance with conditions, if reportable spills occurred, contaminated soils from spills and drips were reported to DB and cleaned up. The

contaminated soil is removed from site by Evergreen Environmental Services to be disposed of at a licensed facility. No reportable spills occurred during the September reporting period.

- Exclusion Fence Monitoring
 - The temporary tortoise exclusionary fence was inspected on a weekly basis. The fence was intact and no breaches were found during the month of September 2012.
 - The tortoise grate at the Plant Site entry from the access road was also inspected on a daily basis and maintenance (e.g., removal of soil build-up) was performed if necessary. The tortoise grate was intact and functional during the month of September 2012..
- Raven Monitoring
 - Monitors performed daily recording during general construction monitoring for incidental raven observations and associated activity. Ravens were typically observed along the access road perched on power poles or flying..
 - Biweekly point count surveys were performed in accordance with the conditions. Zero total ravens were observed during the bi-weekly raven point count surveys in September (September 7 and September 19). Biweekly raven counts will continue to be performed. No raven nesting sites have been observed. Potential subsidies (i.e., possible nesting, ponded water, roadkill) were monitored per the Raven Plan.
- Monitoring of ESAs
 - All construction activities occurred within the Plant Site.
 - All biological ESAs are outside of the tortoise exclusionary fencing. ESAs along access road were confirmed to be marked and avoided.
- Special Status Species Surveys and Monitoring
 - A live American badger was observed along the access road and captured on a wildlife camera during desert kit fox monitoring. The regulatory agencies were notified in writing of the observation.

-
- Desert kit fox monitoring with wildlife cameras and radio telemetry was conducted on behalf of agencies. This monitoring effort is in support of a CDFG and BLM study and is not part of the Project monitoring requirements; therefore, data and information from these monitoring efforts are not reported further in the MCR.
 - A Mojave fringe-toed lizard was found dead (road kill) on the Project Access Road. A Wildlife Incident Form was completed and distributed. The lizard was buried off site.
 - No kit fox dens were found within the Project Disturbance Area.

SURVEY METHODS AND RESULTS

Pre-construction surveys have been completed and the GSEP site is in the construction phase. Surveys conducted during construction per the COCs are summarized below and include nesting birds (as-needed), raven monitoring, and golden eagle surveys. Survey methods and results for activities conducted during September 2012 are summarized below.

Nesting Bird Surveys

No nesting bird surveys were required or conducted during the September 2012 reporting period. It is currently outside of the nesting season.

Raven Surveys.

Raven observations were recorded daily during construction activities and were recorded on the Daily Monitoring Log. Monitoring focused on potential subsidies such as waste disposal areas and staged equipment. There were approximately 27 incidental raven sightings during 27 monitoring days. The average number of incidental sightings is approximately 1 to 2 ravens per day.

Formal raven monitoring in accordance with the COCs consisted of monthly and bi-weekly surveys per the Raven Plan. There are seven raven monitoring point locations (Attachment 1). Raven recorded are within an 800m radius. Zero ravens were observed on during both the September 7 and September 19 survey. One raven was observed during the previous monthly raven count surveys.

WEED AND ESA MONITORING

Scattered individual puncture vine (*Tribulus terrestris*) and cinch weed (*Pectis papposa*) plants were observed within the Plant Site and along the access road. Weed densities are well below ambient levels on surrounding lands. Spot treatment within permanent and temporary disturbance areas was recommended in accordance with the Weed Management Plan; however, chemical treatment cannot occur until BLM approval is obtained. A Pesticide Use Proposal (PUP) was prepared for submittal to the BLM for authorization to apply herbicide to these areas. However, additional NEPA analysis was determined by the BLM to be necessary for application of herbicides at the project site. The NEPA analysis (Environmental Assessment) for the BLM PUP was submitted to BLM on May 14, 2012. It is understood that the PUP and EA have been forwarded to the State BLM office for approval as of the end of the September 2012 period. A treatment plan prepared in accordance with the Weed Management Plan will be ready for implementation in fall 2012 pending BLM approval of the PUP if weeds are present in disturbance areas at that time.

It is understood that ESA monitoring by the Designated Botanist (Alice Karl) occurred weekly during construction activities. Based on DB and BM observations during daily access to the site, no encroachment from construction vehicles or personnel occurred.

WORKER ENVIRONMENTAL AWARENESS PROGRAM (WEAP)

As required by COC BIO-6, all new employees/field staff reporting to the site must receive the Worker Environmental Awareness Program (WEAP) training prior to start of work. All personnel reporting to the field in September received WEAP training. WEAP training records are maintained onsite by the site Environmental Compliance Manager.

GENERAL DAILY NOTES AND OBSERVATIONS


Daily notes detailing compliance monitoring activities are provided in the forms attached (Attachments 3 and 4).

REFERENCES

Not applicable during this reporting period.

ATTACHMENT 1

FIGURES



Source: GSEP 2012; AECOM 2012; i-cubed 2010; ESRI 2012



2,000 0 2,000 Feet





Scale: 1:24,000; 1 inch = 2,000 feet

Genesis Solar Energy Project

Genesis Solar Energy Project Vicinity Map

Path: P:\2011\60220713\06GIS\6.3_Layout\Bio\MCR\2012\3 - March\Project Site 20120412.mxd, 4/12/2012, irelandm





ATTACHMENT 2

SPECIES OBSERVED DURING SEPTEMBER SURVEYS AND MONITORING

SPECIES OBSERVED DURING SEPTEMBER SURVEYS AND MONITORING

Animals:

American badger
Coyote
Black-tailed jack rabbit
Desert kit fox
Kangaroo rat
Round-tailed ground squirrel

Birds:

American kestrel
Brewer's blackbird
Black phoebe
Cliff swallow
Common snipe
Crested caracara
Eurasian collared-dove
Great blue heron
Great egret
Greater yellowlegs
Killdeer
Least sandpiper
Lesser yellowlegs
Mourning dove
Northern harrier
Osprey
Prairie falcon
Raven
Red-tailed hawk
Song sparrow
Spotted sandpiper
Turkey vulture
White-faced ibis
White-winged dove
Yellow Headed blackbird

Reptiles:

Desert iguana
Glossy snake
Mojave fringe-toed lizard
Side-blotched lizard
Sidewinder rattlesnake
Western shovel-nosed snake
Western diamondback rattlesnake
Western whip-tail lizard
Zebra-tailed lizard

ATTACHMENT 3

DAILY BIOLOGICAL MONITORING LOGS

Genesis Solar Energy Project

Biological Monitor (BM) Daily Report

Date 9/4/2012

Monitor: Eric German
 Weather Conditions: Other (note), Clouds: 0%, Pcp: Trace
 High Temp (°F): 94 Low Temp (°F): 86

Start Time: 7:45:00 AM Stop Time: 4:45:00 PM
 Attachments: _____
 Photographs: _____

Sites Monitored

Circle One: ☐ **Plant Site** ☐ **Access Road** ☐ **Gas Line** ☐ **Transmission Line** ☐ **Other (explain)**

Activity Log: 0630 report of tarantula unit 2 block 3. Forwarded to bio.
 0710 inspect access road. One kangaroo rat mortality removed and disposed.
 0750 inspect tortoise grate area. intact.
 0805 inspect fence line area north of Unit 2. No findings.
 0830 telemetry at tm002 and toward fg001. No findings.
 0900 office. Monthly reporting.
 1400 meeting.
 1530 inspect common area. No findings.
 1630 inspect access road. Speed limits appeared to be observed. No findings.

Monitor Checklist

General	Yes	No	N/A	Comments Attach Supplemental Report if needed
Workspace limits verified and properly marked?	X			N/A
All activities within approved workspace limits?	X			N/A
Only approved access roads utilized for ingress and egress?	X			N/A
Access road signs in place?	X			N/A
Trash and debris contained and disposed of in proper manner?	X			N/A
Topsoil segregated properly?			X	N/A
Topsoil segregation barriers maintained?			X	N/A
All crew on site displaying hard-hat decals from WEAP training?	X			N/A
Speed limit observed by all project personnel?	X			N/A
Biological Issues	Yes	No	N/A	Comments Attach Supplemental Report if needed
Work area cleared by BM prior to construction activity beginning?			X	All construction on plant site in previously disturbed areas.
Any desert tortoise or other T&E species encountered? If so, note species in comments and attach wildlife incident data form.		X		N/A
Tortoise exclusionary fence and/or ramps intact?	X			N/A
Any nesting birds observed? Note species (if known) and location.		X		N/A
Common Ravens Present? If yes, note number and activity.		X		N/A
All ESAs and other bio-related exclusion areas marked and avoided?	X			N/A

Additional Notes: Weather began clear and thunderstorm in afternoon.

Genesis Solar Energy Project

Biological Monitor (BM) Daily Report

Date 9/4/2012

Monitor: Gregg Lukasek
 Weather Conditions: Sunny, Clouds: 15%, Pcp: None
 High Temp (°F): 93 Low Temp (°F): 88

Start Time: 11:30:00 PM Stop Time: 9:30:00 AM
 Attachments: _____
 Photographs: _____

Sites Monitored

Circle One: ☐ **Plant Site** ☐ **Access Road** ☐ **Gas Line** ☐ **Transmission Line** ☐ **Other (explain)**

Activity Log: 11:30pm surveyed and cleared unit one and power block two for Largo construction activities to begin.
 12:00am attended Largo safety meeting.
 12:20am surveyed and cleared unit two.
 1:00am surveyed access road for road kill. Removed a dead sidewinder. Relocated a live sidewinder that was on access road.
 2:00am monitored construction activity in unit one.
 3:00am did telemetry in CSAA. No pings detected.
 3:30am did telemetry along access road. Live ping detected for June male and June female.
 4:00am road kill survey along access road. Removed a dead kangaroo rat.
 4:30am surveyed unit two using telemetry. No pings detected.
 5:30am surveyed unit one using telemetry. No pings detected.
 6:15am began telemetry and camera card changes at dens.
 7:00am removed a tarantula from unit two.
 7:15am removed sidewinder from unit two in Crown fence work area.
 7:25am buried dead kangaroo rat found on access road.
 8:00am finished telemetry and camera card changes.
 8:30am downloading camera card photos.
 8:50am searched for new kit fox dens on south side of access road. No new dens were found.
 9:30am off site.

Monitor Checklist

General	Yes	No	N/A	Comments Attach Supplemental Report if needed
Workspace limits verified and properly marked?	X			N/A
All activities within approved workspace limits?	X			N/A
Only approved access roads utilized for ingress and egress?	X			N/A
Access road signs in place?	X			N/A
Trash and debris contained and disposed of in proper manner?	X			N/A
Topsoil segregated properly?	X			N/A
Topsoil segregation barriers maintained?	X			N/A
All crew on site displaying hard-hat decals from WEAP training?	X			N/A
Speed limit observed by all project personnel?	X			N/A
Biological Issues	Yes	No	N/A	Comments Attach Supplemental Report if needed
Work area cleared by BM prior to construction activity beginning?	X			N/A
Any desert tortoise or other T&E species encountered? If so, note species in comments and attach wildlife incident data form.		X		N/A
Tortoise exclusionary fence and/or ramps intact?	X			N/A
Any nesting birds observed? Note species (if known) and location.		X		N/A
Common Ravens Present? If yes, note number and activity.		X		N/A
All ESAs and other bio-related exclusion areas marked and avoided?	X			N/A

Additional Notes: Sidewinder, desert jack rabbit, tarantula,

Genesis Solar Energy Project

Biological Monitor (BM) Daily Report

Date 9/5/2012

Monitor: Eric German
 Weather Conditions: Cloudy, Clouds: 40%, Pcp: None
 High Temp (°F): 94 Low Temp (°F): 86

Start Time: 7:45:00 AM Stop Time: 5:30:00 PM
 Attachments: _____
 Photographs: _____

Sites Monitored

Circle One: ☐ Plant Site ☐ Access Road ☐ Gas Line ☐ Transmission Line ☐ Other (explain)

Activity Log: 0745 maintain and add stakes and flagging at guard shack area. 0910 inspect access road. Picked up litter no other findings. 0925 photograph open pipes on ground unit 2 block 7. 1000 inspect UXO area west of unit 2. No findings. 11:00 meeting. 1200 access rd inspection no findings. 1300 monitor access road repair. In compliance. No findings. 1345 inspect access road. Picked up litter. 1400 meeting. 1500 office. 1730 off site.

Monitor Checklist

General	Yes	No	N/A	Comments Attach Supplemental Report if needed
Workspace limits verified and properly marked?	X			N/A
All activities within approved workspace limits?	X			N/A
Only approved access roads utilized for ingress and egress?	X			N/A
Access road signs in place?	X			N/A
Trash and debris contained and disposed of in proper manner?		X		Picked up litter.
Topsoil segregated properly?			X	N/A
Topsoil segregation barriers maintained?			X	N/A
All crew on site displaying hard-hat decals from WEAP training?	X			N/A
Speed limit observed by all project personnel?	X			N/A
Biological Issues	Yes	No	N/A	Comments Attach Supplemental Report if needed
Work area cleared by BM prior to construction activity beginning?	X			Access road repair.
Any desert tortoise or other T&E species encountered? If so, note species in comments and attach wildlife incident data form.		X		N/A
Tortoise exclusionary fence and/or ramps intact?	X			N/A
Any nesting birds observed? Note species (if known) and location.		X		N/A
Common Ravens Present? If yes, note number and activity.	X			4 total. 2 perched on power poles. 2 flying over common area.
All ESAs and other bio-related exclusion areas marked and avoided?	X			N/A

Additional Notes: Great egret

Genesis Solar Energy Project

Biological Monitor (BM) Daily Report

Date 9/5/2012

Monitor: Greg Lukasek
 Weather Conditions: Sunny, Clouds: 15%, Pcp: None
 High Temp (°F): 92 Low Temp (°F): 87

Start Time: 11:30:00 PM Stop Time: 9:30:00 AM
 Attachments: _____
 Photographs: _____

Sites Monitored

Circle One: ☐ Plant Site ☐ Access Road ☐ Gas Line ☐ Transmission Line ☐ Other (explain)

Activity Log: 11:30pm surveyed and cleared unit one and power block two for largo construction activities to begin.
 12:30am surveyed and cleared unit two.
 1:15am surveyed access road for road kill. Removed a dead glossy snake from road.
 1:45am did telemetry along access road. No pings or kit fox observed.
 2:45am monitored construction in unit one.
 4:00am did telemetry along the fence in unit one. No pings detected.
 5:15am surveyed pond inside plant site entrance for couch's spadefoot toad. No toads were found.
 5:30am did telemetry along access road. Got a live ping from June male.
 6:15am began telemetry and camera card changes at dens.
 7:15am finished telemetry and camera card changes.
 7:30am in office downloading camera card photos.
 8:00am searched for new kit fox complexes north of guard den. No new dens found.

Monitor Checklist

General	Yes	No	N/A	Comments Attach Supplemental Report if needed
Workspace limits verified and properly marked?	X			N/A
All activities within approved workspace limits?	X			N/A
Only approved access roads utilized for ingress and egress?	X			N/A
Access road signs in place?	X			N/A
Trash and debris contained and disposed of in proper manner?	X			N/A
Topsoil segregated properly?	X			N/A
Topsoil segregation barriers maintained?	X			N/A
All crew on site displaying hard-hat decals from WEAP training?	X			N/A
Speed limit observed by all project personnel?	X			N/A
Biological Issues	Yes	No	N/A	Comments Attach Supplemental Report if needed
Work area cleared by BM prior to construction activity beginning?	X			N/A
Any desert tortoise or other T&E species encountered? If so, note species in comments and attach wildlife incident data form.		X		N/A
Tortoise exclusionary fence and/or ramps intact?	X			N/A
Any nesting birds observed? Note species (if known) and location.		X		N/A
Common Ravens Present? If yes, note number and activity.		X		N/A
All ESAs and other bio-related exclusion areas marked and avoided?	X			N/A

Additional Notes: Glossy snake,

Genesis Solar Energy Project

Biological Monitor (BM) Daily Report

Date 9/6/2012

Monitor: Eric German
 Weather Conditions: Partly Sunny, Clouds: 10%, Pcp: None
 High Temp (°F): 94 Low Temp (°F): 82

Start Time: 8:00:00 AM Stop Time: 5:30:00 PM
 Attachments: _____
 Photographs: _____

Sites Monitored

Circle One: ☐ **Plant Site** ☐ **Access Road** ☐ **Gas Line** ☐ **Transmission Line** ☐ **Other (explain)**

Activity Log: 0800 inspect access road. Pick up litter. Received notification of snake unit 2 block 5 and bees. Sidewinder removed and released off site by bio.
 0830 honey bees found in wire reel unit 2 block 5. Talked with crews. 0930 report of second swarm of bees unit 2 block 3. Informed compliance and recommended calling beekeeper. Compliance checked on bees and contacted beekeeper. Beekeeper to be on site tomorrow.
 0945 remove UXO buffer staking from desert.
 1100 discussed bees with compliance. 1130 bees still in wire reel. Informed crews in area. 1200 inspected bees, honey bees unit 2 block 3 1245 inspect access road. Pick up litter. Removed and disposed kangaroo rat road mortality. 1330 restake and flag guard shack area. 1400 meeting. 1500 office. 1700 inspect unit 2 and access road. No findings. 1730 offsite.

Monitor Checklist

General	Yes	No	N/A	Comments Attach Supplemental Report if needed
Workspace limits verified and properly marked?	X			N/A
All activities within approved workspace limits?	X			N/A
Only approved access roads utilized for ingress and egress?	X			N/A
Access road signs in place?	X			N/A
Trash and debris contained and disposed of in proper manner?		X		Picked up debris and reported to compliance.
Topsoil segregated properly?			X	All work in previously disturbed areas.
Topsoil segregation barriers maintained?			X	N/A
All crew on site displaying hard-hat decals from WEAP training?	X			N/A
Speed limit observed by all project personnel?	X			Reports of vehicles not maintaining spacing.
Biological Issues	Yes	No	N/A	Comments Attach Supplemental Report if needed
Work area cleared by BM prior to construction activity beginning?			X	Work in previously disturbed areas.
Any desert tortoise or other T&E species encountered? If so, note species in comments and attach wildlife incident data form.		X		N/A
Tortoise exclusionary fence and/or ramps intact?	X			N/A
Any nesting birds observed? Note species (if known) and location.		X		N/A
Common Ravens Present? If yes, note number and activity.	X			1 flying
All ESAs and other bio-related exclusion areas marked and avoided?	X			N/A

Additional Notes: Previous day, 9/5/12, 1015 reported blown over porta john and near common area to compliance. Porta john uprighted.
 Capping of pipe to be discussed further with compliance.
 Report of coyote sighting, 9/5/12, on access road
 Kangaroo Rat.

Genesis Solar Energy Project

Biological Monitor (BM) Daily Report

Date 9/6/2012

Monitor: Greg Lukasek
 Weather Conditions: Sunny, Clouds: 5%, Pcp: None
 High Temp (°F): 94 Low Temp (°F): 86

Start Time: 11:30:00 PM Stop Time: 10:15:00 AM
 Attachments: _____
 Photographs: _____

Sites Monitored

Circle One: ☐ **Plant Site** ☐ **Access Road** ☐ **Gas Line** ☐ **Transmission Line** ☐ **Other (explain)**

Activity Log: 11:30pm surveyed and cleared unit one and power block two for largo construction activities to begin.
 12:30am surveyed and cleared unit two.
 1:15am surveyed access road. Removed a dead kangaroo rat.
 1:45am did telemetry in both units and along fence line in unit one.
 3:46am monitored construction activity in unit one.
 5:00am began kit fox telemetry and camera card change at dens.
 6:15am finished telemetry and camera card change.
 6:30am began walking entire fence to check if intact.
 9:40am finish walking fence. Fence is 100% intact.
 9:50am removed sidewinder from unit two.
 10:10am relocated sidewinder.
 10:15am off site

Monitor Checklist

General	Yes	No	N/A	Comments Attach Supplemental Report if needed
Workspace limits verified and properly marked?	X			N/A
All activities within approved workspace limits?	X			N/A
Only approved access roads utilized for ingress and egress?	X			N/A
Access road signs in place?	X			N/A
Trash and debris contained and disposed of in proper manner?	X			N/A
Topsoil segregated properly?	X			N/A
Topsoil segregation barriers maintained?	X			N/A
All crew on site displaying hard-hat decals from WEAP training?	X			N/A
Speed limit observed by all project personnel?	X			N/A
Biological Issues	Yes	No	N/A	Comments Attach Supplemental Report if needed
Work area cleared by BM prior to construction activity beginning?	X			N/A
Any desert tortoise or other T&E species encountered? If so, note species in comments and attach wildlife incident data form.		X		N/A
Tortoise exclusionary fence and/or ramps intact?	X			N/A
Any nesting birds observed? Note species (if known) and location.		X		N/A
Common Ravens Present? If yes, note number and activity.	X			2
All ESAs and other bio-related exclusion areas marked and avoided?	X			N/A

Additional Notes: Desert jack rabbit,

Date & Time: Thu Sep 6 12:00:07 PDT 2012
Position: 11 N 686535 3728482
Altitude: 364ft
Azimuth/Bearing: 075° N75E 1333mils (True)
Elevation Angle: -09.1°
Horizon Angle: -03.4°
Zoom: 1X
bees unit 2 block 3



Genesis Solar Energy Project

Biological Monitor (BM) Daily Report

Date 9/7/2012

Monitor: Eric German
 Weather Conditions: Sunny, Clouds: 0%, Pcp: None
 High Temp (°F): 104 Low Temp (°F): 84

Start Time: 8:15:00 AM Stop Time: 4:00:00 PM
 Attachments: _____
 Photographs: _____

Sites Monitored

Circle One: ☐ **Plant Site** ☐ **Access Road** ☐ **Gas Line** ☐ **Transmission Line** ☐ **Other (explain)**

Activity Log: 0815 inspect access road no findings. 0845 inspect permanent fence installation along north and east sides of unit 2. No findings. 0905 inspect bee swarm locations from previous day. Unit 2 block 3 swam is gone. Some residual bees present. Unit 2 block 5 swarm appears to be gone. Some residual bees present. 0945 removed live kangaroo rat from trench and released. 1000 report of live lizard powerblock 2. Could not locate. 1030 pick up debris unit 1. 1130 reinspect bee swarm locations and check ramps in unit 2 blocks 4 and 5 Swarms appear gone. 1200 inspect unit 1 v-ditch install no findings. 1300 inspect pipes near common area. No findings. 1330 office. 1530 inspect access road and look at permanent fence again. No findings.

Monitor Checklist

General	Yes	No	N/A	Comments Attach Supplemental Report if needed
Workspace limits verified and properly marked?	X			N/A
All activities within approved workspace limits?	X			N/A
Only approved access roads utilized for ingress and egress?	X			N/A
Access road signs in place?	X			N/A
Trash and debris contained and disposed of in proper manner?		X		N/A
Topsoil segregated properly?			X	N/A
Topsoil segregation barriers maintained?			X	N/A
All crew on site displaying hard-hat decals from WEAP training?	X			N/A
Speed limit observed by all project personnel?	X			N/A
Biological Issues	Yes	No	N/A	Comments Attach Supplemental Report if needed
Work area cleared by BM prior to construction activity beginning?			X	N/A
Any desert tortoise or other T&E species encountered? If so, note species in comments and attach wildlife incident data form.		X		N/A
Tortoise exclusionary fence and/or ramps intact?	X			N/A
Any nesting birds observed? Note species (if known) and location.		X		N/A
Common Ravens Present? If yes, note number and activity.		X		N/A
All ESAs and other bio-related exclusion areas marked and avoided?	X			N/A

Additional Notes: Discussed pipe capping with compliance. Discussed pipe of concern. Pipe to be capped at admin area. And waste pipe to be disposed. Large bore pipe to be inspected. No more items.

Genesis Solar Energy Project

Biological Monitor (BM) Daily Report

Date 9/7/2012

Monitor: Greg Lukasek
 Weather Conditions: Sunny, Clouds: 10%, Pcp: None
 High Temp (°F): 96 Low Temp (°F): 81

Start Time: 6:00:00 AM Stop Time: 11:30:00 AM
 Attachments: _____
 Photographs: _____

Sites Monitored

Circle One: ☐ **Plant Site** ☐ **Access Road** ☐ **Gas Line** ☐ **Transmission Line** ☐ **Other (explain)**

Activity Log: 6:00 began kit fox telemetry and camera card changes.
 7:15am finished telemetry and camera card changes.
 7:20am downloaded photos.
 7:30am finished downloading photos.
 7:40am began raven count.
 10:00am finished raven point count.
 10:15am surveyed access road for road kill. No road kill was found.
 10:30am in office
 11:30am off site

Monitor Checklist

General	Yes	No	N/A	Comments Attach Supplemental Report if needed
Workspace limits verified and properly marked?	X			N/A
All activities within approved workspace limits?	X			N/A
Only approved access roads utilized for ingress and egress?	X			N/A
Access road signs in place?	X			N/A
Trash and debris contained and disposed of in proper manner?	X			N/A
Topsoil segregated properly?	X			N/A
Topsoil segregation barriers maintained?	X			N/A
All crew on site displaying hard-hat decals from WEAP training?	X			N/A
Speed limit observed by all project personnel?	X			N/A
Biological Issues	Yes	No	N/A	Comments Attach Supplemental Report if needed
Work area cleared by BM prior to construction activity beginning?			X	N/A
Any desert tortoise or other T&E species encountered? If so, note species in comments and attach wildlife incident data form.		X		N/A
Tortoise exclusionary fence and/or ramps intact?	X			N/A
Any nesting birds observed? Note species (if known) and location.		X		N/A
Common Ravens Present? If yes, note number and activity.		X		N/A
All ESAs and other bio-related exclusion areas marked and avoided?	X			N/A

Additional Notes: Sidewinder, desert iguana, whiptail, zebra tailed lizard, turkey vulture.

Genesis Solar Energy Project

Biological Monitor (BM) Daily Report

Date 9/10/2012

Monitor: Eric German
 Weather Conditions: Partly Sunny, Clouds: 20%, Pcp: None
 High Temp (°F): 91 Low Temp (°F): 82

Start Time: 8:00:00 AM Stop Time: 5:25:00 PM
 Attachments: _____
 Photographs: _____

Sites Monitored

Circle One: ☐ Plant Site ☐ Access Road ☐ Gas Line ☐ Transmission Line ☐ Other (explain)

Activity Log: 0800 inspect access road noted survey vehicles on access road. No other findings. 0820 met bio reoriented bio to site and anew activities. 0900 inspected bee swarm location unit 2 block, 3. No swarms. 0945 noted blue liquid from porta john and reported to compliance. 1010 inspect permanent fence installation Southside unit 2. Appears good 1040 DKF telemetry located den with June male. 0689073 / 3724962. No other foxes found. 1245 inspect powerblock 2 and unit block 2. No findings. 1330 inspect north side of unit 1 along fence. One man crew cleaning fence of wind blown debris and doing a good job. 1400 meeting. 1500 office/MCR. 1700 inspect access road. Noted caterpillars crossing road. No other findings.

Monitor Checklist

General	Yes	No	N/A	Comments Attach Supplemental Report if needed
Workspace limits verified and properly marked?	X			N/A
All activities within approved workspace limits?	X			N/A
Only approved access roads utilized for ingress and egress?	X			N/A
Access road signs in place?	X			N/A
Trash and debris contained and disposed of in proper manner?		X		Debris in common area and south of admin building near sedimentation pond.
Topsoil segregated properly?			X	N/A disturbance areas have been previously graded.
Topsoil segregation barriers maintained?			X	Disturbance
All crew on site displaying hard-hat decals from WEAP training?	X			N/A
Speed limit observed by all project personnel?	X			N/A
Biological Issues	Yes	No	N/A	Comments Attach Supplemental Report if needed
Work area cleared by BM prior to construction activity beginning?			X	N/A
Any desert tortoise or other T&E species encountered? If so, note species in comments and attach wildlife incident data form.		X		N/A
Tortoise exclusionary fence and/or ramps intact?	X			N/A
Any nesting birds observed? Note species (if known) and location.		X		N/A
Common Ravens Present? If yes, note number and activity.		X		N/A
All ESAs and other bio-related exclusion areas marked and avoided?	X			N/A

Additional Notes: Report of DKF on western end of access road evening of 9/9. White-faced ibis. Zebra-tail lizard. Ungulate print, burro?

Genesis Solar Energy Project

Biological Monitor (BM) Daily Report

Date 9/10/2012

Monitor: Greg Lukasek
 Weather Conditions: Sunny, Clouds: 20%, Pcp: None
 High Temp (°F): 88 Low Temp (°F): 82

Start Time: 11:30:00 PM Stop Time: 9:30:00 AM
 Attachments: _____
 Photographs: _____

Sites Monitored

Circle One: ☐ **Plant Site** ☐ **Access Road** ☐ **Gas Line** ☐ **Transmission Line** ☐ **Other (explain)**

Activity Log: 11:30pm surveyed and cleared unit one and power block two for largo construction activities to begin.
 12:00am attended largo safety meeting.
 12:30am surveyed and cleared unit two.
 1:30am monitored construction activity in unit one.
 3:30am did telemetry inside both units looking for kit fix. No pings were detected.
 4:45am did telemetry along access road and surveyed for road kill.
 5:30am surveyed pond at site entrance for couch's Spadefoot toad. No toads were found.
 6:00am began telemetry and camera card changes at kit fox dens.
 7:20am finished telemetry and camera card changes.
 7:45am in office downloading camera cards.
 8:00am finished downloading cards.
 8:15am surveyed unit two trenches and holes for trapped wildlife.
 9:15am surveyed access road for road kill. No road kill observed.
 9:30am off site.

Monitor Checklist

General	Yes	No	N/A	Comments Attach Supplemental Report if needed
Workspace limits verified and properly marked?	X			N/A
All activities within approved workspace limits?	X			N/A
Only approved access roads utilized for ingress and egress?	X			N/A
Access road signs in place?	X			N/A
Trash and debris contained and disposed of in proper manner?	X			N/A
Topsoil segregated properly?	X			N/A
Topsoil segregation barriers maintained?	X			N/A
All crew on site displaying hard-hat decals from WEAP training?	X			N/A
Speed limit observed by all project personnel?	X			N/A
Biological Issues	Yes	No	N/A	Comments Attach Supplemental Report if needed
Work area cleared by BM prior to construction activity beginning?	X			N/A
Any desert tortoise or other T&E species encountered? If so, note species in comments and attach wildlife incident data form.		X		N/A
Tortoise exclusionary fence and/or ramps intact?	X			N/A
Any nesting birds observed? Note species (if known) and location.		X		N/A
Common Ravens Present? If yes, note number and activity.		X		N/A
All ESAs and other bio-related exclusion areas marked and avoided?	X			N/A

Additional Notes: Zebra tailed lizard, desert iguana, whiptail,

Genesis Solar Energy Project

Biological Monitor (BM) Daily Report

Date 9/10/2012

Monitor: Vick Germany
 Weather Conditions: Partly Sunny, Clouds: 30%, Pcp: None
 High Temp (°F): 91 Low Temp (°F): 79

Start Time: 7:00:00 AM Stop Time: 4:15:00 PM
 Attachments: _____
 Photographs: _____

Sites Monitored

Circle One: ☐ Plant Site ☐ Access Road ☐ Gas Line ☐ Transmission Line ☐ Other (explain)

Activity Log: 6:55 Observed a silver Ford F-150 pickup (LIC # 7U86835) parked on the shoulder of the access road to the plant site. Texted Eric. 7:00 Observed 2 killdeer and 2 white-faced ibis foraging in pond just inside the plant site by the desert tortoise grate. 7:15 Observed a crested caracara on power poles along access road to plant site. 7:40 Observed a mourning dove in pond just inside the plant site by the desert tortoise grate. 7:45 Observed 2 female yellow-headed blackbirds land on desert tortoise fence along side pond just inside the plant site by the desert tortoise grate. 8:00 Observed 4 spotted sandpipers and a small flock of least sandpipers in the channel that is south of Unit 2, Block 10. 8:15 Met Eric and went to the Connex unit and started the buggy. Then went to the office to pick up telemetry equipment. Signed daily safety sheet. 9:55 Buggy won't start. 10:10 - 12:00 walked into the desert east of the access road to the plant site looking for kit foxes 587 and 564. Found 587 in a den, but did not get any signal for 564 or any of the other foxes. During this period, observed a couple of turkey vultures, a red-tailed hawk, a few zebra-tailed lizards and desert iguanas. Came across some ungulate tracks. 12:00 - 12:30 lunch 12:30 Drove around Power Block 2 and returned gear. 1:30 Went and filled up two gas tanks. 2:40 Silver Ford still parked on shoulder of access road. 2:55 Watched an empty ice bag fly out the back of a buggy on the road by the trailers and porta potties. Driver did not notice. 3:15 Drove along the eastern and northern border of Unit 1 to determine distance of fence and distance between openings. 3:45 Two white-winged doves alongside the desert tortoise fence along Unit 2, Block 9 or 10. 3:55 Observed many caterpillars crossing the access road outside of the plant site and most are getting squished. There are little squished splotches on the road. They are all headed in the same direction: northeast. I pulled into an pullout and just south (maybe 100 ft) there is a pink plastic flag w/the number 25 in orange paint on the road. As I continued to drive south, observed caterpillars crossing the road, but not in the concentration as the first sighting. Caterpillars were not observed in areas where there is more sand than ground vegetation.

Monitor Checklist

General	Yes	No	N/A	Comments Attach Supplemental Report if needed
Workspace limits verified and properly marked?	X			N/A
All activities within approved workspace limits?			X	N/A
Only approved access roads utilized for ingress and egress?			X	N/A
Access road signs in place?			X	N/A
Trash and debris contained and disposed of in proper manner?	X			N/A
Topsoil segregated properly?			X	N/A
Topsoil segregation barriers maintained?			X	N/A
All crew on site displaying hard-hat decals from WEAP training?			X	N/A
Speed limit observed by all project personnel?		X		Had several drivers catch up to me while driving through the Arizona curve, which is posted at 25 mph.
Biological Issues	Yes	No	N/A	Comments Attach Supplemental Report if needed
Work area cleared by BM prior to construction activity beginning?			X	N/A
Any desert tortoise or other T&E species encountered? If so, note species in comments and attach wildlife incident data form.		X		N/A
Tortoise exclusionary fence and/or ramps intact?	X			N/A
Any nesting birds observed? Note species (if known) and location.		X		N/A
Common Ravens Present? If yes, note number and activity.		X		N/A
All ESAs and other bio-related exclusion areas marked and avoided?			X	N/A

Additional Notes:	killdeers, white-faced ibis, crested caracara, mourning dove, female yellow-headed blackbirds, spotted sandpipers, least sandpipers, turkey vultures, a red-tailed hawk, a few zebra-tailed lizards and desert iguanas, white-winged doves
--------------------------	--

Date & Time: Mon Sep 10 10:39:45 PDT 2012
Position: 11 N 689075 3724971
Altitude: 371ft
Azimuth/Bearing: 267° S87W 4747mils (True)
Elevation Angle: -20.5°
Horizon Angle: +00.8°
Zoom: 1X
june male eew den



Date & Time: Mon Sep 10 16:07:14 PDT 2012
Position: 11 N 689542 3723980
Altitude: 354ft
Azimuth/Bearing: 354° N06W 6290mils (True)
Elevation Angle: -80.0°
Horizon Angle: +00.8°
Zoom: 4X
caterpillar crissing the access road outside of the plant



Genesis Solar Energy Project

Biological Monitor (BM) Daily Report

Date 9/11/2012

Monitor: Eric German
 Weather Conditions: Cloudy, Clouds: 65%, Pcp: Light
 High Temp (°F): 81 Low Temp (°F): 78

Start Time: 7:45:00 AM Stop Time: 5:10:00 PM
 Attachments: _____
 Photographs: _____

Sites Monitored

Circle One: ☐ **Plant Site** ☐ **Access Road** ☐ **Gas Line** ☐ **Transmission Line** ☐ **Other (explain)**

Activity Log: 0745 inspect access road. No findings. 0805 scan desert. No findings. 0845 snake in cribbing pile. Remove and released. 0945 honey bees in unit 2 block 5. Did not appear to be swarm. 1030 escort beekeeper onsite and orient him to known locations of bees. Residual bees found, up to about 10, in various wire reels unit 2 block 5. No swarms found. 1230 inspect unit 1 Noted litter and picked up blown ice bags and water bottles. Requested litter policing in meeting. Inspected west side of unit 1. No findings. 1400 meeting. 1500 gathered GPS data for agencies. 1510 notified of snake unit 2 block 5. Removed and released. 1530. Office. 1600 clean tortoise grate. 1640 inspect access road. Caterpillars seen crossing road. Mostly to north. No other findings.

Monitor Checklist

General	Yes	No	N/A	Comments Attach Supplemental Report if needed
Workspace limits verified and properly marked?	X			N/A
All activities within approved workspace limits?	X			N/A
Only approved access roads utilized for ingress and egress?	X			N/A
Access road signs in place?	X			N/A
Trash and debris contained and disposed of in proper manner?		X		N/A
Topsoil segregated properly?			X	N/A
Topsoil segregation barriers maintained?			X	N/A
All crew on site displaying hard-hat decals from WEAP training?	X			N/A
Speed limit observed by all project personnel?	X			N/A
Biological Issues	Yes	No	N/A	Comments Attach Supplemental Report if needed
Work area cleared by BM prior to construction activity beginning?			X	Construction occurred on site in previously disturbed areas.
Any desert tortoise or other T&E species encountered? If so, note species in comments and attach wildlife incident data form.		X		N/A
Tortoise exclusionary fence and/or ramps intact?	X			Cleaned tortoise grate.
Any nesting birds observed? Note species (if known) and location.		X		N/A
Common Ravens Present? If yes, note number and activity.	X			2 flying.
All ESAs and other bio-related exclusion areas marked and avoided?	X			N/A

Additional Notes: Caterpillars- white-lined sphinx moth?

Genesis Solar Energy Project

Biological Monitor (BM) Daily Report

Date 9/11/2012

Monitor: Greg Lukasek
 Weather Conditions: Partly Sunny, Clouds: 70%, Pcp: Trace
 High Temp (°F): 83 Low Temp (°F): 80

Start Time: 11:30:00 PM Stop Time: 9:30:00 AM
 Attachments: _____
 Photographs: _____

Sites Monitored

Circle One: ☐ Plant Site ☐ Access Road ☐ Gas Line ☐ Transmission Line ☐ Other (explain)

Activity Log: 11:30pm surveyed and cleared unit one and power block two for largo construction activities to begin.
 12:30am surveyed and cleared unit two.
 1:15am removed sidewinder near assembly building.
 1:30am surveyed access road for road kill. Removed a desert kangaroo rat. Released sidewinder.
 2:00am did telemetry in both units. No pings detected.
 4:00am monitored construction in unit one.
 6:00am began telemetry and camera card changes.
 7:45am finished telemetry and camera card changes.
 8:00am removed sidewinder from unit one.
 8:15am released sidewinder outside if plant site.
 8:45am monitored construction in unit one.
 9:15am downloaded camera cards.

Monitor Checklist

General	Yes	No	N/A	Comments Attach Supplemental Report if needed
Workspace limits verified and properly marked?	X			N/A
All activities within approved workspace limits?	X			N/A
Only approved access roads utilized for ingress and egress?	X			N/A
Access road signs in place?	X			N/A
Trash and debris contained and disposed of in proper manner?	X			N/A
Topsoil segregated properly?	X			N/A
Topsoil segregation barriers maintained?	X			N/A
All crew on site displaying hard-hat decals from WEAP training?	X			N/A
Speed limit observed by all project personnel?	X			N/A
Biological Issues	Yes	No	N/A	Comments Attach Supplemental Report if needed
Work area cleared by BM prior to construction activity beginning?	X			N/A
Any desert tortoise or other T&E species encountered? If so, note species in comments and attach wildlife incident data form.		X		N/A
Tortoise exclusionary fence and/or ramps intact?	X			N/A
Any nesting birds observed? Note species (if known) and location.		X		N/A
Common Ravens Present? If yes, note number and activity.		X		N/A
All ESAs and other bio-related exclusion areas marked and avoided?	X			N/A

Additional Notes: Sidewinder

Genesis Solar Energy Project

Biological Monitor (BM) Daily Report

Date 9/11/2012

Monitor: Vick Germany
 Weather Conditions: Raining, Clouds: 100%, Pcp: YES
 High Temp (°F): 82 Low Temp (°F): 77

Start Time: 6:50:00 AM Stop Time: 12:30:00 PM
 Attachments: _____
 Photographs: _____

Sites Monitored

Circle One: Plant Site Access Road Gas Line Transmission Line Other (explain)

Activity Log: 6:55 Scrapped up a road killed k-rat off the access road to the plant site at the Arizona crossing and buried it. 7:00 Silver Ford F150 still parked on shoulder of access road to plant site. 7:15 Observed killdeer, lesser yellowlegs and least sandpipers in the pond just inside the desert tortoise grate on the plant site. 7:20 Observed two white-faced ibis and several spotted sandpipers in a ponded area down in the channel along the south side of Block 10, Unit 2. 8:10 Signed safety sheet. Received call from Eric about a road killed k-rat on access road. 8:45 Parked at turnout with first speed sign heading north to the plant site. Scrapped up a road killed shovel-nosed snake and an unidentifiable small mammal (a mouse?) and buried them. 9:00 Walking south along the access road, found a road killed rattlesnake. Took photo and emailed it to Eric, Shelly and Mike. Buried rattlesnake. 9:10 While walking back to vehicle found a patch of desert unicorn plants. Took photo and emailed it to Eric, Shelly and Mike. 9:15 Observed a turkey vulture soaring over the undisturbed desert west of turnout. Caterpillars crossing access road. 9:55 Found a road killed k-rat just before the next turnout north of the second speed sign. Buried it. 10:15 - 11:30 Drove north along desert tortoise fence from grate to the end of pavement, continuing on the dirt road along the channel opposite Block 8, Unit 2. Walked along the fence from the northeast corner of Block 8 to the northeast of Block 6. No gaps in fence. At the northeast end of Block 6, trash has piled up along the fence (e.g., Styrofoam cube, tarp, plastic bags). During walk, observed side-blotched lizards, desert iguanas, great basin whiptails and turkey vultures. 11:45 - 12:00 Shoveled out some dirt from the desert tortoise grate. 12:00 Started raining. Up until noon, it was mostly cloudy. 12:20 Observed one raven perched on a power pole along side the access road to the power plant. Silver Ford F150 still parked on shoulder of access road to plant site.

Monitor Checklist

General	Yes	No	N/A	Comments Attach Supplemental Report if needed
Workspace limits verified and properly marked?			X	N/A
All activities within approved workspace limits?			X	N/A
Only approved access roads utilized for ingress and egress?			X	N/A
Access road signs in place?			X	N/A
Trash and debris contained and disposed of in proper manner?	X			For the most part, but there are isolated areas of trash accumulating along the permanent desert tortoise fence along the north of Unit 2.
Topsoil segregated properly?			X	N/A
Topsoil segregation barriers maintained?			X	N/A
All crew on site displaying hard-hat decals from WEAP training?			X	N/A
Speed limit observed by all project personnel?	X			N/A
Biological Issues	Yes	No	N/A	Comments Attach Supplemental Report if needed
Work area cleared by BM prior to construction activity beginning?			X	N/A
Any desert tortoise or other T&E species encountered? If so, note species in comments and attach wildlife incident data form.		X		N/A
Tortoise exclusionary fence and/or ramps intact?	X			Fence intact along the eastern side of Unit 2 and the section of fence opposite Blocks 6-7.
Any nesting birds observed? Note species (if known) and location.			X	N/A
Common Ravens Present? If yes, note number and activity.	X			1 perched on a power pole along the access road to the plant site.
All ESAs and other bio-related exclusion areas marked and avoided?			X	N/A

Additional Notes: killdeer, lesser yellowlegs, least sandpipers, white-faced ibis, spotted sandpipers, turkey vultures, side-blotched lizards, desert iguanas, great basin whiptails

Date & Time: Tue Sep 11 09:02:07 PDT 2012
Position: 11 N 692199 3721959
Altitude: 374ft
Azimuth/Bearing: 261° S81W 4840mils (True)
Elevation Angle: 88.1°
Horizon Angle: 83.7°
Zoom: 2x
Roadkilled rattlesnake



Genesis Solar Energy Project

Biological Monitor (BM) Daily Report

Date 9/12/2012

Monitor: Eric German
 Weather Conditions: Partly Sunny, Clouds: 15%, Pcp: None
 High Temp (°F): 86 Low Temp (°F): 78

Start Time: 7:10:00 AM Stop Time: 5:00:00 PM
 Attachments: _____
 Photographs: _____

Sites Monitored

Circle One: ☐ Plant Site ☐ Access Road ☐ Gas Line ☐ Transmission Line ☐ Other (explain)

Activity Log: 0710 inspect access road. No findings. 0730 inspect debris flow south of unit 1. 1000 inspect north side of unit 1 along permanent fence. Litter pick up noted. No other findings. 1100 meeting. 1130 remove live snake (sidewinder) from permanent fence pole location. Released. 1215 Inspect v ditch and trenching unit 1. No findings. 1300 inspect common area. Compliance contacted crew to remove uncapped pipe. 1400 meeting. 1500 office. 1615 inspect area of tipped porta john from Monday. Blue spill not found. 1630 photograph permanent fence southside unit 2. 1640 inspect access road. Some litter noted and some picked up. No other findings.

Monitor Checklist

General	Yes	No	N/A	Comments Attach Supplemental Report if needed
Workspace limits verified and properly marked?	X			N/A
All activities within approved workspace limits?	X			N/A
Only approved access roads utilized for ingress and egress?	X			N/A
Access road signs in place?	X			N/A
Trash and debris contained and disposed of in proper manner?		X		Work crews picking up litter. Picked up litter.
Topsoil segregated properly?			X	N/A
Topsoil segregation barriers maintained?			X	N/A
All crew on site displaying hard-hat decals from WEAP training?	X			N/A
Speed limit observed by all project personnel?	X			N/A
Biological Issues	Yes	No	N/A	Comments Attach Supplemental Report if needed
Work area cleared by BM prior to construction activity beginning?			X	N/A
Any desert tortoise or other T&E species encountered? If so, note species in comments and attach wildlife incident data form.		X		N/A
Tortoise exclusionary fence and/or ramps intact?	X			N/A
Any nesting birds observed? Note species (if known) and location.		X		N/A
Common Ravens Present? If yes, note number and activity.	X			1 flying.
All ESAs and other bio-related exclusion areas marked and avoided?	X			N/A

Additional Notes: Leaking paint bucket had been reported to compliance and bio at previous 1400 meeting. Compliance cleaning up. 100% perimeter fence check fence appears to be intact.

Genesis Solar Energy Project

Biological Monitor (BM) Daily Report

Date 9/12/2012

Monitor: Greg Lukasek
 Weather Conditions: Sunny, Clouds: 25%, Pcp: None
 High Temp (°F): 91 Low Temp (°F): 81

Start Time: 11:30:00 PM Stop Time: 10:00:00 AM
 Attachments: _____
 Photographs: _____

Sites Monitored

Circle One: ☐ **Plant Site** ☐ **Access Road** ☐ **Gas Line** ☐ **Transmission Line** ☐ **Other (explain)**

Activity Log: 11:30pm surveyed and cleared unit one and power block two for largo construction activities to begin.
 12:00am surveyed and cleared unit two.
 12:30am removed sidewinder from road in unit one. Searched for sidewinder reported being observed in power block one. Unable to locate the sidewinder.
 1:30am monitored construction in unit one.
 3:30am surveyed ponding near site entrance for couch's Spadefoot toad. No toads were observed.
 4:00am surveyed access road for road kill. Removed two dead kangaroo rats.
 5:00am began kit fox telemetry and camera card changes.
 6:00am finished telemetry and camera card changes.
 6:30am began walking south fence of both units and west fence of unit one to check for damage.
 9:15am finished fence check. Fence is intact.
 9:30am removed sidewinder for fence pole hole.
 9:40am released sidewinder.
 10:00am off site

Monitor Checklist

General	Yes	No	N/A	Comments Attach Supplemental Report if needed
Workspace limits verified and properly marked?	X			N/A
All activities within approved workspace limits?	X			N/A
Only approved access roads utilized for ingress and egress?	X			N/A
Access road signs in place?	X			N/A
Trash and debris contained and disposed of in proper manner?	X			N/A
Topsoil segregated properly?	X			N/A
Topsoil segregation barriers maintained?	X			N/A
All crew on site displaying hard-hat decals from WEAP training?	X			N/A
Speed limit observed by all project personnel?	X			N/A
Biological Issues	Yes	No	N/A	Comments Attach Supplemental Report if needed
Work area cleared by BM prior to construction activity beginning?	X			N/A
Any desert tortoise or other T&E species encountered? If so, note species in comments and attach wildlife incident data form.		X		N/A
Tortoise exclusionary fence and/or ramps intact?	X			N/A
Any nesting birds observed? Note species (if known) and location.		X		N/A
Common Ravens Present? If yes, note number and activity.		X		N/A
All ESAs and other bio-related exclusion areas marked and avoided?	X			N/A

Additional Notes: Sidewinder, desert iguana, side blotched lizard, zebra tailed lizard.

Genesis Solar Energy Project

Biological Monitor (BM) Daily Report

Date 9/12/2012

Monitor: Vick Germany
 Weather Conditions: Sunny, Clouds: 5%, Pcp: None
 High Temp (°F): 97 Low Temp (°F): 75

Start Time: 7:00:00 AM Stop Time: 2:30:00 PM
 Attachments: _____
 Photographs: _____

Sites Monitored

Circle One: ☐ **Plant Site** ☐ **Access Road** ☐ **Gas Line** ☐ **Transmission Line** ☐ **Other (explain)**

Activity Log: 7:00 Checked pond just inside desert tortoise grate and did not observe any birds. 7:30 Observed lesser yellowlegs, spotted sandpipers, least sandpipers and white-faced ibis in the channel that is south of Block 10, Unit 2. 7:40 Drove along the eastern desert tortoise fence of Unit 2, Blocks 8 - 10. Fence intact 7:50 - 9:30 Walked the northeastern desert tortoise fence opposite Blocks 6 and 7. Fence intact. Observed side-blotched lizards and several mourning doves. 10:00 - 10:45 Walked the fence north of Block 1, Unit 2. Fence intact. Observed Great Basin whiptails and desert iguanas. 11:00 - 11:30 Walked the fence east of Block 6 and part of Block 5, Unit 1. Fence intact. 11:30 - 12:00 lunch 12:20 - 1:20 Walked the section of fence north of Blocks 1 and 5 to the northwest corner of the fence. Observed a red-tailed hawk soaring over the undisturbed desert, mourning doves and desert iguanas. 1:45 Observed a killdeer in the pond just inside the desert tortoise grate. 2:00 Observed a turkey vulture soaring over the undisturbed desert west of the access road to the plant site. 2:15 Took GPS coordinates of the location of a desert unicorn plant. Sent Theodolite photo of plant to Eric, Shelly and Mike yesterday. 1:45 pond birds

Monitor Checklist

General	Yes	No	N/A	Comments Attach Supplemental Report if needed
Workspace limits verified and properly marked?			X	N/A
All activities within approved workspace limits?			X	N/A
Only approved access roads utilized for ingress and egress?			X	N/A
Access road signs in place?			X	N/A
Trash and debris contained and disposed of in proper manner?	X			N/A
Topsoil segregated properly?			X	N/A
Topsoil segregation barriers maintained?			X	N/A
All crew on site displaying hard-hat decals from WEAP training?			X	N/A
Speed limit observed by all project personnel?			X	N/A
Biological Issues	Yes	No	N/A	Comments Attach Supplemental Report if needed
Work area cleared by BM prior to construction activity beginning?			X	N/A
Any desert tortoise or other T&E species encountered? If so, note species in comments and attach wildlife incident data form.		X		N/A
Tortoise exclusionary fence and/or ramps intact?	X			N/A
Any nesting birds observed? Note species (if known) and location.		X		N/A
Common Ravens Present? If yes, note number and activity.		X		N/A
All ESAs and other bio-related exclusion areas marked and avoided?			X	N/A

Additional Notes: side-blotched lizards, mourning doves, Great Basin whiptails, desert iguanas, red-tailed hawk, turkey vulture, lesser yellowlegs, spotted sandpipers, least sandpipers, white-faced ibis, killdeer

Genesis Solar Energy Project

Biological Monitor (BM) Daily Report

Date 9/13/2012

Monitor: Eric German
 Weather Conditions: Sunny, Clouds: 0%, Pcp: None
 High Temp (°F): 102 Low Temp (°F): 80

Start Time: 7:45:00 AM Stop Time: 5:45:00 PM
 Attachments: _____
 Photographs: _____

Sites Monitored

Circle One: ☐ **Plant Site** ☐ **Access Road** ☐ **Gas Line** ☐ **Transmission Line** ☐ **Other (explain)**

Activity Log: 0745 access road inspection. KRat mortality. Removed and disposed. No other findings.
 0810 inspect SE unit 2 water Channels. Reported storm water outflow cap was bent to compliance. Repaired. 1000 inspect west side of unit 1. No findings. 1100 inspect powerblock 1 for capped pipe and foxes. Replaced cap on one pipe. No DKF or other findings. PB1 Much more organized. 1145 storm drain cap repaired. 1200 informed that there will be night work tonight powerblock excavations 1215 Inspect permanent fence. Noted that that fence has bends due to fill from inside. Let fence team know. 1300 remove and release sidewinder unit block 5. 1330 inspect pb2. No findings. 1400 meeting. Leaking water truck discussed. Water truck driven until no more spray came out. Valve opened no water came out. Some water at pump area. Truck needs to be serviced or replaced. Water truck then driven some more to get water out of pump.
 Inspected permanent fence throughout the day. Hog rings are being installed.

Monitor Checklist

General	Yes	No	N/A	Comments Attach Supplemental Report if needed
Workspace limits verified and properly marked?	X			N/A
All activities within approved workspace limits?	X			N/A
Only approved access roads utilized for ingress and egress?	X			N/A
Access road signs in place?	X			N/A
Trash and debris contained and disposed of in proper manner?		X		Picked up litter.
Topsoil segregated properly?			X	N/A
Topsoil segregation barriers maintained?			X	N/A
All crew on site displaying hard-hat decals from WEAP training?	X			N/A
Speed limit observed by all project personnel?	X			N/A
Biological Issues	Yes	No	N/A	Comments Attach Supplemental Report if needed
Work area cleared by BM prior to construction activity beginning?			X	N/A
Any desert tortoise or other T&E species encountered? If so, note species in comments and attach wildlife incident data form.		X		N/A
Tortoise exclusionary fence and/or ramps intact?	X			N/A
Any nesting birds observed? Note species (if known) and location.		X		N/A
Common Ravens Present? If yes, note number and activity.		X		N/A
All ESAs and other bio-related exclusion areas marked and avoided?	X			N/A

Additional Notes: Guard reported seeing a burro near guard shack area a week or so after July 31 rain event.

Genesis Solar Energy Project

Biological Monitor (BM) Daily Report

Date 9/13/2012

Monitor: Greg Lukasek
 Weather Conditions: Sunny, Clouds: 0%, Pcp: None
 High Temp (°F): 90 Low Temp (°F): 84

Start Time: 11:30:00 PM Stop Time: 8:15:00 AM
 Attachments: _____
 Photographs: _____

Sites Monitored

Circle One: ☐ **Plant Site** ☐ **Access Road** ☐ **Gas Line** ☐ **Transmission Line** ☐ **Other (explain)**

Activity Log: 11:30pm surveyed and cleared unit one and power block two for largo construction activities to begin.
 12:15am surveyed and cleared unit two.
 1:30am monitored construction in unit one.
 3:30am surveyed pond at plant site for couch's Spadefoot toad. No toads were observed.
 4:00am surveyed access road for road kill. Removed a dead kangaroo rat.
 4:30am monitored construction in unit one.
 6:00am began kit fox telemetry and camera card changes.
 7:15am finished telemetry and camera card change.
 7:30am downloaded camera card photos.
 7:50am surveyed access road. Removed a dead kangaroo rat.

Monitor Checklist

General	Yes	No	N/A	Comments Attach Supplemental Report if needed
Workspace limits verified and properly marked?	X			N/A
All activities within approved workspace limits?	X			N/A
Only approved access roads utilized for ingress and egress?	X			N/A
Access road signs in place?	X			N/A
Trash and debris contained and disposed of in proper manner?	X			N/A
Topsoil segregated properly?	X			N/A
Topsoil segregation barriers maintained?	X			N/A
All crew on site displaying hard-hat decals from WEAP training?	X			N/A
Speed limit observed by all project personnel?	X			N/A
Biological Issues	Yes	No	N/A	Comments Attach Supplemental Report if needed
Work area cleared by BM prior to construction activity beginning?	X			N/A
Any desert tortoise or other T&E species encountered? If so, note species in comments and attach wildlife incident data form.		X		N/A
Tortoise exclusionary fence and/or ramps intact?	X			N/A
Any nesting birds observed? Note species (if known) and location.		X		N/A
Common Ravens Present? If yes, note number and activity.	X			1
All ESAs and other bio-related exclusion areas marked and avoided?	X			N/A

Additional Notes: Raven, side blotched lizard.

Genesis Solar Energy Project

Biological Monitor (BM) Daily Report

Date 9/13/2012

Monitor: Vick Germany
 Weather Conditions: Sunny, Clouds: 0%, Pcp: None
 High Temp (°F): 102 Low Temp (°F): 79

Start Time: 6:55:00 AM Stop Time: 3:30:00 PM
 Attachments: _____
 Photographs: _____

Sites Monitored

Circle One: ☐ Plant Site ☐ Access Road ☐ Gas Line ☐ Transmission Line ☐ Other (explain)

Activity Log: 6:55 On access road to plant site, found two road killed k-rats. Buried both. 7:40 Observed two ravens perched on power poles along the access road leading to the plant site. 7:50 Observed two killdeer in pond just inside desert tortoise grate. 7:55 Found a road killed pigeon on dirt road just inside desert tortoise grate. Buried it. 8:05 Met with Eric. 8:15 Observed a couple of mourning doves flying over pond just inside the desert tortoise access grate. 8:20 Five least sandpipers flew into pond just inside the desert tortoise access grate. 8:30 - 9:10 Birded channel south of Block 10, Unit 2. Observed spotted sandpipers, white-faced ibis, lesser yellowlegs, least sandpipers and possibly a cinnamon teal (either female or an eclipsed male). Because of the permanent fence, its skittishness, and being backlit, could not get a good look at the duck, but it had a dark bill and was mottled brown (brownier than blue-winged). South of the channel, observed a pair of kestrels hunting and a raven flying low over the creosote bushes, landing next to one of them, but could not see what it was doing. 9:40 Observed a song sparrow in the mud at the waters edge of the channel. 9:50 Followed Merida Trucking on paved road, exceeding 10 and 25ph speed limit. 9:55 Observed a red-tailed hawk 10:10 Checked ironwood trees to see if bird deterrents were still there. They have been removed. 10:20 Observed a white-winged dove land on a power pole in Unit 2, at Power Block 2. 10:30 - 1:50 Driving access road outside of the plant site looking for trash. Because of traffic, parking in pullouts and walking back to pick up trash. Other times, I can stop on the road, get out and pick up the trash. 10:40 Observed turkey vulture soaring over desert south of access road. 12:00 - 12:30 lunch 2:00 Checked pond and channel. Same species as this morning, except there are two greater yellowlegs at west end of channel. Did not see the song sparrow. 2:25 Observed a female Northern harrier flying over Unit 2, Block 5, westerly to the desert. 2:45 Picked up a plastic bottle and a couple of cans left in Unit 2, Block 4 (west side; couple hundred yards south of paved access road. Sent 'before' photo to Eric, Shelly and Mike. 2:55 Took a photo of the trash that was picked up along the access road. Sent photo to Eric, Shelly and Mike.

Monitor Checklist

General	Yes	No	N/A	Comments Attach Supplemental Report if needed
Workspace limits verified and properly marked?			X	N/A
All activities within approved workspace limits?			X	N/A
Only approved access roads utilized for ingress and egress?			X	N/A
Access road signs in place?			X	N/A
Trash and debris contained and disposed of in proper manner?		X		Picked up trash along access road and took a photo of some cans and a bottle
Topsoil segregated properly?			X	N/A
Topsoil segregation barriers maintained?			X	N/A
All crew on site displaying hard-hat decals from WEAP training?			X	N/A
Speed limit observed by all project personnel?		X		Merida Trucking on paved road, exceeding 10 and 25ph speed limit.
Biological Issues	Yes	No	N/A	Comments Attach Supplemental Report if needed
Work area cleared by BM prior to construction activity beginning?			X	N/A
Any desert tortoise or other T&E species encountered? If so, note species in comments and attach wildlife incident data form.		X		N/A
Tortoise exclusionary fence and/or ramps intact?	X			N/A
Any nesting birds observed? Note species (if known) and location.		X		N/A
Common Ravens Present? If yes, note number and activity.	X			Two ravens perched on power poles; a raven flying low over the creosote bushes, landing next to one of them, but could not see what it was doing.
All ESAs and other bio-related exclusion areas marked and avoided?			X	N/A

Additional Notes:	Ravens, killdeer, mourning doves, spotted sandpipers, white-faced ibis, lesser yellowlegs, least sandpipers and possibly a cinnamon teal, kestrels, song sparrow, red-tailed hawk, turkey vulture, desert iguana, greater yellowlegs
--------------------------	--

Date & Time: Thu Sep 13 11:55:23 PDT 2012
Position: 11 N 687322 3725545
Altitude: 384ft
Azimuth/Bearing: 136° S44E 2418mils (True)
Elevation Angle: -75.7°
Horizon Angle: +86.8°
Zoom: 1X
caterpillar on fence s unit 2.



Genesis Solar Energy Project

Biological Monitor (BM) Daily Report

Date 9/14/2012

Monitor: Eric German
 Weather Conditions: Sunny, Clouds: 0%, Pcp: None
 High Temp (°F): 102 Low Temp (°F): 90

Start Time: 7:50:00 AM Stop Time: 4:40:00 PM
 Attachments: _____
 Photographs: _____

Sites Monitored

Circle One: ☐ **Plant Site** ☐ **Access Road** ☐ **Gas Line** ☐ **Transmission Line** ☐ **Other (explain)**

Activity Log: 0750 check flagging and stakes at guard shack area. Some flagging will need repair. No other findings. 0800 DKF tasks at guard location. 0830 report Of bird at pb2 under vehicle. Would not flush removed and released off plant site in moist Palo Verde area(common snipe). 0945 inspect access road. Caterpillar activity. No road mortality findings. No other findings. 1100 report of water truck ponding in pb1 investigate water truck. Some ponding. Contractor cleaned up ponding. 1200 install DKF camera at GKBCG002. 1330 pull camera from GKBBFG002. 1415 inspect north side of unit 2. Picked up some wind blown debris. Area was pretty clean No other findings. 1445. Office1600 inspect powerblock 1. No findings. 1610 inspect access road. No findings.

Monitor Checklist

General	Yes	No	N/A	Comments Attach Supplemental Report if needed
Workspace limits verified and properly marked?	X			N/A
All activities within approved workspace limits?	X			N/A
Only approved access roads utilized for ingress and egress?	X			N/A
Access road signs in place?	X			N/A
Trash and debris contained and disposed of in proper manner?		X		Picked up some debris.
Topsoil segregated properly?			X	N/A
Topsoil segregation barriers maintained?			X	N/A
All crew on site displaying hard-hat decals from WEAP training?	X			N/A
Speed limit observed by all project personnel?	X			N/A
Biological Issues	Yes	No	N/A	Comments Attach Supplemental Report if needed
Work area cleared by BM prior to construction activity beginning?			X	All work in previously disturbed areas inside the fence.
Any desert tortoise or other T&E species encountered? If so, note species in comments and attach wildlife incident data form.		X		N/A
Tortoise exclusionary fence and/or ramps intact?	X			N/A
Any nesting birds observed? Note species (if known) and location.		X		N/A
Common Ravens Present? If yes, note number and activity.	X			One perched on power line tower.
All ESAs and other bio-related exclusion areas marked and avoided?	X			N/A

Additional Notes: Common Snipe.

Genesis Solar Energy Project

Biological Monitor (BM) Daily Report

Date 9/14/2012

Monitor: Vick Germany
 Weather Conditions: Sunny, Clouds: 0%, Pcp: None
 High Temp (°F): 97 Low Temp (°F): 86

Start Time: 6:00:00 AM Stop Time: 11:00:00 AM
 Attachments: _____
 Photographs: _____

Sites Monitored

Circle One: ☐ Plant Site ☐ Access Road ☐ Gas Line ☐ Transmission Line ☐ Other (explain)

Activity Log: 6:00 Did not see any roadkill on the access road to the plant site.
 6:25 Immature red-tailed hawk on power pole along access road, approximately 400 feet before the desert tortoise grate. Still hanging around the area around 10:00.
 6:50 Checked pond just inside desert tortoise grate, three lesser yellowlegs, three Brewer's blackbirds, and one unidentified sparrow with the blackbirds. Less water in ponds by desert tortoise grate each day. Some areas dried up this week.
 7:05 Checked channel south of Block 10, Unit 2, observed two great blue herons, three white-faced ibis, least sandpipers, cliff swallows and unidentified duck. Watched a male Northern harrier fly over the undisturbed desert and land inside the channel at water's edge and drink.
 7:20 At west end of channel, a couple of greater yellowlegs, mourning doves on channel bank, and a raven on the ground above the channel.
 7:30 Eric called and asked me to meet him at the guard gate with camera cards and telemetry equipment.
 8:00 - 11:00 Changed camera cards and performed telemetry. Yentl, Tom, June 1 and 2, KMS and KMSA. No signals.
 11:00 - 11:30 Returned equipment. prepared daily report, and sent plant photo document to Eric.

GPS coordinates for desert unicorn plant (DeUn001) 11 S 0692167. 3721987

Monitor Checklist

General	Yes	No	N/A	Comments Attach Supplemental Report if needed
Workspace limits verified and properly marked?	X			N/A
All activities within approved workspace limits?			X	N/A
Only approved access roads utilized for ingress and egress?			X	N/A
Access road signs in place?			X	N/A
Trash and debris contained and disposed of in proper manner?			X	N/A
Topsoil segregated properly?			X	N/A
Topsoil segregation barriers maintained?			X	N/A
All crew on site displaying hard-hat decals from WEAP training?			X	N/A
Speed limit observed by all project personnel?			X	N/A
Biological Issues	Yes	No	N/A	Comments Attach Supplemental Report if needed
Work area cleared by BM prior to construction activity beginning?			X	N/A
Any desert tortoise or other T&E species encountered? If so, note species in comments and attach wildlife incident data form.		X		N/A
Tortoise exclusionary fence and/or ramps intact?	X			N/A
Any nesting birds observed? Note species (if known) and location.		X		N/A
Common Ravens Present? If yes, note number and activity.	X			One on ground at southern corners of Blocks 5 and 10, Unit 2.
All ESAs and other bio-related exclusion areas marked and avoided?			X	N/A

Additional Notes: Red-tailed hawk, lesser yellowlegs, Brewer's blackbirds, great blue herons, white-faced ibis, least sandpipers, cliff swallows and unidentified duck, male Northern harrier, mourning doves, raven, greater yellowlegs

Genesis Solar Energy Project

Biological Monitor (BM) Daily Report

Date 9/17/2012

Monitor: Eric German
 Weather Conditions: Sunny, Clouds: 5%, Pcp: None
 High Temp (°F): 102 Low Temp (°F): 73

Start Time: 5:20:00 AM Stop Time: 4:10:00 PM
 Attachments: _____
 Photographs: _____

Sites Monitored

Circle One: ☐ **Plant Site** ☐ **Access Road** ☐ **Gas Line** ☐ **Transmission Line** ☐ **Other (explain)**

Activity Log: 0520 inspect Access road speed limits and spacing requests appear to be followed. One vehicle broken down on side of access road No other findings. 0545 attend cultural meeting. Announced speed limit is 35 mph hour beginning At 0430. Was asked about passing if another driver gives had signals to do so. As long as speed limit is adhered to. 0615 report of road mortality on access Road. Dkf or rabbit. 0630 picked up road mortality. Jack Rabbit. Searched road for other road kill. None found disposed of jack rabbit. 07:30 DKF telemetry and cameras throughout morning. 0930 remove kangaroo rat road mortality and dispose. 0945 notified of snake unit 1 block 5. Removed and released (live sidewinder). Completed DKF camera and telemetry. 1200 review DKF camera data. 1300 inspect unit 1 and powerblock 1. Powerblock is cleaner than in the past - looks good. Picked up some windblown debris and disposed. 1400 meeting and office 1515 inspect area on the Southside of access road. Coyote tracks noted. 1600 inspect access road. No findings.

Monitor Checklist

General	Yes	No	N/A	Comments Attach Supplemental Report if needed
Workspace limits verified and properly marked?	X			N/A
All activities within approved workspace limits?	X			N/A
Only approved access roads utilized for ingress and egress?	X			N/A
Access road signs in place?	X			N/A
Trash and debris contained and disposed of in proper manner?		X		Picked up some litter. Site is looking clean.
Topsoil segregated properly?			X	Site disturbance areas have been previously disturbed.
Topsoil segregation barriers maintained?			X	N/A
All crew on site displaying hard-hat decals from WEAP training?	X			N/A
Speed limit observed by all project personnel?	X			Spacing was good at 0520
Biological Issues	Yes	No	N/A	Comments Attach Supplemental Report if needed
Work area cleared by BM prior to construction activity beginning?			X	Construction only in areas previously disturbed.
Any desert tortoise or other T&E species encountered? If so, note species in comments and attach wildlife incident data form.		X		N/A
Tortoise exclusionary fence and/or ramps intact?	X			-
Any nesting birds observed? Note species (if known) and location.		X		N/A
Common Ravens Present? If yes, note number and activity.		X		N/A
All ESAs and other bio-related exclusion areas marked and avoided?	X			N/A

Additional Notes: N/A

Genesis Solar Energy Project

Biological Monitor (BM) Daily Report

Date 9/17/2012

Monitor: Shelly Dayman
 Weather Conditions: Sunny, Clouds: 5%, Pcp: None
 High Temp (°F): 99 Low Temp (°F): 98

Start Time: 12:30:00 PM Stop Time: 4:30:00 PM
 Attachments: _____
 Photographs: _____

Sites Monitored

Circle One: ☐ Plant Site ☐ Access Road ☐ Gas Line ☐ Transmission Line ☐ Other (explain)

Activity Log: 1230 access road, no roadkill, vehicle parked on north side of road, DB said ok
 1300 checked pond at DT grate only two small puddles left
 1330 met with DB and went over list of activities for week
 1400 checked trenches in unit 1, Kangaroo Rat tracks at edge of trench, ramps in trenches too steep for small mammals or reptiles to exit trench
 1500 checked DT fence on east side of unit 2
 1530 walked south side of access road looking for DKF dens, found coyote tracks (recent) and old DKF scat
 1600 checked access road for roadkill

Monitor Checklist

General	Yes	No	N/A	Comments Attach Supplemental Report if needed
Workspace limits verified and properly marked?	X			N/A
All activities within approved workspace limits?	X			N/A
Only approved access roads utilized for ingress and egress?	X			N/A
Access road signs in place?	X			N/A
Trash and debris contained and disposed of in proper manner?	X			N/A
Topsoil segregated properly?	X			N/A
Topsoil segregation barriers maintained?	X			N/A
All crew on site displaying hard-hat decals from WEAP training?	X			N/A
Speed limit observed by all project personnel?	X			N/A
Biological Issues	Yes	No	N/A	Comments Attach Supplemental Report if needed
Work area cleared by BM prior to construction activity beginning?	X			N/A
Any desert tortoise or other T&E species encountered? If so, note species in comments and attach wildlife incident data form.		X		N/A
Tortoise exclusionary fence and/or ramps intact?	X			N/A
Any nesting birds observed? Note species (if known) and location.		X		N/A
Common Ravens Present? If yes, note number and activity.		X		N/A
All ESAs and other bio-related exclusion areas marked and avoided?	X			N/A

Additional Notes: Merriam's kangaroo rat, desert iguana, coyote

Date & Time: Mon Sep 17 06:33:24 PDT 2012
Position: 11 N 680687 3723187
Altitude: 371ft
Azimuth/Bearing: 043° N43E 0.764mils (True)
Elevation Angle: -57.7°
Horizon Angle: +91.0°
Zoom: 1X
jack rabbit road mortality.



Date & Time: Mon Sep 17 07:08:45 PDT 2012
Position: 11 N 680111 3723571
Altitude: 354ft
Azimuth/Bearing: 355° N05W 0.211mils (True)
Elevation Angle: -59.5°
Horizon Angle: -00.5°
Zoom: 1X
coyote prints



Genesis Solar Energy Project

Biological Monitor (BM) Daily Report

Date 9/18/2012

Monitor: Eric German
 Weather Conditions: Sunny, Clouds: 0%, Pcp: None
 High Temp (°F): 104 Low Temp (°F): 72

Start Time: 5:20:00 AM Stop Time: 5:30:00 PM
 Attachments: _____
 Photographs: _____

Sites Monitored

Circle One: ☒ **Plant Site** ☐ **Access Road** ☐ **Gas Line** ☐ **Transmission Line** ☐ **Other (explain)**

Activity Log: 0800 report of DKF north of common area on site. 0810 began search of area for fox. Found scat. Appears to be coyote scat. Found DKF prints by pedestrian gate ne corner unit 1. 0945 stopped pedestrian search and monitor area from vehicle. 1030 spoke with blm rep. blm to assist with fox search and borrow equipment. 1030 perimeter fence check north unit 1. 1200 inspect laydown north of common area for fox or coyote. No findings. 1215 resumed fence walk. 1330 check west fence unit 1. 1400 meeting. 1515 office 1610 inspect access road. No findings. 1630 investigate report of injured bird pb2. Could not locate. 1710 inspect access road. No findings.

Monitor Checklist

General	Yes	No	N/A	Comments Attach Supplemental Report if needed
Workspace limits verified and properly marked?	X			N/A
All activities within approved workspace limits?	X			N/A
Only approved access roads utilized for ingress and egress?	X			N/A
Access road signs in place?	X			N/A
Trash and debris contained and disposed of in proper manner?	X			Clean up crew has site looking good.
Topsoil segregated properly?			X	All work in previously disturbed areas.
Topsoil segregation barriers maintained?			X	N/A
All crew on site displaying hard-hat decals from WEAP training?	X			N/A
Speed limit observed by all project personnel?	X			0630 45 mph starting next Monday. Night time speed 35 mph per COC
Biological Issues	Yes	No	N/A	Comments Attach Supplemental Report if needed
Work area cleared by BM prior to construction activity beginning?			X	N/A
Any desert tortoise or other T&E species encountered? If so, note species in comments and attach wildlife incident data form.	X			Badger alive captured on camera. Form to be completed tomorrow.
Tortoise exclusionary fence and/or ramps intact?	X			N/A
Any nesting birds observed? Note species (if known) and location.		X		N/A
Common Ravens Present? If yes, note number and activity.		X		N/A
All ESAs and other bio-related exclusion areas marked and avoided?	X			N/A

Additional Notes: American badger on camera download.

Genesis Solar Energy Project

Biological Monitor (BM) Daily Report

Date 9/18/2012

Monitor: Shelly Dayman
 Weather Conditions: Sunny, Clouds: 0%, Pcp: None
 High Temp (°F): 98 Low Temp (°F): 86

Start Time: 9:05:00 AM Stop Time: 5:30:00 PM
 Attachments: _____
 Photographs: _____

Sites Monitored

Circle One: ☐ **Plant Site** ☐ **Access Road** ☐ **Gas Line** ☐ **Transmission Line** ☐ **Other (explain)**

Activity Log: 0905 access road, no mortalities
 0945 with DB to confirm that report of DKF onsite was actually coyote based on tracks and scat, dropped DB off for DT fence walk;
 1015 began DKF camera cards and telemetry, BLM to be onsite tomorrow for DKF surveys so prep of data for BLM initiated
 1130 spoke to Jennie Gavaldon about ramps on trenches in Unit 1 being too steep and that DB had said yesterday that he will bring this up in 2pm meeting today to get it resolved
 115 and 145 access road, no mortalities
 200 DKF den check in vicinity of GKBF002, one old collapsed DKF den found but no new dens, finished cameras and telemetry @ 3pm
 300 DKF camera cards in office, downloaded data for BLM DKF surveys tomorrow, 455 changed batteries at GKBTM001, 515 access road, no mortalities

Monitor Checklist

General	Yes	No	N/A	Comments Attach Supplemental Report if needed
Workspace limits verified and properly marked?	X			N/A
All activities within approved workspace limits?	X			N/A
Only approved access roads utilized for ingress and egress?	X			N/A
Access road signs in place?	X			N/A
Trash and debris contained and disposed of in proper manner?	X			N/A
Topsoil segregated properly?	X			N/A
Topsoil segregation barriers maintained?	X			N/A
All crew on site displaying hard-hat decals from WEAP training?	X			N/A
Speed limit observed by all project personnel?	X			N/A
Biological Issues	Yes	No	N/A	Comments Attach Supplemental Report if needed
Work area cleared by BM prior to construction activity beginning?	X			N/A
Any desert tortoise or other T&E species encountered? If so, note species in comments and attach wildlife incident data form.		X		N/A
Tortoise exclusionary fence and/or ramps intact?	X			N/A
Any nesting birds observed? Note species (if known) and location.		X		N/A
Common Ravens Present? If yes, note number and activity.		X		N/A
All ESAs and other bio-related exclusion areas marked and avoided?	X			N/A

Additional Notes: Western whiptail, coyote, mourning dove, desert iguana, kit fox

Date & Time: Tue Sep 18 09:26:39 PDT 2012
Position: 11 N 685639 3727675
Altitude: 331ft
Azimuth/Bearing: 194° S14W 3449mils (True)
Elevation Angle: -68.4°
Horizon Angle: -03.6°
Zoom: 1X
couete scat on site.



Genesis Solar Energy Project

Biological Monitor (BM) Daily Report

Date 9/19/2012

Monitor: Eric German
 Weather Conditions: Sunny, Clouds: 0%, Pcp: None
 High Temp (°F): 104 Low Temp (°F): 72

Start Time: 6:15:00 AM Stop Time: 6:10:00 PM
 Attachments: _____
 Photographs: _____

Sites Monitored

Circle One: ☐ Plant Site ☒ Access Road ☐ Gas Line ☐ Transmission Line ☐ Other (explain)

Activity Log: 0615 inspect access for road mortalities. No findings.
 0630 inspect laydown above common area for DKF and coyote. No findings. 0730 inspect area between mirrors unit 2 block1. Some litter noted no other findings. 0745 inspect tower at power block 2. Needs repair. Contractor is aware and repairing. 0750 inspect pb2. 0900 raven count. 1200 inspect unit 1. Checked ramps. Trenches have ramps. Litter found is old appears not to be from these crews 1400 meeting. 1515 check channel SE corner u2 water is gone no mortalities found. No other findings. 1600 orient BLM to site. 1810 off site.

Monitor Checklist

General	Yes	No	N/A	Comments Attach Supplemental Report if needed
Workspace limits verified and properly marked?	X			N/A
All activities within approved workspace limits?	X			N/A
Only approved access roads utilized for ingress and egress?	X			N/A
Access road signs in place?	X			N/A
Trash and debris contained and disposed of in proper manner?		X		Litter noted at mirrors and access road shoulder.
Topsoil segregated properly?			X	N/A
Topsoil segregation barriers maintained?			X	N/A
All crew on site displaying hard-hat decals from WEAP training?	X			N/A
Speed limit observed by all project personnel?	X			N/A
Biological Issues	Yes	No	N/A	Comments Attach Supplemental Report if needed
Work area cleared by BM prior to construction activity beginning?			X	N/A
Any desert tortoise or other T&E species encountered? If so, note species in comments and attach wildlife incident data form.			X	N/A
Tortoise exclusionary fence and/or ramps intact?	X			N/A
Any nesting birds observed? Note species (if known) and location.		X		N/A
Common Ravens Present? If yes, note number and activity.	X			1 perched
All ESAs and other bio-related exclusion areas marked and avoided?	X			N/A

Additional Notes: N/A

Genesis Solar Energy Project

Biological Monitor (BM) Daily Report

Date 9/19/2012

Monitor: Shelly Dayman
 Weather Conditions: Sunny, Clouds: 5%, Pcp: None
 High Temp (°F): 103 Low Temp (°F): 90

Start Time: 9:15:00 AM Stop Time: 4:45:00 PM
 Attachments: _____
 Photographs: _____

Sites Monitored

Circle One: ☐ Plant Site ☐ Access Road ☐ Gas Line ☐ Transmission Line ☐ Other (explain)

Activity Log: 0920 DKF telemetry and camera card started, checked access road, no mortalities, moved cameras to better viewing at TM001, TM002, added camera to CG002. Finished all DKF work at 2PM
 0200 DT perimeter fence walk, south fence
 0415 put new camera card in CG002
 0430 access road, no roadkill

Monitor Checklist

General	Yes	No	N/A	Comments Attach Supplemental Report if needed
Workspace limits verified and properly marked?	X			N/A
All activities within approved workspace limits?	X			N/A
Only approved access roads utilized for ingress and egress?	X			N/A
Access road signs in place?	X			N/A
Trash and debris contained and disposed of in proper manner?	X			N/A
Topsoil segregated properly?	X			N/A
Topsoil segregation barriers maintained?	X			N/A
All crew on site displaying hard-hat decals from WEAP training?	X			N/A
Speed limit observed by all project personnel?	X			N/A
Biological Issues	Yes	No	N/A	Comments Attach Supplemental Report if needed
Work area cleared by BM prior to construction activity beginning?	X			N/A
Any desert tortoise or other T&E species encountered? If so, note species in comments and attach wildlife incident data form.		X		N/A
Tortoise exclusionary fence and/or ramps intact?	X			N/A
Any nesting birds observed? Note species (if known) and location.		X		N/A
Common Ravens Present? If yes, note number and activity.		X		N/A
All ESAs and other bio-related exclusion areas marked and avoided?	X			N/A

Additional Notes: Desert iguana, western whiptail, sidewinder, mourning dove

Date & Time: Wed Sep 19 12:41:50 PDT 2012
Position: 11 N 682053 3722481
Altitude: 364ft
Azimuth/Bearing: 336° N24W 5973mils (True)
Elevation Angle: -89.6°
Horizon Angle: +72.2°
Zoom: 1X
krat tail at eg002 dkl den



Date & Time: Tue Sep 18 12:26:28 PDT 2012
Position: 11 N 682379 3725151
Altitude: 269ft
Azimuth/Bearing: 294° N66W 5227mils (True)
Elevation Angle: -40.4°
Horizon Angle: +09.1°
Zoom: 1X
gkbtm001



Genesis Solar Energy Project

Biological Monitor (BM) Daily Report

Date 9/20/2012

Monitor: Eric German
 Weather Conditions: Sunny, Clouds: 0%, Pcp: None
 High Temp (°F): 105 Low Temp (°F): 77

Start Time: 6:15:00 AM Stop Time: 4:00:00 PM
 Attachments: _____
 Photographs: _____

Sites Monitored

Circle One: ☒ **Plant Site** ☐ **Access Road** ☐ **Gas Line** ☐ **Transmission Line** ☐ **Other (explain)**

Activity Log: 0615 discuss BLM visitors with guard shack. 0630 inspect access Road. No road mortalities 0659 inspect laydown north of common area for foxes and coyote No findings. 0805 inspect pb1. No findings. 0820 raven count. 0920 inspect wt1. Noted ponding. Cleanup was performed by scheduled maintenance person. Mitigation was appropriate and timely. 0930 more Raven count. 1000 inspect laydowns north of u2. No t & e findings. 1040 inspect pb2 and wt2. Wt2 repaired. No other findings. 1200 office. 1400 meeting. 1530 inspect access road. No findings.

Monitor Checklist

General	Yes	No	N/A	Comments Attach Supplemental Report if needed
Workspace limits verified and properly marked?	X			N/A
All activities within approved workspace limits?	X			N/A
Only approved access roads utilized for ingress and egress?	X			N/A
Access road signs in place?	X			N/A
Trash and debris contained and disposed of in proper manner?		X		Picked up litter in unit 1. Appears to be wind blown debris.
Topsoil segregated properly?			X	N/A
Topsoil segregation barriers maintained?			X	N/A
All crew on site displaying hard-hat decals from WEAP training?	X			N/A
Speed limit observed by all project personnel?	X			N/A
Biological Issues	Yes	No	N/A	Comments Attach Supplemental Report if needed
Work area cleared by BM prior to construction activity beginning?			X	All work inside fence in previously disturbed areas
Any desert tortoise or other T&E species encountered? If so, note species in comments and attach wildlife incident data form.		X		N/A
Tortoise exclusionary fence and/or ramps intact?	X			Fence check completed. Fence and tortoise grate 100% intact.
Any nesting birds observed? Note species (if known) and location.		X		N/A
Common Ravens Present? If yes, note number and activity.	X			1 flying north from parking area.
All ESAs and other bio-related exclusion areas marked and avoided?	X			N/A

Additional Notes: 0530 Kit fox sighting on access road. Prairie falcon, Flying u2 b1. 100% perimeter fence and tortoise grate check completed.

Genesis Solar Energy Project

Biological Monitor (BM) Daily Report

Date 9/20/2012

Monitor: Shelly Dayman
 Weather Conditions: Sunny, Clouds: 0%, Pcp: None
 High Temp (°F): 107 Low Temp (°F): 98

Start Time: 9:30:00 AM Stop Time: 3:50:00 PM
 Attachments: _____
 Photographs: _____

Sites Monitored

Circle One: ☐ Plant Site ☒ Access Road ☐ Gas Line ☐ Transmission Line ☐ Other (explain)

Activity Log: 0930 access road, removed dead desert iguana, pieces of iguana on side of road, possibly wildlife had already begun to eat carcass as some pieces were on side of road not near carcass
 0945 DKF camera cards
 1300 downloaded DKF photos and submitted data
 1400 trenches in Unit 1 checked, additional ramping at ends of trenches in place
 1530 access road, removed and buried road killed desert iguana

Monitor Checklist

General	Yes	No	N/A	Comments Attach Supplemental Report if needed
Workspace limits verified and properly marked?	X			N/A
All activities within approved workspace limits?	X			N/A
Only approved access roads utilized for ingress and egress?	X			N/A
Access road signs in place?	X			N/A
Trash and debris contained and disposed of in proper manner?	X			N/A
Topsoil segregated properly?	X			N/A
Topsoil segregation barriers maintained?	X			N/A
All crew on site displaying hard-hat decals from WEAP training?	X			N/A
Speed limit observed by all project personnel?	X			N/A
Biological Issues	Yes	No	N/A	Comments Attach Supplemental Report if needed
Work area cleared by BM prior to construction activity beginning?	X			N/A
Any desert tortoise or other T&E species encountered? If so, note species in comments and attach wildlife incident data form.		X		N/A
Tortoise exclusionary fence and/or ramps intact?	X			N/A
Any nesting birds observed? Note species (if known) and location.		X		N/A
Common Ravens Present? If yes, note number and activity.		X		N/A
All ESAs and other bio-related exclusion areas marked and avoided?	X			N/A

Additional Notes: Desert iguana, western whiptail, mourning dove

Genesis Solar Energy Project

Biological Monitor (BM) Daily Report

Date 9/21/2012

Monitor: Eric German
 Weather Conditions: Sunny, Clouds: 0%, Pcp: None
 High Temp (°F): 108 Low Temp (°F): 74

Start Time: 6:30:00 AM Stop Time: 4:40:00 PM
 Attachments: _____
 Photographs: _____

Sites Monitored

Circle One: ☐ **Plant Site** ☐ **Access Road** ☐ **Gas Line** ☐ **Transmission Line** ☐ **Other (explain)**

Activity Log: 0630 guard area inspection. 0700 inspect access road. Removed one desert iguana and one KRat road mortality. 0730 pick up debris along access road. Noted one western diamond back. 0925 inspect unit 2. Very little debris. Four kestrels on south permanent fence. 0945 camera cards. 1130 inspect Water Tower1 and well. No findings. 1145 inspect water trucks. Noted one leaking reported to compliance. Compliance followed up and truck was emptied. 1300 inspected unit 2 , power block 2 water tank 2. Water tank area had no ponding noted leaking water truck. Reported to compliance. Truck was emptied and leaking stopped. 1600 inspected truck in Power Block 2 to confirm that leaking had been stopped. Truck had been emptied. No more ponding.

Monitor Checklist

General	Yes	No	N/A	Comments Attach Supplemental Report if needed
Workspace limits verified and properly marked?	X			N/A
All activities within approved workspace limits?	X			N/A
Only approved access roads utilized for ingress and egress?	X			N/A
Access road signs in place?	X			N/A
Trash and debris contained and disposed of in proper manner?		X		Picked debris along access road.
Topsoil segregated properly?			X	N/A
Topsoil segregation barriers maintained?			X	N/A
All crew on site displaying hard-hat decals from WEAP training?	X			N/A
Speed limit observed by all project personnel?	X			N/A
Biological Issues	Yes	No	N/A	Comments Attach Supplemental Report if needed
Work area cleared by BM prior to construction activity beginning?			X	N/A
Any desert tortoise or other T&E species encountered? If so, note species in comments and attach wildlife incident data form.		X		N/A
Tortoise exclusionary fence and/or ramps intact?	X			N/A
Any nesting birds observed? Note species (if known) and location.		X		N/A
Common Ravens Present? If yes, note number and activity.	X			Two (2): one perched on power pole, one perched on ground
All ESAs and other bio-related exclusion areas marked and avoided?	X			N/A

Additional Notes: Western Diamondback. American Kestrel

Date & Time: Fri Sep 21 08:33:20 PDT 2012

Position: 11 N 691295 3722698

Altitude: 351ft

Azimuth/Bearing: 158° S22E 2809mils (True)

Elevation Angle: -18.8°

Horizon Angle: -01.5°

Zoom: 1X

rattlesnake



Genesis Solar Energy Project

Biological Monitor (BM) Daily Report

Date 9/22/2012

Monitor: Eric German
 Weather Conditions: Partly Sunny, Clouds: 35%, Pcp: None
 High Temp (°F): 96 Low Temp (°F): 75

Start Time: 6:35:00 AM Stop Time: 10:30:00 AM
 Attachments: _____
 Photographs: _____

Sites Monitored

Circle One: ☐ Plant Site ☐ Access Road ☐ Gas Line ☐ Transmission Line ☐ Other (explain)

Activity Log: 0635 inspect access road. 0655 inspect powerblock 2. No findings. No water ponding at water tank 2. 0710 inspect laydown north of common area. No findings. 0730 inspect unit 1, water tank 1 and power block 1. No ponding. No findings. 0830 inspect assembly building area and water tank 0 area. No ponding. No findings. 0845 inspect southern side of unit 2. Notes 4 kestrels on permanent fence. No other findings. 0915. Inspect mirror area an laydowns unit 2. No findings. 1000 inspect access road. No findings.

Monitor Checklist

General	Yes	No	N/A	Comments Attach Supplemental Report if needed
Workspace limits verified and properly marked?	X			N/A
All activities within approved workspace limits?	X			N/A
Only approved access roads utilized for ingress and egress?	X			N/A
Access road signs in place?	X			N/A
Trash and debris contained and disposed of in proper manner?	X			N/A
Topsoil segregated properly?			X	N/A
Topsoil segregation barriers maintained?			X	N/A
All crew on site displaying hard-hat decals from WEAP training?	X			N/A
Speed limit observed by all project personnel?	X			N/A
Biological Issues	Yes	No	N/A	Comments Attach Supplemental Report if needed
Work area cleared by BM prior to construction activity beginning?			X	No ground disturbing work.
Any desert tortoise or other T&E species encountered? If so, note species in comments and attach wildlife incident data form.		X		N/A
Tortoise exclusionary fence and/or ramps intact?	X			N/A
Any nesting birds observed? Note species (if known) and location.		X		N/A
Common Ravens Present? If yes, note number and activity.		X		N/A
All ESAs and other bio-related exclusion areas marked and avoided?	X			N/A

Additional Notes: N/A

Genesis Solar Energy Project

Biological Monitor (BM) Daily Report

Date 9/24/2012

Monitor: Eric German
 Weather Conditions: Windy, Clouds: 25%, Pcp: None
 High Temp (°F): 106 Low Temp (°F): 70

Start Time: 6:00:00 AM Stop Time: 3:45:00 PM
 Attachments: _____
 Photographs: _____

Sites Monitored

Circle One: ☐ **Plant Site** ☐ **Access Road** ☐ **Gas Line** ☐ **Transmission Line** ☐ **Other (explain)**

Activity Log: 0600 inspect access road. No findings. 0630 inspect se corner of unit 2 kestrels still present No other findings. 0715 inspect mirrors unit 2. Five Eurasian collared doves. No other findings. 0745 DKF orientation to bio. 0800 inspect perimeter of unit 1 permanent fence no finding. 0920 tarantula in unit 1 block 3. Removed and released. 1015 black widow unit 1 block 3. Removed and released. 1100 inspect unit 2 North Perimeter. No Findings. Inspect water tanks throughout day. Water tank areas maintained. 1130 adjust DKF cameras at GKBCG002 and GKBTM002. 1220 report of injured bird near power block 2. The bird was a gull that was able to fly. Allowed bird to rest and recover. 1315 reviewed DKF camera download procedures with bio. 1400 meeting. 1500 drove by powerblock 2 did not locate gull. 1510 inspect access road no findings.

Monitor Checklist

General	Yes	No	N/A	Comments Attach Supplemental Report if needed
Workspace limits verified and properly marked?	X			N/A
All activities within approved workspace limits?	X			N/A
Only approved access roads utilized for ingress and egress?	X			N/A
Access road signs in place?	X			N/A
Trash and debris contained and disposed of in proper manner?		X		Picked up some litter. Site is pretty clean.
Topsoil segregated properly?			X	Initial ground disturbance has already been completed at the plant site.
Topsoil segregation barriers maintained?			X	N/A
All crew on site displaying hard-hat decals from WEAP training?	X			N/A
Speed limit observed by all project personnel?	X			N/A
Biological Issues	Yes	No	N/A	Comments Attach Supplemental Report if needed
Work area cleared by BM prior to construction activity beginning?			X	N/A
Any desert tortoise or other T&E species encountered? If so, note species in comments and attach wildlife incident data form.		X		N/A
Tortoise exclusionary fence and/or ramps intact?	X			N/A
Any nesting birds observed? Note species (if known) and location.		X		N/A
Common Ravens Present? If yes, note number and activity.		X		N/A
All ESAs and other bio-related exclusion areas marked and avoided?	X			N/A

Additional Notes: Eurasian Collared Dove.

Genesis Solar Energy Project

Biological Monitor (BM) Daily Report

Date 9/24/2012

Monitor: Vick Germany
 Weather Conditions: Sunny, Clouds: 0%, Pcp: None
 High Temp (°F): 106 Low Temp (°F): 81

Start Time: 7:30:00 AM Stop Time: -
 Attachments: _____
 Photographs: _____

Sites Monitored

Circle One: ☐ Plant Site ☐ Access Road ☐ Gas Line ☐ Transmission Line ☐ Other (explain)

Activity Log: 7:30 office, 8:30 changed camera cards & telemetry at KMS and KMSa. No pings. No sign, 9:50 changed camera card & telemetry at Guard. No pings. No sign. 10:20 immature red-tailed hawk on power pole along access road to plant site. 10:50 changed camera card & telemetry at GKBTM001. No pings. No sign. Observed two turkey vultures soaring over the undisturbed south of the plant site. 11:05 changed camera card & telemetry at GKBTM002. Fresh dirt and tracks around 4 burrows. Fresh scat in front of one burrow. Camera was on ground next to some recent digging. There were 3 diggings that were not burrows. No pings. 11:25 changed camera card & telemetry at GKBCG002. Tracks around 5 burrows. No pings. Eric repositioned camera. 12:30 received a call from Eric about a bird striking a mirror in Unit 2. 12:50 observed a gull flying low over the ConEx area of Unit 2. Bird flew after landing and resting
 1:00 - 2:00 review camera cards, 2:45 - 4:30 drove around the plant site, checked water tanks and looked for the gull, 4:40 observed a raven just inside the grate (by the rest area) leading to the guard shack, attempting to drink water from the puddles in the dirt road between cars exiting.

Monitor Checklist

General	Yes	No	N/A	Comments Attach Supplemental Report if needed
Workspace limits verified and properly marked?			X	N/A
All activities within approved workspace limits?			X	N/A
Only approved access roads utilized for ingress and egress?			X	N/A
Access road signs in place?			X	N/A
Trash and debris contained and disposed of in proper manner?	X			Minor trash along DT fence.
Topsoil segregated properly?			X	N/A
Topsoil segregation barriers maintained?			X	N/A
All crew on site displaying hard-hat decals from WEAP training?	X			N/A
Speed limit observed by all project personnel?		X		About 4:30, observed several vehicles exceeding the 10 mph by the power block in Unit 2, did not get license plates
Biological Issues	Yes	No	N/A	Comments Attach Supplemental Report if needed
Work area cleared by BM prior to construction activity beginning?			X	N/A
Any desert tortoise or other T&E species encountered? If so, note species in comments and attach wildlife incident data form.		X		N/A
Tortoise exclusionary fence and/or ramps intact?	X			N/A
Any nesting birds observed? Note species (if known) and location.		X		N/A
Common Ravens Present? If yes, note number and activity.			X	One by rest area near guard shack
All ESAs and other bio-related exclusion areas marked and avoided?			X	N/A

Additional Notes: Great Basin whiptails, desert iguanas, red-tailed hawk, turkey vulture, raven

Genesis Solar Energy Project

Biological Monitor (BM) Daily Report

Date 9/25/2012

Monitor: Eric German
 Weather Conditions: , Clouds: 15%, Pcp: None
 High Temp (°F): 96 Low Temp (°F): 67

Start Time: 6:00:00 AM Stop Time: 4:00:00 PM
 Attachments: _____
 Photographs: _____

Sites Monitored

Circle One: ☒ **Plant Site** ☐ **Access Road** ☐ **Gas Line** ☐ **Transmission Line** ☐ **Other (explain)**

Activity Log: 0600 Inspect access road no findings. 0620 inspect SE corner unit 2. No findings. 0710 inspect coyote or possible DKF prints north of north common area laydown. 0800 perimeter fence walk north side of unit 1. Noted DKF tracks inside fence NW corner of unit 1. Observed osprey on wind fence. 0900 perimeter fence check north side of unit 1(NW corner to pedestrian gate above north of common area laydown). 1030 inspect access road no findings. 1100 planning for the addition of fiber optic line along existing power poles. 1230 inspect water tank 0 and water tank 2. Water overflow ponding water is being mitigated. No issues. 1330 inspect unit 2 southside. No findings. 1400 meeting. 1500 install new camera at fence location north of laydown north of common area. 1545 inspect access road picked up some debris near the tortoise grate. No other findings.

Monitor Checklist

General	Yes	No	N/A	Comments Attach Supplemental Report if needed
Workspace limits verified and properly marked?	X			N/A
All activities within approved workspace limits?	X			N/A
Only approved access roads utilized for ingress and egress?	X			N/A
Access road signs in place?	X			N/A
Trash and debris contained and disposed of in proper manner?		X		Picked up litter on access road and plant site. Site looks clean.
Topsoil segregated properly?			X	N/A
Topsoil segregation barriers maintained?			X	N/A
All crew on site displaying hard-hat decals from WEAP training?	X			N/A
Speed limit observed by all project personnel?	X			N/A
Biological Issues	Yes	No	N/A	Comments Attach Supplemental Report if needed
Work area cleared by BM prior to construction activity beginning?			X	All construction inside temporary DT exclusion fencing
Any desert tortoise or other T&E species encountered? If so, note species in comments and attach wildlife incident data form.		X		N/A
Tortoise exclusionary fence and/or ramps intact?	X			Walked perimeter north side unit 1.
Any nesting birds observed? Note species (if known) and location.		X		N/A
Common Ravens Present? If yes, note number and activity.	X			2 perched on existing power pole near common area
All ESAs and other bio-related exclusion areas marked and avoided?	X			N/A

Additional Notes: Osprey. Side-blotch. Badger sighting reported 0520 last Friday about 1/4 mile east of plant site.

Genesis Solar Energy Project

Biological Monitor (BM) Daily Report

Date 9/25/2012

Monitor: Vick Germany
 Weather Conditions: Sunny, Clouds: 0%, Pcp: None
 High Temp (°F): 97 Low Temp (°F): 73

Start Time: 8:00:00 AM Stop Time: 5:00:00 PM
 Attachments: _____
 Photographs: _____

Sites Monitored

Circle One: ☐ Plant Site ☐ Access Road ☐ Gas Line ☐ Transmission Line ☐ Other (explain)

Activity Log: 8:00 buried road killed k-rat on access road, 8:45 checked water tank near Power Unit 1, Unit 1 and there was a puddle underneath, 8:50 changed camera card and did telemetry at 1KMS and 1KMSA. No sign at KMSA. A few tracks in front of one burrow at KMS, but none in burrow entrance. No pings at KMS and KMSA, 9:40 checked water tank by trailers and no puddles.
 9:45 checked water tank by power block 2, Unit 2 and there are puddles. One water tanker truck was spilling water out of the front nozzle, 10:00 changed camera card and did telemetry at GKBTM002. Tracks around all four burrows. No pings, 10:25 changed camera card and did telemetry at GKBTM001. Tracks around two burrows. No pings, 10:45 changed camera cards and did telemetry at GKBCG002. No sign. No pings. Observed desert iguana and zebra-tailed lizard, 11:35 changed camera card and did telemetry at Guard. No sign. No pings, 12:15 picked up some trash along access road, 12:25 checked water tank by power block 2, Unit 2 and there is still some ponding but not as much as this morning and it looks like it has been graded, 12:45 checked water tank Power Unit 1, Unit 1 and no puddle. Dozer came by and graded underneath, 1:00 - 2:15 downloaded camera cards, 2:55 retrieved the eastern most camera from 1KMS to put up at the 'Gate' (an opening in the permanent fence) where kit fox tracks were observed by Eric, 3:15 assisted Eric with the placement of a camera at the Gate, 3:40 wiped down camera with bleach, 3:55 checked tank near Power Unit 1, Unit 1 and no puddles, 4:10 checked water tank by trailers and no puddles, 4:20 checked water tank by power block 2, Unit 2 and no puddles. However, there was a water tanker truck parked nearby and there was ponded water next to it and mud underneath, 4:40 some trash along access road

Monitor Checklist

General	Yes	No	N/A	Comments Attach Supplemental Report if needed
Workspace limits verified and properly marked?			X	N/A
All activities within approved workspace limits?			X	N/A
Only approved access roads utilized for ingress and egress?			X	N/A
Access road signs in place?			X	N/A
Trash and debris contained and disposed of in proper manner?	X			Some minor trash along the access road.
Topsoil segregated properly?			X	N/A
Topsoil segregation barriers maintained?			X	N/A
All crew on site displaying hard-hat decals from WEAP training?	X			N/A
Speed limit observed by all project personnel?			X	N/A
Biological Issues	Yes	No	N/A	Comments Attach Supplemental Report if needed
Work area cleared by BM prior to construction activity beginning?			X	N/A
Any desert tortoise or other T&E species encountered? If so, note species in comments and attach wildlife incident data form.		X		N/A
Tortoise exclusionary fence and/or ramps intact?	X			N/A
Any nesting birds observed? Note species (if known) and location.		X		N/A
Common Ravens Present? If yes, note number and activity.		X		N/A
All ESAs and other bio-related exclusion areas marked and avoided?	X			N/A

Additional Notes: Desert iguanas, zebra-tailed lizards, k-rat

Date & Time: Tue Sep 25 08:15:22 PDT 2012
Position: 11 N 883294 3728079
Altitude: 335ft
Azimuth/Bearing: 015° N15E 0267mils (True)
Elevation Angle: -36.6°
Horizon Angle: -06.4°
Zoom: 1X
Unit 1 nw corner inside fence



Genesis Solar Energy Project

Biological Monitor (BM) Daily Report

Date 9/26/2012

Monitor: Eric German
 Weather Conditions: Sunny, Clouds: 0%, Pcp: None
 High Temp (°F): 98 Low Temp (°F): 67

Start Time: 6:30:00 AM Stop Time: 4:30:00 PM
 Attachments: _____
 Photographs: _____

Sites Monitored

Circle One: ☐ **Plant Site** ☐ **Access Road** ☐ **Gas Line** ☐ **Transmission Line** ☐ **Other (explain)**

Activity Log: 0630 inspect access road. Removed and disposed one western shovel nosed snake and two kangaroo rat mortalities. Picked up litter. 0730 inspect SE corner unit 2. Activity includes replacing rip rap in channel. 0810 discuss RF pole installation. 0845 asked to demarcate radar sign location. 0900 inspect access road. Remove and dispose of one KRAT. Mark radar sign location. Pick up litter align access road. 0950 inspect powerblock 3. Noted no ponding beneath water tank 2. Area beneath tank appears to be maintained for ponding water. 1030 inspect north side of unit 1 along perm fence for tracks. No tracks found. Notes small minor leak beneath water puller reported to compliance. 1200 spill reported. Hydraulic fluid sprayed from fork lift operator shut down implemented spill kit. About 1 quart estimated. Spill cleaned and material disposed in hazardous material area. Notified compliance. 1250 picked up food debris. Unit 2 block 2 1400 meeting. Discussed water ponding at water tanks and possible cause being a leaky water truck. Contractors to investigate. 1500 sidewinder (live) unit 1 block 3 removed and released. 1600 found MFTL road mortality form to be completed.

Monitor Checklist

General	Yes	No	N/A	Comments Attach Supplemental Report if needed
Workspace limits verified and properly marked?	X			N/A
All activities within approved workspace limits?	X			N/A
Only approved access roads utilized for ingress and egress?	X			N/A
Access road signs in place?	X			Reset outside the fence radar speed sign.
Trash and debris contained and disposed of in proper manner?		X		Picked up debris along access road.
Topsoil segregated properly?			X	N/A
Topsoil segregation barriers maintained?			X	N/A
All crew on site displaying hard-hat decals from WEAP training?	X			N/A
Speed limit observed by all project personnel?	X			N/A
Biological Issues	Yes	No	N/A	Comments Attach Supplemental Report if needed
Work area cleared by BM prior to construction activity beginning?			X	N/A
Any desert tortoise or other T&E species encountered? If so, note species in comments and attach wildlife incident data form.	X			MFTL road mortality wildlife form to be completed tomorrow.
Tortoise exclusionary fence and/or ramps intact?	X			N/A
Any nesting birds observed? Note species (if known) and location.		X		N/A
Common Ravens Present? If yes, note number and activity.		X		N/A
All ESAs and other bio-related exclusion areas marked and avoided?	X			N/A

Additional Notes: MFTL

Genesis Solar Energy Project

Biological Monitor (BM) Daily Report

Date 9/26/2012

Monitor: Vick Germany
 Weather Conditions: Sunny, Clouds: 0%, Pcp: None
 High Temp (°F): 99 Low Temp (°F): 72

Start Time: 8:00:00 AM Stop Time: 5:30:00 PM
 Attachments: _____
 Photographs: _____

Sites Monitored

Circle One: ☐ **Plant Site** ☐ **Access Road** ☐ **Gas Line** ☐ **Transmission Line** ☐ **Other (explain)**

Activity Log: 8:00 disposed of KRat roadkill on access road. 8:05 one raven on a power pole along access road eating what looked like a k-rat. Another raven on line next to it. 8:15 checked water tank near Power Block 2, Unit 2 and there is some ponding. The puddle next to the parked water truck noted in yesterday's log was dried up. 8:30 picked up camera cards and telemetry equipment. 8:45 checked water tank by trailers and ground is saturated. 8:55 changed camera card and did telemetry at Gate. There were a few tracks but do not know if they were from yesterday. No pings. 9:15 checked water tank by Power Block 1, Unit 1. No water underneath. 9:25 changed camera card and did telemetry at 1KMSA. No sign. No pings. 9:50 changed camera card and did telemetry at KMSA. No sign. No pings. 10:15 on plant road in Unit 2, a SASCO truck appeared to be exceeding the 10 and 25 mph speed limit. 10:20 two hawks flying to the west and then north over the undisturbed desert and over the plant site. 10:25 changed camera card and did telemetry at GKBTM002. Tracks around four burrows. No pings. 10:30 three turkey vultures soaring over undisturbed desert south of plant site. 10:45 changed camera card and did telemetry at GKBTM001. Tracks around three burrows. Fresh digging at one. No pings. 11:00 changed camera cards and did telemetry at GKBCG002. No sign. No pings. 11:45 changed camera card and did telemetry at Guard. No sign. No ping. 12:15 two ravens flying northeasterly several hundred feet behind guard shack. 12:30 picked up part of a sandwich from the access road to the plant site. 12:50 checked water tank near Power Block 2, Unit 2 and there is some ponding in the ruts. While filling RSC water truck, water was coming out the front nozzles. 1:00 returned telemetry gear. 1:50 informed Eric of the ponding at water tank in Unit 2. 2:15 reviewed camera cards and downloaded photos and videos. 2:50 two ravens flew over the large parking area. One flew to a puddle under the water tank by the trailers and drank. Didn't see where the other raven flew to. 3:00 followed Eric to Unit 1, Block 3 to observe him catch a sidewinder. Along the way, checked water tank near Power Block 2, Unit 2 and no puddles. 4:00 released sidewinder in undisturbed desert underneath a creosote bush with a burrow. 4:15 checked water tank near Power Block 2, Unit 2 and it had been graded eliminating the puddles. 4:40 water leaking out of a Lyons Trucking water truck. License #42663. 4:50 in large parking lot, picked up trash. 5:10 checked water tank by trailers and ground was graded but water is dripping out of the blue hose and creating a puddle.

Monitor Checklist

General	Yes	No	N/A	Comments Attach Supplemental Report if needed
Workspace limits verified and properly marked?			X	N/A
All activities within approved workspace limits?			X	N/A
Only approved access roads utilized for ingress and egress?			X	N/A
Access road signs in place?			X	N/A
Trash and debris contained and disposed of in proper manner?			X	N/A
Topsoil segregated properly?			X	N/A
Topsoil segregation barriers maintained?			X	N/A
All crew on site displaying hard-hat decals from WEAP training?			X	N/A
Speed limit observed by all project personnel?			X	N/A
Biological Issues	Yes	No	N/A	Comments Attach Supplemental Report if needed
Work area cleared by BM prior to construction activity beginning?			X	N/A
Any desert tortoise or other T&E species encountered? If so, note species in comments and attach wildlife incident data form.			X	N/A
Tortoise exclusionary fence and/or ramps intact?			X	N/A
Any nesting birds observed? Note species (if known) and location.			X	N/A
Common Ravens Present? If yes, note number and activity.			X	two ravens flew over the large parking area. One flew to a puddle under the water tank by the trailers and drank. One raven on a power pole along access road eating

				what looked like a k-rat. Another raven on line next to it. Two ravens flying northeasterly
All ESAs and other bio-related exclusion areas marked and avoided?	X	N/A		
Additional Notes: Zebra-tailed lizard, ravens, turkey vultures, desert iguanas Guard reported that a night driver saw a badger crossing the access road.				

Date & Time: Wed Sep 26 16:10:17 PDT 2012
Position: 11 N 682605 3721570
Altitude: 302ft
Azimuth/Bearing: 000° N00E 0000mils (True)
Elevation Angle: -84.6°
Horizon Angle: +48.2°
Zoom: 1X
road mortality, mftl



Date & Time: Wed Sep 26 16:10:43 PDT 2012
Position: 11 N 682608 3721567
Altitude: 338ft
Azimuth/Bearing: 022° N22E 0391mils (True)
Elevation Angle: -87.9°
Horizon Angle: -61.7°
Zoom: 1X
road mortality, mftl



Genesis Solar Energy Project

Biological Monitor (BM) Daily Report

Date 9/27/2012

Monitor: Eric German
 Weather Conditions: Sunny, Clouds: 0%, Pcp: None
 High Temp (°F): 97 Low Temp (°F): 87

Start Time: 9:49:00 AM Stop Time: 5:30:00 PM
 Attachments: _____
 Photographs: _____

Sites Monitored

Circle One: ☐ Plant Site ☐ Access Road ☐ Gas Line ☐ Transmission Line ☐ Other (explain)

Activity Log: 0700 office. 0930 inspect access road, rip rap and concrete trucks appear to be following speed limits. 1000 adjusted camera at GKBTM001. 1100 meeting. 1200 investigated bees at power block 1. Reported findings to compliance. 1300 office. 1400 meeting. 1500. Office 1600 report of vehicle passing on access road. Notified compliance of report. 1630 bees still present in powerblock 1. 1645 inspect powerblock 1 area and proximate ditches for DKF sign. No findings. 1700 reported leaking forklift to compliance. Contractor contacted. 1715 inspect powerblock 2. No leaking water trucks and water tank pad was maintained. 1730 off site.

Monitor Checklist

General	Yes	No	N/A	Comments Attach Supplemental Report if needed
Workspace limits verified and properly marked?	X			N/A
All activities within approved workspace limits?	X			N/A
Only approved access roads utilized for ingress and egress?	X			N/A
Access road signs in place?	X			N/A
Trash and debris contained and disposed of in proper manner?		X		Water bottles at various locations. Reports of food debris.
Topsoil segregated properly?			X	N/A
Topsoil segregation barriers maintained?			X	N/A
All crew on site displaying hard-hat decals from WEAP training?	X			N/A
Speed limit observed by all project personnel?		X		Reports of passing on access road.
Biological Issues	Yes	No	N/A	Comments Attach Supplemental Report if needed
Work area cleared by BM prior to construction activity beginning?			X	All work inside fence in previously disturbed areas.
Any desert tortoise or other T&E species encountered? If so, note species in comments and attach wildlife incident data form.		X		Sent construction wildlife incident form from yesterday's road mortality.
Tortoise exclusionary fence and/or ramps intact?	X			No findings.
Any nesting birds observed? Note species (if known) and location.		X		N/A
Common Ravens Present? If yes, note number and activity.	X			1 flying.
All ESAs and other bio-related exclusion areas marked and avoided?	X			N/A

Additional Notes: N/A

Genesis Solar Energy Project

Biological Monitor (BM) Daily Report

Date 9/27/2012

Monitor: Vick Germany
 Weather Conditions: Sunny, Clouds: 0%, Pcp: None
 High Temp (°F): 97 Low Temp (°F): 72

Start Time: 6:00:00 AM Stop Time: 4:00:00 PM
 Attachments: _____
 Photographs: _____

Sites Monitored

Circle One: ☐ **Plant Site** ☐ **Access Road** ☐ **Gas Line** ☐ **Transmission Line** ☐ **Other (explain)**

Activity Log: 5:40 received call regarding road killed jackrabbit to the north of the electronic speed sign, buried road killed jackrabbit off access road. 6:40 checked water tank at Power Block 2, Unit 2. No ponding. 7:25 buried road killed k-rat from access road. 8:20 changed camera card and did telemetry at Guard. No sign. No pings. 9:00 changed camera cards and did telemetry at GBKCG002. No sign. No pings. 9:40 changed camera card and did telemetry at GKBTM002. Tracks around burrows and one with fresh dirt, off camera. No pings. 10:00 changed camera card and did telemetry at GKBTM001. Fresh dirt in front of one burrow. No pings. 10:10 adjusted location of GKBTM001 with Eric. 10:30 checked water tank at Power Block 2, Unit 2. ponding. Check later to see if area cleaned up. 10:45 changed camera card and did telemetry at Gate. No sign. No pings. 10:55 checked water tank in Unit 1 and no ponding. 11:00 changed camera card at 1KMS. Forgot to turn KMSA on yesterday. No sign at either site. Did telemetry. No pings. 11:30 - 2:00 downloaded camera cards.
 2:35 observed a raven in the shade underneath a parked water truck by the large employee parking lot. 2:45 observed a mourning dove perched on the barbed wire by the 'Gate.' 2:50 checked water tank in Unit 1 and no ponding. 3:05 checked water tank by trailers and there was some small ponds. 3:15 checked water tank by Power Block 2, Unit 2 and a dozer was ready to grade out the ponds. 3:25 road killed lizard removed 4:00 a dark grey(?) 4 door sedan small like a Honda or a Toyota passed a tractor trailer and my vehicle at about 50 just before the Arizona crossing. I believe the plate started with 6FR, informed Eric.

Monitor Checklist

General	Yes	No	N/A	Comments Attach Supplemental Report if needed
Workspace limits verified and properly marked?			X	N/A
All activities within approved workspace limits?			X	N/A
Only approved access roads utilized for ingress and egress?			X	N/A
Access road signs in place?			X	N/A
Trash and debris contained and disposed of in proper manner?	X			Picked up some trash.
Topsoil segregated properly?			X	N/A
Topsoil segregation barriers maintained?			X	N/A
All crew on site displaying hard-hat decals from WEAP training?			X	N/A
Speed limit observed by all project personnel?		X		a dark grey(?) 4 door sedan small like a Honda or a Toyota passed a tractor trailer and my vehicle at about 50 just before the Arizona crossing. I believe the plate started with 6FR. Informed Eric.
Biological Issues	Yes	No	N/A	Comments Attach Supplemental Report if needed
Work area cleared by BM prior to construction activity beginning?			X	N/A
Any desert tortoise or other T&E species encountered? If so, note species in comments and attach wildlife incident data form.		X		N/A
Tortoise exclusionary fence and/or ramps intact?	X			N/A
Any nesting birds observed? Note species (if known) and location.		X		N/A
Common Ravens Present? If yes, note number and activity.			X	One raven underneath a parked water truck by the large employee parking lot.
All ESAs and other bio-related exclusion areas marked and avoided?			X	N/A

Additional Notes: Zebra-tailed lizards, desert iguanas, raven, mourning dove

Genesis Solar Energy Project

Biological Monitor (BM) Daily Report

Date 9/28/2012

Monitor: Eric German
 Weather Conditions: Partly Sunny, Clouds: 15%, Pcp: None
 High Temp (°F): 98 Low Temp (°F): 74

Start Time: 8:00:00 AM Stop Time: 4:30:00 PM
 Attachments: _____
 Photographs: _____

Sites Monitored

Circle One: ☐ Plant Site ☐ Access Road ☐ Gas Line ☐ Transmission Line ☐ Other (explain)

Activity Log: 0800 inspect access road. 0815 assisted Tarantula across road. 0830 DT inspection on north side of plant site. Noted one Glossy snake. Also noted DKF prints in various locations along fenceline (outside the fence). 0945 inspected forklift unit 2 block 2. Containment of leak to be discussed with compliance. 1015 inspected bees powerblock 1. Notified compliance of continued presence. 1315 notified of bees unit 2 block 2. Swarm located. Will leave until Monday. 1345 inspect powerblock2. No findings. 1350 removed desert iguana road mortality and disposed. 1400 forklift reported early has been removed for site. Area cleaned. 1540 inspect south perimeter fence unit 2 and unit 1 block 8. No findings. 1610 inspect access road. No findings.

Monitor Checklist

General	Yes	No	N/A	Comments Attach Supplemental Report if needed
Workspace limits verified and properly marked?	X			N/A
All activities within approved workspace limits?	X			N/A
Only approved access roads utilized for ingress and egress?	X			N/A
Access road signs in place?	X			N/A
Trash and debris contained and disposed of in proper manner?		X		Debris clean up along access road, inside and outside fence
Topsoil segregated properly?			X	N/A
Topsoil segregation barriers maintained?			X	N/A
All crew on site displaying hard-hat decals from WEAP training?	X			N/A
Speed limit observed by all project personnel?	X			N/A
Biological Issues	Yes	No	N/A	Comments Attach Supplemental Report if needed
Work area cleared by BM prior to construction activity beginning?			X	All work inside fence. Previously cleared.
Any desert tortoise or other T&E species encountered? If so, note species in comments and attach wildlife incident data form.		X		N/A
Tortoise exclusionary fence and/or ramps intact?	X			Completed 100% DT fence inspection, intact and DT grate clear
Any nesting birds observed? Note species (if known) and location.		X		N/A
Common Ravens Present? If yes, note number and activity.	X			1 flying near parking lot
All ESAs and other bio-related exclusion areas marked and avoided?	X			N/A

Additional Notes: Black headed phoebe, glossy snake

Genesis Solar Energy Project

Biological Monitor (BM) Daily Report

Date 9/28/2012

Monitor: Vick Germany
 Weather Conditions: Sunny, Clouds: 10%, Pcp: None
 High Temp (°F): 90 Low Temp (°F): 75

Start Time: 6:00:00 AM Stop Time: 1:00:00 PM
 Attachments: _____
 Photographs: _____

Sites Monitored

Circle One: ☒ **Plant Site** ☐ **Access Road** ☐ **Gas Line** ☐ **Transmission Line** ☐ **Other (explain)**

Activity Log: 6:00 changed camera card and did telemetry at Guard. No sign. No pings. 6:30 removed KRat roadkill. 7:15 captured tarantula in SPX laydown area and released into desert 7:30 changed camera card and did telemetry at GKBCG002. Tracks around burrows. No sign. No pings. 7:50 while at GKBCG002, heard yipping coming from a southwesterly direction. 8:25 changed camera card and did telemetry at GKBTM002. Heard ping 03160564, Tracks around burrows. 8:45 changed camera card and did telemetry at GKBTM001. Tracks around burrows and fresh dirt at one. No pings.
 9:10 changed camera card and did telemetry at Gate. There were a couple of track. No pings. Met Eric and drove him back to his vehicle. Observed an osprey flying over Unit 1 by the Gate. 9:40 pair ravens on one of the parked buggies by the trailers. 9:50 changed camera card and did telemetry at 1KMSA and 1KMS. No sign or pings at either location. 10:35 looked for car that passed me yesterday as reported in my daily log. Did not see car. 10:55 - 1:00 prepared and submitted telemetry, photos, and daily log.

Monitor Checklist

General	Yes	No	N/A	Comments Attach Supplemental Report if needed
Workspace limits verified and properly marked?			X	N/A
All activities within approved workspace limits?			X	N/A
Only approved access roads utilized for ingress and egress?			X	N/A
Access road signs in place?			X	N/A
Trash and debris contained and disposed of in proper manner?			X	N/A
Topsoil segregated properly?			X	N/A
Topsoil segregation barriers maintained?			X	N/A
All crew on site displaying hard-hat decals from WEAP training?			X	N/A
Speed limit observed by all project personnel?			X	N/A
Biological Issues	Yes	No	N/A	Comments Attach Supplemental Report if needed
Work area cleared by BM prior to construction activity beginning?			X	N/A
Any desert tortoise or other T&E species encountered? If so, note species in comments and attach wildlife incident data form.			X	N/A
Tortoise exclusionary fence and/or ramps intact?	X			N/A
Any nesting birds observed? Note species (if known) and location.		X		N/A
Common Ravens Present? If yes, note number and activity.			X	pair ravens on one of the parked buggies by the trailers
All ESAs and other bio-related exclusion areas marked and avoided?			X	N/A

Additional Notes: Ravens, osprey

Date & Time: Fri Sep 28 13:35:36 PDT 2012
Position: 11 N 686888 3726846
Altitude: 371ft
Azimuth/Bearing: 301° N59W 5351mils (True)
Elevation Angle: -13.9°
Horizon Angle: +01.8°
Zoom: 1X
bees unit 2 block 2.



ATTACHMENT 4

SURVEY DATA FORMS

Genesis Solar - CORA Fixed Point Observation Summary Report (Part 1 of 2)



Monitor	Date	CORA Observation Point	Start Time	End Time	Minimum Visibility (m)	Maximum Visibility (m)	Wind Direction	Wind Speed (mph)	Precipitation	Temp. (°F)	Cloud Cover
Greg Lukasek	9/7/2012	R5. 685761 W, 3727662 N	7:40:00 AM	7:50:00 AM	5000	5000	NE	3	None	81	10%
Greg Lukasek	9/7/2012	R3. 683684 W, 3727437 N	8:07:00 AM	8:17:00 AM	5000	5000	E	3	None	86	10%
Greg Lukasek	9/7/2012	R4. 683203 W, 3727508 N	8:32:00 AM	8:42:00 AM	5000	5000	E	3	None	89	10%
Greg Lukasek	9/7/2012	R2. 686736 W, 3726215 N	8:57:00 AM	9:07:00 AM	5000	5000	E	3	None	90	10%
Greg Lukasek	9/7/2012	R7. 686177 W, 3725504 N	9:13:00 AM	9:23:00 AM	5000	5000	E	3	None	93	10%
Greg Lukasek	9/7/2012	R6. 687910 W, 3726586 N	9:31:00 AM	9:41:00 AM	5000	5000	NE	3	None	93	10%
Greg Lukasek	9/7/2012	R1. 691217 W, 3722767 N	9:50:00 AM	10:00:00 AM	5000	5000	E	3	None	94	10%
Eric German	9/19/2012	R1. 691217 W, 3722767 N	9:07:00 AM	9:17:00 AM	99999	99999	NE	3	None	87	0%
Eric German	9/19/2012	R2. 686736 W, 3726215 N	9:38:00 AM	9:48:00 AM	99999	99999	N	1	None	95	0%
Eric German	9/19/2012	R6. 687910 W, 3726586 N	9:55:00 AM	10:05:00 AM	99999	99999	E	1	None	92	0%
Eric German	9/19/2012	R7. 686177 W, 3725504 N	10:21:00 AM	10:31:00 AM	99999	99999	S	2	None	94	0%
Eric German	9/19/2012	R5. 685761 W, 3727662 N	10:41:00 AM	10:51:00 AM	99999	99999	SE	2	None	97	0%
Eric German	9/20/2012	R4. 683203 W, 3727508 N	8:36:00 AM	8:46:00 AM	99999	99999	E	2	None	86	0%
Eric German	9/20/2012	R3. 683684 W, 3727437 N	8:55:00 AM	9:05:00 AM	99999	99999	E	2	None	87	0%

Genesis Solar - CORA Fixed Point Observation Summary Report (Part 2 of 2)



Monitor	Date	CORA Observation Point	Observation Time	Sex	Age	No. of CORA	Activity	Flight Direction (to)	1 st Distance Obs. (m)	Closest Distance Obs. (m)	Habitat & Perching Habitat	Audio Observation?	Visual Observation?	Observation Notes
Greg Lukasek	9/7/2012	R3. 683684 W, 3727437 N	8:07:00 AM	N/A	N/A	0	N/A	N/A	-	-	N/A	N/A	N/A	No CORA observed.
Greg Lukasek	9/7/2012	R5. 685761 W, 3727662 N	7:40:00 AM	N/A	N/A	0	N/A	N/A	-	-	N/A	N/A	N/A	No CORA observed.
Greg Lukasek	9/7/2012	R4. 683203 W, 3727508 N	8:32:00 AM	N/A	N/A	0	N/A	N/A	-	-	N/A	N/A	N/A	No CORA observed.
Greg Lukasek	9/7/2012	R7. 686177 W, 3725504 N	9:13:00 AM	N/A	N/A	0	N/A	N/A	-	-	N/A	N/A	N/A	No CORA observed.
Greg Lukasek	9/7/2012	R6. 687910 W, 3726586 N	9:31:00 AM	N/A	N/A	0	N/A	N/A	-	-	N/A	N/A	N/A	No CORA observed.
Greg Lukasek	9/7/2012	R2. 686736 W, 3726215 N	8:57:00 AM	N/A	N/A	0	N/A	N/A	-	-	N/A	N/A	N/A	No CORA observed.
Greg Lukasek	9/7/2012	R1. 691217 W, 3722767 N	9:50:00 AM	N/A	N/A	0	N/A	N/A	-	-	N/A	N/A	N/A	No CORA observed.
Eric German	9/19/2012	R5. 685761 W, 3727662 N	10:41:00 AM	N/A	N/A	0	N/A	N/A	-	-	N/A	NO	NO	No CORA observed.
Eric German	9/19/2012	R7. 686177 W, 3725504 N	10:21:00 AM	N/A	N/A	0	N/A	N/A	-	-	N/A	NO	NO	No CORA observed.
Eric German	9/19/2012	R6. 687910 W, 3726586 N	9:55:00 AM	N/A	N/A	0	N/A	N/A	-	-	N/A	NO	NO	No CORA observed.
Eric German	9/19/2012	R2. 686736 W, 3726215 N	9:38:00 AM	N/A	N/A	0	N/A	N/A	-	-	N/A	NO	NO	No CORA observed.
Eric German	9/19/2012	R1. 691217 W, 3722767 N	9:07:00 AM	N/A	N/A	0	N/A	N/A	-	-	N/A	NO	NO	No CORA observed.
Eric German	9/20/2012	R3. 683684 W, 3727437 N	8:55:00 AM	N/A	N/A	0	N/A	N/A	-	-	N/A	NO	NO	No CORA observed.
Eric German	9/20/2012	R4. 683203 W, 3727508 N	8:36:00 AM	N/A	N/A	0	N/A	N/A	-	-	N/A	NO	NO	No CORA observed.

ATTACHMENT 5

CORRESPONDENCE

Not Applicable for September Monthly Compliance Report

Appendix C

Haz-6

Worker Environmental Awareness Program Training

Genesis Site Safety Orientation /WEAP

ARB Inc.

Month: September 2012

Signature	Print Name	Company	Date
	H. Hill-Horres	ARB	8/28/12
	Alexandra Barko	ARB	8/28/12
	Juan C. Lopez	ARB	8/28/12
	ERIC SALLIS	ARB	8-30-12
	CARMEN ANGELO	ARB	8-30-12
	ROBERTO LIMON	ARB	8-30-12
	Enrique Echeverria	ARB	8/30/12
	Simon Bennett	ARB	8/31/12
	Brian Underwood	ARB	9/4/12
	Tyler Patchto	Dimetrix	9/4/12
	Robert Juros	ARB	9-4-12
	Craig E. Noble	ARB	9-4-12
	LUIS ZARATE	ARB	9-4-12
	MICHAEL FLAHERTY	ARB	9/6/12
	MICHAEL DIAB	ARB	9-6-12
	ANDY TAFF	ARB	9-6-12
	DREW DEKUEYER	Liburdi Dimetrix	9/6/12
	DAVE CONTRERAS	LIBURDI DIMETRIX	9-6-12
	CORINA RICHARDS	ARB	9-6-12
	Francisco Rios	ARB	9-10-12
	Richard Herrera	ARB	9-10-12
	Ismael Martinez	ARB	9-10-12
	Ryan Pascual	ARB	9-11-12
	Sean Colburn	ARB	9-13-12
	Timothy Clark	ARB	9-17-12
	Jose P. Davis	ARB	9-17-12
	ROMAN WOODS	ARB	9-17-12
	PETER S. BRIGHTMAN	ARB	9/17/12
	Robert Montoya	ARB	9/20/12
	Alejandro Lopez	Praxair	09/20/12
	Elbert Hill	Praxair	9/20/12
	Steve Haverer	Kone Crane	9/20/12
	George Ward	ARB	9/24/12
	Harry S. Allen	ARB	9/24
	Nathan Romo	ARB	9-24-12

18

Large

Genesis Site Safety Orientation / WEA P

	Signature	Print Name	Company	Date
1	[Signature]	JIM URICK	ZAPP	9/4/12
2	[Signature]	DEAN IVENER	ZAPP	9/4/12
3	[Signature]	Paul Hutzenbier	EPLS	9/8/12
4	[Signature]	Terry Strickler	Largo	9/8/12
5	[Signature]	Richard Mexico	LARGO	9/5/12
6	[Signature]	NATHAN WITT	LARGO	9/5/12
7	[Signature]	Gustavo Garcia	LARGO	9/9/12
8	[Signature]	Tim Dabyns	LARGO	9-9-12
9	[Signature]	Michael Isbell	Largo	9/9/12
10	[Signature]	GREG SCHMIAT	HAYWARD BAKER	9/9/12
11	[Signature]	JESUS SANDOVAL	LARGO	9/11/12
12	[Signature]	William Heitel	Largo	9/11/12
13	[Signature]	Marcial TUMELIGORA	P.C.S	9-12-12
14	[Signature]	Marco Salcido	Largo	9-13-12
15	[Signature]	Daniel M. Buccella	Largo	9-18-12
16	[Signature]	CARLOS NUNEZ	HAYWARD BAKE	9-19-12
17	[Signature]	TROY SWEET	LARGO	9/19/12
18	[Signature]	Ralph A. Young	Bragg Crane	9/24/12
19				
20				
21				
22				
23				
24				
25				
26				
27				
28				
29				
30				
31				
32				
33				
34				
35				

12

Genesis Site Safety Orientation August- ~~SEPTEMBER~~ WEAP

Signature	Print Name	Company	Date
	BETH PIEMER	NEUTRON	8-29-12
	DAN BRIDGE	NEUTRON	8-29-12
	Mike Berny	NEUTRON	8-29-12
	Facundo Poche	newport	8-29-12
	CESAR ARREDIA	Swagelok	8-29-12
	Matt Whittemore	Neutrons	8-29-12
	Mike Aris	Neutron	8-30-12
	Brandon Jones	Neutron	8-9-12
	EVAN THOMPSON	NEUTRON	9-4-12
	Richard Aviles	NEUTRON	9-5-12
	Ernesta Cardenas	Neutron	9-5-12
	Julio Tapia	Neutron	9-10-12
	GARY BLACKFORD	NEUTRON	9-10-12
	JONATHAN BLANE	NEUTRON	9-10-12
	JON FLORES	NEUTRON	9-10-12
	Jorge Esqueda	Neutron	9/20/12
	CESAR SALCEDO	NEUTRON	9/24/12
	JUSTIN LEVY	NEUTRON	9/24/12
	Hobart Cress	NEUTRON	9/24/12

26

26

Genesis Site Safety Orientation / WEAP

Signature	Print Name	Company	
	Dennis Christy	PMI	8-28-12
	DAVID WINN		8-28-12
	ELIAS LUCERO		8-28-12
	John P Moriarty		8-28-12
	Herbert TSO Jr.		8-28-12
	Brenda Acevedo	Brand Scaffold	9-4-12
	JESUS A GARCIA	BRAND SCAFFOLD	9-4-12
	Abraham Garcia	BRAND SCAFFOLD	9-4-12
	MARCUS HANEV	BRAND SCAFFOLD	9/4/12
	Leroy H. Campbell	BRAND SCAFFOLD	9-4-12
	Helios Murillo	BRAND SCAFFOLD	9-4-12
	BRIAN HINTON	PMI	9-4-12
	Brian Patekha	PMI	9-4-12
	Gabriel Rosales	PMI	9-4-12
	CURTIS FLEECE	PMI	9-4-2012
	Benjamin Becker	Brand Scaffold	9-4-12
	J.A. Becken	BRAND	9-4-12
	Ivan Rivas	PMI	9/10/12 ✓
	CHRIS POLOZELSKI	PMI	9-10-12 ✓
	Les A. Johnson	PMI	09-10-12 ✓
	LOPEZ (Larry)	PMI	9-10-12 ✓
	Jose Salazar	Ahera	9-11-12 ✓
	Matt Wren	P.M.I.	9/13/12 ✓
	Tommy Mokiki	PMI	9/24/12
	Howard Greenaway	PMI	9/24/12
	DAVID Lunoy	PMI	9/24/12
	JEFF Benedict	PMI	9/24/12
	Rich Andrews	Diecko / PMI	9/24/12
	Antonio Johnson		
30			
31			
32			
33			
34			
35			

Genesis Site Safety Orientation

ARB Inc.

Month: September 2012

	Signature	Print Name	Company	Date
1	Dustin Laskey	Dustin Laskey	ARB	9/24/12
2	Felix C. Prozo	FELIX C. PROZO	ARB	9-24-12
3	Darryl Witt	Darryl Witt	ARB	9-24-12
4	Angela Watson	Angela Watson	ARB	9-24-12
5	Ryan DeCarli	Ryan DeCarli	ARB	9-24-12
6	John P. Andrews	John Andrews	ARB	9-24-12
7	Efrain Sanchez	Efrain Sanchez	ARB	9-24-12
8				
9				
10				
11				
12				
13				
14				
15				
16				
17				
18				
19				
20				
21				
22				
23				
24				
25				
26				
27				
28				
29				
30				
31				
32				
33				
34				
35				

Appendix D

Civil-1

Schedule of Facility Design Submittals; Master Drawing and Master Specifications

Project	Submittal Title	Submittal Description	Plan Checker	Lead Plan Reviewer	CBO Approved Date
Genesis Solar Energy Project	STRUC-1-14.0X5 - Structural Concrete Drawings and Calculations - PCF	CBO Approved		Ho, Alan	4-Sep-12
Genesis Solar Energy Project	STRUC-1-69.0 - Demin Tank Foundation - PCF	CBO Approved		Ho, Alan	4-Sep-12
Genesis Solar Energy Project	STRUC-1-82.0 - Common Area - Unit 0 - OWW-SUMP-0100 Foundation - PCF	CBO Approved	Son, Cristian- Trimberger, Tom	Ho, Alan	4-Sep-12
Genesis Solar Energy Project	FAB-1-18.0 - Steel Service Corp- PCF	CBO Approved		Trimberger, Tom	5-Sep-12
Genesis Solar Energy Project	TSE-5-600-GRB & GSU1 Foundations & Structures-PCF	CBO Approved		Rodriguez, Eric	5-Sep-12
Genesis Solar Energy Project	STRUC-1-46-0 - STG Enclosure Steel - PCF	CBO Approved		Ho, Alan	6-Sep-12
Genesis Solar Energy Project	STRUC-1-704A.1 - Alternate Pipe Sleeper (Type 2) and Calcs - PCF	CBO Approved		Amirazizi, Saeed	6-Sep-12
Genesis Solar Energy Project	STRUC-1-805.0 - Water Treatment Building Plumbing Package - PCF	CBO Approved		Bartholomew, David	6-Sep-12
Genesis Solar Energy Project	ELEC-1-41.0X1 - ELECTRICAL GROUNDING PLAN - POWER BLOCK NO.2 - PCX	Approved & Conditionally Approved		Son, Cristian	10-Sep-12
Genesis Solar Energy Project	STRUC-1-38.0X1 - Power Block Unit 1 Feedwater Heater Structure - PCF	CBO Approved		Talmage, Doug	10-Sep-12
Genesis Solar Energy Project	STRUC-1-89.0 - Overflow Return Pumps 1HR-P-0200A-B FDN CALCS and Dwgs - PCF	CBO Approved		Danandeh, Sid	12-Sep-12
Genesis Solar Energy Project	STRUC-1-42.0- Administration Control Building Complete - PCF	CBO Approved	Son, Cristian- Moss, Dennis- Long, Keith- Trimberger, Tom	Ho, Alan	13-Sep-12
Genesis Solar Energy Project	STRUC-1-801.0 - Water Treatment Building Structural Superstructure Package - PCF	CBO Approved		Rodriguez, Eric	13-Sep-12
Genesis Solar Energy Project	STRUC-1-87.0 - HTF Containment Slab Calcs and Dwgs - PCF	CBO Approved		Ho, Alan	13-Sep-12
Genesis Solar Energy Project	STRUC-1-75.0 - Auxiliary Boiler Foundation Package - PCF	CBO Approved	Son, Cristian	Danandeh, Sid	14-Sep-12
Genesis Solar Energy Project	CIVIL-1-18.0 - Evaporation Pond Plans and Details - PCF	CBO Approved		Bartholomew, David	17-Sep-12
Genesis Solar Energy Project	FAB-1-19.0 - CIVES-Mid Atlantic Division - PCF	CBO Approved		Bartholomew, David	17-Sep-12
Genesis Solar Energy Project	STRUC-1-702 - Water Treatment Outdoor Equipment Foundations & Calcs - PCF	CBO Approved		Amirazizi, Saeed	17-Sep-12
Genesis Solar Energy Project	STRUC-1-74.0X1 - Solar Field 2 Electrical Substation 2D Foundation - PCF	CBO Approved		Ho, Alan	17-Sep-12

Genesis Solar Energy Project	STRUC-1-85.0 - Calc and 1HR-TK-0400 FND Plan and Section - PCF	CBO Approved		Ho, Alan	17-Sep-12
Genesis Solar Energy Project	STRUC-1-803.0- Water Treatment Building Mechanical Package - PCF	CBO Approved		Bartholomew, David	18-Sep-12
Genesis Solar Energy Project	ELEC-1-55.0X1 - Grounding Water Treatment Building - PCF	CBO Approved		Son, Cristian	19-Sep-12
Genesis Solar Energy Project	ELEC-1-59.0 - Grounding Plans Common Area - PCX	Approved & Conditionally Approved		Son, Cristian	19-Sep-12
Genesis Solar Energy Project	ELEC-1-60.0 - POWER BLOCK 2 CABLE TRAY PLAN - PDC 2B - PCF	CBO Approved		Son, Cristian	20-Sep-12
Genesis Solar Energy Project	STRUC-1-511.0-K015 NCR 009 Steam Turbine Bolts-PCF	CBO Approved		Ho, Alan	20-Sep-12
Genesis Solar Energy Project	STRUC-1-705 - Cooling Towers and Water/Sump Pumps - PCF	CBO Approved		Ho, Alan	20-Sep-12
Genesis Solar Energy Project	TSE-5-601-GRB & GSU1 Physical Design & Details-PCF	CBO Approved	Son, Cristian	Rodriguez, Eric	20-Sep-12
Genesis Solar Energy Project	ELEC-1-15.0X3 - Electrical Underground Conduit Cable Drawings - PCF	CBO Approved		Son, Cristian	21-Sep-12
Genesis Solar Energy Project	STRUC-1-78.0 - MISC Pipe Support Fnd - PCF	CBO Approved		Amirazizi, Saeed	21-Sep-12
Genesis Solar Energy Project	ELEC-1-61.0 - Electrical Heat Tracking - PCF	CBO Approved		Son, Cristian	24-Sep-12
Genesis Solar Energy Project	ELEC-1-33.0X2 - Solar Field 2 Underground Plans - PCF	CBO Approved		Son, Cristian	26-Sep-12
Genesis Solar Energy Project	ELEC-1-62.0 - Underground Electrical Plan - Common Area PCX	CBO Conditionally Approved		Son, Cristian	26-Sep-12
Genesis Solar Energy Project	ELEC-1-63.0 - ELECTRICAL CABLE SCHEDULE - COMMON AREA - PCF	CBO Approved		Son, Cristian	26-Sep-12
Genesis Solar Energy Project	ELEC-1-64.0 - ELECTRICAL CONDUIT SCHEDULE - COMMON AREA - PCF	CBO Approved		Son, Cristian	26-Sep-12
Genesis Solar Energy Project	STRUC-1-83.0 - HTF Expansion Vessel Support Structure - PCF	CBO Approved		Ho, Alan	26-Sep-12
Genesis Solar Energy Project	STRUC-1-84.0 - Solar Field 1 and 2 Electrical Substations Steel Drawings and Calculation - PCF	CBO Approved		Ho, Alan	26-Sep-12
Genesis Solar Energy Project	ELEC-1-25.0X1 - Electrical Grounding Plans Power Block No.1 - PCX	CBO Conditionally Approved		Son, Cristian	27-Sep-12
Genesis Solar Energy Project	GEN-1-5.0X1 - Admin Control Fire Alarm Drawings - PCF	CBO Approved	Son, Cristian	Moss, Dennis	28-Sep-12

Appendix E

Cultural Monitor Reports

Cul-8 and Cul-13

Construction Monitoring Plan and Flag and Avoid

PAL-5

PRS Monitoring and Stop Work Authority

Due to proprietary and confidential subject matter, the following information is secured and held under confidential cover



Sound Science. Creative Solutions.

Pasadena Office
150 S. Arroyo Parkway, 2nd Floor
Pasadena, CA 91105
Tel 626.240.0587 Fax 626.240.0607
www.swca.com

Eric Veerkamp
California Energy Commission
1516 Ninth Street
Sacramento, CA 95814-5512

October 2, 2012

RE: PAL-5, Summary of paleontological monitoring and mitigation activities at the Genesis Solar Energy Project for the period of September 1, 2012 through September 30, 2012

Dear Mr. Veerkamp,

This letter is to update you on SWCA Environmental Consultants paleontological mitigation monitoring activities at the GSEP site during the period of September 1 to September 30, 2012. Two SWCA Paleontological Resources Monitors (PRMs) were onsite full time during all grading and excavation activities exceeding 1.5 feet in depth within Unit 1 Solar Blocks 2, 3, 7, and 8, and Unit 2 Solar Blocks 2, 3, 8, and 10, Power Blocks 1 and 2, the Common Area, and Water Diversion Channel A. All paleontological monitoring occurred in Quaternary alluvium. Night time monitoring activities during this period included the collection of soil samples which were screened during the day as a control for night time fossil discovery under typical day time lighting conditions. No difference was noted in the discovery of fossils between day and night time lighting on the project. In addition, SWCA utilized a UV light during night time monitoring in this period to aid in the discovery of fossils should those fossils fluoresce. No fossils were discovered by this method during this period; however, SWCA will continue to utilize this technique for all night time monitoring work on the GSEP project.

During the course of monitoring in September, two (2) vertebrate bone fragments were observed and recorded as localities. Both bone fragments consisted of isolated, incomplete tortoise shell fragments (tentatively assigned to the genus cf. *Gopherus sp.*), and were determined to be non-significant based on their fragmentary condition. The specimens were not collected.

No further paleontological resources were noted by paleontological monitors and no issues or concerns regarding paleontological resources were identified during the month of September. It is a pleasure working with you on this project. If you have any questions please do not hesitate to contact me.

Respectfully,



Cara Corsetti, M.S.
Principal
Paleontological Resources Specialist, GSEP

Table 1.

Locality Number	Date	Taxon	Element	Found by	ID By	Collected (Y/N)	Reason ([Non]Significant Fossil Occurrence)
September							
LEH-090512-01	9/5/2012	cf. <i>Gopherus</i> sp.	Plastron fragment	L. Hall	L. Hall	N	Fragmentary.
120926-SML-01	9/26/2012	cf. <i>Gopherus</i> sp.	Shell fragment	S. Lukowski	S. Lukowski	N	Fragmentary

Appendix F
Safety Reports and Incidents
Worker Safety-3
Construction Safety Supervisor – Staff Assignment

Safety, Environmental and Compliance Summary Safety

The Project Safety Man-Hours captured are as follows:

137,874	Man hours logged this month
707,158	Man hours logged during 2012
826,840	Job total man-hours

Project total RIR 1.20

2012 RIR 0.85

During the Month of September 2012 Genesis Solar Energy Project counted 1 recordable injury from a previous first aid incident in which the status of the injury changed in September.

8-29-12 at approximately 10:30am, SPX truck driver was unbinding chains from a load on his truck when the binder opened and struck the employee. The employee finished the shift. When returning to work on 8-30-12 the employee reported pain in his arm and asked to see a doctor. The doctor examined the employee and found no fractures.

Subsequent visits to the doctor the employee was prescribed pain medication. SPX Risk Management has made the decision to record the incident based on work relatedness and prescribed medication.

Three 1st Aid cases were reported for the month.

- a. 1st Aid on September 6, 2012 a Largo employee working in the caisson field bruised his arm when he caught himself from falling.
- b. 1st Aid on September 7, 2012 a Sukut Employee twisted his ankle when dismounting a forklift on uneven terrain.
- c. 1st Aid 9-18-12; An SPX bumped his hard hat when walking under steel work. The employee reported neck pain. The employee returned to work without further incident.

The month of September began with extreme high temperatures that waned to daily high temperatures in the 100 degree range at the close of the month. There is a marked reduction of 1st aid cases compared to August believed to be associated with lower high temperatures.

Crews that were working nights to avoid extreme heat shifted to day work.

The project Safety Professionals as a group continued weekly cross audit "Job Walks".

Contractor Safety Audits were completed and actioned.

Contractors held Weekly All Hands Safety Meetings with agenda and documented attendance.

The Genesis Project Safety Committee met weekly.

3rd party audits continued from Bureau Vertis weekly.

The total Safety Orientations/WEAP training for the month was 155.

Weekly Focus Topics were:

- Slips
- Eye Protection
- Distracted Driving
- Hot Work Operations



Make the RIGHT Choice

September 3, 2012

Slips, Trips and Falls

According to research from The University of Wisconsin, slip, trip and fall accidents are second only to automobile accidents in causing personal injury. Falls on stairways alone result in over 1 million disabling injuries each year.

What must an employee know:

Slips occur when there is too little friction between a person's feet and the walking surface. Many factors can cause a slip; most notable are ice, oil, water, mud and other slippery substances. Additionally, wearing inappropriate footwear has led to many slipping accidents. Avoid walking in areas that pose slip hazards and promptly clean up spills to help avoid slips.

Trips occur when a person's foot contacts an object and they are thrown off balance. The main cause of tripping is obvious--anytime something is in a walkway it could cause someone to trip. Another hazard is an object which projects into the walkway-- perhaps lumber that is improperly stacked. Poor lighting and uneven walking surfaces also cause trip hazards. Prevention of trips is simple; remove objects that could cause a trip, grade uneven ground, and install proper lighting if required.

Slips, trips, and falls cause numerous injuries every day. But they are among the easiest hazards to correct. Take the time to look around your workplace for these hazards and work to prevent them.

Some additional tips on preventing these hazards are:

- ☐ The best way to prevent slips, trips, and falls is good housekeeping in all work areas.
- ☐ Keep unnecessary tools, materials and equipment out of your work area.
- ☐ When not in use, tools and other equipment should be kept in proper storage places.
- ☐ A spill should be cleaned up immediately to eliminate the danger of a slip hazard.
- ☐ Report slip, trip, and fall hazards to your immediate supervisor so repairs can be initiated.
- ☐ Ensure access areas; ladders, ramps, doorways, are clutter free.
- ☐ Place electrical cords so that they do not lie in heavily traveled areas.

Safety rules for preventing slip, trip, and fall hazards really are just "common sense" rules.

Nevertheless, a look at the statistics tells us they need to be repeated to eliminate the hazards, which are costing time, money and a lot of pain.



Visual Weld Examination: Surface Preparation

The surface condition of the weld to be examined is to be free of paint, grease, dirt, or other foreign material, which may interfere with the examination. As-welded surfaces are permitted as long as they conform to the specified acceptance criteria. Do not examine if coarse ripples, grooves, or valleys interfere with the interpretation or examination of the weld.

ENVIRONMENTAL:

Per CEC condition; BIO-8

During construction all trash and food related waste shall be placed in self-closing containers and removed daily from the site. Workers shall not feed wildlife or bring pets to the Project site. Except for law enforcement personnel, no workers or visitors to the site shall bring firearms or weapons. Vehicular traffic shall be confined to existing routes of travel to and from the project site, and cross country vehicle and equipment use outside designated work areas shall be prohibited.



Make the RIGHT Choice

September 10, 2012

Eye Protection

If something happens to your eyes, there is no quick fix. Medical science can replace a lot of things on and in your body, but when your eyes are gone, they are gone forever. Wearing eye protection is one simple way to keep your eyes safe. Your eyes are delicate and very easy to damage. A hard blow is not necessary to cause injury. In fact, all it takes is a tiny sliver or speck of metal, a particle of dust or trace of chemical to do a great deal of damage to your eyes.

If you are exposed to dust, metal shavings, grinding wheels, flying wood debris or other workplace hazards – you need to take the proper precautions and protect your eyes. If you do not, it is possible to lose the precious gift of sight.

OSHA requirement: It is a good thing to remember that OSHA rules establish minimum standards for both employer and employees. It deals with eye and face protection standards. It states that:

“The employer shall ensure that each affected employee uses eye or face protection when exposed to eye or face hazards from flying particles, liquids, chemicals, acids or caustic liquids, chemical gasses or vapors, or potentially injurious light radiation”.

When using eye protection, take care of glasses, face shields, goggles and hoods so they can properly protect you.

Here are a few tips:

Make sure your glasses or other face protection fit. If they do not fit properly, you might be tempted not to wear them. If your safety glasses slip, seem crooked, or are too tight, take a few minutes and have them adjusted properly. If they are not adjustable ask for a different style.

Keep glasses and other forms of face protection clean. Dirty lenses lessen your visibility. Wash them regularly with mild soap and water or eyeglass cleaner, then polish with a soft dry cloth or a tissue. Anti-dust and anti-fog spray works well on both glass and plastic lenses.

Keep your glasses in a safe location when you are not using them. Pits, scratches, or other damage can result if you stick your glasses in a bag or toss them in a toolbox. Damage to lenses can lessen impact resistance, resulting in less than full protection.

Some other important eye safety tips are:

- If you wear contact lenses, remember: a contact lens was not designed for eye protection.
- Have your eyes examined periodically. Accidents are sometimes the result of poor vision.

Our site requires ANSI Z87.1 safety glasses. This means that if you wear prescription eyeglasses they must meet or exceed the ANSI requirements and be equipped with side shields. If your prescription eyeglasses do not meet these requirements ANSI overglasses must be worn. A face shield must be worn anytime cutting, burning, grinding or chipping is taking place. Finally, if there is ever any doubt in your mind about what type of eye protection is needed for specific tasks or in different locations, consult your supervisor.

Proper flange gasket installation is essential to prevent:

- Personal injury, fire or equipment damage
- Environmental impact
- Loss of process fluid



Perform the following when installing gaskets

1. Verify that the material is as specified and visually inspect the gasket for any obvious defects or damage.
2. Inspect the gasket seating surfaces.
3. Use only new studs or bolts, nuts and washers.
4. Lubricate all thread contact areas and nut facings.
5. Tighten bolting to the specified torque using proper sequencing. Contract Attachment E defines bolt torquing as a special process requiring a submitted and reviewed procedure.



Make the RIGHT Choice

September 17, 2012

Distracted Driving

Distracted driving is any activity that could divert a person's attention away from the primary task of driving. All distractions endanger driver, passenger and bystander safety. These types of distractions include:

- Texting
- Using a cell phone or smartphone
- Eating and drinking
- Grooming
- Watching a video
- Reading, including maps
- Using a navigation system

With more than 300 million wireless subscriptions in America today—and a growing number of devices and services designed to keep people constantly connected—technology is playing an increasing role in enhancing our quality of life. Yet using these technologies while you're behind the wheel can have devastating consequences.

The U.S. Department of Transportation's National Highway Traffic Safety Administration (NHTSA) estimates that there are at least 3,000 deaths annually from distraction-affected crashes— crashes in which drivers lost focus on the safe control of their vehicles due to manual, visual or cognitive distraction.

Studies show that texting simultaneously involves manual, visual and mental distraction and is among the worst of all driver distractions. Observational surveys show that more than 100,000 drivers are texting at any given daylight moment, and more than 600,000 drivers are holding phones to their ears while driving.

The best way to end distracted driving is to educate all Americans about the danger it poses.

- In 2010, 3092 people were killed in crashes involving a distracted driver and an estimated additional 416,000 were injured in motor vehicle crashes involving a distracted driver.
- 18% of injury crashes in 2010 were reported as distraction-affected crashes.
- In the month of June 2011, more than 196 billion text messages were sent or received in the US, up nearly 50% from June 2009. (CTIA)
- 11% of all drivers under the age of 20 involved in fatal crashes were reported as distracted at the time of the crash. This age group has the largest proportion of drivers who were distracted.
- 40% of all American teens say they have been in a car when the driver used a cell phone in a way that put people in danger. (Pew)
- Drivers who use hand-held devices are 4 times more likely to get into crashes serious enough to injure themselves. (Monash University)
- Text messaging creates a crash risk 23 times worse than driving while not distracted. (VTTI)
- Sending or receiving a text takes a driver's eyes from the road for an average of 4.6 seconds, the equivalent-at 55 mph-of driving the length of an entire football field, blind. (VTTI)
- Headset cell phone use is not substantially safer than hand-held use. (VTTI)
- Driving while using a cell phone reduces the amount of brain activity associated with driving by 37%. (Carnegie Mellon)



Weekly Focus



Make the RIGHT Choice

September 24, 2012

Hot Work

“Hot Work” is defined as any temporary operation involving open flames or producing heat and/or sparks. This includes, but is not limited to: brazing, cutting, grinding, soldering and welding. These procedures cover temporary hot work operations that take place on our project.

REQUIRED PRECAUTIONS PRIOR TO HOT WORK

- Obtain a hot work permit from your supervisor or safety representative.
- Ensure, if applicable, combustibles are moved to a distance of 35' or more.
- An inspected and ready for use fire extinguisher of the correct size and type must be readily available.
- Hot work equipment must be inspected and in good working order.
- The location is provided with sufficient ventilation.
- A fire watch is posted when required.

IF THERE ARE NO COMBUSTIBLES WITHIN A 35 FT RADIUS OF WORK:

- Do NOT allow any combustible materials to be brought into the 35 foot radius.
- Ensure no exposed combustible materials on opposite sides of walls, ceilings or floors.
- Use fire blankets, when necessary, to contain sparks.

IF THERE ARE COMBUSTIBLES WITHIN A 35 FT RADIUS OF WORK AND THEY CAN NOT BE REMOVED:

- Combustible floors wet down or covered with fire-resistive sheets.
- All wall and floor openings covered with fire blankets.
- A fire watch must be provided for at least 20 minutes after hot work is completed.
- The fire watch must be supplied with suitable extinguisher and is trained in its use.

WORK ON ENCLOSED EQUIPMENT

- Containers must be purged of flammable liquids/vapors, eliminate explosive atmosphere (verify with confined space air quality meter).
- Enclosed equipment cleaned of all combustibles.
- Pressurized vessels, piping and equipment removed from service, isolated and ventilated.

AFTER COMPLETION OF HOT WORK

- Return the completed Hot Work Permit to your appropriate company representative.

ALL UNINTENTIONAL FIRES, EVEN IF EXTINGUISHED, MUST BE IMMEDIATELY REPORTED



B31.3 Random Radiography

When an owner specifies random radiography, what are we buying? Simple: the fabricator's or contractor's undivided attention. When random radiography is imposed, the following will happen with reputable contractors and welding personnel:

- The contractor or fabricator will pay more attention to the skill of each welder assigned to the work.
- The welder will properly prepare ends, pre-clean, fit-up and align piping, make and prepare tack welds, make the root pass, clean and grind to get uniformly contoured layers of weld metal between passes and prepare the cover pass for examination.
- An adequate level of supervision or inspection will track, monitor, and verify that the welders are doing the job in the optimum manner so that the radiographs pass the first time.

Appendix G
Miscellaneous Submittals and Information

Genesis Site Daily Report

September 4, 2012

Safety: No Accident or Injury. Safety Profession job cross audit today.

Safety Topic of the Week: “Slips, Trips and Falls”

Weather Conditions: Sunny, Temp – High 100; Southeast winds at 12 mph

Site Compliance: No issues to report.

Items completed and working:

1. Site Preparation (K008): Trapezoidal ditch excavation continued in Unit 1.
2. Largo (K013): Unit 1 – Pouring caissons in Block 3 & Drilling, setting cages, templates in Block 2. Unloading rebar cages and Anchor Bolts in Block 10. Unit 2 – Forming & pouring bridges 1 & 2 pedestals in Block 1/6. Constructing Sleepers in Block 3.
3. Blythe Power Constructors (K100): Began SCE installation in Solar Field 2 Block 3. Continued to receive material.
4. Blythe Power Constructors (K102): Continued to receive material and prep fabrication shop area.
5. Sukut (K010): Continued with site cleanup, dust control on the main access road, material receiving activities and trapezoidal ditch cleanup continued.
6. Newtron (K014): Continue installation Power Block #2 ground grid, trenching and installing ground conductor ring 5, backfill and compaction and cable testing ring 2.
7. Largo (K015): Unit 2 – Constructing Power Distribution Center 2A duct banks. Stripping blast wall forms in the Main transformer. Backfilling the West side of the Heat Transfer Fluid Drain Pit. Excavating the Steam Turbine Generator East/West Pipe rack. Unit 1 – Forming Air Cooled Condenser columns, installing rebar in the Heat Transfer Fluid Drain Pit.
8. Blythe Power Constructors (K011): Unit 1- Continued backfill of Boiler Blow Down Pipe and installing Waste Water Drains. Unit 2- Began excavation of Waste Water Drains near Clean Water Sump. Common Area- Continued excavation of Fire Water, Waste Water and Potable Water Lines.
9. Newtron (K029): Continued with installation of Local Control Boxes, and underground raceway for field substation installation.

10. SPX Technologies (K057): Continued structural steel installation on Streets 1 and 2. Continued welding tube bundles to Collection Condensate Manifold on Street 4 and welding Steam Duct Manifold to tube bundles. Preassembly of motor bridges, Steam Duct Manifold, Turbine Exhaust Duct is on-going.
11. Whiting Turner (K067 – Buildings): Administration Building steel and wall installations continued, along with mechanical, electrical, and plumbing rough-ins.
12. Crown Fence (K009): Continued security fence installation in Unit 2.
13. PMI (K022): Continued setting Pipe Rack 25 and installing platforms on Heat Transfer Fluid Overflow Vessels and bushing Power Distribution Center Foundations. Millwrights continue Steam Turbine Generator bolt verification.
14. USA Tank (K068): Inventory of all wall panels and components.



Solar Field 2 Block 3 and Power Block

Personnel on Site:

Genesis Team	20
NAM	10
SWCA	2
Sukut (K010)	16
Sukut (K008)	26
PSI Testing (K007)	5
Terracon	1
AECOM	14
Guardsmark (K005)	5
Largo (K013)	110
Largo (K015)	50
BPC (K100)	60
BPC (K011)	40
BPC (K102)	15
Sener	4
Newtron (K014)	20
Newtron (K029)	7
Holt Group	2
SPX Technologies (K057)	105
Whiting Turner (K067)	19
Crown Fence (K009)	15
PMI (K022)	61
CRIT Representatives	2
USA Tank (K068)	7
Total	616

Genesis Site Daily Report

September 5, 2012

Safety: No Accident or Injury.

Safety Topic of the Week: “Slips, Trips and Falls”

Weather Conditions: Sunny, Temp – High 102; South winds at 5 mph

Site Compliance: No issues to report.

Items completed and working:

1. Site Preparation (K008): Trapezoidal ditch excavation and pour continued in Unit 1 today.
2. Largo (K013): Unit 1 – Pouring caissons in Block 2 (now complete with Block 3). Setting cages & templates in Block 2. Finished drilling in Block 2 and started in Block 8. Unloading rebar cages and Anchor Bolts in Block 8. Unit 2 – Forming remaining bridge 1 & 2 pedestals in Block 1/6. Constructing Sleepers in the middle of Block 3 and pipe supports in Block 7.
3. Blythe Power Constructors (K100): Continued SCE installation in Solar Field 2 Block 3. Continued to receive material.
4. Blythe Power Constructors (K102): Continued to receive material and prep fabrication shop area.
5. Sukut (K010): Continued with site cleanup, dust control on the main access road, material receiving activities and trapezoidal ditch cleanup continued.
6. Newtron (K014): Power block #2 ground grid installation, completed backfill/compaction ring 2 Field 2, cable and fiber optic testing ongoing, Installing power and control cables in ring 5 field 2, Started trenching ring 3 Field 1.
7. Largo (K015): Unit 2 – Constructing Power Distribution Center 2A duct banks. Setting forms in the Main transformer. Backfilling the West side of the Heat Transfer Fluid Drain Pit. Excavating the Steam Turbine Generator East/West Pipe rack. Unit 1 – Forming Air Cooled Condenser columns, installing rebar in the Heat Transfer Fluid Drain Pit. Common Area – Constructing the softener water and wastewater sumps.
8. Blythe Power Constructors (K011): Unit 1- Continued backfill of Boiler Blow Down Pipe and installing Waste Water Drains. Unit 2- Began excavation of Waste Water Drains and Potable Water lines near Clean Water Sump. Common Area- Continued excavation and installation of Fire Water, Waste Water and Potable Water Lines.

9. Newtron (K029): Pouring concrete base field substation 2D, continue LOC box installation ring 1 field 2 will be moving into ring 6, flex raceway installation ring 1.
10. SPX Technologies (K057): Continued structural steel installation on Streets 1 and 2. Continued welding tube bundles to Collection Condensate Manifold on Street 4 and welding Steam Duct Manifold to tube bundles. Preassembly of motor bridges, Steam Duct Manifold, Turbine Exhaust Duct is on-going.
11. Whiting Turner (K067 – Buildings): Administration Building steel and wall installations continued, along with mechanical, electrical, and plumbing rough-ins.
12. Crown Fence (K009): Continued security fence installation in Unit 2.
13. PMI (K022): Continued setting Dearator steel at Pipe Rack 25 and gouging steam Generation System vessels hydro and purge caps. Millwrights continue shooting elevations on Steam Turbine Generator foundation in preparation for bushing.
14. USA Tank (K068): Installed Ring 9 and rafters on the Treated Water Tank.



Power Block 2 Pipe Rack 25

Personnel on Site:

Genesis Team	20
NAM	10
SWCA	2
Sukut (K010)	16
Sukut (K008)	26
PSI Testing (K007)	5
Terracon	1
AECOM	14
Guardsmark (K005)	5
Largo (K013)	105
Largo (K015)	61
BPC (K100)	60
BPC (K011)	40
BPC (K102)	21
Sener	4
Newtron (K014)	20
Newtron (K029)	12
Holt Group	2
SPX Technologies (K057)	108
Whiting Turner (K067)	19
Crown Fence (K009)	15
PMI (K022)	63
CRIT Representatives	2
USA Tank (K068)	7
Total	638

Genesis Site Daily Report

September 6, 2012

Safety: No Accident or Injury.

Safety Topic of the Week: “Slips, Trips and Falls”

Weather Conditions: Sunny, Temp – High 103; South winds at 9 mph

Site Compliance: No issues to report.

Items completed and working:

1. Site Preparation (K008): Trapezoidal ditch excavation continued in Unit 1 today.
2. Largo (K013): Unit 1 – Pouring caissons in Block 2. Setting cages & templates in Block 2. Continued drilling in Block 8. Unloading rebar cages and Anchor Bolts in Block 8. Unit 2 – Forming remaining bridge 1 & 2 pedestals in Block 1/6. Constructing Sleepers in the middle of Block 3 and pipe supports in Block 7.
3. Blythe Power Constructors (K100): Continued SCE installation in Solar Field 2 Block 3. Continued to receive material.
4. Blythe Power Constructors (K102): Continued to receive material and prep fabrication shop area.
5. Sukut (K010): Continued with site cleanup, dust control on the main access road, material receiving activities and trapezoidal ditch cleanup continued.
6. Newtron (K014): Continue ground grid installation Power Block #2, testing cable, fiber optic and Ethernet for Ring 2, completed of small backfill around manhole, installing power and ground cables Ring 5 Field 2, trenching Ring 3 Field #1, and small ground repairs associated with pipe installation Power Block #1.
7. Largo (K015): Unit 2 – Constructing Power Distribution Center 2A duct banks. Poured the Demin Tank Ring and the short walls at the Transformer. Backfilling the Heat Transfer Fluid Drain Pit. Excavating the Steam Turbine Generator East/West Pipe rack. Unit 1 – Forming Air Cooled Condenser columns, installing rebar in the Heat Transfer Fluid Drain Pit. Common Area – Constructing the softener water and wastewater sumps. Poured the Waste Water Sump walls.
8. Blythe Power Constructors (K011): Unit 1- Continued backfill of Boiler Blow Down Pipe and installing Waste Water Drains. Unit 2- Continued excavation of Waste Water Drains and Potable Water lines near Clean Water Sump. Common Area- Continued excavation and installation of Fire Water Line.

9. Newtron (K029): Completed Installing Local Control Boxes for ring 1 moving to ring 6 field 2, completed concrete placement 2D field substation and manhole ring 4, installing flex raceway for Local Control Box power, fiber, Ethernet and ground conductors and raceway on drive pylons to support drive motors, location and temperature indicators.
10. SPX Technologies (K057): Continued structural steel installation on Streets 1 and 2. Continued welding tube bundles to Collection Condensate Manifold on Street 4 and welding Steam Duct Manifold to tube bundles. Preassembly of motor bridges, Steam Duct Manifold, Turbine Exhaust Duct is on-going.
11. Whiting Turner (K067 – Buildings): Administration Building steel and wall installations continued, along with mechanical, electrical, and plumbing rough-ins. Electrical Buildings punch-list continued.
12. Crown Fence (K009): Continued security fence installation in Unit 2.
13. PMI (K022): Completed setting Dearator steel at Pipe Rack 25. Continued gouging steam Generation System vessels hydro and purge caps. Millwrights continue shooting elevations on Steam Turbine Generator foundation in preparation for bushing.
14. USA Tank (K068): Installed remaining rafters and roof panels on the Treated Water Tank.



Power Block 2 Main Transformer Walls

Personnel on Site:

Genesis Team	22
NAM	10
SWCA	2
Sukut (K010)	16
Sukut (K008)	26
PSI Testing (K007)	5
Terracon	1
AECOM	14
Guardsmark (K005)	5
Largo (K013)	105
Largo (K015)	61
BPC (K100)	60
BPC (K011)	40
BPC (K102)	21
Sener	4
Newtron (K014)	20
Newtron (K029)	12
Holt Group	2
SPX Technologies (K057)	108
Whiting Turner (K067)	26
Crown Fence (K009)	15
PMI (K022)	63
CRIT Representatives	2
USA Tank (K068)	7
Total	647

Genesis Site Daily Report

September 7, 2012

Safety: No Accident or Injury.

Safety Topic of the Week: “Slips, Trips and Falls”

Weather Conditions: Sunny, Temp – High 100; South winds at 6 mph

Site Compliance: No issues to report.

Items completed and working:

1. Site Preparation (K008): Trapezoidal ditch excavation and pours continued in Unit 1 today.
2. Largo (K013): No Activity Today
3. Blythe Power Constructors (K100): Continued SCE installation in Solar Field 2 Block 3. Continued to receive material.
4. Blythe Power Constructors (K102): Continued to receive material and prep fabrication shop area.
5. Sukut (K010): Continued with site cleanup, dust control on the main access road, material receiving activities and trapezoidal ditch cleanup continued.
6. Newtron (K014): Ground grid installation Power Block #2-70% complete, continue coordination efforts with all contractors, completing testing of cables and fiber in Ring 2, completed backfill/compaction for manholes, installing power cable, grounding and Ethernet in Ring 5, trenching Ring 3 Field 1.
7. Largo (K015): No Activity Today.
8. Blythe Power Constructors (K011): Unit 1- Continued excavation of Boiler Blow down Pipe and installing Waste Water Drains. Unit 2- Backfilled Solar Field Hydrants. Common Area- Continued excavation and installation of Fire Water, Treated Water and Natural Gas Lines.
9. Newtron (K029): Installing ground and power cable flex raceway for Local Control Box Ring 1 Field 2, completing Local Control Box installation ring1 moved to Ring 6.
10. SPX Technologies (K057): Continued structural steel installation on Streets 1 and 2. Continued welding tube bundles to Collection Condensate Manifold on Street 4 and welding Steam Duct Manifold to tube bundles. Preassembly of Steam Duct Manifold, Turbine Exhaust Duct is on-going. Installed fan deck plate and framing on Street 2. Prepped fan bell housing for install and install fan blades on motor bridge.

11. Whiting Turner (K067 – Buildings): Administration Building steel and wall installations continued, along with mechanical, electrical, and plumbing rough-ins.
12. Crown Fence (K009): Continued security fence installation in Unit 2.
13. PMI (K022): Continued gouging steam Generation System vessels hydro and purge caps. Millwrights began bushing Steam turbine Generator foundation. Material receiving is ongoing.
14. USA Tank (K068): Continued bolt up roof of the Treated Water Tank.



Solar Field 2 Block 7 and Power Block 2

Personnel on Site:

Genesis Team	22
NAM	4
SWCA	1
Sukut (K010)	16
Sukut (K008)	26
PSI Testing (K007)	3
Terracon	1
AECOM	7
Guardsmark (K005)	5
Largo (K013)	0
Largo (K015)	0
BPC (K100)	60
BPC (K011)	25
BPC (K102)	21
Sener	4
Newtron (K014)	20
Newtron (K029)	12
Holt Group	2
SPX Technologies (K057)	108
Whiting Turner (K067)	19
Crown Fence (K009)	15
PMI (K022)	63
CRIT Representatives	2
USA Tank (K068)	4
Total	440

Genesis Site Daily Report

September 10, 2012

Safety: No Accident or Injury.

Safety Topic of the Week: “Eye Protection”

Weather Conditions: Partly Cloudy, Temp – High 94; South winds at 9 mph

Site Compliance: No issues to report.

Items completed and working:

1. Site Preparation (K008): Trapezoidal ditch excavation and pours continued in Unit 1 today.
2. Largo (K013): Continued drilling Caissons in Unit 1 Block 8 and pouring Unit 1 Block 3. Working on Pipe supports and sleepers in Unit 2 Blocks 2/3.
3. Blythe Power Constructors (K100): Continued SCE installation in Solar Field 2 Block 3. Continued to receive material.
4. Blythe Power Constructors (K102): Continued to receive material and prep fabrication shop area.
5. Sukut (K010): Continued with site cleanup, dust control on the main access road, material receiving activities and trapezoidal ditch cleanup continued.
6. Newtron (K014): Ground grid installation Power Block #2, Installing ground conductor and Ethernet Ring 5 all Field #2, trenching Ring #3 Field #1.
7. Largo (K015): Unit 2- Prepped Transformer pedestal for pour. Continued work on duct banks from main Power Distribution Center to Heat Transfer Fluid Pumps. Common Area- Continued working on Waste Water and Water Softener Sumps. Unit 1- Continued forming Air Cooled Condenser and Feed Water Heater pedestals.
8. Blythe Power Constructors (K011): Unit 1- Continued excavation and installation of Boiler Blow down Pipe and Waste Water Drains. Unit 2- Continued excavation and installation of Waste Water Drains in the Demin area. Common Area- Continued excavation and installation of Fire Water, Treated Water and Natural Gas Lines.
9. Newtron (K029): Mounting Local Control Boxes, re-mounting B and C because of rotation for shipping, installing flex raceway for power feeder, Ethernet and fiber and ground conductor, also raceway for motor and drive solenoids and position sensors.

10. SPX Technologies (K057): Continued structural steel installation on Streets 1 and 2. Continued welding tube bundles to Collection Condensate Manifold on Street 4 and welding Steam Duct Manifold to tube bundles. Preassembly of Steam Duct Manifold, Turbine Exhaust Duct is ongoing.
11. Whiting Turner (K067 – Buildings): Administration Building steel and wall installations continued, along with mechanical, electrical, and plumbing rough-ins.
12. Crown Fence (K009): Continued security fence installation in Unit 2.
13. PMI (K022): Continued plumbing and bolt up on Pipe Rack 25 and gouging vessels. Began prefabrication of Pipe rack 23. Shaking out steel for Steam Drum rack. Continued to receive material.
14. USA Tank (K068): Installed Ring 8, completed deck bolt up and handrail installation on the Treated Water Tank.
15. Electrical Consultants, Inc (K016): Continued layout of switchyard and drilling steel foundation holes.



Common Area- Treated Water Tank and Admin Building

Personnel on Site:

Genesis Team	24
NAM	10
SWCA	2
Sukut (K010)	16
Sukut (K008)	26
PSI Testing (K007)	3
Terracon	1
AECOM	16
Guardsmark (K005)	5
Largo (K013)	110
Largo (K015)	55
BPC (K100)	60
BPC (K011)	40
BPC (K102)	21
Sener	4
Newtron (K014)	20
Newtron (K029)	13
Holt Group	2
SPX Technologies (K057)	108
Whiting Turner (K067)	19
Crown Fence (K009)	15
PMI (K022)	54
CRIT Representatives	2
USA Tank (K068)	7
ECI	5
Total	638

Genesis Site Daily Report

September 11, 2012

Safety: No Accident or Injury. Job Safety Professionals “Job Walk” cross audit today.

Safety Topic of the Week: “Eye Protection”

Weather Conditions: Partly Cloudy-Rainy, Temp – High 89; South winds at 5 mph

Site Compliance: No issues to report.

Items completed and working:

1. Site Preparation (K008): Trapezoidal ditch excavation and pours continued in Unit 1 today.
2. Largo (K013): Continued drilling Caissons in Unit 1 Block 8 and pouring Unit 1 Block 3. Working on Pipe supports and sleepers in Unit 2 Blocks 2/3.
3. Blythe Power Constructors (K100): Continued SCE installation in Solar Field 2 Block 3. Continued to receive material.
4. Blythe Power Constructors (K102): Continued to receive material and prep fabrication shop area.
5. Sukut (K010): Continued with site cleanup, dust control on the main access road, material receiving activities and trapezoidal ditch cleanup continued.
6. Newtron (K014): Installed ground cable, rods, cad shots in Power Block 2, completed installing Ethernet, fiber optic, at 85% ground conductor installed in Ring 6, continue trenching Ring 3 Field 11 and backfilling 15kv trench in Ring 8 support Largo layout and caisson installation.
7. Largo (K015): Unit 2- Forming Transformer walls. Continued work on duct banks from main Power Distribution Center to Heat Transfer Fluid Pumps. Common Area- Continued forming Waste Water and Water Softener Sumps. Unit 1- Continued forming Air Cooled Condenser and Feed Water Heater pedestals.
8. Blythe Power Constructors (K011): Unit 1- Continued excavation and installation of Boiler Blow down Pipe and Waste Water Drains. Unit 2- Continued excavation and installation of Waste Water Drains in the Demin area. Common Area- Continued excavation and installation of Fire Water, Treated Water and Natural Gas Lines.
9. Newtron (K029): Continue Local Control Box installation Ring 6 Field 2, continue to install flex raceway in Ring 1 for feeders to units and motor and instrumentation on pylons

10. SPX Technologies (K057): Continued structural steel installation on Streets 1 and 2. Continued welding tube bundles to Collection Condensate Manifold on Street 4 and welding Steam Duct Manifold to tube bundles. Preassembly of Steam Duct Manifold, Turbine Exhaust Duct is ongoing. Prepping fan bell housing for install.
11. Whiting Turner (K067 – Buildings): Administration Building steel and wall installations continued, along with mechanical, electrical, and plumbing rough-ins.
12. Crown Fence (K009): Continued security fence installation in Unit 2.
13. PMI (K022): Continued plumbing and bolt up on Pipe Rack 25 and gouging vessels. Began erecting steel on Pipe rack 23. Millwrights continue work on the Steam Turbine Generator.
14. USA Tank (K068): Installed Rings 6 and 7 of the Treated Water Tank.
15. Electrical Consultants, Inc (K016): Continue layout and drilling foundation holes at Unit 2 switchyard, schedule to place concrete next Monday.



Power Block 2

Personnel on Site:

Genesis Team	25
NAM	10
SWCA	2
Sukut (K010)	16
Sukut (K008)	26
PSI Testing (K007)	5
Terracon	1
AECOM	16
Guardsmark (K005)	5
Largo (K013)	110
Largo (K015)	55
BPC (K100)	60
BPC (K011)	40
BPC (K102)	21
Sener	4
Newtron (K014)	20
Newtron (K029)	13
Holt Group	2
SPX Technologies (K057)	95
Whiting Turner (K067)	19
Crown Fence (K009)	15
PMI (K022)	54
CRIT Representatives	2
USA Tank (K068)	7
ECI	7
Total	630

Genesis Site Daily Report

September 12, 2012

Safety: No Accident or Injury.

Safety Topic of the Week: “Eye Protection”

Weather Conditions: Mostly Sunny, Temp – High 96; South winds at 9 mph

Site Compliance: No issues to report.

Items completed and working:

1. Site Preparation (K008): Trapezoidal ditch excavation and pours continued in Unit 1 today.
2. Largo (K013): Unit 1 – Drilling and pouring Caissons in Block 8 (now complete with Blocks 2 & 3). Layout is complete in Block 8. Unloading rebar cages and Anchor Bolts in Block 8. Unit 2 – Forming remaining bridge 2 pedestals in Block 1/6. Laying out electrical supports between Block 2 & 7. Constructing Sleepers/pipe supports in the middle of Block 3 and pipe supports in Block 7. Excavating Sleepers on the West end of Block 3.
3. Blythe Power Constructors (K100): Continued SCE installation in Solar Field 2 Block 3. Continued to receive material.
4. Blythe Power Constructors (K102): Continued to receive material and welding triple joints.
5. Sukut (K010): Continued with site cleanup, dust control on the main access road, material receiving activities and trapezoidal ditch cleanup continued.
6. Newtron (K014): Installed ground at power Blocks 1 and 2. Continue trenching Ring 3 Field 1 and backfilling 15kv trench in Ring 8 support Largo layout and caisson installation. Cable installation continues in Ring 5 Field 2.
7. Largo (K015): Unit 2 – Constructing Power Distribution Center 2A duct banks. Setting forms in the Main transformer. Backfilling the North side of the Heat Transfer Fluid Drain Pit. Installing rebar and pouring concrete at the Steam Turbine Generator East/West Pipe Rack. Excavating for the containment slab drainage channels, PDC 2D, and small miscellaneous supports within the Steam Generation Unit System. Unit 1 – installing bolts for the Air Cooled Condenser columns, excavated the ring wall footing for the Demin tank and the boot pit, installing rebar for the Air Cooled Condenser duct bank, and forming Feed Water Heater pedestals. Common Area – Constructing the Softener Water and Wastewater Sumps.
8. Blythe Power Constructors (K011): Unit 1- Continued excavation and installation of Boiler Blow down Pipe and Waste Water Drains. Unit 2- Continued excavation and installation of Waste Water Drains in the Demin area. Common Area- Continued excavation and installation of Fire Water, Treated Water and Natural Gas Lines.

9. Newtron (K029): Continue Local Control Box installation Ring 6 Field 2, continue to install flex raceway in Ring 1 for feeders to units and motor and instrumentation on pylons.
10. SPX Technologies (K057): Continued structural steel installation on Streets 1 and 2. Continued welding tube bundles to Collection Condensate Manifold on Street 4 and welding Steam Duct Manifold to tube bundles. Preassembly of Steam Duct Manifold, Turbine Exhaust Duct is on-going. Installing fan bells and motor bridges.
11. Whiting Turner (K067 – Buildings): Administration Building steel and wall installations continued, along with mechanical, electrical, and plumbing rough-ins.
12. Crown Fence (K009): Continued security fence installation in Unit 2. Began trenching and drilling post holes on the south side of Unit 1.
13. PMI (K022): Continued plumbing and bolt up on Pipe Rack 25 and gouging vessels. Continued erecting steel on Pipe rack 23. Millwrights continue work on the Steam Turbine Generator. Set Train 2 Evaporator.
14. USA Tank (K068): Installed Ring 5 of the Treated Water Tank.
15. Electrical Consultants, Inc (K016): Continue layout and drilling foundation holes at Unit 2 switchyard.



Power Block 2

Personnel on Site:

Genesis Team	25
NAM	10
SWCA	2
Sukut (K010)	16
Sukut (K008)	26
PSI Testing (K007)	5
Terracon	1
AECOM	16
Guardsmark (K005)	5
Largo (K013)	110
Largo (K015)	61
BPC (K100)	60
BPC (K011)	42
BPC (K102)	21
Sener	4
Newtron (K014)	20
Newtron (K029)	13
Holt Group	2
SPX Technologies (K057)	95
Whiting Turner (K067)	19
Crown Fence (K009)	15
PMI (K022)	54
CRIT Representatives	2
USA Tank (K068)	7
ECI	7

Total	638
--------------	------------

Genesis Site Daily Report

September 13, 2012

Safety: No Accident or Injury.

Safety Topic of the Week: “Eye Protection”

Weather Conditions: Mostly Sunny, Temp – High 105; East winds at 5 mph

Site Compliance: No issues to report.

Items completed and working:

1. Site Preparation (K008): Trapezoidal ditch excavation and pours continued in Unit 1 today.
2. Largo (K013): Unit 1 – Drilling and pouring caissons in Block 8. Unloading rebar cages in Block 8. Moving rigs next week back to Unit 2. Unit 2 – Setting control points and layout in Block 10. Forming remaining Bridge #2 pedestals in Block 1/6. Laying out electrical supports between Block 2 & 7. Constructing Sleepers/pipe supports in the middle of Block 3 and pipe supports in Block 7. Excavating Sleepers on the West end of Block 3.
3. Blythe Power Constructors (K100): Continued SCE installation in Solar Field 2 Block 3. Continued to receive material.
4. Blythe Power Constructors (K102): Continued to receive material and welding Schott Tubes.
5. Sukut (K010): Continued with site cleanup, dust control on the main access road, material receiving activities and trapezoidal ditch cleanup continued.
6. Newtron (K014): Installed ground at power Blocks 1 and 2. Continue trenching Ring 3 Field 1. Cable installation continues in Ring 5 Field 2. Testing cable in Field 2 ring 2.
7. Largo (K015): Unit 2 – Continue constructing Power Distribution Center 2A duct banks. Setting forms for the Main transformer blast wall. Backfilling the North side of the Heat Transfer Fluid Drain Pit. Installing rebar and poured some of the Steam Turbine Generator East/West Pipe Rack and North/South Pipe Rack. Excavating PDC 2D and the cable tray foundations. Poured Demin tank floor slab. Unit 1 – Installing bolts and poured a few of the Air Cooled Condenser columns, Installing rebar for the ring wall footing for the Demin tank, installing rebar for the Air Cooled Condenser duct bank, and poured all but one feed water heater pedestals. Started excavating the Power Distribution Center 1A. Common Area – Constructing the Softener water sump and poured the wastewater sump walls.
8. Blythe Power Constructors (K011): Unit 1- Continued backfill and installation of Boiler Blow down Pipe and Waste Water Drains. Unit 2- Continued excavation and installation of Waste Water Drains in the Demin area. Common Area- Continued excavation and installation of Fire Water, Treated Water and Natural Gas Lines.

9. Newtron (K029): Continue Local Control Box installation Ring 6 Field 2, continue to install flex raceway in Ring 1 for feeders to units and motor and instrumentation on pylons.
10. SPX Technologies (K057): Continued structural steel installation on Streets 1 and 2. Continued welding tube bundles to Collection Condensate Manifold on Street 4 and welding Steam Duct Manifold to tube bundles on Street 4. Preassembly of Steam Duct Manifold, Turbine Exhaust Duct is on-going. Installing fan bells and motor bridges on Street 3.
11. Whiting Turner (K067 – Buildings): Administration Building steel and wall installations continued, along with mechanical, electrical, and plumbing rough-ins.
12. Crown Fence (K009): Continued security fence installation in Unit 2. Continued trenching, drilling and setting posts on the south side of Unit 1.
13. PMI (K022): Millwrights continue work on the Steam Turbine Generator. Continue work on Steam Drum and Vessel ladders.
14. USA Tank (K068): Installed Ring 4, ladders and platforms on the Treated Water Tank.
15. Electrical Consultants, Inc (K016): Continue layout and drilling foundation holes at Unit 2 switchyard.



Power Block 2

Personnel on Site:

Genesis Team	23
NAM	10
SWCA	2
Sukut (K010)	16
Sukut (K008)	26
PSI Testing (K007)	5
Terracon	1
AECOM	16
Guardsmark (K005)	5
Largo (K013)	110
Largo (K015)	61
BPC (K100)	60
BPC (K011)	42
BPC (K102)	21
Sener	4
Newtron (K014)	20
Newtron (K029)	13
Holt Group	2
SPX Technologies (K057)	95
Whiting Turner (K067)	19
Crown Fence (K009)	15
PMI (K022)	54
CRIT Representatives	2
USA Tank (K068)	7
ECI	7
Total	636

Genesis Site Daily Report

September 14, 2012

Safety: No Accident or Injury.

Safety Topic of the Week: “Eye Protection”

Weather Conditions: Mostly Sunny, Temp – High 103; East winds at 8 mph

Site Compliance: No issues to report.

Items completed and working:

1. Site Preparation (K008): Trapezoidal ditch excavation and pours continued in Unit 1 today.
2. Largo (K013): No activity today.
3. Blythe Power Constructors (K100): Continued SCE installation in Solar Field 2 Block 3. Continued to receive material.
4. Blythe Power Constructors (K102): Continued to receive material and welding Schott Tubes.
5. Sukut (K010): Continued with site cleanup, dust control on the main access road, material receiving activities and trapezoidal ditch cleanup continued.
6. Newtron (K014): Installation ground grid in Power Block 1, completing power cable feeder in Ring 5 Field #2, scheduled to begin backfill/compaction Monday, Sept 17, Will complete trenching in Ring 3 Field #2, started ground cable installation, will start trenching in Ring 2 Field #1 Sept 17. Building conduit rebar cages for main road crossing west end #2.
7. Largo (K015): Unit 2- Forming and installing rebar North/South Pipe West and North of the Steam Turbine Generator. Common Area- Stripped forms at the Waste Water Sump.
8. Blythe Power Constructors (K011): Unit 1- Continued backfill Boiler Blow down Pipe and Waste Water Drains. Unit 2- Continued excavation and installation of Waste Water Drains in the Demin area.
9. Newtron (K029): Continue installation flex raceway for feeders and pylon motors and solenoids Ring 6 Field 2, received first shipment 480v panel boards.
10. SPX Technologies (K057): Setting A-Frames and installing fan bells and motor bridges on Street 3. Preassembly of Steam Duct Manifold, Turbine Exhaust Duct is on-going.
11. Whiting Turner (K067 – Buildings): Administration Building steel and wall installations continued, along with mechanical, electrical, and plumbing rough-ins.

- 12. Crown Fence (K009): No activity today.
- 13. PMI (K022): Millwrights setting sole plates on the Steam Turbine Generator. Continue work on Steam Drum and Dearator platforms and gouging Vessel caps.
- 14. USA Tank (K068): Completed Ring 4 and began installing Ring 3.
- 15. Electrical Consultants, Inc (K016): Continue layout and drilling foundation holes at Unit 2 switchyard.



Air Cooled Condenser- Setting A-Frames

Personnel on Site:

Genesis Team	23
NAM	5
SWCA	1
Sukut (K010)	16
Sukut (K008)	26
PSI Testing (K007)	3
Terracon	1
AECOM	6
Guardsmark (K005)	5
Largo (K013)	0
Largo (K015)	15
BPC (K100)	60
BPC (K011)	20
BPC (K102)	21
Sener	4
Newtron (K014)	20
Newtron (K029)	13
Holt Group	2
SPX Technologies (K057)	95
Whiting Turner (K067)	19
Crown Fence (K009)	0
PMI (K022)	54
CRIT Representatives	2
USA Tank (K068)	7
ECI	7
Total	425

Genesis Site Daily Report

September 17, 2012

Safety: No Accident or Injury.

Safety Topic of the Week: “Distracted Driving”

Weather Conditions: Mostly Sunny, Temp – High 99; Southeast winds at 6 mph

Site Compliance: No issues to report.

Items completed and working:

1. Site Preparation (K008): Trapezoidal ditch excavation continued in Unit 1 today.
2. Largo (K013): Unit 1 – Drilling and pouring caissons in Block 8. Moving rigs this week back to Unit 2. Unit 2 – Caisson layout is in Block 10. Pipe Bridge 1 & 2 are poured waiting for backfill. Constructing Sleepers/pipe supports in the West end of Block. Started excavation on Substation 2D in Block 6.
3. Blythe Power Constructors (K100): Continued SCE installation in Solar Field 2 Block 3. Continued to receive material.
4. Blythe Power Constructors (K102): Continued to receive material and welding Schott Tubes.
5. Sukut (K010): Continued with site cleanup, dust control on the main access road, material receiving activities and trapezoidal ditch cleanup continued.
6. Newtron (K014): Installation grade conductor Power Block 1, trenching Ring 3 Field 1, installing cabling, completed cable installation Ring 5 Field 2 also completed inspections for cabling, started blanketing of cable, 1000’ today.
7. Largo (K015): Unit 2 – Continue constructing Power Distribution Center 2A duct banks. Setting forms and rebar for the Main transformer blast wall. Installing rebar and forming pedestals for the Steam Turbine Generator East/West Pipe rack. Excavated the remaining miscellaneous pipe supports within the Steam Generation System area. Unit 1 – Poured the majority of the remaining Air Cooled Condenser columns, and feed water heater columns. Installing rebar for the ring wall footing for the Demin tank. Common Area – Constructing the Softener water sump and started backfill on the wastewater sump.
8. Blythe Power Constructors (K011): Unit 1- Continued installation and backfill Boiler Blow down Pipe and Waste Water Drains. Unit 2- Continued excavation and installation of Waste Water Drains in the Demin area. Common Area- Continued excavation and installation all Underground Pipe.

9. Newtron (K029): Completed Local Control box installation Ring 6 Field 2. Remounted 3 panels from shipping process and re drill frame one unit for mounting, continue feeder flex raceway installation Ring 1. Off loaded 480v power panel boards.
10. SPX Technologies (K057): Continue welding tube bundles to Collection Condensate Manifold on Street 4 and welding Steam duct manifolds to tube bundles. Preassembly of Steam Duct Manifold and Turbine Exhaust Duct is on-going.
11. Whiting Turner (K067 – Buildings): Administration Building interior rough-ins and roof panel installation continued.
12. Crown Fence (K009): Continued with Security Fence installation in Unit 1 and 2.
13. PMI (K022): Millwrights continue setting sole plates on the Steam Turbine Generator. Continue setting steel at the Dearator and Pipe Rack 23.
14. USA Tank (K068): Installing Ring 3 on the Treated Water Tank.
15. Electrical Consultants, Inc (K016): Loading foundation rebar cages, staking down hole covers in switchyard area.



Power Distribution Center 2A

Personnel on Site:

Genesis Team	23
NAM	5
SWCA	1
Sukut (K010)	16
Sukut (K008)	28
PSI Testing (K007)	5
Terracon	1
AECOM	16
Guardsmark (K005)	5
Largo (K013)	105
Largo (K015)	61
BPC (K100)	60
BPC (K011)	42
BPC (K102)	21
Sener	4
Newtron (K014)	20
Newtron (K029)	13
Holt Group	2
SPX Technologies (K057)	95
Whiting Turner (K067)	19
Crown Fence (K009)	15
PMI (K022)	54
CRIT Representatives	2
USA Tank (K068)	7
ECI	7
Total	627

Genesis Site Daily Report

September 17, 2012

Safety: An SPX bumped his hard hat when walking under steel work. The employee reported neck pain. This is reported as 1st aid. The employee returned to work without further incident.

Safety Topic of the Week: “Distracted Driving”

Weather Conditions: Mostly Sunny, Temp – High 103; Southeast winds at 2 mph

Site Compliance: No issues to report.

Items completed and working:

1. Site Preparation (K008): Trapezoidal ditch excavation continued in Unit 1 today.
2. Largo (K013): Unit 1 – Drilling and Pouring caissons in Block 8. Unit 2 – Caisson layout in Block 10. Constructing Sleepers/pipe supports in the West end of Block 3. Finished excavation on Substation 2D in Block 6.
3. Blythe Power Constructors (K100): Continued SCE installation in Solar Field 2 Block 3. Continued to receive material.
4. Blythe Power Constructors (K102): Continued to receive material and welding Schott Tubes.
5. Sukut (K010): Continued with site cleanup, dust control on the main access road, material receiving activities and trapezoidal ditch cleanup continued.
6. Newtron (K014): Installation grade conductor Power Block 1, trenching Ring 3 Field 1 and backfilling Ring 5 Field 2.
7. Largo (K015): Unit 2 – Continue constructing Power Distribution Center 2A duct banks. Setting forms and rebar for the Main transformer blast wall to pour Thursday. Installing rebar and forming pedestals for the Steam Turbine Generator East/West pipe rack. Excavated the remaining miscellaneous pipe supports within the Steam Generation System area. Started excavating the cable tray foundations and installing rebar in Power Distribution Center 2B. Unit 1 – Constructing the remaining Air Cooled Condenser columns, and the remaining feed water heater columns. Installing rebar for the ring wall footing for the demin tank. Common Area – Constructing the Softener water sump and completed backfill on the wastewater sump.
8. Blythe Power Constructors (K011): Unit 1- Continued installation and backfill Waste Water Drains under the Air Cooled Condenser. Unit 2- Continued excavation and installation of Waste Water Drains in the Demin area. Common Area- Continued excavation and installation all Underground Pipe.
9. Newtron (K029): Continue Feeder flex way installing and receiving material.

10. SPX Technologies (K057): Continue welding tube bundles to Collection Condensate Manifold on Street 3 and 4. Installed Turbine Exhaust Duct Transition onto support saddles. Prebuilt A-frames for Street 2. Prebuilt fan bell housing and installed bells and motor bridges on Street 1.
11. Whiting Turner (K067 – Buildings): Administration Building interior rough-ins and roof panel installation continued.
12. Crown Fence (K009): Continued with Security Fence installation in Unit 1 and 2.
13. PMI (K022): Millwrights continue setting sole plates on the Steam Turbine Generator. Continue setting steel at the Dearator platform and Pipe Rack 23. Gouging of caps on Evaporators in on going.
14. USA Tank (K068): Completed Ring 3 on the Treated Water Tank.
15. Electrical Consultants, Inc (K016): Continued loading foundation rebar cages to send back for repair.



Solar Field 1 Trapezoidal Ditch

Personnel on Site:

Genesis Team	23
NAM	12
SWCA	1
Sukut (K010)	16
Sukut (K008)	28
PSI Testing (K007)	5
Terracon	1
AECOM	16
Guardsmark (K005)	5
Largo (K013)	111
Largo (K015)	65
BPC (K100)	60
BPC (K011)	42
BPC (K102)	21
Sener	4
Newtron (K014)	20
Newtron (K029)	13
Holt Group	2
SPX Technologies (K057)	95
Whiting Turner (K067)	19
Crown Fence (K009)	15
PMI (K022)	54
CRIT Representatives	2
USA Tank (K068)	7
ECI	7
Total	644

Genesis Site Daily Report

September 19, 2012

Safety: No Accident or Injury.

Safety Topic of the Week: “Distracted Driving”

Weather Conditions: Mostly Sunny, Temp – High 104; Southeast winds at 2 mph

Site Compliance: No issues to report.

Items completed and working:

1. Site Preparation (K008): Trapezoidal ditch installation continued.
2. Largo (K013): Unit 1 – Drilling and pouring caissons in Block 8. Unit 2 – Caisson layout is in Block 10. Constructing Sleepers/pipe supports in the West end of Block 3. Installing rebar for Substation 2D in Block 6. Excavating Electrical supports between Blocks 2 & 7.
3. Blythe Power Constructors (K100): Continued SCE installation in Solar Field 2 Block 3. Continued to receive material.
4. Blythe Power Constructors (K102): Continued to receive material and welding Schott Tubes.
5. Sukut (K010): Continued with site cleanup, dust control on the main access road and material receiving activities.
6. Newtron (K014): Installation ground wire Power Block 1 and 2, trenching Ring 3 Field 1 and backfilling Ring 5 Field 2.
7. Largo (K015): Unit 2 – Continue constructing Power Distribution Center 2A duct banks. Setting forms and rebar for the Main Transformer blast wall to pour tomorrow. Installing rebar and forming pedestals for the Steam Turbine Generator East/West pipe rack. Excavated the remaining miscellaneous pipe supports within the Steam Generation System area. Continued excavating the cable tray foundations and installing rebar in Power Distribution Center 2B. Unit 1 – Constructing the remaining Air Cooled Condenser columns, and the remaining feed water heater columns. Installing rebar for the ring wall footing for the demin tank. Common Area – Constructing the Softener water sump and completed backfill on the wastewater sump.
8. Blythe Power Constructors (K011): Unit 1- Continued installation and backfill Waste Water Drains under the Air Cooled Condenser. Unit 2- Continued excavation and installation of Waste Water Drains in the Demin area. Common Area- Continued excavation and installation all Underground Pipe.
9. Newtron (K029): Continue Feeder flex way installing and receiving panels.

10. SPX Technologies (K057): Continue welding tube bundles to Collection Condensate Manifold on Street 3 and 4. Installing A-frames on Street 2. Prebuilt fan bell housing and installed bells and motor bridges on Street 1.
11. Whiting Turner (K067 – Buildings): Administration Building interior rough-ins and roof panel installation continued.
12. Crown Fence (K009): Continued with Security Fence installation in Unit 1 and 2.
13. PMI (K022): Millwrights continue setting sole plates on the Steam Turbine Generator. Continue setting steel at the Dearator platform and Pipe Rack 23. Gouging of caps on Evaporators in on going.
14. USA Tank (K068): Installing Ring 2 on the Treated Water Tank and prepping hydro test on Waste Water Tank.
15. Electrical Consultants, Inc (K016): Receiving and inspecting foundation rebar cages.



Power Block 2 Air Cooled Condenser A-Frame Install

Personnel on Site:

Genesis Team	25
NAM	12
SWCA	1
Sukut (K010)	16
Sukut (K008)	28
PSI Testing (K007)	5
Terracon	1
AECOM	16
Guardsmark (K005)	5
Largo (K013)	111
Largo (K015)	65
BPC (K100)	60
BPC (K011)	42
BPC (K102)	21
Sener	4
Newtron (K014)	20
Newtron (K029)	13
Holt Group	2
SPX Technologies (K057)	95
Whiting Turner (K067)	19
Crown Fence (K009)	15
PMI (K022)	54
CRIT Representatives	2
USA Tank (K068)	7
ECI	7
Total	646

Genesis Site Daily Report

September 20, 2012

Safety: No Accident or Injury.

Safety Topic of the Week: “Distracted Driving”

Weather Conditions: Sunny, Temp – High 106; WSW winds at 5 mph

Site Compliance: No issues to report.

Items completed and working:

1. Site Preparation (K008): Trapezoidal ditch installation continued.
2. Largo (K013): Unit 1 – Drilling and pouring caissons in Block 8. Unit 2 – Caisson layout is in Block 10. Constructing Sleepers/pipe supports in the West end of Block 3. Installing rebar for Substation 2D in Block 6. Excavating Electrical supports between Blocks 2 & 7.
3. Blythe Power Constructors (K100): Continued SCE installation in Solar Field 2 Block 3. Continued to receive material.
4. Blythe Power Constructors (K102): Continued to receive material and welding Schott Tubes.
5. Sukut (K010): Continued with site cleanup, dust control on the main access road and material receiving activities.
6. Newtron (K014): Installing Ground wire in Power Block 1 and 2, Backfilling in ring #5 Field#2, Building U/G road crossing rebar cages and conduit to support main road crossing at bridge into common area, continue trenching ring #3 Field #1, installing ground, power and Ethernet cabling.
7. Largo (K015): Unit 2 – Continue constructing Power Distribution Center 2A duct banks. Poured second lift for the Main Transformer blast wall. Installing rebar for the cable tray foundations and poured Power Distribution Center 2B mat footings today. Unit 1 – Constructing the remaining Air Cooled Condenser columns, and the remaining feed water heater columns. Installing rebar for the ring wall footing for the demin tank. Common Area – Constructing the Softener water sump and layout for the Power Distribution Center 0A.
8. Blythe Power Constructors (K011): Unit 1- Continued installation and backfill Waste Water Drains under the Air Cooled Condenser. Unit 2- Continued excavation and installation of Waste Water Drains in the Demin area. Common Area- Continued excavation and installation all Underground Pipe.
9. Newtron (K029): Installing flex for feeder cables, raceway to support drive motors, solenoids and sensors ring #1 Field #2, terminating LOC boxes, setting 480v power panel boards on pylons

10. SPX Technologies (K057): Continue welding tube bundles to Collection Condensate Manifold on Street 3 and 4. Installing A-frames on Street 2. Prebuilt fan bell housing and installed bells and motor bridges on Street 1.
11. Whiting Turner (K067 – Buildings): Administration Building interior rough-ins and roof panel installation continued. Resumed footing installation for the water treatment building.
12. Crown Fence (K009): Continued with Security Fence installation in Unit 1 and 2.
13. PMI (K022): Millwrights continue setting sole plates on the Steam Turbine Generator. Continue setting steel at the Dearator platform and Pipe Rack 23. Gouging of caps on Evaporators in on going.
14. USA Tank (K068): Installing Ring 2 on the Treated Water Tank and prepping hydro test on Waste Water Tank.
15. Electrical Consultants, Inc (K016): Receiving Rebar cages and installing caisson type foundations in the switchyard. No work scheduled for Friday, First pour expected Monday.



Power Block 2 - Piperack 23 Installation

Personnel on Site:

Genesis Team	25
NAM	12
SWCA	1
Sukut (K010)	16
Sukut (K008)	28
PSI Testing (K007)	5
Terracon	1
AECOM	16
Guardsmark (K005)	5
Largo (K013)	111
Largo (K015)	65
BPC (K100)	60
BPC (K011)	42
BPC (K102)	21
Sener	4
Newtron (K014)	20
Newtron (K029)	13
Holt Group	2
SPX Technologies (K057)	95
Whiting Turner (K067)	19
Crown Fence (K009)	15
PMI (K022)	54
CRIT Representatives	2
USA Tank (K068)	7
ECI	7
Total	646

Genesis Site Daily Report

September 21, 2012

Safety: No Accident or Injury.

Safety Topic of the Week: “Distracted Driving”

Weather Conditions: Sunny, Temp – High 106; W winds at 5 mph

Site Compliance: No issues to report.

Items completed and working:

1. Site Preparation (K008): Trapezoidal ditch installation continued.
2. Largo (K013): Work will resume on Monday.
3. Blythe Power Constructors (K100): Continued SCE installation in Solar Field 2 Block 3. Setting Pylons in Block 4. Continued to receive material.
4. Blythe Power Constructors (K102): Continued to receive material and welding Schott Tubes.
5. Sukut (K010): Continued with site cleanup, dust control on the main access road and material receiving activities.
6. Newtron (K014): Installing Ground wire in Power Block 1 and 2, Backfilling and testing cable in ring 5 Unit 2. Installing ground, power and Ethernet cabling in Unit 1 Ring 3.
7. Largo (K015): Unit 2 – Continue installing conduit in Power Distribution Center 2A duct banks. Started stripping forms for the Main Transformer blast wall second pour. Installing rebar for the cable tray foundations.
8. Blythe Power Constructors (K011): Unit 1- Continued installation and backfill Waste Water Drains under the Air Cooled Condenser. Unit 2- Continued excavation and installation of Waste Water Drains in the Demin area. Common Area- Continued excavation and installation all Underground Pipe.
9. Newtron (K029): Panel board installation in ring #1 Field #2, flex raceway pylons in ring 6.
10. SPX Technologies (K057): Continue welding tube bundles to Collection Condensate Manifold on Street 3 and 4. Installing A-frames on Street 2. Prebuilt fan bell housing and installed bells and completed installing motor bridges on Street 1.
11. Whiting Turner (K067 – Buildings): Administration Building interior rough-ins and roof panel installation continued. Resumed footing installation for the water treatment building.

12. Crown Fence (K009): Continued with Security Fence installation in Unit 1 and 2.
13. PMI (K022): Millwrights continue rough setting sole plates on the Steam Turbine Generator. Continue setting steel at Pipe Rack 23. Boilermakers continued prepping steam generation vessels.
14. USA Tank (K068): Installing Ring 1 on the Treated Water Tank and prepping for hydro test on Waste Water Tank.
15. Electrical Consultants, Inc (K016): Received 230 kv transmission line drop insulators..



Power Block 2 – Turbine Exhaust Duct

Personnel on Site:

Genesis Team	25
NAM	9
SWCA	1
Sukut (K010)	16
Sukut (K008)	28
PSI Testing (K007)	5
Terracon	1
AECOM	7
Guardsmark (K005)	5
Largo (K013)	0
Largo (K015)	25
BPC (K100)	60
BPC (K011)	42
BPC (K102)	21
Sener	4
Newtron (K014)	20
Newtron (K029)	19
Holt Group	2
SPX Technologies (K057)	95
Whiting Turner (K067)	19
Crown Fence (K009)	15
PMI (K022)	54
CRIT Representatives	2
USA Tank (K068)	7
ECI (K016)	1

Total	483
--------------	------------

Genesis Site Daily Report

September 24, 2012

Safety: No Accident or Injury.

Safety Topic of the Week: “Hot Work”

Weather Conditions: Mostly Sunny, Temp – High 106; Southeast winds at 22 mph

Site Compliance: No issues to report.

Items completed and working:

1. Site Preparation (K008): Trapezoidal ditch installation continued.
2. Largo (K013): Unit 1 – Drilling finished and pouring caissons continued in Block 8. Unit 2 – Caisson layout is in Block 10 and drill rigs were transported to the West side of Block 10. Constructing Sleepers/pipe supports in the West end of Block 3. Installing rebar for Substation 2D in Block 6.
3. Blythe Power Constructors (K100): Continued SCE installation in Solar Field 2 Block 3 and aligning pylons in Solar Field 2 Block 4. Continued to receive material.
4. Blythe Power Constructors (K102): Continued to receive material and welding Schott Tubes. Installing pipe supports in Solar Field 2 Blocks 1 and 6.
5. Sukut (K010): Continued with site cleanup, dust control on the main access road and material receiving activities.
6. Newtron (K014): Repair ground grid installation, backfill/compact Power Block #2, ring 5 backfill/compaction completed, ring 3 continue cable installation, ring 2 excavation for cable trenches, power block #2 ground grid installation.
7. Largo (K015): Unit 2 – Continue constructing Power Distribution Center 2A duct banks. Moved forms for the third lift of the Main Transformer blast wall. Poured footings for the cable tray foundations and formed Power Distribution Center 2B columns. Continuing to construct the STG East/West piperack and miscellaneous SGS foundations. Unit 1 – Constructing the Air Cooled Condenser ductbank. Installing rebar for the interior slab for the demin tank. Common Area – Constructing the Softener water sump and layout for the Power Distribution Center 0A excavation.
8. Blythe Power Constructors (K011): Common Area- Continued excavation and installation all Underground Pipe.

9. Newtron (K029): Continue flex feeder cable installation and terminations ring 1 and 6, installation of 480v power panel boards, received second order of panel boards and 5000kv selector switches for field #1.
10. SPX Technologies (K057): Continue welding tube bundles to Collection Condensate Manifold on Street 3 and 4. Installing A-frames on Street 2. Prebuilt fan bell housing and installed bells and motor bridges on Street 1.
11. Whiting Turner (K067 – Buildings): Administration Building interior rough-ins and roof panel installation continued. Water Treatment Building footing installation and excavation continued.
12. Crown Fence (K009): Continued with Security Fence installation in Unit 1 and 2.
13. PMI (K022): Millwrights verifying sole plate elevation on the Steam Turbine Generator. Pipe Rack 23 and Steam Drum Platform installation continued.
14. USA Tank (K068): Installing Ring 1 on the Treated Water Tank and filling Waste Water Tank for hydro test. .
15. Electrical Consultants, Inc (K016): Receiving and inspecting foundation rebar cages. Foundation layout continued.



Power Block 2 Pipe Rack 23

Personnel on Site:

Genesis Team	25
NAM	12
SWCA	1
Sukut (K010)	16
Sukut (K008)	28
PSI Testing (K007)	5
Terracon	1
AECOM	16
Guardsmark (K005)	5
Largo (K013)	111
Largo (K015)	65
BPC (K100)	60
BPC (K011)	42
BPC (K102)	21
Sener	4
Newtron (K014)	20
Newtron (K029)	13
Holt Group	2
SPX Technologies (K057)	95
Whiting Turner (K067)	19
Crown Fence (K009)	15
PMI (K022)	54
CRIT Representatives	2
USA Tank (K068)	7
ECI	7
Total	646

Genesis Site Daily Report

September 25, 2012

Safety: No Accident or Injury.

Safety Topic of the Week: “Hot Work”

Weather Conditions: Sunny, Temp – High 96; East winds at 5 mph

Site Compliance: No issues to report.

Items completed and working:

1. Site Preparation (K008): Trapezoidal ditch installation continued.
2. Largo (K013): Unit 1 – Pouring caissons continued in Block 8 and should finish by Friday this week or Monday next week. Unit 2 – Caisson layout is in Block 9 and drill is in Block 10. Constructing Sleepers/pipe supports in the West end of Block 3 and pipe supports on the North side of Block 7. Installing rebar for Substation 2D in Block 6.
3. Blythe Power Constructors (K100): Continued SCE installation in Solar Field 2 Block 3 and aligning pylons in Solar Field 2 Block 4. Continued to receive material.
4. Blythe Power Constructors (K102): Continued to receive material and welding Schott Tubes. Installing pipe supports in Solar Field 2 Blocks 1 and 6.
5. Sukut (K010): Continued with site cleanup, dust control on the main access road and material receiving activities.
6. Newtron (K014): Continue repairing ground grid installation, backfill/compact Power Block 2, Field 2 Ring 5 backfill/compaction, Field 1 Ring 3 continue cable installation, Ring 2 excavation for cable trenches.
7. Largo (K015): Unit 2 – Continue constructing Power Distribution Center 2A duct banks. Installing forms for the third lift of the Main Transformer blast wall. Installing column forms for the cable tray foundations and Power Distribution Center 2B columns. Continuing to construct the Steam Turbine Generator East/West pipe rack and miscellaneous Steam Generation System foundations. Excavating Auxiliary transformer and air compressor skid foundations. Unit 1 – Constructing the Air Cooled Condenser duct bank. Poured the interior slab for the demin tank. Finished Excavation on Power Distribution Center 1A. Installing rebar for half of the Heat Transfer Fluid Drain Pit slabs. Common Area – layout for the Power Distribution Center 0A excavation.
8. Blythe Power Constructors (K011): Common Area- Continued excavation and installation all Underground Pipe. Conducted test on Natural Gas Line.

9. Newtron (K029): Continue flex feeder cable installation and terminations Ring 1 and 6, installation of 480v power panel boards, received second order of panel boards and 5000kv selector switches for Field 1.
10. SPX Technologies (K057): Continue welding tube bundles to Collection Condensate Manifold on Street 3 and 4. Prebuilt fan bell housing and installed bells and motor bridges on Street 1. Prebuilding Turbine Exhaust Duct.
11. Whiting Turner (K067 – Buildings): Administration Building interior rough-ins and gypsum board installations continued. Water Treatment Building footing installation and excavation continued.
12. Crown Fence (K009): Continued with Security Fence and Wind Fence install in Unit 1.
13. PMI (K022): Millwrights verifying sole plate elevation on the Steam Turbine Generator. Pipe Rack 23 and Steam Drum Platform installation continued. Began setting pipe on Pipe Rack 25.
14. USA Tank (K068): Installing base ring on the Treated Water Tank and filling Waste Water Tank for hydro test. .
15. Electrical Consultants, Inc (K016): Receiving foundation rebar cages. Continued drilling foundations.



Power Block 2 Pipe Rack 25 Pipe Install

Personnel on Site:

Genesis Team	25
NAM	12
SWCA	1
Sukut (K010)	12
Sukut (K008)	28
PSI Testing (K007)	5
Terracon	1
AECOM	16
Guardsmark (K005)	5
Largo (K013)	108
Largo (K015)	62
BPC (K100)	60
BPC (K011)	42
BPC (K102)	21
Sener	4
Newtron (K014)	20
Newtron (K029)	13
Holt Group	2
SPX Technologies (K057)	95
Whiting Turner (K067)	19
Crown Fence (K009)	15
PMI (K022)	54
CRIT Representatives	2
USA Tank (K068)	7
ECI	7
Total	636

Genesis Site Daily Report

September 26, 2012

Safety: No Accident or Injury.

Safety Topic of the Week: “Hot Work”

Weather Conditions: Sunny, Temp – High 99; Southeast winds at 5 mph

Site Compliance: No issues to report.

Items completed and working:

1. Site Preparation (K008): Trapezoidal ditch installation continued.
2. Largo (K013): Unit 1 – Pouring caissons continued in Block 8 and planned finish tomorrow. Unit 2 – Caisson layout is in Block 9 and drill is in Block 10. Constructing Sleepers/pipe supports in the West end of Block 3 and pipe supports on the North side of Block 7 are complete. Installing rebar for Substation 2D in Block 6.
3. Blythe Power Constructors (K100): Continued SCE installation in Solar Field 2 Block 3 and aligning pylons in Solar Field 2 Block 4. Continued to receive material.
4. Blythe Power Constructors (K102): Continued to receive material and welding Schott Tubes. Installing pipe supports in Solar Field 2 Blocks 1 and 6.
5. Sukut (K010): Continued with site cleanup, dust control on the main access road and material receiving activities.
6. Newtron (K014): Power Block 1 and 2 ground grid installation, testing cables and Fiber Ring 5 Field 2, installing cables power, control and indication Ring 3, trenching Ring 2, installed Electrical Duct for Instrumentation and fiber main road crossing, inspector and placed concrete today, backfill and compact Thursday, then begin 13kv power crossing.
7. Largo (K015): Unit 2 – Continue constructing and backfilling Power Distribution Center 2A duct banks. Installing forms for the third lift of the Main Transformer blast wall for a final pour tomorrow. Installing column forms for the Steam Turbine Generator East/West pipe rack. Constructing the miscellaneous Steam Generation Steam foundations. Installing rebar in the Auxiliary boiler and Heat Transfer Fluid steam heater. Unit 1 – Constructing the Air Cooled Condenser duct bank. Installing rebar and stainless steel water stop for half of the Heat Transfer Fluid Drain Pit slabs. Common Area – Excavating the Power Distribution Center 0A.
8. Blythe Power Constructors (K011): Common Area- Continued excavation and installation all Underground Pipe.

9. Newtron (K029): Setting 480v power panels, terminating Local Control Boxes, received and off loaded 5kv solar field selector switches.
10. SPX Technologies (K057): Continue welding Collection Condensate Manifold north and south on Street 2. Prebuilt A-Frames and prepped for install. Prepped tube bundles for install for Street 2. Welded Turbine Exhaust Duct fitting on east side of Air Cooled Condenser. Installing pipe on Street 4 and setting pipe hangers.
11. Whiting Turner (K067 – Buildings): Administration Building interior rough-ins and gypsum board installations continued. Water Treatment Building footing installation and excavation continued.
12. Crown Fence (K009): Continued with Security Fence and Wind Fence install in Unit 1.
13. PMI (K022): Millwrights verifying sole plate elevation on the Steam Turbine Generator. Pipe Rack 23 and Steam Drum Platform installation continued. Set Evaporator and continued setting pipe on Pipe Rack 25.
14. USA Tank (K068): Installed base ring and nozzles on Treated Water Tank. Began setting up for Raw Water Tank install.
15. Electrical Consultants, Inc (K016): 230kv switchyard, completed foundation excavation switchyard steel, setting rebar cages, framing, placing bolt sets, place concrete Thursday.
16. Blythe Power Constructors (K021): Began laying out pipe and supports in Unit 2 Block 1.
17. Caldwell Tanks (K071): Mobilized and began receiving material. Verifying Demin Tank foundation elevations.



Power Block 2- Offloading and Setting Evaporator

Personnel on Site:

Genesis Team	25
NAM	10
SWCA	1
Sukut (K010)	12
Sukut (K008)	28
PSI Testing (K007)	5
Terracon	1
AECOM	13
Guardsmark (K005)	5
Largo (K013)	108
Largo (K015)	62
BPC (K100)	60
BPC (K011)	42
BPC (K102)	25
BPC(K021)	10
Sener	4
Newtron (K014)	21
Newtron (K029)	13
Holt Group	2
SPX Technologies (K057)	123
Whiting Turner (K067)	19
Crown Fence (K009)	15
PMI (K022)	71
CRIT Representatives	2
USA Tank (K068)	7
ECI(K016)	7
Caldwell Tank (K071)	5

Total	696
--------------	------------

Genesis Site Daily Report

September 27, 2012

Safety: No Accident or Injury.

Safety Topic of the Week: “Hot Work”


Weather Conditions: Sunny, Temp – High 99; Southeast winds at 5 mph

Site Compliance: No issues to report.

Items completed and working:

1. Site Preparation (K008): Trapezoidal ditch installation continued.
2. Largo (K013): Unit 1 – Pouring caissons completed in Block 8. All caissons are now complete in Unit 1. Unit 2 – Caisson layout is in Block 9 and drill is in Block 10. Constructing Sleepers/pipe supports in the West end of Block 3. Installing rebar for Substation 2D in Block 6. Installing rebar in the Electrical supports between Blocks 2 & 7.
3. Blythe Power Constructors (K100): Continued SCE installation in Solar Field 2 Block 3 and aligning pylons in Solar Field 2 Block 4. Continued to receive material.
4. Blythe Power Constructors (K102): Continued to receive material and welding Schott Tubes. Installing pipe supports in Solar Field 2 Blocks 1 and 6. Began installing triple joints in Unit 2 Block 1. Crossover and spool layout in Unit 2 Blocks 1 and 6.
5. Sukut (K010): Continued with site cleanup, dust control on the main access road and material receiving activities.
6. Newtron (K014): Power Block 1 and 2 ground grid installation, testing cables and Fiber Ring 5 Field 2, installing cables power, control and indication Ring 3, trenching Ring 2.
7. Largo (K015): Unit 2 – Continue constructing and backfilling Power Distribution Center 2A duct banks. Poured the third and final lift of the Main Transformer blast wall. Installing column forms for the Steam Turbine Generator East/West pipe rack. Constructing the miscellaneous SGS foundations. Poured the mat for the Auxiliary boiler and Heat Transfer Fluid steam heater. Unit 1 – Constructing the Air Cooled Condenser duct bank. Installing rebar and stainless steel water stop for half of the Heat Transfer Fluid Drain Pit slabs. Common Area – Excavating the Power Distribution Center 0A.
8. Blythe Power Constructors (K011): Common Area- Continued excavation, installation and backfill of all Underground pipes.
9. Newtron (K029): Setting 480v power panels, terminating Local Control Boxes, received and off loaded 5kv solar field selector switches.

10. SPX Technologies (K057): Continue welding Collection Condensate Manifold north and south on Street 2. Prebuilt A-Frames and prepped for install. Installing tube bundles on Street 2. Welding Turbine Exhaust Duct fittings on east side of Air Cooled Condenser. Installing pipe on Street 4 and setting pipe hangers.
11. Whiting Turner (K067 – Buildings): Administration Building interior rough-ins and gypsum board installations continued. Water Treatment Building slab on grad preparation continued.
12. Crown Fence (K009): Continued with Security Fence and Wind Fence install in Unit 1.
13. PMI (K022): Millwrights verifying sole plate elevation on the Steam Turbine Generator. Pipe Rack 22 install and setting pipe on Pipe rack 25 continued.
14. USA Tank (K068): Clean-up work on the Treated Water Tank and setting up for Raw Water Tank install.
15. Electrical Consultants, Inc (K016): 230kv switchyard, completed foundation excavation switchyard steel, setting rebar cages, framing, placing bolt sets, poured 19 foundations today.
16. Blythe Power Constructors (K021): Continued staging out pipe and supports in Unit 2 Block 1.
17. Caldwell Tanks (K071): Continued mobilization, receiving material and verifying Demin Tank foundation elevations.



Triple Joint Install Unit 2 Block 1

Personnel on Site:

Genesis Team	25
NAM	10
SWCA	1
Sukut (K010)	12
Sukut (K008)	28
PSI Testing (K007)	5
Terracon	1
AECOM	11
Guardsmark (K005)	5
Largo (K013)	108
Largo (K015)	62
BPC (K100)	78
BPC (K011)	42
BPC (K102)	25
BPC(K021)	10
Sener	4
Newtron (K014)	21
Newtron (K029)	13
Holt Group	2
SPX Technologies (K057)	123
Whiting Turner (K067)	22
Crown Fence (K009)	15
PMI (K022)	83
CRIT Representatives	2
USA Tank (K068)	7
ECI(K016)	7
Caldwell Tank (K071)	5

Total	727
--------------	------------

Genesis Site Daily Report

September 28, 2012

Safety: No Accident or Injury.

Safety Topic of the Week: “Hot Work”

Weather Conditions: Sunny, Temp – High 98; Southeast winds at 6 mph

Site Compliance: No issues to report.

Items completed and working:

1. Site Preparation (K008): Trapezoidal ditch installation continued.
2. Largo (K013): Unit 1 – No Activity. Unit 2 – Finished pouring Sleepers/pipe supports in the West end of Block 3. Poured mat foundation and containment curbs for Substation 2D in Block 6. Caisson Installation will resume Monday.
3. Blythe Power Constructors (K100): Continued SCE installation in Solar Field 2 Block 3 and aligning pylons in Solar Field 2 Block 4. Continued to receive material.
4. Blythe Power Constructors (K102): Continued to receive material and welding Schott Tubes. Installing pipe supports in Solar Field 2 Blocks 1 and 6 and triple joints in Unit 2 Block 1. Crossover and spool layout in Unit 2 Blocks 1 and 6.
5. Sukut (K010): Continued with site cleanup, dust control on the main access road and material receiving activities.
6. Newtron (K014): No Activity.
7. Largo (K015): Unit 2 – Continue constructing and backfilling Power Distribution Center 2A duct banks. Stripping forms from the final Main Transformer blast wall. Installing column forms for the Steam Turbine Generator East/West pipe rack and resumed building the Steam Turbine Generator N/S pipe rack. Constructing the miscellaneous Steam Generation System foundations. Unit 1 – Installing rebar and stainless steel water stop for half of the Heat Transfer Fluid Drain Pit slabs. Poured the last of the feed water heater columns. Common Area – Excavating the Wastewater sump.
8. Blythe Power Constructors (K011): Common Area- Backfilling Common Trench around the perimeter of the Common Area. Unit 1- Excavating Waste Water lines in Demin area.
9. Newtron (K029): No Activity.
10. SPX Technologies (K057): Installing A-Frames on Street 1 and tube bundles on Street 2. Prebuilding Turbine Exhaust Duct.

11. Whiting Turner (K067 – Buildings): Administration Building interior rough-ins and gypsum board installations continued. Water Treatment Building slab on grad preparation continued.
12. Crown Fence (K009): No Activity.
13. PMI (K022): Millwrights verifying sole plate elevation on the Steam Turbine Generator. Installing Pipe Rack 23 and Steam Drum Platforms. Setting pipe on Pipe rack 25 continued. Continued to receive material and equipment.
14. USA Tank (K068): Prepping for Hydro Test on Treated Water Tank and setting up for Raw Water Tank install.
15. Electrical Consultants, Inc (K016): Setting rebar cages and stripping forms from yesterday's pour.
16. Blythe Power Constructors (K021): Continued staging out pipe and supports in Unit 2 Block 1. Continued to receive material.
17. Caldwell Tanks (K071): Receiving material and prepping for tank install next week.



Power Block 2

Personnel on Site:

Genesis Team	25
NAM	5
SWCA	1
Sukut (K010)	12
Sukut (K008)	28
PSI Testing (K007)	5
Terracon	1
AECOM	6
Guardsmark (K005)	5
Largo (K013)	30
Largo (K015)	40
BPC (K100)	78
BPC (K011)	21
BPC (K102)	25
BPC(K021)	10
Sener	4
Newtron (K014)	0
Newtron (K029)	0
Holt Group	2
SPX Technologies (K057)	123
Whiting Turner (K067)	22
Crown Fence (K009)	0
PMI (K022)	83
CRIT Representatives	2
USA Tank (K068)	7
ECI(K016)	7
Caldwell Tank (K071)	5
Total	547

2980

STATE OF CALIFORNIA - DEPARTMENT OF TRANSPORTATION
TRANSPORTATION PERMIT

TR-0015 (REV. 02/2009)

IN COMPLIANCE WITH YOUR REQUEST AND SUBJECT TO ALL THE TERMS,
CONDITIONS AND RESTRICTIONS WRITTEN BELOW AND IN THE
ACCOMPANIMENTS, PERMISSION IS HEREBY GRANTED TO:

NAME

CONTRACTORS CARGO COMPANY

ADDRESS

500 S. ALAMEDA ST.

CITY/STATE/ZIP

COMPTON, CA. 90221

OFFICE PHONE NUMBER (Including Area Code)

(310) 609-1957

OFFICE FAX NUMBER (Including Area Code)

(310) 609-0365

DESCRIPTION OF THE LOAD OR EQUIPMENT AND MODEL NO.

Evaporator C120613

1 of 4

☒ HAUL☐ DRIVE☐ TOW

DIMENSIONS OF LOAD

38'3L x 8'9W x 11'11H

DESCRIPTION OF HAULING EQUIPMENT:

Ballasted 3ax trac (2) 4ax Dual Lane steerable dollies 3ax push truck

VAR 20110

VEHICLE 20'0
WIDTH:SEMI-TRAILER
LENGTH: N/AKINGPIN TO
LAST AXLE: N/ACOMB VEHICLE
LENGTH: 141

AXLE NUMBER

1

2

3

4

5

6

7

8

9

NUMBER OF TIRES
PER AXLE

2

4

4

8

8

8

8

8

8

DISTANCE BETWEEN
AXLES

17'9"

4'6"

11'4"-11'10"

9'0"

9'1"

9'0"

9'1"

9'0"

9'0"

WIDTH OF AXLES AT
TIRE SIDEWALL

8

8

8

20

20

20

20

20

20

MAXIMUM ALLOWABLE
WEIGHT

14000

34000

50837

50837

50837

50837

50837

50837

NOT TO EXCEED THE LOADED DIMENSIONS SHOWN BELOW OR AXLE WEIGHTS SHOWN ABOVE

LOADED HEIGHT:
17' 03"LOADED WIDTH:
20' 00"LOADED OVERALL LENGTH:
141' 00"max w/ pushLOADED OVERHANG:
noneWEIGHT CLASS:
DLP14

ORIGIN:

Long Beach / Santa Fe Ave

DESTINATION:

Blythe / Wylies Well Rd

AUTHORIZED STATE HIGHWAYS - CITY AND/OR COUNTY PERMITS
MAY BE REQUIRED WHENEVER THE * IS SHOWN IN THE STATE ROUTE.

For office use only

SEE RIDER
FOR ROUTE AND
RESTRICTIONS

PILOT CAR

☒ YES☐ NO

TWO ENTIRE MOVE

CASH, CHARGE, CREDIT CARD OR EXEMPT INFORMATION

07-0300

APPLICANT SIGNATURE

T. WOOD

DATE

06/15/2012

CREDIT CARD EX. DATE

FEB

216.00

NUMBER OF TRIPS

one (1)

REQUESTED ROUTE: (Include Address of Origin and Delivery Site)

see page 3 for route

CONTACT PERSON (PRINT)

Brad Tuttle

ADA Notice

For individuals with sensory disabilities, this document is available in alternate formats. For information call (916) 654-8410 or TDD (916) 654-2889 or write Records and Forms Management, 1120 N Street, MS-89, Sacramento, CA 95814.

Rx Date/Time SEP-04-2012(TUE) 10:55

4

P.002

09/04/2012 10:55 4
JUN-15-2012(FRI) 18:03

CONTRACTORS CARGO PERMITS

CALTRANS PERMITS

(FAX) 3106090365

PAGE 02/05

P.002/014

STATE OF CALIFORNIA - DEPARTMENT OF TRANSPORTATION
TRANSPORTATION PERMIT RIDER
TR-0017 (NEW 5/2000)

TO BE ATTACHED TO AND MADE A PART OF TRANSPORTATION PERMIT NUMBER:

115547

EFFECTIVE:

STATE USE ONLY

9-6-12

EXPIRES SUNSET:

9-12-12

PERMITTEE:

Contractors Cargo Company

PERMIT NUMBER:

ADDRESS:

500 S. Alameda St. Compton, Ca. 90221

PAGE 2 OF 3

PHONE #:

310-609-1957

FAX #:

310-609-0365

AUTHORIZED AGENT:

BRAD TUTTLE

DATE:

6-20-12

AUTHORIZED STATE AGENT:

T. WOOD

STATE USE ONLY

AXLE NUMBER	8	10	11	12	13	14	14
NUMBER OF TIRES PER AXLE		8	8	2	4	4	
DISTANCE BETWEEN AXLES		9'1	9'0	11'8-12'3	17'9	4'8	
WIDTH OF AXLES AT TIRE SIDEWALL		20	20	8	8	8	
MAXIMUM ALLOWABLE WEIGHT		50937	50937	13000		34000	

☐ CASH
CHECK #☒ CHARGE
DATE☐ EXEMPT☐ NO CHARGE

FEE: SEE Pg 1

THIS RIDER DOES NOT NULLIFY NOR MAKE VOID ANY CITATION ISSUED TO THE ORIGINAL PERMIT, EXCEPT AS AMENDED ABOVE ALL OTHER ITEMS AND PROVISIONS OF THE ORIGINAL PERMIT SHALL REMAIN IN EFFECT. THIS RIDER MUST BE ATTACHED TO THE ORIGINAL PERMIT.

STATE OF CALIFORNIA • DEPARTMENT OF TRANSPORTATION
TRANSPORTATION PERMIT RIDER
TR-0016 (NEW 5/2000)

ADA Notice
For individuals with sensory disabilities, this document is available in alternate formats. For information call (916) 654-6410 or TDD (916) 654-3880 or write Records and Forms Management, 1120 N Street, MS-89, Sacramento, CA

TO BE ATTACHED TO AND MADE A PART OF TRANSPORTATION PERMIT NUMBER: 115547		STATE USE ONLY	
		EFFECTIVE:	09-06-2012
		EXPIRES SUNSET:	09-12-2012
PERMITTEE: CONTRACTORS CARGO COMPANY		PERMIT NUMBER	
ADDRESS: 500 S ALAMEDA ST, COMPTON, CA. 90221		PAGE <u>3</u> OF <u>5</u>	
PHONE #: 310-609-1957	FAX #: 310-609-0365		
AUTHORIZED AGENT: BRAD TUTTLE		DATE: 08-07-2012	AUTHORIZED STATE AGENT: TOM WOOD
STATE USE ONLY:			

* from SANTA FE AVE - 001S - to MAGNOLIA AVE exit * ATLANTIC AVE ACROSS 1 *
ATLANTIC AVE OC OVER 405 * from ROSE AVE - 019N - 091E - 605N - 072S - to SANTA FE
SPRINGS RD exit * from COLIMA RD - 072S - 039S - 090E - to KRAEMER BLVD exit
* ORANGETHORPE AVE BRIDGE OH UC UNDER 90 * from GYPSUM CANYON RD S/B ON
RAMP - 091W - to LAKEVIEW AVE exit (LAKEVIEW AVE S/B OFF RAMP exit number 35) - from
LAKEVIEW AVE N/B ON RAMP - 091E - to WEST 6TH ST exit (MAPLE ST N/B OFF RAMP) - from
WEST 6TH ST N/B ON RAMP - 091W - 071N - 083N - to RIVERSIDE DR exit * HAVEN AVE OC over
60 * MISSION BLVD UC under 15 * VAN BUREN BLVD UC under 60 * VAN BUREN BLVD OC over
91 * from VAN BUREN BLVD E/B ON RAMP - 215S - to HARLEY KNOX BLVD exit (HARLEY
KNOX BLVD E/B OFF RAMP) * from SANDERSON AVE @ RAMONA EXPWY - 079N - 010E - to
SUNSET AVE exit (SUNSET AVE S/B OFF RAMP) * from LINCOLN ST @ SOUTH 8TH ST - 243S -
to SAN GORGONIO AVE exit * from HARGRAVE ST N/B ON RAMP - 010E - to MAIN ST exit
(MAIN ST S/B OFF RAMP) * from HAUGEN-LEMAN WAY N/B ON RAMP - 010E - 111S - to
VISTA CHINO exit (VISTA CHINO @ GENE AUTRY TRAIL) * from RAMON RD N/B ON RAMP -
010E - 86SS - to AVE 52/POLK ST exit * from AVE52/POLK ST - 86SN - to DILLON RD exit (DILLON
RD E/B OFF RAMP) * from DILLON RD N/B ON RAMP - 010E - to CHIRIACO SUMMIT exit
(CHIRIACO SUMMIT S/B OFF RAMP) - detour via ramps - from CHIRIACO SUMMIT N/B ON RAMP
- 010E - to HAYFIELD RD exit (HAYFIELD RD S/B OFF RAMP) - detour via ramps - from HAYFIELD
RD N/B ON RAMP - 010E - to CORN SPRINGS RD exit (CORN SPRINGS RD S/B OFF RAMP) -
detour via ramps - from CORN SPRINGS RD N/B ON RAMP - 010E - to FORD DRY LAKE RD exit
(FORD DRY LAKE RD S/B OFF RAMP) - detour via ramps - from FORD DRY LAKE RD N/B ON
RAMP - 010E - to WILEYS WELL RD exit (WILEYS WELL RD N/B OFF RAMP) *

PERMIT VOID WITHOUT CHP ESCORT ENTIRE ROUTE

	<input type="checkbox"/> CASH CK/CC #
	<input checked="" type="checkbox"/> CHARGE
	<input type="checkbox"/> EXEMPT
	<input type="checkbox"/> NO CHARGE
	FEE: SEE PG. 1

THIS RIDER DOES NOT NULLIFY NOR MAKE VOID ANY CITATION ISSUED TO THE ORIGINAL PERMIT. EXCEPT AS AMENDED ABOVE ALL OTHER ITEMS AND PROVISIONS OF THE ORIGINAL PERMIT SHALL REMAIN IN EFFECT. THIS RIDER MUST BE ATTACHED TO THE ORIGINAL PERMIT.

State of California
DEPARTMENT OF TRANSPORTATION

Business, Transportation and Housing Agency

Memorandum

*Flex your power!
Be energy efficient!*

To: **TOM WOOD**
TRANSPORTATION PERMITS MS 36

Date: June 20, 2012

From: **RICHARD LE**

Subject: **Variance Review for Contractors Cargo Var #19754**

Per your request, we have reviewed Contractors Cargo's 501,700-lb. (GCVW), 20-ft. wide, 14-axes, 131.8-ft long, variance load (Evaporator), and transport combination over the proposed routes (from Long Beach to Blythe).

The vehicle and load will be allowed to travel for 8 moves, provided the travel restrictions noted below are followed:

Travel Restrictions

DIST	CO	RTE	PM	Bridge #	STRUCTURE NAME	TRAVEL RESTRICTION
7	LA	91	16.62	53 1698	SAN GABRIEL RIV	5-mph max, centerline, no other vehicles
7	RIV	10	9.31	56 0432	HIGHLAND SPRINGS AVE UC	5-mph max, centerline, no other vehicles
7	RIV	10	11.33	56 0431	SUNSET AVENUE UC	5-mph max, centerline, no other vehicles

Please provide a copy of this memo to all CHP Variance Coordinators involved in this move.

Contractors Cargo staff shall be responsible for ensuring these restrictions are met.

Contractors Cargo staff responsible for directing the driver of the load must have previously identified each "restricted" bridge on the route and give adequate warning to the driver upon approach to each structure.

*Centerline shall mean:

State Overcrossings (OC), If the bridge does not have median barriers of any type, other than painted lane lines, the truck and load shall travel over the center of the structure encroaching on both directions of travel, CHP will need to shut down

Pg 5

Transportation Permits, et al
[06/20/12]
[Page 2]

the entire bridge while the load travels across. If a bridge has a median barrier (curb, etc.), "Centerline*" shall mean in the direction of travel on whichever side the truck and load are positioned. These travel restrictions only apply to travel on the bridges; traffic control measures under the structures are not necessary.

State Undercrossings (UC's, PUC's, and Viaducts), State Overheads (OH) and, SEParations, RIVers, creeks, drains, etc. – The loaded vehicles must be positioned such that it maintains its "centered" position from one end of the bridge to the other. The driver shall find center using the bridge rails not the lane or shoulder lines.

All traffic shall be held until the truck and load are off each bridge. These travel restrictions only apply to travel on the bridges; traffic control measures under the structures are not necessary.



PUBLIC WORKS DEPARTMENT
INTEROFFICE CASH RECEIPT
99 E. RAMSEY ST., P.O. BOX 998
BANNING, CA 92220-0998
PHONE: (951) 922-3130 • FAX: (951) 922-3141

NO.

PURPOSE		ACCOUNT NO.	AMOUNT
PUBLIC WORKS PERMIT NO.:	U2	001-30-00-311-16-16	\$ <u>16.00</u>
OVERLOAD PERMIT NO.: <u>9/10/12 - 9/14/12</u>	U2	001-30-00-311-16-16	\$
EXCAVATION PERMIT NO.:	U4	001-30-00-311-16-18	\$
ANNUAL EXCAVATION PERMIT NO.:	U4	001-30-00-311-16-18	\$
OVERTIME INSPECTION	U2	001-30-00-311-16-16	\$
RE-INSPECTION	U2	001-30-00-311-16-16	\$
PENALTY FOR WORK WITHOUT PERMIT	U2	001-30-00-311-16-16	\$
TENTATIVE TRACT MAP REVIEW NO.:	UH	001-30-00-351-35-53	\$
FINAL TRACT MAP & IMPROVEMENT PLAN CHECKING/			
SUBDIVISION INSPECTION TRACT NO.:	UB	001-30-00-351-35-55	\$
CONSULTANT PLAN CHECK REVIEW TRACT NO.:	UD	001-30-00-351-35-61	\$
MISC. IMPROVEMENT PLAN CHECKING	UA	001-30-00-351-35-54	\$
TENTATIVE PARCEL MAP REVIEW NO.:	UE	001-30-00-351-35-57	\$
FINAL PARCEL MAP PLAN CHECK NO.:	UE	001-30-00-351-35-57	\$
RV/TRAILER/MOBILE HOME PARK REVIEW	UC	001-30-00-351-35-56	\$
RECORD OF SURVEY/LOT LINE ADJUSTMENT REVIEW	U5	001-30-00-311-35-47	\$
TEMPORARY WATER JUMPER FEE	JP	660-63-00-366-38-12	\$
WATER METER	W1	660-63-00-366-44-03	\$
WATER CONNECTION FEE	W6	661-63-00-366-44-04	\$
WATER FRONTAGE FEE	WF	661-63-00-366-44-20	\$
SEWER CONNECTION FEE	W9	661-80-00-366-44-04	\$
SEWER FRONTAGE FEE	SF	661-80-00-366-44-20	\$
PLAN STORAGE AND MICROFILM	U7	001-30-00-351-35-50	\$
WILL SERVE/SERVICE LETTER	U6	001-30-00-351-35-48	\$
ENCROACHMENT PERMIT APPLICATION	U1	001-30-00-311-16-15	\$
SITE PLAN REVIEW	U3	001-30-00-311-16-17	\$
STREET/ALLEY EASEMENT ABANDONMENT REVIEW	UB	001-30-00-351-35-52	\$
R/W OR DEED PROCESSING	U9	001-30-00-351-35-53	\$
MAPS/XEROX COPIES/SPECIFICATIONS:	UH	001-30-00-351-35-60	\$
MISCELLANEOUS ENGINEERING FEES	UG	001-30-00-351-35-59	\$
MISCELLANEOUS/DEPOSIT	MP		\$
CHECK NO: <u>78468</u>			
		TOTAL:	\$ <u>16.00</u>

FOR: EVAPORATOR
RTI 2-10 / SUNSET / LINCOLN / PARKWAY / I-10

Payee: Contractors Largo Co.
(Name/Company)

Address: PO Box 5290
Compton, CA 90224

Distribution: Eng./White
Address Folder/Canary
Cashier/Pink
Payee/Gold

Telephone: () Fax: ()

Prepared By: [Signature] Date: 9/10/12
Undersigned

TX date/time

SEP-10-2012 (MON) 10:39

page 4

Sep 10 2012 11:32PM HP Fax

STATE OF CALIFORNIA - DEPARTMENT OF TRANSPORTATION

TRANSPORTATION PERMIT RIDER

TR-0017 (NEW 5/2000)

City of
Banning

TO BE ATTACHED TO AND MADE A PART OF TRANSPORTATION PERMIT NUMBER:		EFFECTIVE:	STATE USE ONLY
		EXPIRES SUNSET:	
PERMITTEE: CONTRACTORS CARGO COMPANY		PERMIT NUMBER:	
ADDRESS: COMPTON, CA 90224		PAGE ____ OF ____	
PHONE #: (909) 307-6300 TPC	FAX #: (909) 307-6363 TPC		
AUTHORIZED AGENT: THE PERMIT CO.	DATE: 09/04/201	AUTHORIZED STATE AGENT	

STATE USE ONLY

AXLE NUMBER	9	10	11	12	13	14	15
NUMBER OF TIRES PER AXLE	8	8	2	4	4	4	
DISTANCE BETWEEN AXLES	9'1"	9'0"	11'3"	17'9"	4'6"		
WIDTH OF AXLES AT TIRE SIDEWALL	20'0"	20'0"	20'0"	8'0"	8'0"	8'0"	
MAXIMUM ALLOWABLE WEIGHT	50837	50837	14000	34000			

<input type="checkbox"/> CASH CK/CC #:
<input checked="" type="checkbox"/> CHARGE DB #: 07-0295
<input type="checkbox"/> EXEMPT
<input type="checkbox"/> NO CHARGE
FEE: \$ N/A

THIS RIDER DOES NOT NULLIFY NOR MAKE VOID ANY CITATION ISSUED TO THE ORIGINAL PERMIT. EXCEPT AS AMENDED ABOVE ALL OTHER ITEMS AND PROVISIONS OF THE ORIGINAL PERMIT SHALL REMAIN IN EFFECT. THIS RIDER MUST BE ATTACHED TO THE ORIGINAL PERMIT.



PUBLIC WORKS DEPARTMENT
INTEROFFICE CASH RECEIPT
99 E. RAMSEY ST., P.O. BOX 998
BANNING, CA 92220-0998
PHONE: (951) 922-3130 • FAX: (951) 922-3141

NO.

PURPOSE		ACCOUNT NO.	AMOUNT
PUBLIC WORKS PERMIT NO.:	U2	001-30-00-311-16-16	\$ <u>16.00</u>
OVERLOAD PERMIT NO.: <u>9/10/12 - 9/14/12</u>	U2	001-30-00-311-16-16	\$
EXCAVATION PERMIT NO.:	U4	001-30-00-311-16-18	\$
ANNUAL EXCAVATION PERMIT NO.:	U4	001-30-00-311-16-18	\$
OVERTIME INSPECTION	U2	001-30-00-311-16-16	\$
RE-INSPECTION	U2	001-30-00-311-16-16	\$
PENALTY FOR WORK WITHOUT PERMIT	U2	001-30-00-311-16-16	\$
TENTATIVE TRACT MAP REVIEW NO.:	UH	001-30-00-351-35-53	\$
FINAL TRACT MAP & IMPROVEMENT PLAN CHECKING/			
SUBDIVISION INSPECTION TRACT NO.:	UB	001-30-00-351-35-55	\$
CONSULTANT PLAN CHECK REVIEW TRACT NO.:	UD	001-30-00-351-35-61	\$
MISC. IMPROVEMENT PLAN CHECKING	UA	001-30-00-351-35-54	\$
TENTATIVE PARCEL MAP REVIEW NO.:	UE	001-30-00-351-35-57	\$
FINAL PARCEL MAP PLAN CHECK NO.:	UE	001-30-00-351-35-57	\$
RV/TRAILER/MOBILE HOME PARK REVIEW	UC	001-30-00-351-35-56	\$
RECORD OF SURVEY/LOT LINE ADJUSTMENT REVIEW	U5	001-30-00-311-35-47	\$
TEMPORARY WATER JUMPER FEE	JP	660-63-00-366-38-12	\$
WATER METER	W1	660-63-00-366-44-03	\$
WATER CONNECTION FEE	W6	661-63-00-366-44-04	\$
WATER FRONTAGE FEE	WF	661-63-00-366-44-20	\$
SEWER CONNECTION FEE	W9	661-80-00-366-44-04	\$
SEWER FRONTAGE FEE	SF	661-80-00-366-44-20	\$
PLAN STORAGE AND MICROFILM	U7	001-30-00-351-35-50	\$
WILL SERVE/SERVICE LETTER	U6	001-30-00-351-35-48	\$
ENCROACHMENT PERMIT APPLICATION	U1	001-30-00-311-16-15	\$
SITE PLAN REVIEW	U3	001-30-00-311-16-17	\$
STREET/ALLEY EASEMENT ABANDONMENT REVIEW	UB	001-30-00-351-35-52	\$
R/W OR DEED PROCESSING	U9	001-30-00-351-35-53	\$
MAPS/XEROX COPIES/SPECIFICATIONS:	UH	001-30-00-351-35-60	\$
MISCELLANEOUS ENGINEERING FEES	UG	001-30-00-351-35-59	\$
MISCELLANEOUS/DEPOSIT	MP		\$
CHECK NO: <u>78468</u>			
		TOTAL:	\$ <u>16.00</u>

FOR: EVAPORATOR
RT 2-10 / SUNSET / LINCOLN / PARKWAY / I-10

Payee: Contractors Largo Co.
(Name/Company)

Address: PO Box 5290
Compton, CA 90224

Telephone: () Fax: ()

Distribution: Eng./White
Address Folder/Canary
Cashier/Pink
Payee/Gold

Prepared By: [Signature] Date: 9/10/12
Undersigned

TX date/time

SEP-10-2012 (MON) 10:39

page 4

Sep 10 2012 11:32PM HP Fax

STATE OF CALIFORNIA - DEPARTMENT OF TRANSPORTATION

TRANSPORTATION PERMIT RIDER

TR-0017 (NEW 5/2000)

City of
Banning

TO BE ATTACHED TO AND MADE A PART OF TRANSPORTATION PERMIT NUMBER:		EFFECTIVE:	STATE USE ONLY
		EXPIRES SUNSET:	
PERMITTEE: CONTRACTORS CARGO COMPANY		PERMIT NUMBER:	
ADDRESS: COMPTON, CA 90224		PAGE ____ OF ____	
PHONE #: (909) 307-6300 TPC	FAX #: (909) 307-6363 TPC		
AUTHORIZED AGENT: THE PERMIT CO.	DATE: 09/04/201	AUTHORIZED STATE AGENT	

STATE USE ONLY

AXLE NUMBER	9	10	11	12	13	14	15
NUMBER OF TIRES PER AXLE	8	8	2	4	4	4	
DISTANCE BETWEEN AXLES	9'1"	9'0"	11'3"	17'9"	4'6"		
WIDTH OF AXLES AT TIRE SIDEWALL	20'0"	20'0"	20'0"	8'0"	8'0"	8'0"	
MAXIMUM ALLOWABLE WEIGHT	50837	50837	14000	34000			

<input type="checkbox"/> CASH CK/CC #:
<input checked="" type="checkbox"/> CHARGE DB #: 07-0295
<input type="checkbox"/> EXEMPT
<input type="checkbox"/> NO CHARGE
FEE: \$ N/A

THIS RIDER DOES NOT NULLIFY NOR MAKE VOID ANY CITATION ISSUED TO THE ORIGINAL PERMIT. EXCEPT AS AMENDED ABOVE ALL OTHER ITEMS AND PROVISIONS OF THE ORIGINAL PERMIT SHALL REMAIN IN EFFECT. THIS RIDER MUST BE ATTACHED TO THE ORIGINAL PERMIT.

09/06/2012 15:15 FAX 909 793 4980
09/06/2012 10:13 FAX 714 671 1493
09/08/2012 10:56 FAX 809 793 4980

THE PERMIT CO
BREA CITY YARD
THE PERMIT CO

003/006
001/001
002/004



City of Brea
Wide Load Permit

NOTE

The City of Brea issues WIDE LOAD PERMITS only. If a transportation vehicle is cited in the City of Brea for weight, it is solely the responsibility of the truck operator. Many of our streets are posted for weight restrictions and they are strictly enforced.

NOTE This permit is issued only for trips to the address designated below during the hours listed on this permit. *Wide load is to be of legal height and overhang.

Complete the following State of California standard form for transportation permits. There is no fee. If you have any questions, call (714) 790-7691. FAX COMPLETED FORM TO (714) 671-1493.

IN COMPLIANCE WITH YOUR REQUEST AND SUBJECT TO ALL THE TERMS, CONDITIONS AND INSTRUCTIONS WRITTEN BELOW AND THE ATTACHMENTS, PERMISSION IS HEREBY GRANTED TO

TRANSPORTER CONTRACTORS CARGO COMPANY		PERMIT VALID BETWEEN AM 09/06/12 PM 09/12/12 AND RUNDAY MOVING AUTHORIZED: SATURDAY YES <input checked="" type="checkbox"/> NO <input type="checkbox"/> SUNDAY YES <input checked="" type="checkbox"/> NO <input type="checkbox"/> SUNSET TO SUNRISE YES <input checked="" type="checkbox"/> NO <input type="checkbox"/>		PUBLIC WORKS SEP 06 2012 DEPARTMENT <i>W. [Signature]</i> AUTHORIZED REPRESENTATIVE					
ADDRESS P.O. BOX 5290									
CITY/STATE COMPTON, CA 90224									
PHONE (909) 307-6300 (TPC)		HCD. NO.							
<input checked="" type="checkbox"/> HAUL	LOAD OR EQUIPMENT AND MODEL NO.		PERMIT ACCURACY IS RESPONSIBILITY OF DRIVER						
<input type="checkbox"/> DRIVE	EVAPORATOR								
<input type="checkbox"/> TOW	38'L X 8'9" W								
TYPE VEHICLE 3 Axle Tractor 8 Axle Steerable Dolly 3 Axle Push Truck									
KING PIN TO LAST AXLE N/A		COMB. VEHICLE LENGTH 141'0"		SENDING STATION RECEIVING STATION					
LOADED DIMENSIONS DIFFERENT THAN OR WEIGHTS EXCEEDING THOSE SHOWN BELOW ARE NOT AUTHORIZED									
MAX HEIGHT 17'3"		MAX WIDTH 20'0"		MAX OVERALL LENGTH 141'0"					
MAX OVERHANG									
AXLE NUMBER	1	2	3	4	5	6	7	8	9
NUMBER TIRES	2	4	4	8	8	8	8	8	8
AXLE SPACING	17'9"	4'6"	11'0"	9'0"	9'1"	9'0"	9'1"	9'0"	
AXLE WIDTH	8'0"	8'0"	8'0"	20'0"	20'0"	20'0"	20'0"	20'0"	20'0"
WEIGHT	14,000	34,000	50,837	50,837	50,837	50,837	50,837	50,837	50,837
ORIGIN 90 & KRAEMER BLVD		DESTINATION Placentia City Limits		TRIPS 1					
AUTHORIZED ROADS/STREETS/HIGHWAYS - OTHER AGENCY PERMITS REQUIRED 90-KRAEMER BLVD to Placentia City Limits									
PILOT CAR <input type="checkbox"/> Yes <input type="checkbox"/> None Required									
PERMITTEE ASSUMES RESPONSIBILITY FOR ALL OVERHEAD CLEARANCES.									
GACH		FEE \$ 20							
CHARGE		THE PERMIT CO. 09/06/12							
EXEMPT		DATE							

STATE OF CALIFORNIA • DEPARTMENT OF TRANSPORTATION
TRANSPORTATION PERMIT RIDER
 TR-0017 (NEW 5/2000)

City of Brea

TO BE ATTACHED TO AND MADE A PART OF TRANSPORTATION PERMIT NUMBER:

EFFECTIVE:

STATE USE ONLY

EXPIRES SUNSET.

PERMITTEE: **CONTRACTORS CARGO COMPANY**

PERMIT NUMBER:

ADDRESS: **COMPTON, CA 90224**

PAGE ____ OF ____

PHONE #: **(909) 307-6300 TPC**

FAX #: **(909) 307-6363 TPC**

AUTHORIZED AGENT: **THE PERMIT CO.**

DATE: **09/04/201**

AUTHORIZED STATE AGENT

STATE USE ONLY

AXLE NUMBER	9	10	11	12	13	14	15
NUMBER OF TIRES PER AXLE	8	8	2	4	4	4	
DISTANCE BETWEEN AXLES	9'1"	9'0"	15'3"	17'9"	4'-6"		
WIDTH OF AXLES AT TIRE SIDEWALL	20'0"	20'0"	20'0"	8'0"	8'0"	8'0"	
MAXIMUM ALLOWABLE WEIGHT	50837	50837	14020	34020			

<input type="checkbox"/>	CASH
<input checked="" type="checkbox"/>	CHARGE
<input type="checkbox"/>	EXEMPT
<input type="checkbox"/>	NO CHARGE
FEE: \$ N/A	

07-0295

THIS RIDER DOES NOT NULLIFY NOR MAKE VOID ANY CITATION ISSUED TO THE ORIGINAL PERMIT, EXCEPT AS AMENDED ABOVE ALL OTHER TERMS AND PROVISIONS OF THE ORIGINAL PERMIT SHALL REMAIN IN EFFECT. THIS RIDER MUST BE ATTACHED TO THE ORIGINAL PERMIT.

2980

STATE OF CALIFORNIA - DEPARTMENT OF TRANSPORTATION
TRANSPORTATION PERMIT

TR-0015 (REV. 02/2009)

IN COMPLIANCE WITH YOUR REQUEST AND SUBJECT TO ALL THE TERMS,
CONDITIONS AND RESTRICTIONS WRITTEN BELOW AND IN THE
ACCOMPANIMENTS, PERMISSION IS HEREBY GRANTED TO:

NAME

CONTRACTORS CARGO COMPANY

ADDRESS

500 S. ALAMEDA ST.

CITY/STATE/ZIP

COMPTON, CA. 90221

OFFICE PHONE NUMBER (Including Area Code)

(310) 609-1957

OFFICE FAX NUMBER (Including Area Code)

(310) 609-0365

DESCRIPTION OF THE LOAD OR EQUIPMENT AND MODEL NO.

Evaporator C120613

☒ HAUL☐ DRIVE☐ TOW

DIMENSIONS OF LOAD

38'3L x 8'9W x 11'11H

DESCRIPTION OF HAULING EQUIPMENT:

Ballasted 3ax trac (2) 4ax Dual Lane steerable dollies 3ax push truck

VAR 20110

VEHICLE 20'0
WIDTH:SEMI-TRAILER N/A
LENGTH:KINGPIN TO
LAST AXLE: N/ACOMB VEHICLE 141
LENGTH:

AXLE NUMBER

1

2

3

4

5

6

7

8

9

NUMBER OF TIRES
PER AXLE

2

4

4

8

8

8

8

8

8

DISTANCE BETWEEN
AXLES

17'9"

4'6"

11'4"-11'10"

9'0"

9'1"

9'0"

9'1"

9'0"

9'0"

WIDTH OF AXLES AT
TIRE SIDEWALL

8

8

8

20

20

20

20

20

20

MAXIMUM ALLOWABLE
WEIGHT

14000

34000

50837

50837

50837

50837

50837

50837

NOT TO EXCEED THE LOADED DIMENSIONS SHOWN BELOW OR AXLE WEIGHTS SHOWN ABOVE

LOADED HEIGHT:

17' 03"

LOADED WIDTH:

20' 00"

LOADED OVERALL LENGTH:

141' 00" max w/ push

LOADED OVERHANG:

none

WEIGHT CLASS:

DLP14

ORIGIN:

Long Beach / Santa Fe Ave

DESTINATION:

Blythe / Wylies Well Rd

AUTHORIZED STATE HIGHWAYS - CITY AND/OR COUNTY PERMITS
MAY BE REQUIRED WHENEVER THE * IS SHOWN IN THE STATE ROUTE.

For office use only

SEE RIDER
FOR ROUTE AND
RESTRICTIONS

PILOT CAR

☒ YES☐ NO

TWO ENTIRE MOVE

CASH, CHARGE, CREDIT CARD OR EXEMPT INFORMATION

07-0300

APPLICANT SIGNATURE

T. WOOD

DATE

06/15/2012

CREDIT CARD EX. DATE

FEB

216.00

NUMBER OF TRIPS

one (1)

REQUESTED ROUTE: (Include Address of Origin and Delivery Site)

see page 3 for route

CONTACT PERSON (PRINT)

Brad Tuttle

ADA Notice

For individuals with sensory disabilities, this document is available in alternate formats. For information call (916) 654-8410 or TDD (916) 654-2889 or write Records and Forms Management, 1120 N Street, MS-89, Sacramento, CA 95814.

Rx Date/Time SEP-04-2012(TUE) 10:55

4

P.002

09/04/2012 10:55 4
JUN-15-2012(FRI) 18:03

CONTRACTORS CARGO PERMITS

CALTRANS PERMITS

(FAX) 3106090365

PAGE 02/05

P.002/014

STATE OF CALIFORNIA - DEPARTMENT OF TRANSPORTATION
TRANSPORTATION PERMIT RIDER
TR-0017 (NEW 5/2000)

TO BE ATTACHED TO AND MADE A PART OF TRANSPORTATION PERMIT NUMBER:

115547

EFFECTIVE:

STATE USE ONLY

9-6-12

EXPIRES SUNSET:

9-12-12

PERMITTEE:

Contractors Cargo Company

PERMIT NUMBER:

ADDRESS:

500 S. Alameda St. Compton, Ca. 90221

PAGE 2 OF 3

PHONE #:

310-609-1957

FAX #:

310-609-0365

AUTHORIZED AGENT:

BRAD TUTTLE

DATE:

6-20-12

AUTHORIZED STATE AGENT:

T. WOOD

STATE USE ONLY

AXLE NUMBER	8	10	11	12	13	14	14
NUMBER OF TIRES PER AXLE		8	8	2	4	4	
DISTANCE BETWEEN AXLES		9'1	9'0	11'8-12'3	17'9	4'8	
WIDTH OF AXLES AT TIRE SIDEWALL		20	20	8	8	8	
MAXIMUM ALLOWABLE WEIGHT		50937	50937	13000		34000	

☐ CASH
CHECK #☒ CHARGE
DATE☐ EXEMPT☐ NO CHARGE

FEE: SEE Pg 1

THIS RIDER DOES NOT NULLIFY NOR MAKE VOID ANY CITATION ISSUED TO THE ORIGINAL PERMIT, EXCEPT AS AMENDED ABOVE ALL OTHER ITEMS AND PROVISIONS OF THE ORIGINAL PERMIT SHALL REMAIN IN EFFECT. THIS RIDER MUST BE ATTACHED TO THE ORIGINAL PERMIT.

STATE OF CALIFORNIA • DEPARTMENT OF TRANSPORTATION
TRANSPORTATION PERMIT RIDER
TR-0016 (NEW 5/2000)

ADA Notice
For individuals with sensory disabilities, this document is available in alternate formats. For information call (916) 654-6410 or TDD (916) 654-3880 or write Records and Forms Management, 1120 N Street, MS-89, Sacramento, CA

TO BE ATTACHED TO AND MADE A PART OF TRANSPORTATION PERMIT NUMBER: 115547		STATE USE ONLY EFFECTIVE: 09-06-2012 EXPIRES SUNSET: 09-12-2012	
PERMITTEE: CONTRACTORS CARGO COMPANY		PERMIT NUMBER	
ADDRESS: 500 S ALAMEDA ST, COMPTON, CA. 90221		PAGE 3 OF 5	
PHONE #: 310-609-1957	FAX #: 310-609-0365		
AUTHORIZED AGENT: BRAD TUTTLE	DATE: 08-07-2012	AUTHORIZED STATE AGENT: TOM WOOD	
STATE USE ONLY:			

* from SANTA FE AVE - 001S - to MAGNOLIA AVE exit * ATLANTIC AVE ACROSS 1 *
ATLANTIC AVE OC OVER 405 * from ROSE AVE - 019N - 091E - 605N - 072S - to SANTA FE
SPRINGS RD exit * from COLIMA RD - 072S - 039S - 090E - to KRAEMER BLVD exit
* ORANGETHORPE AVE BRIDGE OH UC UNDER 90 * from GYPSUM CANYON RD S/B ON
RAMP - 091W - to LAKEVIEW AVE exit (LAKEVIEW AVE S/B OFF RAMP exit number 35) - from
LAKEVIEW AVE N/B ON RAMP - 091E - to WEST 6TH ST exit (MAPLE ST N/B OFF RAMP) - from
WEST 6TH ST N/B ON RAMP - 091W - 071N - 083N - to RIVERSIDE DR exit * HAVEN AVE OC over
60 * MISSION BLVD UC under 15 * VAN BUREN BLVD UC under 60 * VAN BUREN BLVD OC over
91 * from VAN BUREN BLVD E/B ON RAMP - 215S - to HARLEY KNOX BLVD exit (HARLEY
KNOX BLVD E/B OFF RAMP) * from SANDERSON AVE @ RAMONA EXPWY - 079N - 010E - to
SUNSET AVE exit (SUNSET AVE S/B OFF RAMP) * from LINCOLN ST @ SOUTH 8TH ST - 243S -
to SAN GORGONIO AVE exit * from HARGRAVE ST N/B ON RAMP - 010E - to MAIN ST exit
(MAIN ST S/B OFF RAMP) * from HAUGEN-LEMAN WAY N/B ON RAMP - 010E - 111S - to
VISTA CHINO exit (VISTA CHINO @ GENE AUTRY TRAIL) * from RAMON RD N/B ON RAMP -
010E - 86SS - to AVE 52/POLK ST exit * from AVE52/POLK ST - 86SN - to DILLON RD exit (DILLON
RD E/B OFF RAMP) * from DILLON RD N/B ON RAMP - 010E - to CHIRIACO SUMMIT exit
(CHIRIACO SUMMIT S/B OFF RAMP) - detour via ramps - from CHIRIACO SUMMIT N/B ON RAMP
- 010E - to HAYFIELD RD exit (HAYFIELD RD S/B OFF RAMP) - detour via ramps - from HAYFIELD
RD N/B ON RAMP - 010E - to CORN SPRINGS RD exit (CORN SPRINGS RD S/B OFF RAMP) -
detour via ramps - from CORN SPRINGS RD N/B ON RAMP - 010E - to FORD DRY LAKE RD exit
(FORD DRY LAKE RD S/B OFF RAMP) - detour via ramps - from FORD DRY LAKE RD N/B ON
RAMP - 010E - to WILEYS WELL RD exit (WILEYS WELL RD N/B OFF RAMP) *

PERMIT VOID WITHOUT CHP ESCORT ENTIRE ROUTE

	<input type="checkbox"/> CASH CK/CC #
	<input checked="" type="checkbox"/> CHARGE
	<input type="checkbox"/> EXEMPT
	<input type="checkbox"/> NO CHARGE
FEE: SEE PG. 1	

THIS RIDER DOES NOT NULLIFY NOR MAKE VOID ANY CITATION ISSUED TO THE ORIGINAL PERMIT. EXCEPT AS AMENDED ABOVE ALL OTHER ITEMS AND PROVISIONS OF THE ORIGINAL PERMIT SHALL REMAIN IN EFFECT. THIS RIDER MUST BE ATTACHED TO THE ORIGINAL PERMIT.

State of California
DEPARTMENT OF TRANSPORTATION

Business, Transportation and Housing Agency

Memorandum

*Flex your power!
Be energy efficient!*

To: **TOM WOOD**
TRANSPORTATION PERMITS MS 36

Date: June 20, 2012

From: **RICHARD LE**

Subject: **Variance Review for Contractors Cargo Var #19754**

Per your request, we have reviewed Contractors Cargo's 501,700-lb. (GCVW), 20-ft. wide, 14-axes, 131.8-ft long, variance load (Evaporator), and transport combination over the proposed routes (from Long Beach to Blythe).

The vehicle and load will be allowed to travel for 8 moves, provided the travel restrictions noted below are followed:

Travel Restrictions

DIST	CO	RTE	PM	Bridge #	STRUCTURE NAME	TRAVEL RESTRICTION
7	LA	91	16.62	53 1698	SAN GABRIEL RIV	5-mph max, centerline, no other vehicles
7	RIV	10	9.31	56 0432	HIGHLAND SPRINGS AVE UC	5-mph max, centerline, no other vehicles
7	RIV	10	11.33	56 0431	SUNSET AVENUE UC	5-mph max, centerline, no other vehicles

Please provide a copy of this memo to all CHP Variance Coordinators involved in this move.

Contractors Cargo staff shall be responsible for ensuring these restrictions are met.

Contractors Cargo staff responsible for directing the driver of the load must have previously identified each "restricted" bridge on the route and give adequate warning to the driver upon approach to each structure.

***Centerline shall mean:**

State Overcrossings (OC), If the bridge does not have median barriers of any type, other than painted lane lines, the truck and load shall travel over the center of the structure encroaching on both directions of travel, CHP will need to shut down

Pg 5

Transportation Permits, et al
[06/20/12]
[Page 2]

the entire bridge while the load travels across. If a bridge has a median barrier (curb, etc.), "Centerline*" shall mean in the direction of travel on whichever side the truck and load are positioned. These travel restrictions only apply to travel on the bridges; traffic control measures under the structures are not necessary.

State Undercrossings (UC's, PUC's, and Viaducts), State Overheads (OH) and, SEParations, RIVers, creeks, drains, etc. – The loaded vehicles must be positioned such that it maintains its "centered" position from one end of the bridge to the other. The driver shall find center using the bridge rails not the lane or shoulder lines.

All traffic shall be held until the truck and load are off each bridge. These travel restrictions only apply to travel on the bridges; traffic control measures under the structures are not necessary.

09/10/2012 15:16 FAX 809 793 4980
Sep 10 2012 10:55AM Cathedral City 7602021460
09/10/2012 10 33 FAX 809 793 4980

THE PERMIT CO
page 2

009/016

THE PERMIT CO

002/004



CITY OF CATHEDRAL CITY TRANSPORTATION PERMIT

BY COMPLIANCE WITH YOUR REQUEST AND SUBJECT
TO ALL THE TERMS, CONDITIONS AND RESTRICTIONS
WRITTEN BELOW AND IN THE ACCOMPANIMENTS,
PERMISSION IS HEREBY GRANTED TO:

NAME
CONTRACTORS CARGO COMPANY

ADDRESS

P.O. BOX 5290

CITY/STATE/ZIP

COMPTON, CA 90224

OFFICE PHONE NUMBER (including Area Code)

(909) 307-6300 (TPC)

OFFICE FAX NUMBER (including Area Code)

(909) 307-6363

DESCRIPTION OF THE LOAD OR EQUIPMENT AND MODEL NO.

☒ TRAILER

☐ DRIVE

☐ TONK

EVAPORATOR

DIMENSIONS OF LOAD

38' L X 8'0" W

DESCRIPTION OF TRAILING EQUIPMENT

3 Axle Tractor 8 Axle Steerable Dolly 3 Axle Push Truck

VEHICLE
WIDTH: 20'0"

OVERALL
LENGTH:

HEIGHT TO
LAST AXLE: N/A

OVERALL
LENGTH: 141'0"

AXLE NUMBER

NUMBER OF TIRES

PER AXLE

DISTANCE BETWEEN

AXLES

WIDTH OF AXLES AT

TRAFFIC DECK

MAXIMUM ALLOWABLE

WEIGHT

1

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

2

4

4

8

8

8

8

8

8

8

8

8

8

8

8

8

8

8

8

8

17'9"

4'6"

11'10"

9'0"

9'0"

9'0"

9'0"

9'0"

9'0"

9'0"

9'0"

9'0"

9'0"

9'0"

9'0"

9'0"

9'0"

9'0"

9'0"

9'0"

8'0"

8'0"

8'0"

20'0"

20'0"

20'0"

20'0"

20'0"

20'0"

20'0"

20'0"

20'0"

20'0"

20'0"

20'0"

20'0"

20'0"

20'0"

20'0"

20'0"

14,000

34,000

30,537

30,537

30,537

30,537

30,537

30,537

30,537

30,537

30,537

30,537

30,537

30,537

30,537

30,537

30,537

30,537

30,537

30,537

NOT TO EXCEED THE LOADS

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

WEIGHTS SHOWN ABOVE

RX DATE/TIME

SEP-10-2012 (MON) 10:39

page 1

Sep 10 2012 11:32PM HP Fax

*Chief
Cathedral City*

STATE OF CALIFORNIA - DEPARTMENT OF TRANSPORTATION

TRANSPORTATION PERMIT RIDER

TR-0017 (NEW 5/2000)

TO BE ATTACHED TO AND MADE A PART OF TRANSPORTATION PERMIT NUMBER:

EFFECTIVE:

STATE USE ONLY

EXPIRES SUNSET:

PERMITTEE: **CONTRACTORS CARGO COMPANY**

PERMIT NUMBER:

ADDRESS: **COMPTON, CA 90224**

PAGE ____ OF ____

PHONE #: **(909) 307-6300 TPC**FAX #: **(909) 307-6363 TPC**AUTHORIZED AGENT: **THE PERMIT CO.**DATE: **09/04/201**

AUTHORIZED STATE AGENT

STATE USE ONLY

AXLE NUMBER	9	10	11	12	13	14	15
NUMBER OF TIRES PER AXLE	8	8	2	4	4	4	
DISTANCE BETWEEN AXLES	9'1"	9'0"	12'3"	17'9"	4'6"		
WIDTH OF AXLES AT TIRE SIDEWALL	20'0"	20'0"	20'0"	8'0"	8'0"	8'0"	
MAXIMUM ALLOWABLE WEIGHT	50837	50837	14000	34000			

<input type="checkbox"/>	CASH
<input type="checkbox"/>	CH/CC#
<input checked="" type="checkbox"/>	CHARGE
	DB#: 07-0295
<input type="checkbox"/>	EXEMPT
<input type="checkbox"/>	NO CHARGE
	FEE: \$ N/A

THIS RIDER DOES NOT NULLIFY NOR MAKE VOID ANY CITATION ISSUED TO THE ORIGINAL PERMIT, EXCEPT AS AMENDED ABOVE ALL OTHER ITEMS AND PROVISIONS OF THE ORIGINAL PERMIT SHALL REMAIN IN EFFECT. THIS RIDER MUST BE ATTACHED TO THE ORIGINAL PERMIT.



City of Cathedral City Transportation Permit Conditions

1. Responsibility of Permittee

The permittee shall be knowledgeable and in compliance with all applicable City of Cathedral City and California conditions, requirements, and laws for the use of the highway system and in particular movement of extralegal vehicles and/or loads.

2. Possession of Permit

This permit shall be carried in the vehicle to which it refers at all times while the vehicle is within the highway limits. (California Vehicle Code (CVC), Section 35783)

3. Void Permits

This permit is null and void and hereby declared non-existent if:

- a. ANY PORTION, PART OR SECTION IS ILLEGIBLE.
- b. If used before or after the times and dates indicated.
- c. If any portion, part or section has been altered or if any attempt to alter is apparent.
- d. If used to represent proper authority for carrying a load and/or moving a vehicle that is not specifically described on the face of the permit.
- e. If used to represent proper authority for carrying a load and/or moving a vehicle by any company, not specifically named on the permit.
- f. If presented without the attachments specifically named on the face of the permit firmly affixed.

4. Permittee Agreement

Acceptance of this permit constitutes an agreement by the permittee to observe and comply with all of the general and specific conditions on the face of the permit and attachments thereto.

5. Verification

The use of this permit is prima facie evidence that the driver has checked the load and/or vehicle and knows it to be within the limits as set forth hereon and has verified the routing accuracy. The vehicle and/or load authorized under this permit is subject to inspection by representatives of the Engineering Department of the City of Cathedral City.

6. Overhead Clearance

When the height of the load exceeds legal limit, it becomes the responsibility of the permittee to check all underpasses, over crossings, bridges, overhead wires or other structures for impaired vertical clearance and to arrange clearance or request alternate routing before commencing travel.

7. Liabilities

The permittee is responsible for all liability for injury to, or death of person, or damage to property that may occur through any act or omission of either the permittee or the City of Cathedral City arising from the issuance of this permit. In the event any claim, suit or action is brought against the City of Cathedral City, its officers, employees or agents thereof, by reason of, or in connection with any such act or omission, permittee shall defend, indemnify, and hold harmless the City, its officers, employees or agents from such claim, suit or action.

8. Repair of Damage

In accepting this permit, the permittee agrees to repair at his own expense and to the satisfaction of the City Engineer, any damage to highway appurtenances or structures resulting from travel under this permit. Notwithstanding, work or repair may be done by City of Cathedral City,

Transportation Department forces at the option of the City Engineer, the cost to be borne by the permittee. In the event of damage to City facilities such as bridges, traffic signals, light standards and other appurtenances, a written report must be filed with the City within 72 hours after such damage has been done. Failure to make this report will be considered cause for cancellation of all permit privileges pending a satisfactory arrangement with the City for repair or replacement of the damaged facility.

9. Accident Reporting

Accidents occurring while operating under permit and requiring a report to the Department of Motor Vehicles under CVC Section 16000 shall also be reported to the City of Cathedral City, Department of Transportation. A copy of the permit and accident report shall be mailed to Engineering Department, Attn: Traffic Engineering, 68700 Avenida Lalo Guerrero, Cathedral City, CA 92234, within 30 days of the date of the accident. Failure to mail these copies will be considered cause for cancellation of all permit privileges.

10. Reducible Loads

This permit is issued for the movement of an "Extralegal Load" as defined in CVC 320.5 when loaded at its least dimensions. This permit is automatically canceled if the permitted dimensions and weight can be reduced to legal limits by repositioning and/or practical removal of a part, portion, unit there from. This permit does not authorize extralegal weight if the load can be repositioned to stay within legal axle or axle group weights authorized in CVC 35551 or 35551.5. If the load cannot be repositioned, the weights shown on the permit are authorized. Other items may be hauled in addition to the permitted item provided they do not exceed the dimensions of the vehicle or permitted item (whichever is greater) and the loaded vehicle is of legal axle and gross weights. Over height permits shall not be issued for items transported on a conventional flat deck trailer unless the deck is needed to support a long fragile load or a long load that would cause unbalanced axle group weights.

11. Moving in Inclement Weather

Movement shall not occur in snow, fog, rain or wind when visibility is restricted to less than 1,000 feet (304.8 meters). Movement is prohibited when road surfaces are hazardous due to rain, ice, snow or frost, or when use of tire chains is mandatory. In addition, manufactured housing shall not move when the velocity of the wind is such that it causes the vehicle being towed to whip or swerve from side-to-side or fail to follow substantially in the path of the towing vehicle. Any accident caused by excessive wind or weather conditions shall be considered a prime facie violation of this condition.

12. Lane Use

When practical, the vehicle shall be kept in the far right lane of the highway and shall not encroach on highway shoulders except where necessary to allow trailing traffic to pass.

13. Moving in Convoy

Movement in convoy shall not be permitted unless specified on the face of this permit.

14. Towing Disabled Permit Vehicles

Disabled extralegal vehicles or extralegal combinations of vehicles, whose movement is authorized by a transportation permit, or any disabled legal vehicle or legal combination of vehicles which because of damage has incurred distortion in width or height thereby causing an excess in legal dimensions may only be moved at the direction of a peace officer. Disabled overweight permit vehicles/loads shall only be authorized movement by a peace officer to a point where the highway has been safely cleared. Movement of the permit vehicle/load beyond this point shall be completed under the authority of a City, County or State transportation permit, whichever is applicable. Single trip permits for towing permit vehicles shall require reduction of the disabled combinations to the least dimension possible.


15. Tires

Tires on permitted vehicles shall comply with the California Code of Regulations Title 13, commencing with Section 1085 of Article 14. Permitted axle or axle group weights shall not exceed the rated capacity marked on the tire sidewall.

16. Warning Signs and Flags All loads/vehicles over 8'-6" in width, 80 feet in length or more than 10 feet of overhang shall display warning signs. Signs shall be posted on the front and rear of the vehicle or on the front of the lead vehicle and the rear of the back trailer with multi-vehicle combinations. Signs shall have black letters on a yellow background and comply with Section 602.9 of the Departments "Transportation Permit Manual". Flags shall comply with Section 25104 of the CVC.

17. Movement During Darkness

"Darkness" is defined in Section 280 of the CVC as being "...any time from one-half hour after sunset to one-half hour before sunrise...". Reference to "sunset" and/or "sunrise" on the permit includes this one-half hour grace period before and after sunrise and sunset.



City of Cathedral City
68-700 Avenida Luis Guerrero
Cathedral City, Ca 92234
Ph. (760)770-0340

TRUCK ROUTES

ENGINEERING DEPARTMENT

Date:

4/13/2004

Sheet:

1 of 1 Sheets

Drawn By:

Robert Rodriguez

Sep. 10. 2012 12:09PM

COACHELLA ENG

No. 0918 P. 1



**APPLICATION FOR PUBLIC WORKS
OVERSIZED PERMIT
CITY OF COACHELLA - ENGINEERING DEPARTMENT
1515 Sixth Street, Coachella, California 92236**

Phone (760) 398-5744 x 143 or 398-3502 Fax (760) 262-6253 www.coachella.org

PERMIT NO. 2012-140
LOCATION: 86 & DILLON RD. TO DILLON RD. & 10
OWNER: CITY OF COACHELLA
CONTRACTOR: CONTRACTOR'S CARGO COMPANY
LICENSE: TELEPHONE 909-307-6300 FAX 909-307-6363

Permittee is responsible for all liability for personal injury or property damage which may arise out of work herein permitted or which may arise out of failure of Permittee to properly maintain the encroachment. Permittee agrees to defend, indemnify, and hold harmless the City of Coachella and employees thereof from any claim of such liability. I hereby acknowledge that I have read this application and state that it is correct, and agree to comply with all State Laws, City Ordinances and Standards, and approved plans.

PERMITTEE: Owner () Contractor (X)

SIGNATURE:

Nancy Nelson

This is a Public Works Permit when properly filled out and signed, and fees are paid. Permittee is hereby authorized to do the work described, in accordance with applicable State Laws, City Ordinances and Standards, and approved plans. This permit becomes null and void if work is not commenced within sixty (60) days from the date of issuance, or if work is not diligently prosecuted, or if any work is done in violation of regulations governing same, the approved plans, or conditions hereon.

APPROVED BY:

FEES: 37.50

DESCRIPTION OF WORK: SINGLE TRIP. EVAPORATOR

SPECIAL CONDITIONS:

1. ANY VIOLATIONS OF THE CONDITIONS OF THIS PERMIT WILL RESULT IN REVOCATION OF THE PERMIT.
2. "THE APPLICANT ACKNOWLEDGES THE DUTIES UNDER CHAPTER 12.08 OF THE COACHELLA MUNICIPAL CODE AND AGREES TO COMPLY WITH THE CONDITIONS ON A PERMIT ISSUED UNDER CHAPTER 12.08. THE APPLICANT ALSO AGREES TO REPAIR, OR TO PAY THE CITY, FOR THE COST OF ANY DAMAGE TO THE CITY'S STREET OR RIGHT OF WAY CAUSED, DIRECTLY OR INDIRECTLY, BY THE APPLICANT AND ALSO AGREES TO PAY THE CITY'S COLLECTION COSTS INCLUDING ACTUAL ATTORNEY'S FEES."
3. CMC: SEASON 1: OCTOBER 1 THROUGH APRIL 30TH. MONDAY-FRIDAY 6:00 AM TO 5:30 PM. SATURDAY, SUNDAY & HOLIDAYS 8:00 AM TO 5:00 PM.
4. CMC: SEASON 2: MAY 1ST THROUGH SEPTEMBER 30TH. MONDAY-FRIDAY 5:00 AM TO 7:00 PM. SATURDAY, SUNDAY & HOLIDAYS 8:00 AM TO 5:00 PM.
5. ALL WORK SHALL BE DONE IN ACCORDANCE WITH CURRENT A WORKING IN PUBLIC STREETS POLICY OF THE CITY OF COACHELLA.

DATE: 9-10-12

Inspection	Date	Inspector

*City of
Coachella*

STATE OF CALIFORNIA • DEPARTMENT OF TRANSPORTATION
TRANSPORTATION PERMIT RIDER
TR-0017 (NEW 5/2000)

TO BE ATTACHED TO AND MADE A PART OF TRANSPORTATION PERMIT NUMBER:		EFFECTIVE: _____ STATE USE ONLY EXPIRES SUNSET: _____	
PERMITTEE: CONTRACTORS CARGO COMPANY		PERMIT NUMBER: _____	
ADDRESS: COMPTON, CA 90224		PAGE ____ OF ____	
PHONE #: (909) 307-6300 TPC	FAX #: (909) 307-6363 TPC	AUTHORIZED STATE AGENT	
AUTHORIZED AGENT: THE PERMIT CO.		DATE: 09/04/201	

STATE USE ONLY

AXLE NUMBER	9	10	11	12	13	14	15
NUMBER OF TIRES PER AXLE	8	8	2	4	4	4	
DISTANCE BETWEEN AXLES	9'1"	9'0"	15'3"	17'9"	4-6'		
WIDTH OF AXLES AT TIRE SIDEWALL	20'0"	20'0"	20'0"	8'0"	8'0"	8'0"	
MAXIMUM ALLOWABLE WEIGHT	50837	50837	14000	34000			

<input type="checkbox"/> CASH CK/CC #:
<input checked="" type="checkbox"/> CHARGE DB #: 07-0295
<input type="checkbox"/> EXEMPT
<input type="checkbox"/> NO CHARGE
FEE: \$ N/A

THIS RIDER DOES NOT NULLIFY NOR MAKE VOID ANY CITATION ISSUED TO THE ORIGINAL PERMIT. EXCEPT AS AMENDED ABOVE ALL OTHER ITEMS AND PROVISIONS OF THE ORIGINAL PERMIT SHALL REMAIN IN EFFECT. THIS RIDER MUST BE ATTACHED TO THE ORIGINAL PERMIT.

Rx Date/Time SEP-06-2012(THU) 17:59
09/06/2012 17:58 FAX 909 793 4980
09/06/2012 17:12 FAX 9092793785

THE PERMIT CO
P W COUNTER

P.005
005/011
002

OV12-00393

09/06/2012

Daily OVERLOAD PERMIT

In compliance with your request and subject to all of the terms, conditions, and restrictions written below and the attachments, permission is hereby granted to:

Transporter: CONTRACTORS CARGO CO.
P.O. BOX 5290, COMPTON, CA
90224

Phone # Fax #

Insurance Co: TOWER INS. CO. OF NEW YORK

Insurance Policy # L19680190811

Permit Valid On: 09/09/2012

From: 0 AM to 0 PM

Moving Authorized:

Sunset - Sunrise: Y

Saturday: N

Sunday: N

Truck Information

Equipment: EVAPORATOR Type of Vehicle 3 AX TRAC 8 AX ST DLY 3 AX PS TRK License:
VP30601

Max Height: 17'3" Max Width: 20' Max Length: 141' Overhang:

Axle Number	1	2	3	4	5	6	7	8	9
No. Of Tires:	2	4	4	8	8	8	8	8	8
Axle Spacing	18	5	12	9	10	10	10	9	
No. Of Tires:	8	8	8	20	20	20	20	20	20

Weight SEE ATTACHMENT FOR AXLE SPACING AND WEIGHT

Weight

Route Information

Origin: 91 AT MAPLE/SIXTH Destination: 91 WEST AT SIXTH Trips: 1

Pilot Car Required?: Y

Authorized Route

91 EAST TO MAPLE/SIXTH TO

91 WEST AT SIXTH ST

Special Provisions:

ROUTE HOURS: 12:01 AM TO 5:00 AM

POLICE & PILOT CAR REQ., CHP ESCORT REQ.

ATTACHMENTS # 1, 2, and 3

PERMIT ACCURACY
RESPONSIBILITY OF
DRIVER

Fee: \$16.00


By: 

Date: 9/6/12

It is the responsibility of the applicant to notify the City of Corona Police Department by calling (951) 736-2355 prior to entering the city.
THIS PERMIT IS VALID ONLY FOR STREETS WITHIN THE CITY OF CORONA. A SEPARATE CALTRANS PERMIT IS REQUIRED
WHEN DRIVING ON OR CROSSING STATE RIGHT-OF-WAY.

Control # PW00026660

Date: 09/06/2012

Finance Initials: 

Total This Date \$16.00



ATTACHMENT NO. 1
PAGE 1 OF 2

CITY OF CORONA DEPARTMENT OF PUBLIC WORKS

MOVING PERMIT

LIMIT OF AUTHORIZATION. This permit is valid only on routes under the jurisdiction of the City of Corona.

This permit is not valid on State Highways or the roadway crossing under or over a State Freeway. A separate moving permit is required from the State.

This permit is not valid on streets or bridges that have posted weight limits.

2. **NIGHT MOVES.** Any load moved during nighttime hours shall meet all requirements of State and City regulations and shall be properly lighted with warning lights and signs as may be required by law and ordinance.
3. **PARKING OF VEHICLE.** Permittee shall not, during restricted hours or at any other time, stand nor park the permitted vehicle where it creates a hazard or traffic obstruction. If the vehicle is in one of the above-mentioned areas at the beginning of a restricted movement, it shall continue to move, following the permitted route, using reasonable care and precaution to prevent traffic disruption, to the nearest suitable location to where the load may be parked for the duration of the restricted period.
4. **MOVING IN INCLEMENT WEATHER.** Movement shall not occur in snow, fog, rain, or wind when visibility is restricted to less than 1,000 feet (304.8 meters). Movement is prohibited when road surfaces are hazardous due to rain, ice, snow or frost, or when use of tire chains is mandatory. In addition, manufactured housing shall not move when the velocity of the wind is such that it causes the vehicle being towed to whip or swerve from side-to-side or fail to follow substantially in the path of the towing vehicle. If inclement weather is encountered during the movement of the vehicle, it shall continue to move, using reasonable care and precaution to prevent traffic disruption, to the nearest suitable location to where the load may be parked until the inclement weather passes. The speed limit shall not exceed 25 mph or the posted speed whichever is less when moving to park at the nearest suitable location.
5. **OPERATING HOURS.** This permit is valid within the period stated on the face of the permit. Unless specifically stated otherwise (See Section III, Overwidth), moving is prohibited from 5 a.m. to 9 a.m. and 4:00 p.m. to 7 p.m. everyday. No moving during the following holidays:

New Years
Memorial Day
(National Observation)

Fourth of July
Labor Day

Thanksgiving (and following day)
Christmas

6. **PERMIT TO BE CARRIED ON VEHICLE.** This permit is valid only when it is carried on the permitted vehicle.
7. **PERMIT SUBJECT TO INSPECTION.** This permit is the property of the City of Corona Department of Public Works and must be surrendered upon demand to any law enforcement officer or employee of the City of Corona Department of Public Works charged with the care and protection of highways.
8. **COMPLY WITH APPLICABLE LAW.** Except as specifically provided in the permit, the requirements of the Vehicle code and any other applicable laws must be complied with at all times.

II. OVER LENGTH

1. **PILOT CARS.** Two Pilot cars are required when the overall length is 110 feet long or over, unless otherwise specified on the face of the permit. The pilot cars shall display additional signs as set forth in Item VI. One pilot car must be located in front of the load, the other pilot car must be located at the rear of the load. Rear steering trailers require two pilot cars when the overall length exceeds 125 feet.
2. **RESTRICTED HOURS.** Rear steering trailers exceeding 125 feet or any other load with an overall length of 85 feet long or greater will be restricted to the hours of 12:01 a.m. to 5 a.m. and may not move from 5 a.m. Saturday until 12:01 a.m. Sunday.
3. **INSPECTION.** Rear steering trailers exceeding 125 feet or any other load with an overall length of 110 feet long or greater is subject to inspection by a Department of Public Works representative. The inspection must be arranged at least 24 hours prior the scheduled move.

ATTACHMENT NO. 1

PAGE 2 OF 2

III. OVERWIDTH

1. **PILOT CARS.** One Pilot car shall be provided by the permittee when the load exceeds 11 feet. Two Pilot cars shall be provided by the permittee when the load is 14 feet wide or greater. The first pilot car must be located in front of the load, the second pilot car (when required) must be located at the rear of the load.
2. **RESTRICTED HOURS.** Any load or vehicle 14 feet wide or greater shall be restricted to moving during the hours of 12:01 a.m. to 5 a.m. everyday. Any load or vehicle over 11 feet wide, but less than 14 feet wide, may move during normal operating hours everyday. Loads equal to or less than 10 feet do not have restricted hours under clear weather conditions, including Sunday.
3. **INSPECTION / ESCORT.** Any load 16 feet wide or greater is subject to inspection by a City of Corona Department of Public Works representative. The inspection must be arranged 24 hours prior to the scheduled move.

IV. OVER HEIGHT

1. **IMPAIRED VERTICAL CLEARANCE.** It shall be the responsibility of the permittee to check all underpasses, bridges, overhead wires, or other structures for impaired vertical clearance and to bypass or arrange clearance at such locations.
2. **OVERHEAD LINES.** Permittee must notify the owner of all overhead lines that may be disturbed or damaged by his operation at least 24 hours in advance of the work. Arrangements must be made between the parties involved to ensure safe passage of the load.
3. **SNOOTER AND ROOF BOARDS.** Snooter and roof boards are required from 18 feet high to above the highest point of load. Any load in excess of 20 feet must be provided a means of access to the highest point on the load.
4. **PILOT CARS.** Two pilot cars displaying signs the same as specified in Item VI shall be provided for all loads 16 feet high or higher. One pilot car must be located in front of the move with a range pole to verify clearance; the other pilot car must be located at the rear of the move.
5. **RESTRICTED HOURS.** All loads 15 feet high or higher must be moved during the hours of 12:01 a.m. to 5 a.m. and may not move from 5 a.m. on Saturday until 12:01 a.m. Sunday.
6. **INSPECTION.** Any load 18 feet or greater is subject to inspection by a City of Corona Department of Public Works representative. The inspection must be arranged for at least 24 hours prior to the scheduled move.

V. OVERWEIGHT

1. **ALLOWABLE OVERWEIGHT.** Axle weights shall not exceed those shown on the face of the permit.
2. All gross loads in excess of 75 tons shall not exceed 15 mph when approaching any crossing or structure.

VI. SIGNS

1. Unless specifically stated otherwise on the face of the permit, all loads or vehicles being moved in the City of Corona under the provisions of Section 35780 C.V.C., exceeding 102-inches in width, exceeding legal length, or 14 feet in height when loaded, or with more than 10 feet of overhang, must display appropriate warning signs. All signs shall be removed immediately upon completion of the move.

Signs shall be posted on front and rear of the vehicle or load and shall read, "OVERSIZE LOAD", "WIDE LOAD", OR "LONG LOAD", or as appropriate for front or rear overhang. The "OVERSIZE LOAD" sign shall have preference when a combination of features exist. The lettering shall be a 10-inch minimum height with a 2-inch minimum brush stroke and a minimum of 1-inch border all around. All signs must have black letters on a yellow background mounted at least 18-inches above the road surface, front and rear. Signs must be neat, clean, legible, mounted securely and be visible from straight ahead or directly behind and from 45 degrees on each side thereof. All signs must be illuminated for night moves or be constructed of suitable reflectorized material to be clearly visible to approaching traffic.



CITY OF CORONA DEPARTMENT OF PUBLIC WORKS
SPECIAL ATTACHMENT FOR PILOT CAR(S)
Subject to California Vehicle Codes 35700 & 35784

LIMITS OF AUTHORIZATION. This permit is valid only on routes within the jurisdiction of City of Corona Department of Public Works

This permit is not valid on State Highways or the roadway crossing under or over a State Freeway. A separate moving permit is required from the State.

This permit is not valid on streets or bridges that have posted weight limits.

1. Responsibilities

- Pilot cars maintain communications with the escorted load via two-way radio communication device.
- Pilot cars maintain a safe distance from the escorted vehicle to allow both passing and warning for other traffic.
- Pilot cars accompany the escorted vehicle over all operational California Highway Patrol (CHP) scale and inspection facilities.

2. Location

- If one pilot car is required, the pilot car precedes the escorted vehicle on two (one lane in each direction) or three-lane conventional roads. When a pilot car is required for rear overhang (i.e. more than 25' 0"), the pilot car will follow the escorted vehicle. The pilot car follows the escorted vehicle on conventional highways having four or more lanes, divided highways, and freeways.
- If two pilot cars are required, one pilot car precedes and the other follows the escorted vehicle.
- Pilot cars remain right of the centerline of the roadway at all times.

3. Equipment

Failure to comply with all regulations under law renders the vehicle and/or load out of service until all necessary repairs or additional equipment is obtained to meet said requirements. Regulations include, but are not limited to the following:

- Identification placards comply with the California Vehicle Code (CVC) Section 27904
- Warning signs comply with CVC 27904.5 and 35783.5
- Warning lights comply with CVC 25270
- Warning flags comply with CVC 28100
- Vertical clearance measuring devices comply with CVC 28102 and 35252
- Additional requirements as outlined in CVC 28101

4. Restrictions

- It is unauthorized for a pilot car to stop, pre-empt, or impede opposing traffic.
- It is unauthorized for a pilot car to tow another vehicle while escorting a load unless it is specifically stated on the face of the transportation permit or permit rider.
- It is unauthorized for pilot cars to escort more than one vehicle and/or load at one time unless specified on the face of the transportation permit or permit rider.
- It is unauthorized to display STOP/SLOW sign paddles from the window of a moving vehicle.



**CITY OF CORONA
DEPARTMENT OF PUBLIC WORKS**

Attachment No. 3

**MINIMUM LIGHTING REQUIREMENT FOR EACH UNIT
FROM SUNSET TO SUNRISE**

1. Steadily burning amber lights at outer extremities, and all protrusions, and at five foot intervals completely around load except the lights in the rear may be red. Maximum height above ground five feet.
2. A minimum of the following high intensify amber electric lights must be in operation. These lights must be at least 4-inches in diameter. Approximate height above ground eight feet.
 - Left front (2 lights) blinker-steady or both blinking
 - Right rear
 - Right front (1) 1 blinker or steady
 - Left rear
3. Loads over 18 feet high require a white flood light projecting from the towing truck to flood entire front of load, adjusted so that lights will not project beyond maximum width of load.
4. Lighting on EACH LOAD being moved shall meet these requirements.
5. These requirements may be modified and/or additional requirements may be requested by the Inspector assigned to the move.



**CITY OF CORONA
DEPARTMENT OF PUBLIC WORKS**

Attachment No. 3

**MINIMUM LIGHTING REQUIREMENT FOR EACH UNIT
FROM SUNSET TO SUNRISE**

1. Steadily burning amber lights at outer extremities, and all protrusions, and at five foot intervals completely around load except the lights in the rear may be red. Maximum height above ground five feet.
2. A minimum of the following high intensify amber electric lights must be in operation. These lights must be at least 4-inches in diameter. Approximate height above ground eight feet.
 - Left front (2 lights) blinker-steady or both blinking
 - Right rear
 - Right front (1) 1 blinker or steady
 - Left rear
3. Loads over 18 feet high require a white flood light projecting from the towing truck to flood entire front of load, adjusted so that lights will not project beyond maximum width of load.
4. Lighting on **EACH LOAD** being moved shall meet these requirements.
5. These requirements may be modified and/or additional requirements may be requested by the inspector assigned to the move.



LOS ANGELES COUNTY DEPARTMENT OF PUBLIC WORKS TRANSPORTATION PERMIT

Permittee Name	Contractors Cargo Company	PERMIT VALID BETWEEN 09/06/2012 10:00 PM 09/07/2012 05:00 AM MOVING AUTHORIZED SATURDAY: NO SUNDAY: NO SUNSET TO SUNRISE: YES	Permit No. 195306 Type Single Trip Date Issued 09/06/2012 Authorized Agent Maryam Adhami
Address	P.O. Box 5290 Compton CA 90224		DPW Authorization
Phone	310-609-1957		
Email	vhernandez@contractorscargo.com		

Load Content	Other		
Vehicle Type	Combination - Tractor and Multiple Trailing Equip		
Load Description	EVAPORATOR		
Equipment Description	3 AX TARC 2 AX JEEP 2 AX DUAL LANE DOLLY 4 AX DUAL LANE STEERABLE DOLLY 3 AX PUSH TRUCK		
Max Kingpin to Last Axle	Legal	Combined Vehicle Len.	146' 0"

MEASURED LOAD DIMENSIONS THAT ARE DIFFERENT THAN AND/OR ACTUAL WEIGHTS EXCEEDING THOSE SHOWN BELOW, AUTOMATICALLY VOID THIS PERMIT

The vehicle or vehicle combination shall be maintained in good and safe operating condition and appropriate for the load specified on this permit. All tires shall be in good condition and properly matched and inflated.

Max Height	17' 3"	Max Width	20' 0"	Max Overall Length	146' 0"
Front Overhang	Legal	Rear Overhang	Legal	<input checked="" type="checkbox"/> Rear Steering Axle	
Steering Axle Wgt. ls	22,000 pounds or less			Load Complies with Caltrans	Purple Weight

Axle #	1	2	3	4	5	6	7	8	9
Number Tires	2	4	4	8	8	8	8	8	8
Axle Spacing	17' 9"		4' 6"	11' 10"	9' 0"	9' 1"	9' 0"	9' 1"	9' 0"
Tire Distance	8' 0"	8' 0"	8' 0"	20' 0"	20' 0"	20' 0"	20' 0"	20' 0"	20' 0"
Weight (in lbs)	14000								
	34000		50837	50837	50837	50837	50837	50837	50837

Axle #	9	10	11	12	13
Number Tires	8	8	8	2	4
Axle Spacing	9' 1"		9' 0"	12' 3"	17' 9"
Tire Distance	20' 0"	20' 0"	20' 0"	8' 0"	8' 0"
Weight (in lbs)	50837		50837	14000	17000

Cities for which the permit applies:
Long Beach

Pilot Car	2 Required	Police Escort Is Required	Accompaniments <input checked="" type="checkbox"/> Attachment 1 <input checked="" type="checkbox"/> Attachment 1 <input checked="" type="checkbox"/> Attachment 2 <input checked="" type="checkbox"/> Attachment 7 <input checked="" type="checkbox"/> Special Provisions	
Origin	BERTH 206	Destination		SANTA FE AVE & HWY 1
Haul Route	PIER F AVE - HARBOR PLAZA - PICO BLVD - 9TH TO HWY 1 AXLE 14 4 TIRES 8 WIDE 17000 LBS 4 6 SPACING SAME AS PERMIT PERMIT 191621			
License No.				
Fee Amount	\$940.00			
Permittees Authorized Agent	THE PERMIT COMPANY (800-874-5512) --- 09/06/2012			
Agency Comments	CHP escort confirmed by Southern Division, Design review previously approved, maximum speed limit on any bridge crossing shall not exceed 5 MPH, See second page for extended axles. Please contact Inspector Shant Dergazarian at 626-712-1403 to discuss meeting time and location. Any amendment or cancellation of the permit must be done prior to 3:30 pm on 9/6/12.			

Permits may be verified at www.dpw.lacounty.gov

**LOS ANGELES COUNTY DEPARTMENT OF PUBLIC WORKS
TRANSPORTATION PERMIT**

PAGE 2

In compliance with your request and subject to all of the terms, conditions and restrictions written below and the attachments, permission is hereby granted to:				PERMIT VALID BETWEEN		PERMIT NO. 195306 PETER NARDI AUTHORIZED AGENCY REPRESENTATIVE	
NAME CONTRACTORS CARGO CO.				10:00 PM 9/06/12			
ADDRESS 500 SOUTH ALAMEDA STREET				5:00 AM			
CITY/STATE COMPTON, CALIFORNIA 90221				AND SUNSET 9/07/12			
PHONE (310) 609-1957				MOVING AUTHORIZED YES NO SATURDAY <input type="checkbox"/> <input checked="" type="checkbox"/> SUNDAY <input type="checkbox"/> <input checked="" type="checkbox"/> <input checked="" type="checkbox"/> SUNSET TO SUNRISE <input type="checkbox"/> <input type="checkbox"/>			
<input checked="" type="checkbox"/> HAUL <input type="checkbox"/> DRIVE <input type="checkbox"/> TOW		LOAD OR EQUIPMENT AND MODEL NO. Combination - Tractor and Multiple Trailering Equip Evaporator 					
TYPE VEHICLE 3 AXLE TRACTOR 2 AXLE JEEP 2 AXLE DUAL LANE DOLLY 4 AXLE DUAL LANE STEERABLE DOLLY 3 AXLE PUSH TRUCK							
KING PIN TO LAST AXLE N/A		COMB. VEHICLE LENGTH 146' 00"		SENDING STATION N/A			
LOADED DIMENSIONS DIFFERENT THAN OR WEIGHTS EXCEEDING THOSE SHOWN BELOW ARE NOT AUTHORIZED							
MAX HEIGHT: 17' 3"		MAX WIDTH: 20' 0"		MAX OVERALL LENGTH: 146' 0"		MAX OVERHANG: N/A	
AXLE NUMBER:		13 14					
NUMBER TIRES		4 4					
AXLE SPACING		4' 6"					
AXLE WIDTH		8' 0" 8' 0"					
WEIGHT		34000					
ORIGIN BERTH 206				DESTINATION SANTA FE AVE & HWY 1			TRIPS 1
AUTHORIZED ROADS/STREETS/HIGHWAYS * - OTHER AGENCY PERMITS REQUIRED							
ROUTE: See page 1 of Permit No. 195603 for haul route details.							
NOTE: PUSH OR PULL TRUCKS TO BE USED IF NECESSARY							
PILOT CAR <input checked="" type="checkbox"/> YES <input type="checkbox"/> NONE REQUIRED						ATTACHMENTS	
CHP ESCORT CONFIRMED BY SOUTHERN DIVISION						<input checked="" type="checkbox"/> Special Provisions	
						<input checked="" type="checkbox"/> Attach. No. 1	
						<input checked="" type="checkbox"/> Attach. No. 2	
						<input type="checkbox"/> Attach. Nos. 3, 4, and 9	
						<input type="checkbox"/> Attach. Nos. 3, 5, and 9	
						<input type="checkbox"/> Attach. Nos. 3, 6, and 9	
						<input type="checkbox"/> Riders	
License No. <input type="checkbox"/> CASH FEE: <input type="checkbox"/> CHARGE \$ <input type="checkbox"/> EXEMPT						<input checked="" type="checkbox"/> Attach. No. 7	
PERMITTEES AUTHORIZED AGENT SIGNATURE _____						DATE _____	

SEP-08-2012 01:56 From:

9093952122
THE PERMIT CO

To:93076363

Page:2/3

09/06/2012 11:34 FAX 909 793 4980

002/003



City of Ontario

TRANSPORTATION PERMIT

IN COMPLIANCE WITH YOUR REQUEST AND SUBJECT TO ALL THE TERMS, CONDITIONS AND RESTRICTIONS WRITTEN BELOW AND IN THE ACCOMPANIMENTS, PERMISSION IS HEREBY GRANTED TO:

NAME: CONTRACTORS CARGO COMPANY

ADDRESS: P.O. BOX 5290

CITY/STATE/ZIP: COMPTON, CA 90224

OFFICE PHONE NUMBER (including Area Code): (909) 307-6300 TPC

OFFICE FAX NUMBER (including Area Code): (909) 307-6363

DESCRIPTION OF THE LOAD OR EQUIPMENT AND MODEL NO.:

EVAPORATOR ☒ HAUL ☐ DRIVE ☐ TOW

DIMENSIONS OF LOAD:

38' L X 8'9" W

DESCRIPTION OF HAULING EQUIPMENT:

3 Axle Tractor 8 Axle Steerable Dolly 3 Axle Push Truck

VEHICLE WIDTH		SEMI-TRAILER LENGTH			LENGTH TO LAST AXLE		COMB. VEHICLE LENGTH			
20'0		N/A			N/A		141'0			
AXLE NUMBER		1	2	3	4	5	6	7	8	9
NUMBER OF TIRES PER AXLE		2	4	4	8	8	8	8	8	8
DISTANCE BETWEEN AXLES		17'9	4'6	11'10	9'0	9'1	9'0	9'1	9'0	
WIDTH OF AXLES AT TIRE SIDEWALL		8'0	8'0	8'0	20'0	20'0	20'0	20'0	20'0	20'0
MAXIMUM ALLOWABLE WEIGHT		14,000	34,000	50,837	50,837	50,837	50,837	50,837	50,837	50,837

NOT TO EXCEED DIMENSIONS SHOWN BELOW OR AXLE WEIGHTS SHOWN ABOVE

LOADED HEIGHT:	LOADED WIDTH:	LOADED OVERALL LENGTH:	LOADED OVERRANGE:	WEIGHT CLASS
17'3"	20'0"	141'0"		Permit

ORIGIN: 83 & RIVERSIDE DRIVE

DESTINATION: RIVERSIDE COUNTY LINE

AUTHORIZED CITY ROUTES - STATE AND/OR COUNTY PERMITS MAY BE REQUIRED

PERMIT VALID FOR POSTED TRUCK ROUTES ONLY with total access for pickup/delivery according to Section 35703 of the CVC

83- RIVERSIDE DRIVE - HAVEN AVE - PHILADELPHIA AVE - MISSION BLVD TO RIVERSIDE COUNTY LINE LIC # VP30601-CA

PERMITEE ASSUMES RESPONSIBILITY FOR ALL OVERHEAD CLEARANCES.

PERMIT ACCURACY IS RESPONSIBILITY OF DRIVER

PILOT CAR ☒ YES ☐ NO PILOT CAR REQUIRED ON LOADS EXCEEDING 12' WIDE

Pursuant to California Vehicle Code, Section 35780, this permit does NOT exempt the permittee from meeting the requirements set forth by the

California Department of Transportation to operate extra legal loads within the state right-of-way.

CASH, CHARGE, CREDIT CARD OR EXEMPT INFORMATION

APPLICANT SIGNATURE
N. Nelson
AUTHORIZED CITY AGENT

THE PERMIT CO.

DATE: 08/07/12

CREDIT CARD EXP. DATE: FEB 15, 2015

NUMBER OF TRIPS: 1

REQUESTED ROUTE:

APPLICANT CONTACT PERSON (PRINT)
NANCY NELSON

TPC

303 East "B" Street Ontario, Ca. 91764 (909) 395-2025 Fax (909) 395-2122

SEP-08-2012 01:56 From:

9093952122

To: 93076363

Page: 3/3

09/08/2012 11:34 FAX 909 793 4980

THE PERMIT CO

003/003

City of
Compton

STATE OF CALIFORNIA - DEPARTMENT OF TRANSPORTATION
TRANSPORTATION PERMIT RIDER
TR-0017 (NEW 5/2000)

TO BE ATTACHED TO AND MADE A PART OF TRANSPORTATION PERMIT NUMBER:

EFFECTIVE

STATE USE ONLY

EXPIRATION DATE

PERMITTEE: CONTRACTORS CARGO COMPANY

PERMIT NUMBER:

ADDRESS: COMPTON, CA 90224

PHONE #:

(909) 307-6300 TPC

FAX #:

(909) 307-6363 TPC

PAGE 1 OF 1

AUTHORIZED AGENT:

THE PERMIT CO.

DATE:

09/04/2011

AUTHORIZED STATE AGENT:

STATE USE ONLY

AXLE NUMBER	5	10	11	12	13	14	15
NUMBER OF THIS PERMIT	8	8	2	4	4	4	
DISTANCE BETWEEN AXLES	9'-1"	9'-0"	11'-3"	17'-9"	41'-6"		
WIDTH IN AXLES AT FIRE SIDEWALL	20'-0"	20'-0"	20'-0"	8'-0"	8'-0"	8'-0"	
MAXIMUM ALLOWABLE WEIGHT	50837	50837	14000	34000			

☐ CASH
CHARGE

☒ CHARGE
SD #

07-0295

☐ EXEMPT

☐ NO CHARGE

FEE: \$ N/A

THIS RIDER DOES NOT NULLIFY NOR MAKE VOID ANY CITATION ISSUED TO THE ORIGINAL PERMIT. EXCEPT AS AMENDED ABOVE ALL OTHER ITEMS AND PROVISIONS OF THE ORIGINAL PERMIT SHALL REMAIN IN EFFECT. THIS RIDER MUST BE ATTACHED TO THE ORIGINAL PERMIT.

CITY OF PALM SPRINGS TRANSPORTATION PERMIT



CITY OF PALM SPRINGS
PUBLIC WORKS AND
ENGINEERING
DEPARTMENT
(760) 323-8253

Permit Valid	Permit No: 201209101606
Times 0:00 - 6:00 <input checked="" type="checkbox"/> 09:00 - 12:00 <input checked="" type="checkbox"/> 13:00 - 16:30 <input checked="" type="checkbox"/> 18:00 - 24:00 <input checked="" type="checkbox"/>	Dates 9/10/2012 to 9/14/2012
Kim Leon Agency Representative	

Transporter: CONTRACTORS CARGO Address1: P O BOX 5290 Address2: City / State: COMPTON, CA Telephone: 80087455512 Fax: (323) 475-1617	Zip Code: 90224 HCD No: 0	Weekend Approval: Saturday: <input type="checkbox"/> Sunday: <input type="checkbox"/> 21:00 - 6:00 ONLY	Permit Applicant: THE PERMIT COMPANY Contact: NANCY L NELSON E-mail Address: RDPERMIT@PERMITCOMPANY.C
---	--	---	---

Haul: ☒ Load: ☐
 Drive: ☐
 Tow: ☐

EVAPORATOR

Type of Vehicle: 3 AX TRAC 8 AX STEERABLE DOLLY 3 AX PUSH TRUCK

King Pin - Last Axle: N/A Comb Vehicle Length: 141'0" No of Trip: Single Trip

LOADED DIMENSIONS DIFFERENT THAN OR WEIGHTS EXCEEDING THOSE SHOWN BELOW ARE NOT AUTHORIZED

Max Height: 17'3" Max Width: 20'0" Max Overall: 141'0"

Max Overhang: Legal Front Overhang: ☐ Rear Overhang: ☐

AXLE NUMBER	1	2	3	4	5	6	7	8	9
No. Tires:	2	4	4	8	8	8	8	8	8
Ax. Spacing:	17'9"	4'6"	11'10"	9'0"	9'1"	9'0"	9'1"	9'0"	
Ax. Width:	8'0"	8'0"	8'0"	20'0"	20'0"	20'0"	20'0"	20'0"	20'0"
Ax. Weight:	14000	34000	50837	50837	50837	50837	50837	50837	50837

Origin: 111 & VISTA CHINO

Destination: WEST CITY LIMITS

Authorized Roads / Streets / Highways: SEGMENT OF HIGHWAY REQUIRES PERMIT BY OTHERS

111- VISTA CHINO AVE - DATE PALM DRIVE - RAMON ROAD TO WEST CITY LIMITS-CHP
ESCORTED LOADThe attachments indicated below MUST BE ATTACHED for this permit to be VALID. They may be found on the City of Palm Springs web page (<http://www.palmsprings-ca.gov/index.aspx?page=725>)General Permit Conditions Apply: ☒General and Pilot Car Conditions Apply: ☒

Additional Requirements:

GO TO <http://www.palmspringsca.gov/index.aspx?page=564> FOR LATEST CITY ROAD CLOSURES
 UNTIL FEBRUARY 2012: GO TO <http://www.i10cvcprojects.com> for I-10 INTERCHANGE CONSTRUCTION CLOSURES
 AND DETOURS

Payment Method: Credit Card
 Amount Due: \$16.00

Permittee's Authorized Agent Signature

Date

By their signature above, permittee agrees to comply with all of the terms, conditions, and restrictions written above along with any attachments hereto.

Form Updated: 09/20/2011

*City of
Palm Springs*

STATE OF CALIFORNIA • DEPARTMENT OF TRANSPORTATION
TRANSPORTATION PERMIT RIDER
TR-0017 (NEW 5/2000)

TO BE ATTACHED TO AND MADE A PART OF TRANSPORTATION PERMIT NUMBER:		EFFECTIVE: STATE USE ONLY EXPIRES SUNSET:	
PERMITTEE: CONTRACTORS CARGO COMPANY		PERMIT NUMBER:	
ADDRESS: COMPTON, CA 90224		PAGE ____ OF ____	
PHONE #: (909) 307-6300 TPC	FAX #: (909) 307-6363 TPC	AUTHORIZED STATE AGENT	
AUTHORIZED AGENT: THE PERMIT CO.		DATE: 09/04/201	

STATE USE ONLY

AXLE NUMBER	8	10	11	12	13	14	15
NUMBER OF TIRES PER AXLE	8	8	2	4	4	4	
DISTANCE BETWEEN AXLES	9'1"	9'0"	11'3"	17'9"	4-6'		
WIDTH OF AXLES AT TIRE SIDEWALL	20'0"	20'0"	20'0"	8'0"	8'0"	8'0"	
MAXIMUM ALLOWABLE WEIGHT	50837	50837	14000	34000			

<input type="checkbox"/> CASH CK/CC#:
<input checked="" type="checkbox"/> CHARGE DB #: 07-0295
<input type="checkbox"/> EXEMPT
<input type="checkbox"/> NO CHARGE
FEE: \$ N/A

THIS RIDER DOES NOT NULLIFY NOR MAKE VOID ANY CITATION ISSUED TO THE ORIGINAL PERMIT. EXCEPT AS AMENDED ABOVE ALL OTHER ITEMS AND PROVISIONS OF THE ORIGINAL PERMIT SHALL REMAIN IN EFFECT. THIS RIDER MUST BE ATTACHED TO THE ORIGINAL PERMIT.

09/06/2012 14:41 9819436416

TRI LAKE

PAGE 01/02

09/06/2012 11:46 FAX 909 793 4980

THE PERMIT CO

002/003

CITY OF PERRIS

TRANSPORTATION PERMIT

IN COMPLIANCE WITH YOUR REQUEST AND SUBJECT TO ALL THE TERMS, CONDITIONS AND RESTRICTIONS WRITTEN BELOW AND THE ATTACHMENTS. PERMISSION IS HEREBY GRANTED TO

NAME
CONTRACTORS CARGO COMPANY

ADDRESS
P.O. BOX 5290

CITY/STATE/ZIP
COMPTON, CA 90224

OFFICE PHONE NUMBER
(909) 307-6300 (TPC)

fax number (Include Area Code)
(909) 307-6303

(SHOW A DESCRIPTION OF THE LOAD OR EQUIPMENT AND MODEL NO. - INCLUDE DIMENSIONS OF LOAD)

Authorization is granted by the following:

☒ HAUL ☐ DRIVE ☐ TOW

PERMIT VALID:

FROM 9/9/12

TO 09/12/12

MOVING AUTHORIZED:

SATURDAY NO

SUNDAY Yes

DATE/TIME/CITY/ZIP Yes

PERMIT NUMBER
2012-357

THIS PERMIT IS NOT VALID WITHOUT THE FOLLOWING ATTACHMENTS:

- ☒ Permit Conditions
- ☐ Holiday Restrictions
- ☐
- ☐
- ☐
- ☐

EVAPORATOR

38' L X 8' 9" W

DESCRIPTION OF HAULING EQUIPMENT

3 Axis Tractor 8 Axle Steerable Dolly 3 Axle Push Truck

				VEHICLE WIDTH: 20'0		KINGPIN TO LAST AXLE: N/A		COMB. VEHICLE LENGTH: 141'0	
AXLE NUMBER	1	2	3	4	5	6	7	8	9
NUMBER TIRES PER AXLE	2	4	4	8	8	8	8	8	8
DISTANCE BETWEEN AXLES		17'0	4'6	11'10	9'0	9'1	9'0	9'1	9'0
WIDTH OF AXLES AT TIRE SIDEWALL	8'0	8'0	8'0	20'0	20'0	20'0	20'0	20'0	20'0
MAXIMUM ALLOWABLE WEIGHT	14,000	34,000	50,837	50,837	50,837	50,837	50,837	50,837	50,837

LOADED DIMENSIONS GREATER THAN THOSE SHOWN BELOW OR WEIGHT EXCEEDING THOSE SHOWN ABOVE ARE NOT AUTHORIZED

LOADED HEIGHT	LOADED WIDTH	LOADED OVERALL LENGTH	LOADED OVERHANG	WEIGHT CLASS
17'3	20'0	141'0		LEGAL

ORIGIN: 215 & HARLEY KNOX BLVD DESTINATION: RAMONA AVE & 79 N/B

AUTHORIZED - CITY AND/OR COUNTY PERMITS ARE REQUIRED WHEREVER THE LOAD SHOWN IN THE STATE ROUTE

215- HARLEY KNOX BLVD E/B INDIAN AVE - RAMONA EXPRESSWAY TO 79

PER CALTRANS STANDARDS

PILOT CAR ☒ YES ☒ NO

PER CAL-TRANS STANDARD

**** PLEASE FAX TO THE PERMIT CO. # 909-307-6363 ****

CASH, CHARGE, CREDIT CARD OR EXEMPT INFORMATION			APPLICANT SIGNATURE		DATE
			THE PERMIT CO.		09/06/12
CREDIT CARD EXP. DATE	FILE #	AMOUNT OF FEE	AUTHORIZED CITY AGENT		DATE
	5	15.00			09/06/12

REQUESTED ROUTE (Include Address, of Origin and Delivery Site)

CONTACT PERSON
NANCY TPC

OK 288 9-6-12

09/06/2012 14:41 9519438416

TRI LAKE

PAGE 02/02

09/06/2012 11:46 FAX 909 793 4980

THE PERMIT CO

003/003

STATE OF CALIFORNIA - DEPARTMENT OF TRANSPORTATION
TRANSPORTATION PERMIT RIDER
TA-0017 (NEW 5/2000)

*City of
Perris*

TO BE ATTACHED TO AND MADE A PART OF TRANSPORTATION PERMIT NUMBER:		EFFECTIVE DATE	PERMIT NUMBER
EXEMPT SUBJECT			
CONTRACTOR'S CARGO COMPANY			
ADDRESS COMPTON, CA 90224			
PHONE # (909) 307-6300 TPC	FAX # (909) 307-6363 TPC		
AUTHORIZED AGENT THE PERMIT CO.		DATE 09/04/201	APPROVED STATE AGENT

AXLE NUMBER	8	10	11	12	13	14	15
NUMBER OF TIRES PER AXLE	8	8	2	4	4	4	
DISTANCE BETWEEN AXLES	9'1"	9'0"	13'3"	17'7"	4'6"		
WIDTH OF AXLES AT TIRE CENTERLINE	20'0"	20'0"	20'0"	8'0"	8'0"	8'0"	
MAXIMUM ALLOWABLE WEIGHT	50837	50837		14000	34000		

<input type="checkbox"/>	CASH
<input checked="" type="checkbox"/>	CHARGE
<input type="checkbox"/>	EXEMPT
<input type="checkbox"/>	NO CHARGE
FEE: \$ N/A	

THIS RIDER DOES NOT NULLIFY NOR MAKE VOID ANY CITATION ISSUED TO THE ORIGINAL PERMIT. EXCEPT AS AMENDED ABOVE ALL OTHER ITEMS AND PROVISIONS OF THE ORIGINAL PERMIT SHALL REMAIN IN EFFECT. THIS RIDER MUST BE ATTACHED TO THE ORIGINAL PERMIT.

CITY OF PLACENTIA

ENGINEERING DIVISION 401 E. CHAPMAN AVE, PLACENTIA, CALIF. 92870 (714) 993 - 8131

IN COMPLIANCE WITH YOUR REQUEST AND SUBJECT TO ALL THE TERMS, CONDITIONS AND RESTRICTIONS WRITTEN BELOW AND THE ATTACHMENTS, PERMISSION IS HEREBY GRANTED TO:

TRANSPORTER
CONTRACTORS CARGO COMPANY

ADDRESS
P.O. BOX 5290

CITY/STATE/ZIP
COMPTON, CA 90224

PHONE
3106091957

HCD. NO.

PERMIT VALID BETWEEN
AM **9/6/2012**
PM
AND SUNSET **9/12/2012**

MOVING AUTHORIZED:
YES NO
SATURDAY ☒ ☐ 1
SUNDAY ☒ ☐
SUNSET TO SUNRISE ☒ ☐

☒ SINGLE TRIP
☐ ANNUAL PERMIT
CONTACT ENG. - (714) 993 - 8131 AND POLICE (714) 993 - 0164, 24 HRS. PRIOR TO EACH TRIP

S. Salazar
AUTHORIZED AGENCY REPRESENTATIVE

☒ HAUL
☐ DRIVE
☐ TOW

LOAD OR EQUIPMENT AND MODEL NO.
EVAPORATOR

35' L X 8'9 W

DISTRIBUTION
WHITE - ENGINEERING
GREEN - PERMITTEE
YELLOW - INSPECTOR
PINK - MAINTENANCE
GOLD - FINANCE

TYPE VEHICLE
3 Axle Tractor 8 Axle Steerable Dolly 3 Axle Push Truck

KING PIN TO LAST AXLE **N/A** COMB. VEHICLE LENGTH **141'0** SENDING STATION TPC RECEIVING STATION TPC

LOADED DIMENSIONS DIFFERENT THAN OR WEIGHTS EXCEEDING THOSE SHOWN BELOW ARE NOT AUTHORIZED

MAX HEIGHT	17'3			MAX WIDTH	20'0		MAX OVERALL LENGTH	141'0		MAX OVERHANG		
AXLE NUMBER	1	2	3	4	5	6	7	8	9			
NUMBER TIRES	2	4	4	8	8	8	8	8	8			
AXLE SPACING	17'9	4'6	11'0	9'0	9'1	9'0	9'1	9'0				
AXLE WIDTH	8'0	8'0	8'0	20'0	20'0	20'0	20'0	20'0	20'0	20'0		
WEIGHT	14,000	34,000	50,837	50,837	50,837	50,837	50,837	50,837	50,837			

ORIGIN **BREA CITY LIMITS** DESTINATION **ANAHEIM CITY LIMITS** TRIPS **1**

AUTHORIZED ROADS/STREETS/HIGHWAYS * OTHER AGENCY PERMITS REQUIRED

FROM BREA CITY LIMITS ON KRAMER BLVD - YORBA LINDA BLVD - ROSE DRIVE - ORANGETHORPE AVE TO ANAHEIM CITY LIMITS

PILOT CAR ☐ YES ☒ NONE REQUIRED

CONDITION OF PERMIT: IT IS THE APPLICANTS RESPONSIBILITY TO HAVE ON FILE WITH THE CITY A CURRENT COPY OF "CERTIFICATE OF INSURANCE". THIS PERMIT WILL BE NULL AND VOID IF THIS CERTIFICATE IS NOT ON FILE AND / OR HAS EXPIRED.

PERMIT **1900830**

☐ CASH
☒ CHARGE FEE **16.00**
☐ EXEMPT

H. Wells THE PERMIT CO. 08/07/12
PERMITTERS AUTHORIZED AGENT SIGNATURE DATE

ATTACHMENTS
☒ PERMIT CONDITIONS
☐
☒ **Truck**
☐
☒ **route**

THE PERMIT CO

STATE OF CALIFORNIA • DEPARTMENT OF TRANSPORTATION

TRANSPORTATION PERMIT RIDER

TR-0017 (NEW 5/2000)

TO BE ATTACHED TO AND MADE A PART OF TRANSPORTATION PERMIT NUMBER:

EFFECTIVE:

STATE USE ONLY

EXPIRES SUNSET.

PERMITTEE:

CONTRACTORS CARGO COMPANY

PERMIT NUMBER:

ADDRESS:

COMPTON, CA 90224

PHONE #:

(909) 307-6300 TPC

FAX #:

(909) 307-6363 TPC

PAGE ____ OF ____

AUTHORIZED AGENT

THE PERMIT CO.

DATE

09/04/201

AUTHORIZED STATE AGENT

STATE USE ONLY

AXLE NUMBER	9	10	11	12	13	14	15
NUMBER OF TIRES PER AXLE	8	8	2	4	4	4	
DISTANCE BETWEEN AXLES	9'1"	9'0"	15'3"	17'9"	4'-6"		
WIDTH OF AXLES AT TIRE SIDEWALL	20'0"	20'0"	20'0"	8'0"	8'0"	8'0"	
MAXIMUM ALLOWABLE WEIGHT	50837	50837	14020	34020			

☐ CASH
CPUC #

☒ CHARGE
TR # 07-0295


☐ EXEMPT

☐ NO CHARGE


FEE: \$ N/A

THIS RIDER DOES NOT NULLIFY NOR MAKE VOID ANY CITATION ISSUED TO THE ORIGINAL PERMIT. EXCEPT AS AMENDED ABOVE ALL OTHER TERMS AND PROVISIONS OF THE ORIGINAL PERMIT SHALL REMAIN IN EFFECT. THIS RIDER MUST BE ATTACHED TO THE ORIGINAL PERMIT.

The permittee shall check overhead utility lines (such as AT&T, S.C. Edison and Warner, etc.) for adequate vertical clearance prior to moving any wide load through the City of Placentia. Permittee shall notify City immediately upon discovery of any overhead utility line or other overhead obstruction that does not meet vertical clearance requirements and shall not use said route for transport of wide load.



TRUCK ROUTES CITY OF PLACENTIA

LEGEND	
	TRUCK ROUTE

ADOPTED 2 - 86
REVISED 10 - 85
REVISED 5 - 08

69-825 Highway 111
Rancho Mirage, CA 92270

CITY OF RANCHO MIRAGE
Engineering Division

(760) 324-4511
Fax: (760) 324-8830

Printed: 09-10-2012

Engineering Permit

Transportation Permit

Permit #

E1200220Applicant

CONTRACTORS CARGO
P.O. BOX 5290
COMPTON, CA 90224
(323) 475-1616

Property Information

Job Address:
Parcel #:
Location: **RAMON ROAD TO CITY LIMITS**
Subdivision:
Owner:

Project InformationTRANS - Transportation Permit - **ISSUED**

Applied: 09/10/2012 Issued: 09/10/2012

Finaled: Expires: 09/14/2012

Work Description: **HAUL EVAPORATOR FROM RAMON ROAD TO CITY LIMITS.**
Project Cost:

AXLE WEIGHTS:

Axle 2-3: **14000**
Axle 4-5: **34000**
Axle 6-7: **50837**
Axle 8-9: **50837**

Total Fees: **\$16.00**
Total Payments: **\$0.00**
BALANCE: \$16.00

Load Description: **EVAPORATOR**
Type of Vehicle / Trailer: **3AX TRAC, 8AX DLLY, 3AX PUSH TRUCK**
Kingpin to Axle: **N/A**
Max Height / Width: **17'3" / 20'**
Overhang: **NONE**
Combined Vehicle Length: **141'**
Overall Length: **141'**
Travel Dates: **09/10-09/14/12**
Hours:
Number of Trips: **1 ROUND**

In consideration of the granting of this permit, the applicant hereby agrees to and shall indemnify, defend, save and hold the City, its elected and appointed boards, commissions, officers, officials, representatives and employees, agents and contractors, harmless from and against any and all claims, demands, actions, proceedings, costs and expenses incidental thereto (including costs of defense, settlement and reasonable attorney fees) and liability for any damages, personal injury or death, which may arise, directly or indirectly, from work undertaken by applicant or applicant's contractors', subcontractors' agents or employees pursuant to this application or as a result of issuance of this permit.

Any permit issued as a result of this application becomes null and void if work is not commenced within NINETY (90) DAYS from the date of issuance of such permit.

I certify that I have read this application and that the information contained herein is true and correct. I agree to comply with City Ordinance 398 (Municipal Code Section 15.32) and all laws relating to grading operations. I authorize representatives of the City of Rancho Mirage to enter upon the above-mentioned property for inspection purposes and I agree to hold harmless the City and its representatives from liability for any actions related to this permit.

Applicant's Signature:

Nancy A. Aelf

Authorized Signature:

Waltham

RX date/time

SEP-10-2012(MON) 16:39

page 2

Sep 10 2012 11:32PM HP Fax

City of
Rancho
MudgeSTATE OF CALIFORNIA - DEPARTMENT OF TRANSPORTATION
TRANSPORTATION PERMIT RIDER
TR-0017 (NEW 5/2000)

TO BE ATTACHED TO AND MADE A PART OF TRANSPORTATION PERMIT NUMBER:		EFFECTIVE:	STATE USE ONLY
		EXPIRES SUNSET:	
PERMITTEE: CONTRACTORS CARGO COMPANY		PERMIT NUMBER:	
ADDRESS: COMPTON, CA 90224		PAGE ____ OF ____	
PHONE #: (909) 307-6300 TPC	FAX #: (909) 307-6363 TPC		
AUTHORIZED AGENT: THE PERMIT CO.	DATE: 09/04/201	AUTHORIZED STATE AGENT	

STATE USE ONLY


AXLE NUMBER	8	10	11	12	13	14	15
NUMBER OF TIRES PER AXLE	8	8	2	4	4	4	
DISTANCE BETWEEN AXLES	9'1"	9'0"	13'3"	17'9"	4'-6"		
WIDTH OF AXLES AT TIRE SIDEWALL	20'0"	20'0"	20'0"	8'0"	8'0"	8'0"	
MAXIMUM ALLOWABLE WEIGHT	50837	50837	14020	34000			

<input type="checkbox"/> CASH CK/CC #:
<input checked="" type="checkbox"/> CHARGE DB # 07-0295
<input type="checkbox"/> EXEMPT
<input type="checkbox"/> NO CHARGE
FEE: \$ N/A

THIS RIDER DOES NOT NULLIFY NOR MAKE VOID ANY CITATION ISSUED TO THE ORIGINAL PERMIT. EXCEPT AS AMENDED ABOVE ALL OTHER ITEMS AND PROVISIONS OF THE ORIGINAL PERMIT SHALL REMAIN IN EFFECT. THIS RIDER MUST BE ATTACHED TO THE ORIGINAL PERMIT.

CHECK

MOBILE HOME



PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

SEP-06-2012 THU 05:42 PM

PAGE 1 OF 4 P.001

COUNTY OF RIVERSIDE
DEPARTMENT OF TRANSPORTATION - PERMIT DIVISION

(This permit is NULL and VOID without permit conditions attached)

In compliance with your request and subject to all of the terms, conditions and restrictions written below and the attachments, permission is hereby granted to:

TRANSPORTER

NAME: CONTRACTORS CARGO COMPANY
ADDR: PO BOX 5290
CITY: COMPTON, CALIFORNIA 90224
PHONE: (310)609-1957 EXT:

PERMIT VALID SUNRISE 09-09-12 and 09-14-12 sunset	R09-12-0048 Permit Number <i>Mojahed Salama</i> Mojahed Salama Permit Engineer
MOVING AUTHORIZED Saturday till noon YES Sunday YES Sunset to sunrise YES THIS MOVE MAY BEGIN AT 3:00AM	

X	HAUL DRIVE TOW	LOAD OR EQUIPMENT AND MODEL NO. EVAPORATOR 38' X 8'9"
---	----------------------	--

TYPE VEHICLE: 3 AXLE TRACTOR - 8 AXLE STEERABLE DOLLY - 3 AXLE PUSH TRUCK

KING PIN TO LAST AXLE: N/A

COMB VEH LENGTH: 141'

LOADED DIMENSIONS DIFFERENT THAN OR WEIGHTS EXCEEDING THOSE SHOWN ARE NOT AUTHORIZED

MAX. HEIGHT: 17'3"

MAX. WIDTH: 20'

MAX.O/LENGTH: 141'

MAX.OVERHANG: NONE

AXLE NO.	1	2	3	4	5	6	7	8	9
# TIRES	2	4	4	8	8	8	8	8	8
AXLE SPACING	///	17'9"	4'6"	11'10"	9'	9'1"	9'	9'1"	9'
AXLE WIDTH	8'	8'	8'	20'	20'	20'	20'	20'	20'
WEIGHT	14,000#	34,000#	50,837#	50,837#	50,837#	50,837#	50,837#	50,837#	50,837#

ORIGIN: SAN BERNARDINO CO. LINE

DEST: 11955 WILEY WELLS RD

TRIPS:
1

ROUTE: ** (PERMIT ACCURACY IS RESPONSIBILITY OF DRIVER) **
SAN BERNARDINO COUNTY LINE OVER CITY OF EASTVALE PORTIONS OF PHILADELPHIA AVE TO MILLIKEN AVE TO MISSION BLVD TO CITY OF JURUPA VALLEY LIMITS AND THRU TO VAN BUREN BLVD TO ETIWANDA AVE TO RIVERSIDE DR TO WINEVILLE AVE TO BELLEGRAVE AVE TO VAN BUREN BLVD TO RIVERSIDE CITY LIMITS. *I-215 OVER COUNTY PORTIONS OF HARLEY KNOX RD BLVD TO PERRIS CITY LIMITS. PERRIS CITY LIMITS OVER MORENO VALLEY PORTIONS OF PERRIS BLVD TO IRIS AVE TO MORENO BEACH DR TO ALESSANDRO BLVD TO THEODORE ST TO ALESSANDRO BLVD TO GILMAN SPRINGS RD TO HIGHWAY 78. *SEE PAGE 2
PILOT CAR: [X] YES [] NO

CASH	[X]	CHARGE	[]	EXEMPT	[]
FEE: 15.00					

ATTACHMENTS:
[X] - PERMIT CONDITIONS

Bill to: THE PERMIT COMPANY, 789 SOUTH ARROYO PARKWAY, PASADENA CALIFORNIA 91105

9/10/12 Derrick 3:22pm

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

SEP-06-2012 THU 05:42 PM

P. 002

PAGE 2 OF 4

COUNTY OF RIVERSIDE
DEPARTMENT OF TRANSPORTATION - PERMIT DIVISION

(This permit is NULL and VOID without permit conditions attached)

In compliance with your request
and subject to all of the terms,
conditions and restrictions
written below and the attachments,
permission is hereby granted to:

TRANSPORTER

NAME: CONTRACTORS CARGO COMPANY
ADDR: PO BOX 5290
CITY: COMPTON, CALIFORNIA 90224
PHONE: (310) 609-1957 EXT:PERMIT VALID
SUNRISE 09-09-12
and 09-14-12
sunsetR09-12-0048
Permit Number
Mohamed Salama
Mohamed Salama
Permit Engineer

MOVING AUTHORIZED

Saturday till noon YES
Sunday YES
Sunset to sunrise YES

THIS MOVE MAY BEGIN AT 3:00AM

X	HAUL DRIVE TOW	LOAD OR EQUIPMENT AND MODEL NO.
		EVAPORATOR 38' X 8'9"

TYPE VEHICLE: 3 AXLE TRACTOR - 8 AXLE STEERABLE DOLLY - 3 AXLE PUSH TRUCK

KING PIN TO LAST AXLE: N/A

COMB VEH LENGTH: 141'

LOADED DIMENSIONS DIFFERENT THAN OR WEIGHTS EXCEEDING THOSE SHOWN
ARE NOT AUTHORIZED

MAX. HEIGHT: 17'3"

MAX. WIDTH: 20'

MAX. O/L LENGTH: 141'

MAX. OVERHANG: NONE

AXLE NO.	9	10	11	12	13	14	15	16
# TIRES	8	8	2	4	4	4		
AXLE SPACING	/// 9'1" ///	9'	11'9" - 12'3"	17'9"	4'6"			///
AXLE WIDTH	20'	20'	20'	8'	8'	8'		
WEIGHT	50,837#	50,837#	14,000#	34,000#				

ORIGIN: SAN BERNARDINO CO. LINE

DEST: 11955 WILEY WELLS RD

TRIPS:
1

ROUTE: ** (PERMIT ACCURACY IS RESPONSIBILITY OF DRIVER) **

.*SEE ATTACHED SHEET FOR ADDITIONAL ROUTE INFORMATION.

*THIS MOVE MUST BE ESCORTED BY THE CALIFORNIA HIGHWAY PATROL.

*CHP CONTACT: RENÉ GALLINDO (323) 644-9557 XT.272

*FRONT AND REAR PILOT CARS MUST BE UTILIZED THE ENTIRE ROUTE.

*NO MOVES ON ANY COUNTY HIGHWAYS UPON WHICH MAJOR CONSTRUCTION IS IN PROGRESS.

*NO MOVES ON HOLIDAYS.

PILOT CAR: [X] YES [] NO

CASH [X] CHARGE [] EXEMPT []
FEE: 15.00

ATTACHMENTS:

[X] PERMIT CONDITIONS

Bill to: THE PERMIT COMPANY, 789 SOUTH ARROYO PARKWAY, PASADENA CALIFORNIA 91105

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

SEP-06-2012 THU 05:42 PM

P. 003

PAGE 4 OF 4

RIGHT ONTO S/R 91 W/B
EXIT AND LEFT ONTO LAKEVIEW AVE
LEFT ONTO S/R 91 E/B VIA N/B ON RAMP
EXIT AND LEFT ONTO MAPLE ST N/B OFF RAMP
RIGHT ONTO S/R 91 W/B VIA WEST 6TH ST N/B ON RAMP
MERGE RIGHT ONTO S/R 71 N/B
EXIT AND RIGHT ONTO S/R 83 N/B
RIGHT ONTO RIVERSIDE DR

54C0611 LOWER DEER CREEK CHANNEL
54C0528 CUCAMONGA CREEK CHANNEL
LEFT ONTO HAVEN AVE

RIVERSIDE DR 8 P P P P P
RIVERSIDE DR 27 P P P P P
OVER 60

RIGHT ONTO PHILADELPHIA

RIGHT ONTO MISSION BL

BECOMES VAN BUREN BLVD

RIGHT ONTO ETIWANDA AVE

RIGHT ONTO RIVERSIDE DR

LEFT ONTO WINEVILLE AVE

LEFT ONTO BELGRAVE AVE

RIGHT ONTO VAN BUREN OVER 91

56C0144 HOLE CREEK CHANNEL

56C0423 LIMONITE AVENUE UC

LEFT ONTO INDIANA

MWD AQUEDUCT

RIGHT ONTO JACKSON

VAN BUREN BLVD. 9 P P P P P
VAN BUREN BLVD. 36 P P P P P

NOT IN SMI LOG

RR INFO

USDOT 026507N

800-832-5452

JACKSON ST MP 15.83

MWD AQUEDUCT

RIVERSIDE CANAL

RIGHT ONTO LINCOLN

LEFT ONTO VAN BUREN

56C0145 MOCKING BIRD CANYON CREEK

GAGE CANAL

MWD AQUEDUCT

RIGHT ONTO I-215 S/B

EXIT AND LEFT ONTO HARLEY KNOX BLVD E/B OFF RAMP

PARK HERE AFTER RUNNING NIGHT #2

RIGHT ONTO INDIAN AVE

LEFT ONTO RAMONA EXPWY

56C0037 SAN JACINTO RIVER

COLORADO RIVER AQUEDUCT

56C0038 PERRIS VALLEY STORM DRAIN

LEFT S/R 79 N-B

RIGHT ONTO I-10 E/B

EXIT AND RIGHT ONTO SUNSET

LEFT ONTO LINCOLN

RAMONA EXPRESSWAY 78 P P P P P
NOT IN SMI LOG

RAMONA EXPRESSWAY 31 P P P P P

Riverside CO

San Budo Co

All Riverside CO

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

SEP-06-2012 THU 05:43 PM

P. 004

PAGE 3 OF 4

BECOMES S/R 243 S-B
BECOMES LINCOLN
LEFT ONTO HARGRAVE
RIGHT ONTO I-10 E/B
EXIT AND LEFT ONTO MAIN ST. IN CABAZON
BEAR RIGHT ONTO RAILROAD AV
LEFT ONTO HAUGEN-LEMAN
RIGHT ONTO I-10 E/B
EXIT RIGHT ONTO S/R 111 S-B

SIGN BRIDGE ACROSS ALL LANES 18' 01"

PARK ON SR-111 & OVERTURE RD AFTER RUNNING RIGHT #3
BECOMES VISTA CHINO AT VISTA CHINO @ GENE AUTRY TRAIL
RIGHT ONTO DATE PALM DR
LEFT ONTO RAMON RD
RIGHT ONTO I-10 E/B
EXIT MERGE RIGHT ONTO 86S SOUTH
LEFT ONTO AVE 52 FROM MAIN LANES
LEFT ONTO 86S NORTH
EXIT AND RIGHT ONTO DILLON RD
RIGHT ONTO I-10 E-B

DETOUR CHIRIACO SUMMIT VIA RAMP
DETOUR HAYFIELD VIA RAMP
DETOUR CORN SPRINGS VIA RAMP
DETOUR FORD DRY LAKE VIA RAMP
EXIT AND LEFT ONTO WILEYS WELL RD N/B OFF RAMP
ENTRANCE TO GENESIS SOLAR PLANT VIA WILEYS WELL RD NORTHWEST OF
JCT I-10 / WILEYS WELL RD

SPLIT TRAFFIC SIGNAL HEADS AT INTERSECTIONS WHERE 2 OR MORE SIGNAL HEADS
EXTEND OVER ALL LANES
USE LEFT LANE FOR SINGLE SIGNAL HEAD INTERSECTIONS

ALL SIGNAL HEADS ARE BETWEEN 17' 10" AND 18' 00" + ON THIS ROUTE
ALL SIGNAL HEAD ARMS ARE AT OR ABOVE 18' 07"

09/10/2012 12:51 19515376388
 09/10/2012 10:31 FAX 909 793 4980

MODULAR
 THE PERMIT CO

PAGE 02
 002/004

TRANSPORTATION PERMIT CITY OF SAN JACINTO

595 E. San Jacinto Ave., San Jacinto, CA 92583

In compliance with your request & subject to all terms, conditions & restrictions written below & the attachments, permission is hereby granted to:



12-107

Permit Valid Between	Permit Number 12-107
Sunrise 09/10/12 and Sunset 09/14/12	<i>[Signature]</i> Approved

TRANSPORTER		MOVING AUTHORIZED Saturday YES <input checked="" type="checkbox"/> NO <input type="checkbox"/> Sunday YES <input checked="" type="checkbox"/> NO <input type="checkbox"/> Sunset to Sunrise YES <input checked="" type="checkbox"/> NO <input type="checkbox"/>
NAME:	CONTRACTORS CARGO	
ADDRESS:	P.O. BOX 5290	
CITY/STATE:	COMPTON, CA 90224	
PHONE:	(909) 307-6300 (TPC) FAX: (909) 307-6363	

<input checked="" type="checkbox"/> HAUL	Description of the load or equipment and Make, License & List of operating vehicles. Include dimension's load.
<input type="checkbox"/> DRIVE	
<input type="checkbox"/> TOW	
EVAPORATOR	
38'L X 8'9 W	

Description of Hauling Equipment:									
3 Axle Tractor 8 Axle Steerable Dolly 3 Axle Push Truck									
Vehicle Width: 20'0		Kingpin to Last Axle: N/A				Comb. Vehicle Length: 141'0			
Axle Number	1	2	3	4	5	6	7	8	9
Number Tires/Axle	2	4	4	8	8	8	8	8	8
Distance Between Axles	17'9	4'6	11'10	9'0	9'1	9'0	9'1	9'0	
Axle Width @ SW	8'0	8'0	8'0	20'0	20'0	20'0	20'0	20'0	20'0
Max. Wt. Allowed	14,000	34,000	50,837	50,837	50,837	50,837	50,837	50,837	50,837

LOAD DIMENSIONS GREATER THAN BELOW OR WEIGHTS EXCEEDING THOSE ABOVE ARE NOT AUTHORIZED

Loaded Height:	17'3	Loaded Overall Length:	141'0
Loaded Width:	20'0	Loaded Overhang:	Weight Class <i>Purple</i>

Origin: EAST CITY LIMITS Destination: RAMONA EXPRESSWAY & 79

ROUTE: All City roads capable of accommodating this load.

FROM EAST CITY LIMITS ON RAMONA EXPRESSWAY TO HWY 79

PER CALTRANS STANDARDS

Pilot Car ☐ Yes ☐ No

☐ Charge ☐ Cash Fee: \$ Receipt #: 12-107 Date: 9/10/12 Number of Trips: 1

Applicant Signature: *N. Nelson* Authorized Signature: THE PERMIT CO

Date: Date: 09/10/12

Requested Route:

Contact Person: *N. Nelson*

3:Community Development\Forms\Online_Converted\Miscellaneous\Trans_Permit_Form_062609.xls

***** PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER *****

RX DATE/TIME SEP-10-2012 (MON) 16:39

page 3

Sep 10 2012 11:32PM HP Fax

 STATE OF CALIFORNIA - DEPARTMENT OF TRANSPORTATION
 TRANSPORTATION PERMIT RIDER
 TR-0017 (NEW 5/2000)

 City of
 San Jacinto

TO BE ATTACHED TO AND MADE A PART OF TRANSPORTATION PERMIT NUMBER:		EFFECTIVE:	STATE USE ONLY
		EXPIRES SUNSET:	
PERMITTEE: CONTRACTORS CARGO COMPANY		PERMIT NUMBER:	
ADDRESS: COMPTON, CA 90224		PAGE ____ OF ____	
PHONE #: (909) 307-6300 TPC	FAX #: (909) 307-6363 TPC		
AUTHORIZED AGENT: THE PERMIT CO.	DATE: 09/04/201	AUTHORIZED STATE AGENT	

STATE USE ONLY

AXLE NUMBER	9	10	11	12	13	14	15
NUMBER OF TIRES PER AXLE	8	8	2	4	4	4	
DISTANCE BETWEEN AXLES	9'1"	9'0"	13'3"	17'9"	4-6'		
WIDTH OF AXLES AT TIRE SIDEWALL	20'0"	20'0"	20'0"	8'0"	8'0"	8'0"	
MAXIMUM ALLOWABLE WEIGHT	50837	50837	14020	34000			

<input type="checkbox"/> CASH CK/CC #:
<input checked="" type="checkbox"/> CHARGE DB #: 07-0295
<input type="checkbox"/> EXEMPT
<input type="checkbox"/> NO CHARGE
FEE: \$ N/A

THIS RIDER DOES NOT NULLIFY NOR MAKE VOID ANY CITATION ISSUED TO THE ORIGINAL PERMIT. EXCEPT AS AMENDED ABOVE ALL OTHER ITEMS AND PROVISIONS OF THE ORIGINAL PERMIT SHALL REMAIN IN EFFECT. THIS RIDER MUST BE ATTACHED TO THE ORIGINAL PERMIT.



CITY OF WHITTIER
PUBLIC WORKS ENGINEERING DEPARTMENT

TRANSPORTATION PERMIT

CONTRACTORS CARGO COMPANY ADDRESS: P.O. BOX 5290 COMPTON, CA 90224 (323) 475-1616 (TOLL FREE)		PERMIT VALID BETWEEN 09/12/12 09/06/12		#16074 H. GONZALEZ	
<input checked="" type="checkbox"/> EVAPORATOR <input type="checkbox"/> 38" L X 8" W		3 Axle Tractor 3 Axle Steerable Dolly 3 Axle Push Truck N/A 141'0"			
LOADED DIMENSIONS DIFFERENT THAN WEIGHTS EXCEEDING THOSE SHOWN BELOW ARE NOT AUTHORIZED					
17'3"		20'0"		141'0"	
2		4		8	
17'3"		4'6"		9'0"	
8'0"		8'0"		20'0"	
14,000		34,000		50,837	
72 & SANTA FE SPRINGS ROAD		COLIMA ROAD & 72			
72- SANTA FE SPRINGS ROAD - LAMBERT ROAD - COLIMA ROAD TO HIGHWAY 72					
ATTACHMENTS 1. <input checked="" type="checkbox"/> 1.000 2. <input checked="" type="checkbox"/> 1.000 3. <input checked="" type="checkbox"/> 1.000 4. <input checked="" type="checkbox"/> 1.000 5. <input checked="" type="checkbox"/> 1.000 6. <input checked="" type="checkbox"/> 1.000 7. <input checked="" type="checkbox"/> 1.000 8. <input checked="" type="checkbox"/> 1.000 9. <input checked="" type="checkbox"/> 1.000 10. <input checked="" type="checkbox"/> 1.000					
THE PERMIT CO. 09/06/12 H. GONZALEZ					

***** PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER *****

THE PERMIT CO

STATE OF CALIFORNIA - DEPARTMENT OF TRANSPORTATION
TRANSPORTATION PERMIT RIDER
 TR-0017 (NEW 5/2000)

*City
 Whittier*

TO BE ATTACHED TO AND MADE A PART OF TRANSPORTATION PERMIT NUMBER:

EFFECTIVE:

STATE USE ONLY

EXPIRES SUNSET.

PERMITTEE:

CONTRACTORS CARGO COMPANY

PERMIT NUMBER:

ADDRESS:

COMPTON, CA 90224

PHONE #:

(909) 307-6300 TPC

FAX #:

(909) 307-6363 TPC

PAGE ____ OF ____

AUTHORIZED AGENT

THE PERMIT CO.

DATE

09/04/201

AUTHORIZED STATE AGENT

STATE USE ONLY

AXLE NUMBER	9	10	11	12	13	14	15
NUMBER OF TIRES PER AXLE	8	8	2	4	4	4	
DISTANCE BETWEEN AXLES	9'1"	9'0"	11'3"	17'9"	4'6"		
WIDTH OF AXLES AT TIRE SIDEWALL	20'0"	20'0"	20'0"	8'0"	8'0"	8'0"	
MAXIMUM ALLOWABLE WEIGHT	50837	50837	14020	34020			

☐ CASH
 CHECK #

☒ CHARGE
 DD # **07-0295**
☐ EXEMPT

☐ NO CHARGE

FEE: \$ N/A

THIS RIDER DOES NOT NULLIFY NOR MAKE VOID ANY CITATION ISSUED TO THE ORIGINAL PERMIT, EXCEPT AS AMENDED ABOVE ALL OTHER
 TERMS AND PROVISIONS OF THE ORIGINAL PERMIT SHALL REMAIN IN EFFECT. THIS RIDER MUST BE ATTACHED TO THE ORIGINAL PERMIT.

KX DATE/TIME SEP-06-2012(THU) 15:16
09/06/2012 15:14 FAX 909 793 4980

THE PERMIT CO

909 793 4980

P.001
001/006

FROM :ENGINEERING

FAX NO. :7149861010

Sep. 06 2012 02:02PM P1

08/06/2012 11:30 FAX 909 793 4980

THE PERMIT CO

002/004

TRANSPORTATION PERMIT

CITY OF YORBA LINDA

TRANS PERMIT NO.

IN COMPLIANCE WITH YOUR REQUEST AND SUBJECT TO ALL THE TERMS
CONDITIONS AND RESTRICTIONS WRITTEN BELOW AND THE ATTACHMENTS.
PERMISSION IS HEREBY GRANTED TO

NAME CONTRACTORS CARGO COMPANY		PERMIT VALID BETWEEN AM 09/06/12 PM 09/12/12		# 7202					
ADDRESS P.O. BOX 5290		MOVING AUTHORIZED: YES NO SATURDAY <input checked="" type="checkbox"/> <input type="checkbox"/> SUNDAY <input checked="" type="checkbox"/> <input type="checkbox"/> DARKNESS (CIVIL 200) <input checked="" type="checkbox"/> <input type="checkbox"/>							
CITY/STATE/ZIP COMPTON, CA 90224		AUTHORIZED AGENCY REPRESENTATIVE <i>Fredy Gutierrez</i>							
PHONE (323) 475-1616 (TPC)		HCD NO							
<input checked="" type="checkbox"/> HAUL <input type="checkbox"/> DRIVE <input type="checkbox"/> TOW		LOAD OR EQUIPMENT AND MODEL NO EVAPORATOR 38'L X 8'9 W		PERMIT ACCURACY IS RESPONSIBILITY OF DRIVER					
TYPE VEHICLE 3 Axle Tractor 8 Axle Steerable Dolly 3 Axle Push Truck		SENDING STATION N/A							
KING PIN TO LAST AXLE N/A		RECEIVING STATION 141'0							
LOADED DIMENSIONS DIFFERENT THAN OR WEIGHTS EXCEEDING THOSE SHOWN BELOW ARE NOT AUTHORIZED									
MAX HEIGHT 17'3		MAX WIDTH 20'0		MAX OVERALL LENGTH 141'0					
MAX OVERHANG									
AXLE NUMBER	1	2	3	4	5	6	7	8	9
NUMBER TIRES	2	4	4	8	8	8	8	8	8
AXLE SPACING		17'9	4'6	11'0	9'0	9'1	9'0	9'1	9'0
AXLE WIDTH	8'0	8'0	8'0	20'0	20'0	20'0	20'0	20'0	20'0
WEIGHT	14,000	34,000	50,837	50,837	50,837	50,837	50,837	50,837	50,837
ORIGIN 90 & KRAEMER BLVD		DESTINATION Escondido Canyon 91		TRIPS 1					
AUTHORIZED ROADS/STREETS/HIGHWAYS * - OTHER AGENCY PERMITS REQUIRED									
CITY PORTIONS OF: 90- KRAEMER BLVD - YORBA LINDA BLVD - ROSE DRIVE									
Orange Thrupe Hw - Escondido Road - La Palma Ave									
Alhambra Canyon 91									
PILOT CAR <input type="checkbox"/> Yes <input type="checkbox"/> No									
PERMITTEE ASSUMES RESPONSIBILITY FOR ALL OVERHEAD CLEARANCES.									
<input type="checkbox"/> CASH <input type="checkbox"/> CHARGE <input type="checkbox"/> EXEMPT		FEE: 16.00		APPLICANT SIGNATURE <i>Nancy L. Dell</i>		DATE 09/06/12		ATTACHMENTS <input checked="" type="checkbox"/> PLANS <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>	

Kx Date/Time SEP-06-2012(THU) 15:16
09/06/2012 15:15 FAX 909 793 4980

THE PERMIT CO

909 793 4980

P.002
002/006

City of
Yuba Linda

STATE OF CALIFORNIA - DEPARTMENT OF TRANSPORTATION
TRANSPORTATION PERMIT RIDER
TR-0017 (NEW 5/2000)

TO BE ATTACHED TO AND MADE A PART OF TRANSPORTATION PERMIT NUMBER:		EFFECTIVE:	STATE USE ONLY
		EXPIRES SUNSET:	
PERMITTEE: CONTRACTORS CARGO COMPANY		PERMIT NUMBER:	
ADDRESS: COMPTON, CA 90224		PAGE ____ OF ____	
PHONE #:	FAX #:		
(909) 307-6300 TPC	(909) 307-6363 TPC		
AUTHORIZED AGENT: THE PERMIT CO.		DATE: 09/04/201	AUTHORIZED STATE AGENT:

STATE USE ONLY

AXLE NUMBER	0	10	11	12	13	14	15
NUMBER OF TIRES PER AXLE	8	8	2	4	4	4	
DISTANCE BETWEEN AXLES	9'1	9'0	15'3	17'9	4'6		
WIDTH OF AXLES AT TIRE SIDEWALL	20'0	20'0	20'0	8'0	8'0	8'0	
MAXIMUM ALLOWABLE WEIGHT	50837	50837	14020	34020			

<input type="checkbox"/> CASH
<input checked="" type="checkbox"/> CHARGE
DOB # 07-0295
<input type="checkbox"/> EXEMPT
<input type="checkbox"/> NO CHARGE
FEE: \$ N/A

THIS RIDER DOES NOT NULLIFY NOR MAKE VOID ANY CITATION ISSUED TO THE ORIGINAL PERMIT, EXCEPT AS AMENDED ABOVE ALL OTHER ITEMS AND PROVISIONS OF THE ORIGINAL PERMIT SHALL REMAIN IN EFFECT. THIS RIDER MUST BE ATTACHED TO THE ORIGINAL PERMIT.

09/06/2012 15:15 FAX 909 793 4980
09/06/2012 10:13 FAX 714 671 1493
09/08/2012 10:56 FAX 809 793 4980

THE PERMIT CO
BREA CITY YARD
THE PERMIT CO

003/006
001/001
002/004



City of Brea Wide Load Permit

NOTE

The City of Brea issues WIDE LOAD PERMITS only. If a transportation vehicle is cited in the City of Brea for weight, it is solely the responsibility of the truck operator. Many of our streets are posted for weight restrictions and they are strictly enforced.

NOTE This permit is issued only for trips to the address designated below during the hours listed on this permit. *Wide load is to be of legal height and overhang.

Complete the following State of California standard form for transportation permits. There is no fee. If you have any questions, call (714) 790-7691. FAX COMPLETED FORM TO (714) 671-1493.

IN COMPLIANCE WITH YOUR REQUEST AND SUBJECT TO ALL THE TERMS, CONDITIONS AND RESTRICTIONS WRITTEN BELOW AND THE ATTACHMENTS, PERMISSION IS HEREBY GRANTED TO

TRANSPORTER CONTRACTORS CARGO COMPANY		PERMIT VALID BETWEEN AM 09/06/12 PM 09/12/12 AND RUNDAY MOVING AUTHORIZED: SATURDAY YES <input checked="" type="checkbox"/> NO <input type="checkbox"/> SUNDAY YES <input checked="" type="checkbox"/> NO <input type="checkbox"/> SUNSET TO SUNRISE YES <input checked="" type="checkbox"/> NO <input type="checkbox"/>		PUBLIC WORKS SEP 06 2012 DEPARTMENT <i>W. [Signature]</i> AUTHORIZED REPRESENTATIVE	
ADDRESS P.O. BOX 5290		CITY/STATE COMPTON, CA 90224		PHONE (909) 307-6300 (TPC)	
HCD. NO.		LOAD OR EQUIPMENT AND MODEL NO. EVAPORATOR			
TYPE VEHICLE 3 Axle Tractor 8 Axle Steerable Dolly 3 Axle Push Truck		PERMIT ACCURACY IS RESPONSIBILITY OF DRIVER			
KING PIN TO LAST AXLE N/A		COMB. VEHICLE LENGTH 141'0"		SENDING STATION RECEIVING STATION	
LOADED DIMENSIONS DIFFERENT THAN OR WEIGHTS EXCEEDING THOSE SHOWN BELOW ARE NOT AUTHORIZED					
MAX HEIGHT 17'3"		MAX WIDTH 20'0"		MAX OVERALL LENGTH 141'0"	
MAX OVERHANG					
AXLE NUMBER		1 2		3 4	
NUMBER TIRES		2 4		8 8	
AXLE SPACING		17'9" 4'6"		11'0" 9'0"	
AXLE WIDTH		8'0" 8'0"		8'0" 20'0"	
WEIGHT		14,000 34,000		50,837 50,837 50,837 50,837 50,837 50,837	
ORIGIN 90 & KRAEMER BLVD		DESTINATION Placentia City Limits		TRIPS 1	
AUTHORIZED ROADS/STREETS/HIGHWAYS - OTHER AGENCY PERMITS REQUIRED 90-KRAEMER BLVD to Placentia City Limits					
PILOT CAR <input type="checkbox"/> Yes <input type="checkbox"/> None Required		PERMITTEE ASSUMES RESPONSIBILITY FOR ALL OVERHEAD CLEARANCES.		ATTACHMENTS	
GACH		FEE \$ 20		THE PERMIT CO. 09/06/12	
CHARGE		EXEMPT		DATE	

STATE OF CALIFORNIA • DEPARTMENT OF TRANSPORTATION
TRANSPORTATION PERMIT RIDER
 TR-0017 (NEW 5/2000)

City of Brea

TO BE ATTACHED TO AND MADE A PART OF TRANSPORTATION PERMIT NUMBER:

EFFECTIVE:

STATE USE ONLY

EXPIRES SUNSET.

PERMITTEE: **CONTRACTORS CARGO COMPANY**

PERMIT NUMBER:

ADDRESS: **COMPTON, CA 90224**

PAGE ____ OF ____

PHONE #: **(909) 307-6300 TPC**FAX #: **(909) 307-6363 TPC**AUTHORIZED AGENT: **THE PERMIT CO.**DATE: **09/04/201**

AUTHORIZED STATE AGENT

STATE USE ONLY

AXLE NUMBER	9	10	11	12	13	14	15
NUMBER OF TIRES PER AXLE	8	8	2	4	4	4	
DISTANCE BETWEEN AXLES	9'1"	9'0"	15'3"	17'9"	4'-6"		
WIDTH OF AXLES AT TIRE SIDEWALL	20'0"	20'0"	20'0"	8'0"	8'0"	8'0"	
MAXIMUM ALLOWABLE WEIGHT	50837	50837	14020	34020			

<input type="checkbox"/>	CASH
<input checked="" type="checkbox"/>	CHARGE
<input type="checkbox"/>	EXEMPT
<input type="checkbox"/>	NO CHARGE
FEE: \$ N/A	

07-0295

THIS RIDER DOES NOT NULLIFY NOR MAKE VOID ANY CITATION ISSUED TO THE ORIGINAL PERMIT, EXCEPT AS AMENDED ABOVE ALL OTHER TERMS AND PROVISIONS OF THE ORIGINAL PERMIT SHALL REMAIN IN EFFECT. THIS RIDER MUST BE ATTACHED TO THE ORIGINAL PERMIT.

09/10/2012 15:16 FAX 809 793 4980
Sep 10 2012 10:55AM Cathedral City 7602021460
09/10/2012 10 33 FAX 809 793 4980

THE PERMIT CO
page 2

009/016

THE PERMIT CO

002/004



CITY OF CATHEDRAL CITY TRANSPORTATION PERMIT

BY COMPLIANCE WITH YOUR REQUEST AND SUBJECT
TO ALL THE TERMS, CONDITIONS AND RESTRICTIONS
WRITTEN BELOW AND IN THE ACCOMPANIMENTS,
PERMISSION IS HEREBY GRANTED TO:

NAME
CONTRACTORS CARGO COMPANY

ADDRESS

P.O. BOX 5290

CITY/STATE/ZIP

COMPTON, CA 90224

OFFICE PHONE NUMBER (including Area Code)

(909) 307-6300 (TPC)

OFFICE FAX NUMBER (including Area Code)

(909) 307-6363

DESCRIPTION OF THE LOAD OR EQUIPMENT AND MODEL NO.

☒ TRAILER ☐ DRIVE ☐ TONK

EVAPORATOR

UNITS/TONS OF LOAD

38' L X 8'0" W

DESCRIPTION OF TRAILING EQUIPMENT

3 Axle Tractor 8 Axle Steerable Dolly 3 Axle Push Truck

VEHICLE
WIDTH: 20'0"

OVERALL
LENGTH:

HEIGHT TO
LAST AXLE: N/A

OVERALL
LENGTH: 141'0"

AXLE NUMBER

NUMBER OF TIRES

PER AXLE

DISTANCE BETWEEN

AXLES

WIDTH OF AXLES AT

TRAFFIC DECK

MAXIMUM ALLOWABLE

WEIGHT

1

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

17

18

19

20

21

22

23

24

25

26

27

28

29

30

31

32

33

34

35

36

37

38

39

2

4

4

8

8

8

8

8

8

8

8

8

8

8

8

8

8

8

8

8

8

8

8

8

8

8

8

8

8

8

8

8

8

8

8

8

8

8

8

17'9"

4'6"

11'10"

9'0"

9'0"

9'0"

9'0"

9'0"

9'0"

9'0"

9'0"

9'0"

9'0"

9'0"

9'0"

9'0"

9'0"

9'0"

9'0"

9'0"

9'0"

9'0"

9'0"

9'0"

9'0"

9'0"

9'0"

9'0"

9'0"

9'0"

9'0"

9'0"

9'0"

9'0"

9'0"

9'0"

9'0"

9'0"

9'0"

8'0"

8'0"

8'0"

20'0"

20'0"

20'0"

20'0"

20'0"

20'0"

20'0"

20'0"

20'0"

20'0"

20'0"

20'0"

20'0"

20'0"

20'0"

20'0"

20'0"

20'0"

20'0"

20'0"

20'0"

20'0"

20'0"

20'0"

20'0"

20'0"

20'0"

20'0"

20'0"

20'0"

20'0"

20'0"

20'0"

20'0"

20'0"

20'0"

14'0"

34'0"

30'53"

30'53"

30'53"

30'53"

30'53"

30'53"

30'53"

30'53"

30'53"

30'53"

30'53"

30'53"

30'53"

30'53"

30'53"

30'53"

30'53"

30'53"

30'53"

30'53"

30'53"

30'53"

30'53"

30'53"

30'53"

30'53"

30'53"

30'53"

30'53"

30'53"

30'53"

30'53"

30'53"

30'53"

30'53"

30'53"

30'53"

17'3"

20'0"

141'0"

17'3"

20'0"

141'0"

17'3"

20'0"

141'0"

</

RX DATE/TIME

SEP-10-2012 (MON) 10:39

page 1

Sep 10 2012 11:32PM HP Fax

*Chief
Cathedral City*

STATE OF CALIFORNIA - DEPARTMENT OF TRANSPORTATION

TRANSPORTATION PERMIT RIDER

TR-0017 (NEW 5/2000)

TO BE ATTACHED TO AND MADE A PART OF TRANSPORTATION PERMIT NUMBER:

EFFECTIVE:

STATE USE ONLY

EXPIRES SUNSET:

PERMITTEE: **CONTRACTORS CARGO COMPANY**

PERMIT NUMBER:

ADDRESS: **COMPTON, CA 90224**

PAGE ____ OF ____

PHONE #: **(909) 307-6300 TPC**FAX #: **(909) 307-6363 TPC**AUTHORIZED AGENT: **THE PERMIT CO.**DATE: **09/04/201**

AUTHORIZED STATE AGENT

STATE USE ONLY

AXLE NUMBER	9	10	11	12	13	14	15
NUMBER OF TIRES PER AXLE	8	8	2	4	4	4	
DISTANCE BETWEEN AXLES	9'1"	9'0"	12'3"	17'9"	4'6"		
WIDTH OF AXLES AT TIRE SIDEWALL	20'0"	20'0"	20'0"	8'0"	8'0"	8'0"	
MAXIMUM ALLOWABLE WEIGHT	50837	50837	14000	34000			

<input type="checkbox"/>	CASH
<input type="checkbox"/>	CK/CC#
<input checked="" type="checkbox"/>	CHARGE
	DB #: 07-0295
<input type="checkbox"/>	EXEMPT
<input type="checkbox"/>	NO CHARGE
	FEE: \$ N/A

THIS RIDER DOES NOT NULLIFY NOR MAKE VOID ANY CITATION ISSUED TO THE ORIGINAL PERMIT, EXCEPT AS AMENDED ABOVE ALL OTHER ITEMS AND PROVISIONS OF THE ORIGINAL PERMIT SHALL REMAIN IN EFFECT. THIS RIDER MUST BE ATTACHED TO THE ORIGINAL PERMIT.



City of Cathedral City Transportation Permit Conditions

1. Responsibility of Permittee

The permittee shall be knowledgeable and in compliance with all applicable City of Cathedral City and California conditions, requirements, and laws for the use of the highway system and in particular movement of extralegal vehicles and/or loads.

2. Possession of Permit

This permit shall be carried in the vehicle to which it refers at all times while the vehicle is within the highway limits. (California Vehicle Code (CVC), Section 35783)

3. Void Permits

This permit is null and void and hereby declared non-existent if:

- a. ANY PORTION, PART OR SECTION IS ILLEGIBLE.
- b. If used before or after the times and dates indicated.
- c. If any portion, part or section has been altered or if any attempt to alter is apparent.
- d. If used to represent proper authority for carrying a load and/or moving a vehicle that is not specifically described on the face of the permit.
- e. If used to represent proper authority for carrying a load and/or moving a vehicle by any company, not specifically named on the permit.
- f. If presented without the attachments specifically named on the face of the permit firmly affixed.

4. Permittee Agreement

Acceptance of this permit constitutes an agreement by the permittee to observe and comply with all of the general and specific conditions on the face of the permit and attachments thereto.

5. Verification

The use of this permit is prima facie evidence that the driver has checked the load and/or vehicle and knows it to be within the limits as set forth hereon and has verified the routing accuracy. The vehicle and/or load authorized under this permit is subject to inspection by representatives of the Engineering Department of the City of Cathedral City.

6. Overhead Clearance

When the height of the load exceeds legal limit, it becomes the responsibility of the permittee to check all underpasses, over crossings, bridges, overhead wires or other structures for impaired vertical clearance and to arrange clearance or request alternate routing before commencing travel.

7. Liabilities

The permittee is responsible for all liability for injury to, or death of person, or damage to property that may occur through any act or omission of either the permittee or the City of Cathedral City arising from the issuance of this permit. In the event any claim, suit or action is brought against the City of Cathedral City, its officers, employees or agents thereof, by reason of, or in connection with any such act or omission, permittee shall defend, indemnify, and hold harmless the City, its officers, employees or agents from such claim, suit or action.

8. Repair of Damage

In accepting this permit, the permittee agrees to repair at his own expense and to the satisfaction of the City Engineer, any damage to highway appurtenances or structures resulting from travel under this permit. Notwithstanding, work or repair may be done by City of Cathedral City,

Transportation Department forces at the option of the City Engineer, the cost to be borne by the permittee. In the event of damage to City facilities such as bridges, traffic signals, light standards and other appurtenances, a written report must be filed with the City within 72 hours after such damage has been done. Failure to make this report will be considered cause for cancellation of all permit privileges pending a satisfactory arrangement with the City for repair or replacement of the damaged facility.

9. Accident Reporting

Accidents occurring while operating under permit and requiring a report to the Department of Motor Vehicles under CVC Section 16000 shall also be reported to the City of Cathedral City, Department of Transportation. A copy of the permit and accident report shall be mailed to Engineering Department, Attn: Traffic Engineering, 68700 Avenida Lalo Guerrero, Cathedral City, CA 92234, within 30 days of the date of the accident. Failure to mail these copies will be considered cause for cancellation of all permit privileges.

10. Reducible Loads

This permit is issued for the movement of an "Extralegal Load" as defined in CVC. 320.5 when loaded at its least dimensions. This permit is automatically canceled if the permitted dimensions and weight can be reduced to legal limits by repositioning and/or practical removal of a part, portion, unit there from. This permit does not authorize extralegal weight if the load can be repositioned to stay within legal axle or axle group weights authorized in CVC 35551 or 35551.5. If the load cannot be repositioned, the weights shown on the permit are authorized. Other items may be hauled in addition to the permitted item provided they do not exceed the dimensions of the vehicle or permitted item (whichever is greater) and the loaded vehicle is of legal axle and gross weights. Over height permits shall not be issued for items transported on a conventional flat deck trailer unless the deck is needed to support a long fragile load or a long load that would cause unbalanced axle group weights.

11. Moving in Inclement Weather

Movement shall not occur in snow, fog, rain or wind when visibility is restricted to less than 1,000 feet (304.8 meters). Movement is prohibited when road surfaces are hazardous due to rain, ice, snow or frost, or when use of tire chains is mandatory. In addition, manufactured housing shall not move when the velocity of the wind is such that it causes the vehicle being towed to whip or swerve from side-to-side or fail to follow substantially in the path of the towing vehicle. Any accident caused by excessive wind or weather conditions shall be considered a prime facie violation of this condition.

12. Lane Use

When practical, the vehicle shall be kept in the far right lane of the highway and shall not encroach on highway shoulders except where necessary to allow trailing traffic to pass.

13. Moving in Convoy

Movement in convoy shall not be permitted unless specified on the face of this permit.

14. Towing Disabled Permit Vehicles

Disabled extralegal vehicles or extralegal combinations of vehicles, whose movement is authorized by a transportation permit, or any disabled legal vehicle or legal combination of vehicles which because of damage has incurred distortion in width or height thereby causing an excess in legal dimensions may only be moved at the direction of a peace officer. Disabled overweight permit vehicles/loads shall only be authorized movement by a peace officer to a point where the highway has been safely cleared. Movement of the permit vehicle/load beyond this point shall be completed under the authority of a City, County or State transportation permit, whichever is applicable. Single trip permits for towing permit vehicles shall require reduction of the disabled combinations to the least dimension possible.


15. Tires

Tires on permitted vehicles shall comply with the California Code of Regulations Title 13, commencing with Section 1085 of Article 14. Permitted axle or axle group weights shall not exceed the rated capacity marked on the tire sidewall.

16. Warning Signs and Flags All loads/vehicles over 8'-6" in width, 80 feet in length or more than 10 feet of overhang shall display warning signs. Signs shall be posted on the front and rear of the vehicle or on the front of the lead vehicle and the rear of the back trailer with multi-vehicle combinations. Signs shall have black letters on a yellow background and comply with Section 602.9 of the Departments "Transportation Permit Manual". Flags shall comply with Section 25104 of the CVC.

17. Movement During Darkness

"Darkness" is defined in Section 280 of the CVC as being "...any time from one-half hour after sunset to one-half hour before sunrise...". Reference to "sunset" and/or "sunrise" on the permit includes this one-half hour grace period before and after sunrise and sunset.



City of Cathedral City
68-700 Avenida Luis Guerrero
Cathedral City, Ca 92234
Ph. (760)770-0340

TRUCK ROUTES

ENGINEERING DEPARTMENT

Date:

4/13/2004

Sheet:

1 of 1 Sheets

Drawn By:

Robert Rodriguez

Sep. 10. 2012 12:09PM

COACHELLA ENG

No. 0918 P. 1



**APPLICATION FOR PUBLIC WORKS
OVERSIZED PERMIT
CITY OF COACHELLA - ENGINEERING DEPARTMENT
1515 Sixth Street, Coachella, California 92236**

Phone (760) 398-5744 x 143 or 398-3502 Fax (760) 262-6253 www.coachella.org

PERMIT NO. 2012-140
LOCATION: 86 & DILLON RD. TO DILLON RD. & 10
OWNER: CITY OF COACHELLA
CONTRACTOR: CONTRACTOR'S CARGO COMPANY
LICENSE: TELEPHONE 909-307-6300 FAX 909-307-6363

Permittee is responsible for all liability for personal injury or property damage which may arise out of work herein permitted or which may arise out of failure of Permittee to properly maintain the encroachment. Permittee agrees to defend, indemnify, and hold harmless the City of Coachella and employees thereof from any claim of such liability. I hereby acknowledge that I have read this application and state that it is correct, and agree to comply with all State Laws, City Ordinances and Standards, and approved plans.

PERMITTEE: Owner () Contractor (X)

SIGNATURE:

Nancy Nelson

This is a Public Works Permit when properly filled out and signed, and fees are paid. Permittee is hereby authorized to do the work described, in accordance with applicable State Laws, City Ordinances and Standards, and approved plans. This permit becomes null and void if work is not commenced within sixty (60) days from the date of issuance, or if work is not diligently prosecuted, or if any work is done in violation of regulations governing same, the approved plans, or conditions hereon.

APPROVED BY:

FEES: 37.50

DESCRIPTION OF WORK: SINGLE TRIP. EVAPORATOR.

SPECIAL CONDITIONS:

1. ANY VIOLATIONS OF THE CONDITIONS OF THIS PERMIT WILL RESULT IN REVOCATION OF THE PERMIT.
2. "THE APPLICANT ACKNOWLEDGES THE DUTIES UNDER CHAPTER 12.08 OF THE COACHELLA MUNICIPAL CODE AND AGREES TO COMPLY WITH THE CONDITIONS ON A PERMIT ISSUED UNDER CHAPTER 12.08. THE APPLICANT ALSO AGREES TO REPAIR, OR TO PAY THE CITY, FOR THE COST OF ANY DAMAGE TO THE CITY'S STREET OR RIGHT OF WAY CAUSED, DIRECTLY OR INDIRECTLY, BY THE APPLICANT AND ALSO AGREES TO PAY THE CITY'S COLLECTION COSTS INCLUDING ACTUAL ATTORNEY'S FEES."
3. CMC: SEASON 1: OCTOBER 1 THROUGH APRIL 30TH. MONDAY-FRIDAY 6:00 AM TO 5:30 PM. SATURDAY, SUNDAY & HOLIDAYS 8:00 AM TO 5:00 PM.
4. CMC: SEASON 2: MAY 1ST THROUGH SEPTEMBER 30TH. MONDAY-FRIDAY 5:00 AM TO 7:00 PM. SATURDAY, SUNDAY & HOLIDAYS 8:00 AM TO 5:00 PM.
5. ALL WORK SHALL BE DONE IN ACCORDANCE WITH CURRENT A WORKING IN PUBLIC STREETS POLICY OF THE CITY OF COACHELLA.

DATE: 9-10-12

Inspection	Date	Inspector

*City of
Coachella*

STATE OF CALIFORNIA • DEPARTMENT OF TRANSPORTATION
TRANSPORTATION PERMIT RIDER
TR-0017 (NEW 5/2000)

TO BE ATTACHED TO AND MADE A PART OF TRANSPORTATION PERMIT NUMBER:		EFFECTIVE:	STATE USE ONLY
		EXPIRES SUNSET:	
PERMITTEE: CONTRACTORS CARGO COMPANY		PERMIT NUMBER:	
ADDRESS: COMPTON, CA 90224		PAGE ____ OF ____	
PHONE #: (909) 307-6300 TPC	FAX #: (909) 307-6363 TPC		
AUTHORIZED AGENT: THE PERMIT CO.	DATE: 09/04/201	AUTHORIZED STATE AGENT	

STATE USE ONLY

AXLE NUMBER	9	10	11	12	13	14	15
NUMBER OF TIRES PER AXLE	8	8	2	4	4	4	
DISTANCE BETWEEN AXLES	9'1"	9'0"	15'3"	17'9"	4'-6"		
WIDTH OF AXLES AT TIRE SIDEWALL	20'0"	20'0"	20'0"	8'0"	8'0"	8'0"	
MAXIMUM ALLOWABLE WEIGHT	50837	50837	14000	34000			

<input type="checkbox"/> CASH CK/CC #:
<input checked="" type="checkbox"/> CHARGE DB #: 07-0295
<input type="checkbox"/> EXEMPT
<input type="checkbox"/> NO CHARGE
FEE: \$ N/A

THIS RIDER DOES NOT NULLIFY NOR MAKE VOID ANY CITATION ISSUED TO THE ORIGINAL PERMIT. EXCEPT AS AMENDED ABOVE ALL OTHER ITEMS AND PROVISIONS OF THE ORIGINAL PERMIT SHALL REMAIN IN EFFECT. THIS RIDER MUST BE ATTACHED TO THE ORIGINAL PERMIT.

Rx Date/Time SEP-06-2012(THU) 17:59
09/06/2012 17:58 FAX 909 793 4980
09/06/2012 17:12 FAX 9092793785

THE PERMIT CO
P W COUNTER

P.005
005/011
002

OV12-00393

09/06/2012

Daily OVERLOAD PERMIT

In compliance with your request and subject to all of the terms, conditions, and restrictions written below and the attachments, permission is hereby granted to:

Transporter: CONTRACTORS CARGO CO.
P.O. BOX 5290, COMPTON, CA
90224

Phone # Fax #

Insurance Co: TOWER INS. CO. OF NEW YORK

Insurance Policy # L19680190811

Permit Valid On: 09/09/2012 From: 0 AM to 0 PM

Moving Authorized:

Sunset - Sunrise: Y

Saturday: N

Sunday: N

Truck Information

Equipment: EVAPORATOR Type of Vehicle 3 AX TRAC 8 AX ST DLY 3 AX PS TRK License:
VP30601

Max Height: 17'3" Max Width: 20' Max Length: 141' Overhang:

Axle Number	1	2	3	4	5	6	7	8	9
No. Of Tires:	2	4	4	8	8	8	8	8	8
Axle Spacing	18	5	12	9	10	10	10	9	
No. Of Tires:	8	8	8	20	20	20	20	20	20

Weight SEE ATTACHMENT FOR AXLE SPACING AND WEIGHT

Weight

Route Information

Origin: 91 AT MAPLE/SIXTH Destination: 91 WEST AT SIXTH Trips: 1

Pilot Car Required?: Y

Authorized Route

91 EAST TO MAPLE/SIXTH TO

91 WEST AT SIXTH ST

Special Provisions:

ROUTE HOURS: 12:01 AM TO 5:00 AM

POLICE & PILOT CAR REQ., CHP ESCORT REQ.

ATTACHMENTS # 1, 2, and 3

PERMIT ACCURACY
RESPONSIBILITY OF
DRIVER

Fee: \$16.00


By: 

Date: 9/6/12

It is the responsibility of the applicant to notify the City of Corona Police Department by calling (951) 736-2355 prior to entering the city.
THIS PERMIT IS VALID ONLY FOR STREETS WITHIN THE CITY OF CORONA. A SEPARATE CALTRANS PERMIT IS REQUIRED
WHEN DRIVING ON OR CROSSING STATE RIGHT-OF-WAY.

Control # PW00026660

Date: 09/06/2012

Finance Initials: 

Total This Date \$16.00



ATTACHMENT NO. 1
PAGE 1 OF 2

CITY OF CORONA DEPARTMENT OF PUBLIC WORKS

MOVING PERMIT

LIMIT OF AUTHORIZATION. This permit is valid only on routes under the jurisdiction of the City of Corona.

This permit is not valid on State Highways or the roadway crossing under or over a State Freeway. A separate moving permit is required from the State.

This permit is not valid on streets or bridges that have posted weight limits.

2. **NIGHT MOVES.** Any load moved during nighttime hours shall meet all requirements of State and City regulations and shall be properly lighted with warning lights and signs as may be required by law and ordinance.
3. **PARKING OF VEHICLE.** Permittee shall not, during restricted hours or at any other time, stand nor park the permitted vehicle where it creates a hazard or traffic obstruction. If the vehicle is in one of the above-mentioned areas at the beginning of a restricted movement, it shall continue to move, following the permitted route, using reasonable care and precaution to prevent traffic disruption, to the nearest suitable location to where the load may be parked for the duration of the restricted period.
4. **MOVING IN INCLEMENT WEATHER.** Movement shall not occur in snow, fog, rain, or wind when visibility is restricted to less than 1,000 feet (304.8 meters). Movement is prohibited when road surfaces are hazardous due to rain, ice, snow or frost, or when use of tire chains is mandatory. In addition, manufactured housing shall not move when the velocity of the wind is such that it causes the vehicle being towed to whip or swerve from side-to-side or fail to follow substantially in the path of the towing vehicle. If inclement weather is encountered during the movement of the vehicle, it shall continue to move, using reasonable care and precaution to prevent traffic disruption, to the nearest suitable location to where the load may be parked until the inclement weather passes. The speed limit shall not exceed 25 mph or the posted speed whichever is less when moving to park at the nearest suitable location.
5. **OPERATING HOURS.** This permit is valid within the period stated on the face of the permit. Unless specifically stated otherwise (See Section III, Overwidth), moving is prohibited from 5 a.m. to 9 a.m. and 4:00 p.m. to 7 p.m. everyday. No moving during the following holidays:

New Years
Memorial Day
(National Observation)

Fourth of July
Labor Day

Thanksgiving (and following day)
Christmas

6. **PERMIT TO BE CARRIED ON VEHICLE.** This permit is valid only when it is carried on the permitted vehicle.
7. **PERMIT SUBJECT TO INSPECTION.** This permit is the property of the City of Corona Department of Public Works and must be surrendered upon demand to any law enforcement officer or employee of the City of Corona Department of Public Works charged with the care and protection of highways.
8. **COMPLY WITH APPLICABLE LAW.** Except as specifically provided in the permit, the requirements of the Vehicle code and any other applicable laws must be complied with at all times.

II. OVER LENGTH

1. **PILOT CARS.** Two Pilot cars are required when the overall length is 110 feet long or over, unless otherwise specified on the face of the permit. The pilot cars shall display additional signs as set forth in Item VI. One pilot car must be located in front of the load, the other pilot car must be located at the rear of the load. Rear steering trailers require two pilot cars when the overall length exceeds 125 feet.
2. **RESTRICTED HOURS.** Rear steering trailers exceeding 125 feet or any other load with an overall length of 85 feet long or greater will be restricted to the hours of 12:01 a.m. to 5 a.m. and may not move from 5 a.m. Saturday until 12:01 a.m. Sunday.
3. **INSPECTION.** Rear steering trailers exceeding 125 feet or any other load with an overall length of 110 feet long or greater is subject to inspection by a Department of Public Works representative. The inspection must be arranged at least 24 hours prior the scheduled move.

ATTACHMENT NO. 1

PAGE 2 OF 2

III. OVERWIDTH

1. **PILOT CARS.** One Pilot car shall be provided by the permittee when the load exceeds 11 feet. Two Pilot cars shall be provided by the permittee when the load is 14 feet wide or greater. The first pilot car must be located in front of the load, the second pilot car (when required) must be located at the rear of the load.
2. **RESTRICTED HOURS.** Any load or vehicle 14 feet wide or greater shall be restricted to moving during the hours of 12:01 a.m. to 5 a.m. everyday. Any load or vehicle over 11 feet wide, but less than 14 feet wide, may move during normal operating hours everyday. Loads equal to or less than 10 feet do not have restricted hours under clear weather conditions, including Sunday.
3. **INSPECTION / ESCORT.** Any load 16 feet wide or greater is subject to inspection by a City of Corona Department of Public Works representative. The inspection must be arranged 24 hours prior to the scheduled move.

IV. OVER HEIGHT

1. **IMPAIRED VERTICAL CLEARANCE.** It shall be the responsibility of the permittee to check all underpasses, bridges, overhead wires, or other structures for impaired vertical clearance and to bypass or arrange clearance at such locations.
2. **OVERHEAD LINES.** Permittee must notify the owner of all overhead lines that may be disturbed or damaged by his operation at least 24 hours in advance of the work. Arrangements must be made between the parties involved to ensure safe passage of the load.
3. **SNOOTER AND ROOF BOARDS.** Snooter and roof boards are required from 18 feet high to above the highest point of load. Any load in excess of 20 feet must be provided a means of access to the highest point on the load.
4. **PILOT CARS.** Two pilot cars displaying signs the same as specified in Item VI shall be provided for all loads 16 feet high or higher. One pilot car must be located in front of the move with a range pole to verify clearance; the other pilot car must be located at the rear of the move.
5. **RESTRICTED HOURS.** All loads 15 feet high or higher must be moved during the hours of 12:01 a.m. to 5 a.m. and may not move from 5 a.m on Saturday until 12:01 a.m. Sunday.
6. **INSPECTION.** Any load 18 feet or greater is subject to inspection by a City of Corona Department of Public Works representative. The inspection must be arranged for at least 24 hours prior to the scheduled move.

V. OVERWEIGHT

1. **ALLOWABLE OVERWEIGHT.** Axle weights shall not exceed those shown on the face of the permit.
2. All gross loads in excess of 75 tons shall not exceed 15 mph when approaching any crossing or structure.

VI. SIGNS

1. Unless specifically stated otherwise on the face of the permit, all loads or vehicles being moved in the City of Corona under the provisions of Section 35780 C.V.C., exceeding 102-inches in width, exceeding legal length, or 14 feet in height when loaded, or with more than 10 feet of overhang, must display appropriate warning signs. All signs shall be removed immediately upon completion of the move.

Signs shall be posted on front and rear of the vehicle or load and shall read, "OVERSIZE LOAD", "WIDE LOAD", OR "LONG LOAD", or as appropriate for front or rear overhang. The "OVERSIZE LOAD" sign shall have preference when a combination of features exist. The lettering shall be a 10-inch minimum height with a 2-inch minimum brush stroke and a minimum of 1-inch border all around. All signs must have black letters on a yellow background mounted at least 18-inches above the road surface, front and rear. Signs must be neat, clean, legible, mounted securely and be visible from straight ahead or directly behind and from 45 degrees on each side thereof. All signs must be illuminated for night moves or be constructed of suitable reflectorized material to be clearly visible to approaching traffic.



CITY OF CORONA DEPARTMENT OF PUBLIC WORKS
SPECIAL ATTACHMENT FOR PILOT CAR(S)
Subject to California Vehicle Codes 35700 & 35784

LIMITS OF AUTHORIZATION. This permit is valid only on routes within the jurisdiction of City of Corona Department of Public Works

This permit is not valid on State Highways or the roadway crossing under or over a State Freeway. A separate moving permit is required from the State.

This permit is not valid on streets or bridges that have posted weight limits.

1. Responsibilities

- Pilot cars maintain communications with the escorted load via two-way radio communication device.
- Pilot cars maintain a safe distance from the escorted vehicle to allow both passing and warning for other traffic.
- Pilot cars accompany the escorted vehicle over all operational California Highway Patrol (CHP) scale and inspection facilities.

2. Location

- If one pilot car is required, the pilot car precedes the escorted vehicle on two (one lane in each direction) or three-lane conventional roads. When a pilot car is required for rear overhang (i.e. more than 25' 0"), the pilot car will follow the escorted vehicle. The pilot car follows the escorted vehicle on conventional highways having four or more lanes, divided highways, and freeways.
- If two pilot cars are required, one pilot car precedes and the other follows the escorted vehicle.
- Pilot cars remain right of the centerline of the roadway at all times.

3. Equipment

Failure to comply with all regulations under law renders the vehicle and/or load out of service until all necessary repairs or additional equipment is obtained to meet said requirements. Regulations include, but are not limited to the following:

- Identification placards comply with the California Vehicle Code (CVC) Section 27904
- Warning signs comply with CVC 27904.5 and 35783.5
- Warning lights comply with CVC 25270
- Warning flags comply with CVC 28100
- Vertical clearance measuring devices comply with CVC 28102 and 35252
- Additional requirements as outlined in CVC 28101

4. Restrictions

- It is unauthorized for a pilot car to stop, pre-empt, or impede opposing traffic.
- It is unauthorized for a pilot car to tow another vehicle while escorting a load unless it is specifically stated on the face of the transportation permit or permit rider.
- It is unauthorized for pilot cars to escort more than one vehicle and/or load at one time unless specified on the face of the transportation permit or permit rider.
- It is unauthorized to display STOP/SLOW sign paddles from the window of a moving vehicle.



**CITY OF CORONA
DEPARTMENT OF PUBLIC WORKS**

Attachment No. 3

**MINIMUM LIGHTING REQUIREMENT FOR EACH UNIT
FROM SUNSET TO SUNRISE**

1. Steadily burning amber lights at outer extremities, and all protrusions, and at five foot intervals completely around load except the lights in the rear may be red. Maximum height above ground five feet.
2. A minimum of the following high intensify amber electric lights must be in operation. These lights must be at least 4-inches in diameter. Approximate height above ground eight feet.
 - Left front (2 lights) blinker-steady or both blinking
 - Right rear
 - Right front (1) 1 blinker or steady
 - Left rear
3. Loads over 18 feet high require a white flood light projecting from the towing truck to flood entire front of load, adjusted so that lights will not project beyond maximum width of load.
4. Lighting on EACH LOAD being moved shall meet these requirements.
5. These requirements may be modified and/or additional requirements may be requested by the Inspector assigned to the move.



**CITY OF CORONA
DEPARTMENT OF PUBLIC WORKS**

Attachment No. 3

**MINIMUM LIGHTING REQUIREMENT FOR EACH UNIT
FROM SUNSET TO SUNRISE**

1. Steadily burning amber lights at outer extremities, and all protrusions, and at five foot intervals completely around load except the lights in the rear may be red. Maximum height above ground five feet.
2. A minimum of the following high intensify amber electric lights must be in operation. These lights must be at least 4-inches in diameter. Approximate height above ground eight feet.
 - Left front (2 lights) blinker-steady or both blinking
 - Right rear
 - Right front (1) 1 blinker or steady
 - Left rear
3. Loads over 18 feet high require a white flood light projecting from the towing truck to flood entire front of load, adjusted so that lights will not project beyond maximum width of load.
4. Lighting on **EACH LOAD** being moved shall meet these requirements.
5. These requirements may be modified and/or additional requirements may be requested by the inspector assigned to the move.

SEP-08-2012 01:56 From:

9093952122
THE PERMIT CO

To:93076363

Page:2/3

09/06/2012 11:34 FAX 909 793 4980

002/003



City of Ontario

TRANSPORTATION PERMIT

IN COMPLIANCE WITH YOUR REQUEST AND SUBJECT TO ALL THE TERMS, CONDITIONS AND RESTRICTIONS WRITTEN BELOW AND IN THE ACCOMPANIMENTS, PERMISSION IS HEREBY GRANTED TO:

NAME: CONTRACTORS CARGO COMPANY

ADDRESS: P.O. BOX 5290

CITY/STATE/ZIP: COMPTON, CA 90224

OFFICE PHONE NUMBER (including Area Code): (909) 307-6300 TPC

OFFICE FAX NUMBER (including Area Code): (909) 307-6363

DESCRIPTION OF THE LOAD OR EQUIPMENT AND MODEL NO.:

EVAPORATOR ☒ HAUL ☐ DRIVE ☐ TOW

DIMENSIONS OF LOAD:

38' L X 8'9" W

DESCRIPTION OF HAULING EQUIPMENT:

3 Axle Tractor 8 Axle Steerable Dolly 3 Axle Push Truck

VEHICLE WIDTH		SEMI-TRAILER LENGTH			LENGTH TO LAST AXLE		COMB. VEHICLE LENGTH			
20'0		N/A			N/A		141'0			
AXLE NUMBER		1	2	3	4	5	6	7	8	9
NUMBER OF TIRES PER AXLE		2	4	4	8	8	8	8	8	8
DISTANCE BETWEEN AXLES		17'9	4'6	11'10	9'0	9'1	9'0	9'1	9'0	
WIDTH OF AXLES AT TIRE SIDEWALL		8'0	8'0	8'0	20'0	20'0	20'0	20'0	20'0	20'0
MAXIMUM ALLOWABLE WEIGHT		14,000	34,000	50,837	50,837	50,837	50,837	50,837	50,837	50,837

NOT TO EXCEED DIMENSIONS SHOWN BELOW OR AXLE WEIGHTS SHOWN ABOVE

LOADED HEIGHT:	LOADED WIDTH:	LOADED OVERALL LENGTH:	LOADED OVERRANG:	WEIGHT CLASS
17'3"	20'0"	141'0"		Tractor

ORIGIN: 83 & RIVERSIDE DRIVE

DESTINATION: RIVERSIDE COUNTY LINE

AUTHORIZED CITY ROUTES - STATE AND/OR COUNTY PERMITS MAY BE REQUIRED

PERMIT VALID FOR POSTED TRUCK ROUTES ONLY with total access for pickup/delivery according to Section 35703 of the CVC

83- RIVERSIDE DRIVE - HAVEN AVE - PHILADELPHIA AVE - MISSION BLVD TO RIVERSIDE COUNTY LINE LIC # VP30601-CA

PERMITEE ASSUMES RESPONSIBILITY FOR ALL OVERHEAD CLEARANCES.

PERMIT ACCURACY IS RESPONSIBILITY OF DRIVER

PILOT CAR ☒ YES ☐ NO PILOT CAR REQUIRED ON LOADS EXCEEDING 12' WIDE

Pursuant to California Vehicle Code, Section 35780, this permit does NOT exempt the permittee from meeting the requirements set forth by the

California Department of Transportation to operate extra legal loads within the state right-of-way.

CASH, CHARGE, CREDIT CARD OR EXEMPT INFORMATION

APPLICANT SIGNATURE
N. Nelson
AUTHORIZED CITY AGENT

THE PERMIT CO.

DATE: 08/07/12

CREDIT CARD EXP. DATE: FEB 15, 2015

NUMBER OF TRIPS: 1

REQUESTED ROUTE:

APPLICANT CONTACT PERSON (PRINT)
NANCY NELSON

TPC

303 East "B" Street Ontario, Ca. 91764 (909) 395-2025 Fax (909) 395-2122

SEP-08-2012 01:56 From:

9093952122

To: 93076363

Page: 3/3

09/08/2012 11:34 FAX 909 793 4980

THE PERMIT CO

003/003

City of
Compton

STATE OF CALIFORNIA - DEPARTMENT OF TRANSPORTATION
TRANSPORTATION PERMIT RIDER
TR-0017 (NEW 5/2000)

TO BE ATTACHED TO AND MADE A PART OF TRANSPORTATION PERMIT NUMBER:

EFFECTIVE

STATE USE ONLY

EXPIRATION DATE

PERMITTEE: CONTRACTORS CARGO COMPANY

PERMIT NUMBER:

ADDRESS: COMPTON, CA 90224

PHONE #:

(909) 307-6300 TPC

FAX #:

(909) 307-6363 TPC

PAGE 1 OF 1

AUTHORIZED AGENT:

THE PERMIT CO.

DATE:

09/04/2011

AUTHORIZED STATE AGENT:

STATE USE ONLY

AXLE NUMBER	5	10	11	12	13	14	15
NUMBER OF THIS PERMIT	8	8	2	4	4	4	
DISTANCE BETWEEN AXLES	9'-1"	9'-0"	11'-3"	17'-9"	41'-6"		
WIDTH IN AXLES AT FIRE SIDEWALL	20'-0"	20'-0"	20'-0"	8'-0"	8'-0"	8'-0"	
MAXIMUM ALLOWABLE WEIGHT	50837	50837	14000	34000			

☐ CASH
CHARGE

☒ CHARGE
SEP 07-0295

☐ EXEMPT

☐ NO CHARGE

FEE: \$ N/A

THIS RIDER DOES NOT NULLIFY NOR MAKE VOID ANY CITATION ISSUED TO THE ORIGINAL PERMIT. EXCEPT AS AMENDED ABOVE ALL OTHER ITEMS AND PROVISIONS OF THE ORIGINAL PERMIT SHALL REMAIN IN EFFECT. THIS RIDER MUST BE ATTACHED TO THE ORIGINAL PERMIT.

CITY OF PALM SPRINGS TRANSPORTATION PERMIT



CITY OF PALM SPRINGS
PUBLIC WORKS AND
ENGINEERING
DEPARTMENT
(760) 323-8253

Permit Valid	Permit No: 201209101606
Times 0:00 - 6:00 <input checked="" type="checkbox"/> 09:00 - 12:00 <input checked="" type="checkbox"/> 13:00 - 16:30 <input checked="" type="checkbox"/> 18:00 - 24:00 <input checked="" type="checkbox"/>	Dates 9/10/2012 to 9/14/2012
Kim Leon Agency Representative	

Transporter: CONTRACTORS CARGO Address1: P O BOX 5290 Address2: City / State: COMPTON, CA 90224 Telephone: 80087455512 Fax: (323) 475-1617	Zip Code: HCD No: 0	Weekend Approval: Saturday: <input type="checkbox"/> Sunday: <input type="checkbox"/> 21:00 - 6:00 ONLY	Permit Applicant: THE PERMIT COMPANY Contact: NANCY L NELSON E-mail Address: RDPERMIT@PERMITCOMPANY.C
---	------------------------	--	--

Haul: ☒ Load:
 Drive: ☐
 Tow: ☐

EVAPORATOR

Type of Vehicle: 3 AX TRAC 8 AX STEERABLE DOLLY 3 AX PUSH TRUCK

King Pin - Last Axle: N/A Comb Vehicle Length: 141'0" No of Trip: Single Trip

LOADED DIMENSIONS DIFFERENT THAN OR WEIGHTS EXCEEDING THOSE SHOWN BELOW ARE NOT AUTHORIZED

Max Height: 17'3" Max Width: 20'0" Max Overall: 141'0"

Max Overhang: Legal Front Overhang: ☐ Rear Overhang: ☐

AXLE NUMBER	1	2	3	4	5	6	7	8	9
No. Tires:	2	4	4	8	8	8	8	8	8
Ax. Spacing:	17'9"	4'6"	11'10"	9'0"	9'1"	9'0"	9'1"	9'0"	
Ax. Width:	8'0"	8'0"	8'0"	20'0"	20'0"	20'0"	20'0"	20'0"	20'0"
Ax. Weight:	14000	34000	50837	50837	50837	50437	50837	50837	

Origin: 111 & VISTA CHINO

Destination: WEST CITY LIMITS

Authorized Roads / Streets / Highways: SEGMENT OF HIGHWAY REQUIRES PERMIT BY OTHERS

111- VISTA CHINO AVE - DATE PALM DRIVE - RAMON ROAD TO WEST CITY LIMITS-CHP
ESCORTED LOAD

The attachments indicated below MUST BE ATTACHED for this permit to be VALID. They may be found on the City of Palm Springs web page (<http://www.palmsprings-ca.gov/index.aspx?page=725>)

General Permit Conditions Apply: ☒

General and Pilot Car Conditions Apply: ☒

Additional Requirements:

GO TO <http://www.palmspringsca.gov/index.aspx?page=564> FOR LATEST CITY ROAD CLOSURES
UNTIL FEBRUARY 2012: GO TO <http://www.i10cvcprojects.com> for I-10 INTERCHANGE CONSTRUCTION CLOSURES
AND DETOURS

Payment Method: Credit Card
 Amount Due: \$16.00

Permittee's Authorized Agent Signature

Date

By their signature above, permittee agrees to comply with all of the terms, conditions, and restrictions written above along with any attachments hereto.

Form Updated: 09/20/2011

*City of
Palm Springs*

STATE OF CALIFORNIA • DEPARTMENT OF TRANSPORTATION
TRANSPORTATION PERMIT RIDER
TR-0017 (NEW 5/2000)

TO BE ATTACHED TO AND MADE A PART OF TRANSPORTATION PERMIT NUMBER:		EFFECTIVE:	STATE USE ONLY
		EXPIRES SUNSET:	
PERMITTEE: CONTRACTORS CARGO COMPANY		PERMIT NUMBER:	
ADDRESS: COMPTON, CA 90224		PAGE ____ OF ____	
PHONE #: (909) 307-6300 TPC	FAX #: (909) 307-6363 TPC		
AUTHORIZED AGENT: THE PERMIT CO.	DATE: 09/04/201	AUTHORIZED STATE AGENT	

STATE USE ONLY

AXLE NUMBER	8	10	11	12	13	14	15
NUMBER OF TIRES PER AXLE	8	8	2	4	4	4	
DISTANCE BETWEEN AXLES	9'1"	9'0"	11'3"	17'9"	4-6'		
WIDTH OF AXLES AT TIRE SIDEWALL	20'0"	20'0"	20'0"	8'0"	8'0"	8'0"	
MAXIMUM ALLOWABLE WEIGHT	50837	50837	14000	34000			

<input type="checkbox"/> CASH CK/CC#:
<input checked="" type="checkbox"/> CHARGE DB #: 07-0295
<input type="checkbox"/> EXEMPT
<input type="checkbox"/> NO CHARGE
FEE: \$ N/A

THIS RIDER DOES NOT NULLIFY NOR MAKE VOID ANY CITATION ISSUED TO THE ORIGINAL PERMIT. EXCEPT AS AMENDED ABOVE ALL OTHER ITEMS AND PROVISIONS OF THE ORIGINAL PERMIT SHALL REMAIN IN EFFECT. THIS RIDER MUST BE ATTACHED TO THE ORIGINAL PERMIT.

09/06/2012 14:41 9819436416

TRI LAKE

PAGE 01/02

09/06/2012 11:46 FAX 909 793 4980

THE PERMIT CO

002/003

CITY OF PERRIS

TRANSPORTATION PERMIT

IN COMPLIANCE WITH YOUR REQUEST AND SUBJECT TO ALL THE TERMS, CONDITIONS AND RESTRICTIONS WRITTEN BELOW AND THE ATTACHMENTS. PERMISSION IS HEREBY GRANTED TO

NAME
CONTRACTORS CARGO COMPANY

ADDRESS
P.O. BOX 5290

CITY/STATE/ZIP
COMPTON, CA 90224

OFFICE PHONE NUMBER
(909) 307-6300 (TPC)

fax number (Include Area Code)
(909) 307-6303

(SHOW A DESCRIPTION OF THE LOAD OR EQUIPMENT AND MODEL NO. - INCLUDE DIMENSIONS OF LOAD)

Authorization is granted by the following:

☒ HAUL ☐ DRIVE ☐ TOW

PERMIT VALID:

FROM 9/9/12

TO 09/12/12

MOVING AUTHORIZED:

SATURDAY NO

SUNDAY Yes

DAIRY/ESS/COOL Yes

PERMIT NUMBER
2012-357

THIS PERMIT IS NOT VALID WITHOUT THE FOLLOWING ATTACHMENTS:

- ☒ Permit Conditions
- ☐ Holiday Restrictions
- ☐
- ☐
- ☐
- ☐

EVAPORATOR

38' L X 8'9 W

DESCRIPTION OF HAULING EQUIPMENT

3 Axis Tractor 8 Axle Steerable Dolly 3 Axle Push Truck

				VEHICLE WIDTH: 20'0		KINGPIN TO LAST AXLE: N/A		COMB. VEHICLE LENGTH: 141'0	
AXLE NUMBER	1	2	3	4	5	6	7	8	9
NUMBER TIRES PER AXLE	2	4	4	8	8	8	8	8	8
DISTANCE BETWEEN AXLES		17'0	4'6	11'10	9'0	9'1	9'0	9'1	9'0
WIDTH OF AXLES AT TIRE SIDEWALL	8'0	8'0	8'0	20'0	20'0	20'0	20'0	20'0	20'0
MAXIMUM ALLOWABLE WEIGHT	14,000	34,000	50,837	50,837	50,837	50,837	50,837	50,837	50,837

LOADED DIMENSIONS GREATER THAN THOSE SHOWN BELOW OR WEIGHT EXCEEDING THOSE SHOWN ABOVE ARE NOT AUTHORIZED

LOADED HEIGHT	LOADED WIDTH	LOADED OVERALL LENGTH	LOADED OVERHANG	WEIGHT CLASS
17'3	20'0	141'0		LEGAL

ORIGIN: 215 & HARLEY KNOX BLVD DESTINATION: RAMONA AVE & 79 N/B

AUTHORIZED - CITY AND/OR COUNTY PERMITS ARE REQUIRED WHEREVER THE LOAD SHOWN IN THE STATE ROUTE

215- HARLEY KNOX BLVD E/B INDIAN AVE - RAMONA EXPRESSWAY TO 79

PER CALTRANS STANDARDS

PILOT CAR ☒ YES ☒ NO

PER CAL-TRANS STANDARD

**** PLEASE FAX TO THE PERMIT CO. # 909-307-6363 ****

CASH, CREDIT CARD OR EXEMPT INFORMATION			APPLICANT SIGNATURE		DATE
			THE PERMIT CO.		09/06/12
CREDIT CARD EXP. DATE	FILE #	AMOUNT OF FEE	AUTHORIZED CITY AGENT		DATE
	5	15.00			09/06/12

REQUESTED ROUTE (Include Address, of Origin and Delivery Site)

CONTACT PERSON
NANCY TPC

OK 288 9-6-12

09/06/2012 14:41 9519438416

TRI LAKE

PAGE 02/02

09/06/2012 11:46 FAX 909 793 4980

THE PERMIT CO

003/003

STATE OF CALIFORNIA - DEPARTMENT OF TRANSPORTATION
TRANSPORTATION PERMIT RIDER
TA-0017 (NEW 5/2000)

*City of
Perris*

TO BE ATTACHED TO AND MADE A PART OF TRANSPORTATION PERMIT NUMBER:		EFFECTIVE DATE	PERMIT NUMBER
EXEMPT SUBJECT			
CONTRACTOR'S CARGO COMPANY			
ADDRESS COMPTON, CA 90224			
PHONE # (909) 307-6300 TPC	FAX # (909) 307-6363 TPC		
AUTHORIZED AGENT THE PERMIT CO.		DATE 09/04/201	APPROVED STATE AGENT

AXLE NUMBER	8	10	11	12	13	14	15
NUMBER OF TIRES PER AXLE	8	8	2	4	4	4	
DISTANCE BETWEEN AXLES	9'1"	9'0"	13'3"	17'7"	4'6"		
WIDTH OF AXLES AT TIRE SPACING	20'0"	20'0"	20'0"	8'0"	8'0"	8'0"	
MAXIMUM ALLOWABLE WEIGHT	50837	50837		14000	34000		

<input type="checkbox"/>	CASH
<input checked="" type="checkbox"/>	CHARGE
<input type="checkbox"/>	EXEMPT
<input type="checkbox"/>	NO CHARGE
FEE: \$ N/A	

THIS RIDER DOES NOT NULLIFY NOR MAKE VOID ANY CITATION ISSUED TO THE ORIGINAL PERMIT. EXCEPT AS AMENDED ABOVE ALL OTHER ITEMS AND PROVISIONS OF THE ORIGINAL PERMIT SHALL REMAIN IN EFFECT. THIS RIDER MUST BE ATTACHED TO THE ORIGINAL PERMIT.

CITY OF PLACENTIA

ENGINEERING DIVISION 401 E. CHAPMAN AVE, PLACENTIA, CALIF. 92870 (714) 993 - 8131

IN COMPLIANCE WITH YOUR REQUEST AND SUBJECT TO ALL THE TERMS, CONDITIONS AND RESTRICTIONS WRITTEN BELOW AND THE ATTACHMENTS, PERMISSION IS HEREBY GRANTED TO:

TRANSPORTER
CONTRACTORS CARGO COMPANY

ADDRESS
P.O. BOX 5290

CITY/STATE/ZIP
COMPTON, CA 90224

PHONE
3106091957

HCD. NO.

PERMIT VALID BETWEEN
AM **9/6/2012**
PM
AND SUNSET **9/12/2012**

MOVING AUTHORIZED:
YES NO
SATURDAY ☒ ☐ 1
SUNDAY ☒ ☐
SUNSET TO SUNRISE ☒ ☐

☒ SINGLE TRIP
☐ ANNUAL PERMIT
CONTACT ENG. - (714) 993 - 8131 AND POLICE (714) 993 - 0164, 24 HRS. PRIOR TO EACH TRIP

S. Salazar
AUTHORIZED AGENCY REPRESENTATIVE

☒ HAUL
☐ DRIVE
☐ TOW

LOAD OR EQUIPMENT AND MODEL NO.
EVAPORATOR

35' L X 8'9 W

DISTRIBUTION
WHITE - ENGINEERING
GREEN - PERMITTEE
YELLOW - INSPECTOR
PINK - MAINTENANCE
GOLD - FINANCE

TYPE VEHICLE
3 Axle Tractor 8 Axle Steerable Dolly 3 Axle Push Truck

KING PIN TO LAST AXLE **N/A** COMB. VEHICLE LENGTH **141'0** SENDING STATION TPC RECEIVING STATION TPC

LOADED DIMENSIONS DIFFERENT THAN OR WEIGHTS EXCEEDING THOSE SHOWN BELOW ARE NOT AUTHORIZED

MAX HEIGHT	17'3			MAX WIDTH	20'0		MAX OVERALL LENGTH	141'0		MAX OVERHANG		
AXLE NUMBER	1	2	3	4	5	6	7	8	9			
NUMBER TIRES	2	4	4	8	8	8	8	8	8			
AXLE SPACING	17'9	4'6	11'0	9'0	9'1	9'0	9'1	9'0				
AXLE WIDTH	8'0	8'0	8'0	20'0	20'0	20'0	20'0	20'0	20'0			
WEIGHT	14,000	34,000	50,837	50,837	50,837	50,837	50,837	50,837	50,837			

ORIGIN **BREA CITY LIMITS** DESTINATION **ANAHEIM CITY LIMITS** TRIPS **1**

AUTHORIZED ROADS/STREETS/HIGHWAYS * OTHER AGENCY PERMITS REQUIRED

FROM BREA CITY LIMITS ON KRAMER BLVD - YORBA LINDA BLVD - ROSE DRIVE - ORANGETHORPE AVE TO ANAHEIM CITY LIMITS

PILOT CAR ☐ YES ☒ NONE REQUIRED

CONDITION OF PERMIT: IT IS THE APPLICANTS RESPONSIBILITY TO HAVE ON FILE WITH THE CITY A CURRENT COPY OF "CERTIFICATE OF INSURANCE". THIS PERMIT WILL BE NULL AND VOID IF THIS CERTIFICATE IS NOT ON FILE AND / OR HAS EXPIRED.

PERMIT **1900830**

☐ CASH
☒ CHARGE FEE **16.00**
☐ EXEMPT

H. Wells THE PERMIT CO. 08/07/12
PERMITTERS AUTHORIZED AGENT SIGNATURE DATE

ATTACHMENTS
☒ PERMIT CONDITIONS
☐
☒ **Truck**
☐
☒ **route**

THE PERMIT CO

STATE OF CALIFORNIA • DEPARTMENT OF TRANSPORTATION

TRANSPORTATION PERMIT RIDER

TR-0017 (NEW 5/2000)

TO BE ATTACHED TO AND MADE A PART OF TRANSPORTATION PERMIT NUMBER:

EFFECTIVE:

STATE USE ONLY

EXPIRES SUNSET.

PERMITTEE:

CONTRACTORS CARGO COMPANY

PERMIT NUMBER:

ADDRESS:

COMPTON, CA 90224

PHONE #:

(909) 307-6300 TPC

FAX #:

(909) 307-6363 TPC

PAGE ____ OF ____

AUTHORIZED AGENT

THE PERMIT CO.

DATE

09/04/201

AUTHORIZED STATE AGENT

STATE USE ONLY

AXLE NUMBER	9	10	11	12	13	14	15
NUMBER OF TIRES PER AXLE	8	8	2	4	4	4	
DISTANCE BETWEEN AXLES	9'1"	9'0"	15'3"	17'9"	4'-6"		
WIDTH OF AXLES AT TIRE SIDEWALL	20'0"	20'0"	20'0"	8'0"	8'0"	8'0"	
MAXIMUM ALLOWABLE WEIGHT	50837	50837	14020	34020			

☐ CASH
CPUC #

☒ CHARGE
TR # 07-0295


☐ EXEMPT

☐ NO CHARGE


FEE: \$ N/A

THIS RIDER DOES NOT NULLIFY NOR MAKE VOID ANY CITATION ISSUED TO THE ORIGINAL PERMIT. EXCEPT AS AMENDED ABOVE ALL OTHER TERMS AND PROVISIONS OF THE ORIGINAL PERMIT SHALL REMAIN IN EFFECT. THIS RIDER MUST BE ATTACHED TO THE ORIGINAL PERMIT.

The permittee shall check overhead utility lines (such as AT&T, S.C. Edison and Warner, etc.) for adequate vertical clearance prior to moving any wide load through the City of Placentia. Permittee shall notify City immediately upon discovery of any overhead utility line or other overhead obstruction that does not meet vertical clearance requirements and shall not use said route for transport of wide load.



TRUCK ROUTES CITY OF PLACENTIA

LEGEND	
	TRUCK ROUTE

ADOPTED 2 - 86
REVISED 10 - 85
REVISED 5 - 08

69-825 Highway 111
Rancho Mirage, CA 92270

CITY OF RANCHO MIRAGE
Engineering Division

(760) 324-4511
Fax: (760) 324-8830

Printed: 09-10-2012

Engineering Permit

Transportation Permit

Permit #

E1200220Applicant

CONTRACTORS CARGO
P.O. BOX 5290
COMPTON, CA 90224
(323) 475-1616

Property Information

Job Address:
Parcel #:
Location: RAMON ROAD TO CITY LIMITS
Subdivision:
Owner:

Project InformationTRANS - Transportation Permit - **ISSUED**

Applied: 09/10/2012 Issued: 09/10/2012

Finaled: Expires: 09/14/2012

Work Description: HAUL EVAPORATOR FROM RAMON ROAD TO CITY LIMITS.
Project Cost:

AXLE WEIGHTS:

Axle 2-3: 14000
Axle 4-5: 34000
Axle 6-7: 50837
Axle 8-9: 50837

Total Fees: \$16.00
Total Payments: \$0.00
BALANCE: \$16.00

Load Description: EVAPORATOR
Type of Vehicle / Trailer: 3AX TRAC, 8AX DLLY, 3AX PUSH TRUCK
Kingpin to Axle: N/A
Max Height / Width: 17'3" / 20'
Overhang: NONE
Combined Vehicle Length: 141'
Overall Length: 141'
Travel Dates: 09/10-09/14/12
Hours:
Number of Trips: 1 ROUND

In consideration of the granting of this permit, the applicant hereby agrees to and shall indemnify, defend, save and hold the City, its elected and appointed boards, commissions, officers, officials, representatives and employees, agents and contractors, harmless from and against any and all claims, demands, actions, proceedings, costs and expenses incidental thereto (including costs of defense, settlement and reasonable attorney fees) and liability for any damages, personal injury or death, which may arise, directly or indirectly, from work undertaken by applicant or applicant's contractors', subcontractors' agents or employees pursuant to this application or as a result of issuance of this permit.

Any permit issued as a result of this application becomes null and void if work is not commenced within NINETY (90) DAYS from the date of issuance of such permit.

I certify that I have read this application and that the information contained herein is true and correct. I agree to comply with City Ordinance 398 (Municipal Code Section 15.32) and all laws relating to grading operations. I authorize representatives of the City of Rancho Mirage to enter upon the above-mentioned property for inspection purposes and I agree to hold harmless the City and its representatives from liability for any actions related to this permit.

Applicant's Signature:

Nancy A. Aelf

Authorized Signature:

Waltham

RX date/time

SEP-10-2012(MON) 16:39

page 2

Sep 10 2012 11:32PM HP Fax

City of
Rancho
MudgeSTATE OF CALIFORNIA - DEPARTMENT OF TRANSPORTATION
TRANSPORTATION PERMIT RIDER
TR-0017 (NEW 5/2000)

TO BE ATTACHED TO AND MADE A PART OF TRANSPORTATION PERMIT NUMBER:		EFFECTIVE:	STATE USE ONLY
		EXPIRES SUNSET:	
PERMITTEE: CONTRACTORS CARGO COMPANY		PERMIT NUMBER:	
ADDRESS: COMPTON, CA 90224		PAGE ____ OF ____	
PHONE #: (909) 307-6300 TPC	FAX #: (909) 307-6363 TPC		
AUTHORIZED AGENT: THE PERMIT CO.	DATE: 09/04/201	AUTHORIZED STATE AGENT	

STATE USE ONLY

AXLE NUMBER	8	10	11	12	13	14	15
NUMBER OF TIRES PER AXLE	8	8	2	4	4	4	
DISTANCE BETWEEN AXLES	9'1"	9'0"	13'3"	17'9"	4'-6"		
WIDTH OF AXLES AT TIRE SIDEWALL	20'0"	20'0"	20'0"	8'0"	8'0"	8'0"	
MAXIMUM ALLOWABLE WEIGHT	50837	50837	14020	34000			

<input type="checkbox"/> CASH CK/CC #:
<input checked="" type="checkbox"/> CHARGE DB # 07-0295
<input type="checkbox"/> EXEMPT
<input type="checkbox"/> NO CHARGE
FEE: \$ N/A

THIS RIDER DOES NOT NULLIFY NOR MAKE VOID ANY CITATION ISSUED TO THE ORIGINAL PERMIT. EXCEPT AS AMENDED ABOVE ALL OTHER ITEMS AND PROVISIONS OF THE ORIGINAL PERMIT SHALL REMAIN IN EFFECT. THIS RIDER MUST BE ATTACHED TO THE ORIGINAL PERMIT.

TRANSPORTATION PERMIT

IN COMPLIANCE WITH YOUR REQUEST AND SUBJECT TO ALL OF THE TERMS, CONDITIONS AND RESTRICTIONS WRITTEN BELOW AND THE ATTACHMENTS, PERMISSION IS HEREBY GRANTED TO:

NAME CONTRACTORS CARGO COMPANY

ADDRESS 500 S. ALAMEDA AVE

CITY/STATE COMPTON, CA 90220

PHONE (800) 857-8445

HCD, NO.

XX

LOAD OR EQUIPMENT AND MODEL NO. EVAPORATOR 38" L X 8" W

HAIL

DRIVE

TOW

TYPE VEHICLE 3AX TRACTOR, 3AX STEERABLE DOLLY, 3AX PUSH TRUCK

KING PIN TO LAST AXLE N/A

COMB. VEHICLE LENGTH 141'0"

LOADED DIMENSIONS DIFFERENT THAN OR WEIGHTS EXCEEDING THOSE SHOWN BELOW ARE NOT AUTHORIZED

MAX HEIGHT, 17'3		MAX WIDTH, 20'0		MAX OVERALL LENGTH, 141'0			MAX OVERHANG,			
AXLE NUMBER		2 ¹	4 ²	4 ³	8 ⁴	8 ⁵	8 ⁶	8 ⁷	8 ⁸	8 ⁹
NUMBER TIRES										
AXLE SPACING			17'9	4'6	11'10	9'0	9'1	9'0	9'1	9'0
AXLE WIDTH		8'0	8'0	8'0	20'0	20'0	20'0	20'0	20'0	20'0
WEIGHT		14,000	34000	50837	50837	50837	50837	50837	50837	50837

ORIGIN RIVERSIDE CITY LIMITS

DESTINATION VAN BUREN AVE & 215

TRIPS 1

AUTHORIZED CITY STREETS VAN BUREN AVE - INDIANA ST - JACKSON ST - LINCOLN AVE - VAN BUREN BLVD - 215

*NOTE: PERMIT NOT VALID UNTIL SIGNED & FAXED TO (951) 351-6192

PILOT CAR ☐ YES ☒ NONE REQUIRED

2 PILOT CARS REQUIRED (FRONT AND

REAR)

Accompanied by CHP

XX CASH TPC 16.00
☐ CHARGE
☐ EXEMPT
☒ CHECK

AUTHORIZED AGENT SIGNATURE

DATE

PERMIT VALID BETWEEN 12.01AM 09 09 2012

AND SUNSET 09 11 2012

MOVING AUTHORIZED

SATURDAY ☒ YES ☐ NOSUNDAY ☒ YES ☐ NOSUNSET TO SUNRISE ☒ YES ☐ NO

CITY OF RIVERSIDE
 PUBLIC WORKS/STREET SERVICES
 9095 Lincoln Avenue
 Riverside CA 92504
 (909) 351-8127

* See Note 2Bbw

KRISTLE

AUTHORIZED REPRESENTATIVE

TELECOMMUNICATIONS SEAL

CITY OF RIVERSIDE
 PUBLIC WORKS DEPT
 STREET SERVICES DIV.

SENDING STATION RECEIVING STATION

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

SEP-06-2012 THU 05:42 PM

PAGE 1 OF 4 P.001

COUNTY OF RIVERSIDE
DEPARTMENT OF TRANSPORTATION - PERMIT DIVISION

(This permit is NULL and VOID without permit conditions attached)

In compliance with your request
and subject to all of the terms,
conditions and restrictions
written below and the attachments,
permission is hereby granted to:

TRANSPORTER

NAME: CONTRACTORS CARGO COMPANY
ADDR: PO BOX 5290
CITY: COMPTON, CALIFORNIA 90224
PHONE: (310)609-1957 EXT:

PERMIT VALID SUNRISE 09-09-12 and 09-14-12 sunset	R09-12-0048 Permit Number <i>Mojahed Salama</i> Mojahed Salama Permit Engineer
MOVING AUTHORIZED Saturday till noon YES Sunday YES Sunset to sunrise YES THIS MOVE MAY BEGIN AT 3:00AM	

X	HAUL DRIVE TOW	LOAD OR EQUIPMENT AND MODEL NO. EVAPORATOR 38' X 8'9"
---	----------------------	--

TYPE VEHICLE: 3 AXLE TRACTOR - 8 AXLE STEERABLE DOLLY - 3 AXLE PUSH TRUCK

KING PIN TO LAST AXLE: N/A

COMB VEH LENGTH: 141'

LOADED DIMENSIONS DIFFERENT THAN OR WEIGHTS EXCEEDING THOSE SHOWN
ARE NOT AUTHORIZED

MAX. HEIGHT: 17'3"

MAX. WIDTH: 20'

MAX.O/LENGTH: 141'

MAX.OVERHANG: NONE

AXLE NO.	1	2	3	4	5	6	7	8	9
# TIRES	2	4	4	8	8	8	8	8	8
AXLE SPACING	/// ///	17'9"	4'6"	11'10"	9'	9'1"	9'	9'1"	9' ///
AXLE WIDTH	8'	8'	8'	20'	20'	20'	20'	20'	20'
WEIGHT	14,000#	34,000#	50,837#	50,837#	50,837#	50,837#	50,837#	50,837#	50,837#

ORIGIN: SAN BERNARDINO CO. LINE

DEST: 11955 WILEY WELLS RD

TRIPS:
1

ROUTE: ** (PERMIT ACCURACY IS RESPONSIBILITY OF DRIVER) **

SAN BERNARDINO COUNTY LINE OVER CITY OF EASTVALE PORTIONS OF PHILADELPHIA AVE
TO MILLIKEN AVE TO MISSION BLVD TO CITY OF JURUPA VALLEY LIMITS AND THRU TO VAN
BUREN BLVD TO ETIWANDA AVE TO RIVERSIDE DR TO WINEVILLE AVE TO BELLEGRAVE AVE
TO VAN BUREN BLVD TO RIVERSIDE CITY LIMITS. *I-215 OVER COUNTY PORTIONS OF
HARLEY KNOX RD BLVD TO PERRIS CITY LIMITS. PERRIS CITY LIMITS OVER MORENO VALLEY
PORTIONS OF PERRIS BLVD TO IRIS AVE TO MORENO BEACH DR TO ALESSANDRO BLVD TO
THEODORE ST TO ALESSANDRO BLVD TO GILMAN SPRINGS RD TO HIGHWAY 78. *SEE PAGE 2
PILOT CAR: [X] YES [] NO

CASH [X] CHARGE [] EXEMPT []
FEE: 15.00

ATTACHMENTS:
[X] - PERMIT CONDITIONS

Bill to: THE PERMIT COMPANY, 789 SOUTH ARROYO PARKWAY, PASADENA CALIFORNIA 91105

9/10/12 Derrick 3:22pm

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

SEP-06-2012 THU 05:42 PM

P. 002
PAGE 2 OF 4COUNTY OF RIVERSIDE
DEPARTMENT OF TRANSPORTATION - PERMIT DIVISION

(This permit is NULL and VOID without permit conditions attached)

In compliance with your request
and subject to all of the terms,
conditions and restrictions
written below and the attachments,
permission is hereby granted to:

TRANSPORTER

NAME: CONTRACTORS CARGO COMPANY
ADDR: PO BOX 5290
CITY: COMPTON, CALIFORNIA 90224
PHONE: (310) 609-1957 EXT:

PERMIT VALID	R09-12-0048
SUNRISE 09-09-12	Permit Number
and 09-14-12	<i>Mohamed Salama</i>
sunset	Permit Engineer
MOVING AUTHORIZED	
Saturday till noon	YES
Sunday	YES
Sunset to sunrise	YES
THIS MOVE MAY BEGIN AT 3:00AM	

X	HAUL DRIVE TOW	LOAD OR EQUIPMENT AND MODEL NO.
		EVAPORATOR 38' X 8'9"

TYPE VEHICLE: 3 AXLE TRACTOR - 8 AXLE STEERABLE DOLLY - 3 AXLE PUSH TRUCK

KING PIN TO LAST AXLE: N/A

COMB VEH LENGTH: 141'

LOADED DIMENSIONS DIFFERENT THAN OR WEIGHTS EXCEEDING THOSE SHOWN
ARE NOT AUTHORIZED

MAX. HEIGHT: 17'3"

MAX. WIDTH: 20'

MAX. O/LENGTH: 141'

MAX. OVERHANG: NONE

AXLE NO.	9	10	11	12	13	14	15	16
# TIRES	8	8	2	4	4	4		
AXLE SPACING	/// 9'1" ///	9'	11'9" - 12'3"	17'9"	4'6"			///
AXLE WIDTH	20'	20'	20'	8'	8'	8'		
WEIGHT	50,837#	50,837#	14,000#	34,000#				

ORIGIN: SAN BERNARDINO CO. LINE

DEST: 11955 WILEY WELLS RD

TRIPS:
1

ROUTE: ** (PERMIT ACCURACY IS RESPONSIBILITY OF DRIVER) **

*SEE ATTACHED SHEET FOR ADDITIONAL ROUTE INFORMATION.

*THIS MOVE MUST BE ESCORTED BY THE CALIFORNIA HIGHWAY PATROL.

*CHP CONTACT: RENÉ GALLINDO (323) 644-9557 XT. 272

*FRONT AND REAR PILOT CARS MUST BE UTILIZED THE ENTIRE ROUTE.

*NO MOVES ON ANY COUNTY HIGHWAYS UPON WHICH MAJOR CONSTRUCTION IS IN PROGRESS.

*NO MOVES ON HOLIDAYS.

PILOT CAR: [X] YES [] NO

CASH	[X] CHARGE	EXEMPT
	FEE: 15.00	

ATTACHMENTS:

[X] PERMIT CONDITIONS

Bill to: THE PERMIT COMPANY, 789 SOUTH ARROYO PARKWAY, PASADENA CALIFORNIA 91105

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

SEP-06-2012 THU 05:42 PM

P. 003

PAGE 4 OF 4

RIGHT ONTO S/R 91 W/B
EXIT AND LEFT ONTO LAKEVIEW AVE
LEFT ONTO S/R 91 E/B VIA N/B ON RAMP
EXIT AND LEFT ONTO MAPLE ST N/B OFF RAMP
RIGHT ONTO S/R 91 W/B VIA WEST 6TH ST N/B ON RAMP
MERGE RIGHT ONTO S/R 71 N/B
EXIT AND RIGHT ONTO S/R 83 N/B
RIGHT ONTO RIVERSIDE DR

54C0611 LOWER DEER CREEK CHANNEL
54C0528 CUCAMONGA CREEK CHANNEL
LEFT ONTO HAVEN AVE

RIVERSIDE DR 8 P P P P P
RIVERSIDE DR 27 P P P P P
OVER 60

RIGHT ONTO PHILADELPHIA

RIGHT ONTO MISSION BL

BECOMES VAN BUREN BLVD

RIGHT ONTO ETIWANDA AVE

RIGHT ONTO RIVERSIDE DR

LEFT ONTO WINEVILLE AVE

LEFT ONTO BELGRAVE AVE

RIGHT ONTO VAN BUREN OVER 91

56C0144 HOLE CREEK CHANNEL

56C0423 LIMONITE AVENUE UC

LEFT ONTO INDIANA

MWD AQUEDUCT

RIGHT ONTO JACKSON

VAN BUREN BLVD. 9 P P P P P
VAN BUREN BLVD. 36 P P P P P

NOT IN SMI LOG

RR INFO

USDOT 026507N

800-832-5452

JACKSON ST MP 15.83

MWD AQUEDUCT

RIVERSIDE CANAL

RIGHT ONTO LINCOLN

LEFT ONTO VAN BUREN

56C0145 MOCKING BIRD CANYON CREEK

GAGE CANAL

MWD AQUEDUCT

RIGHT ONTO I-215 S/B

EXIT AND LEFT ONTO HARLEY KNOX BLVD E/B OFF RAMP

PARK HERE AFTER RUNNING NIGHT #2

RIGHT ONTO INDIAN AVE

LEFT ONTO RAMONA EXPWY

56C0037 SAN JACINTO RIVER

COLORADO RIVER AQUEDUCT

56C0038 PERRIS VALLEY STORM DRAIN

LEFT S/R 79 N-B

RIGHT ONTO I-10 E/B

EXIT AND RIGHT ONTO SUNSET

LEFT ONTO LINCOLN

RAMONA EXPRESSWAY 78 P P P P P
NOT IN SMI LOG

RAMONA EXPRESSWAY 31 P P P P P

Riverside CO

San Budo CO

All Riverside CO

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

SEP-06-2012 THU 05:43 PM

P. 004

PAGE 3 OF 4

BECOMES S/R 243 S-B
BECOMES LINCOLN
LEFT ONTO HARGRAVE
RIGHT ONTO I-10 E/B
EXIT AND LEFT ONTO MAIN ST. IN CABAZON
BEAR RIGHT ONTO RAILROAD AV
LEFT ONTO HAUGEN-LEMAN
RIGHT ONTO I-10 E/B
EXIT RIGHT ONTO S/R 111 S-B

SIGN BRIDGE ACROSS ALL LANES 18' 01"

PARK ON SR-111 & OVERTURE RD AFTER RUNNING RIGHT #3
BECOMES VISTA CHINO AT VISTA CHINO @ GENE AUTRY TRAIL
RIGHT ONTO DATE PALM DR
LEFT ONTO RAMON RD
RIGHT ONTO I-10 E/B
EXIT MERGE RIGHT ONTO 86S SOUTH
LEFT ONTO AVE 52 FROM MAIN LANES
LEFT ONTO 86S NORTH
EXIT AND RIGHT ONTO DILLON RD
RIGHT ONTO I-10 E-B

DETOUR CHIRIACO SUMMIT VIA RAMP
DETOUR HAYFIELD VIA RAMP
DETOUR CORN SPRINGS VIA RAMP
DETOUR FORD DRY LAKE VIA RAMP
EXIT AND LEFT ONTO WILEYS WELL RD N/B OFF RAMP
ENTRANCE TO GENESIS SOLAR PLANT VIA WILEYS WELL RD NORTHWEST OF
JCT I-10 / WILEYS WELL RD

SPLIT TRAFFIC SIGNAL HEADS AT INTERSECTIONS WHERE 2 OR MORE SIGNAL HEADS
EXTEND OVER ALL LANES
USE LEFT LANE FOR SINGLE SIGNAL HEAD INTERSECTIONS

ALL SIGNAL HEADS ARE BETWEEN 17' 10" AND 18' 00" + ON THIS ROUTE
ALL SIGNAL HEAD ARMS ARE AT OR ABOVE 18' 07"

09/10/2012 12:51 19515376388
 09/10/2012 10:31 FAX 909 793 4980


MODULAR
 THE PERMIT CO

PAGE 02
 002/004

TRANSPORTATION PERMIT CITY OF SAN JACINTO

595 E. San Jacinto Ave., San Jacinto, CA 92583

In compliance with your request & subject to all terms, conditions & restrictions written below & the attachments, permission is hereby granted to:



12-107

Permit Valid Between	Permit Number 12-107
Sunrise 09/10/12 and Sunset 09/14/12	<i>[Signature]</i> Approved

TRANSPORTER NAME: CONTRACTORS CARGO		MOVING AUTHORIZED Saturday YES <input checked="" type="checkbox"/> NO <input type="checkbox"/> Sunday YES <input checked="" type="checkbox"/> NO <input type="checkbox"/> Sunset to Sunrise YES <input checked="" type="checkbox"/> NO <input type="checkbox"/>
ADDRESS: P.O. BOX 5290		
CITY/STATE: COMPTON, CA 90224		
PHONE: (909) 307-6300 (TPC) FAX: (909) 307-6363		

<input checked="" type="checkbox"/> HAUL	Description of the load or equipment and Make, Model, License & List of operating vehicles. Include dimension's load.
<input type="checkbox"/> DRIVE	
<input type="checkbox"/> TOW	
EVAPORATOR 38'L X 8'9 W	

Description of Hauling Equipment: 3 Axle Tractor 8 Axle Steerable Dolly 3 Axle Push Truck									
Vehicle Width:	20'0	Kingpin to Last Axle: N/A				Comb. Vehicle Length: 141'0			
Axle Number	1	2	3	4	5	6	7	8	9
Number Tires/Axle	2	4	4	8	8	8	8	8	8
Distance Between Axles	17'9		4'6	11'10	9'0	9'1	9'0	9'1	9'0
Axle Width @ SW	8'0	8'0	8'0	20'0	20'0	20'0	20'0	20'0	20'0
Max. Wt. Allowed	14,000	34,000	50,837	50,837	50,837	50,837	50,837	50,837	50,837

LOAD DIMENSIONS GREATER THAN BELOW OR WEIGHTS EXCEEDING THOSE ABOVE ARE NOT AUTHORIZED

Loaded Height:	17'3	Loaded Overall Length:	141'0
Loaded Width:	20'0	Loaded Overhang:	Weight Class Purple

Origin: EAST CITY LIMITS Destination: RAMONA EXPRESSWAY & 79

ROUTE: All City roads capable of accommodating this load.

FROM EAST CITY LIMITS ON RAMONA EXPRESSWAY TO HWY 79

PER CALTRANS STANDARDS

Pilot Car	<input type="checkbox"/> Yes <input type="checkbox"/> No
-----------	--

<input type="checkbox"/> Charge <input type="checkbox"/> Cash	Fee: \$	Receipt#: 12-107	Date: 9/10/12	Number of Trips: 1
---	---------	------------------	---------------	--------------------

Applicant Signature: *[Signature]* Authorized Signature: THE PERMIT CO

Date: Date: 09/10/12

Requested Route:

Contact Person: *[Signature]*

G:\Community Development\NormsOnline_Converted\Miscellaneous\Trans_Permit_Form_062609.xls

***** PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER *****

RX DATE/TIME SEP-10-2012 (MON) 16:39

page 3

Sep 10 2012 11:32PM HP Fax

 STATE OF CALIFORNIA - DEPARTMENT OF TRANSPORTATION
 TRANSPORTATION PERMIT RIDER
 TR-0017 (NEW 5/2000)

 City of
 San Jacinto

TO BE ATTACHED TO AND MADE A PART OF TRANSPORTATION PERMIT NUMBER:		EFFECTIVE:	STATE USE ONLY
		EXPIRES SUNSET:	
PERMITTEE: CONTRACTORS CARGO COMPANY		PERMIT NUMBER:	
ADDRESS: COMPTON, CA 90224		PAGE ____ OF ____	
PHONE #: (909) 307-6300 TPC	FAX #: (909) 307-6363 TPC		
AUTHORIZED AGENT: THE PERMIT CO.	DATE: 09/04/201	AUTHORIZED STATE AGENT	

STATE USE ONLY

AXLE NUMBER	9	10	11	12	13	14	15
NUMBER OF TIRES PER AXLE	8	8	2	4	4	4	
DISTANCE BETWEEN AXLES	9'1"	9'0"	13'3"	17'9"	4-6'		
WIDTH OF AXLES AT TIRE SIDEWALL	20'0"	20'0"	20'0"	8'0"	8'0"	8'0"	
MAXIMUM ALLOWABLE WEIGHT	50837	50837	14020	34000			

<input type="checkbox"/> CASH CK/CC #:
<input checked="" type="checkbox"/> CHARGE DB #: 07-0295
<input type="checkbox"/> EXEMPT
<input type="checkbox"/> NO CHARGE
FEE: \$ N/A

THIS RIDER DOES NOT NULLIFY NOR MAKE VOID ANY CITATION ISSUED TO THE ORIGINAL PERMIT. EXCEPT AS AMENDED ABOVE ALL OTHER ITEMS AND PROVISIONS OF THE ORIGINAL PERMIT SHALL REMAIN IN EFFECT. THIS RIDER MUST BE ATTACHED TO THE ORIGINAL PERMIT.



CITY OF WHITTIER
PUBLIC WORKS ENGINEERING DEPARTMENT

TRANSPORTATION PERMIT

CONTRACTORS CARGO COMPANY ADDRESS: P.O. BOX 5290 COMPTON, CA 90224 (323) 475-1616 (TOLL FREE)		PERMIT VALID BETWEEN 09/12/12 09/06/12		#16074 H. GONZALEZ	
<input checked="" type="checkbox"/> EVAPORATOR <input type="checkbox"/> 38' L X 8'9" W		<input checked="" type="checkbox"/> 3 Axle Tractor 3 Axle Steerable Dolly 3 Axle Push Truck			
N/A		141'0"			
LOADED DIMENSIONS DIFFERENT THAN WEIGHTS EXCEEDING THOSE SHOWN BELOW ARE NOT AUTHORIZED					
17'3"		20'0"		141'0"	
2		4		8	
17'3"		4'6"		9'0"	
8'0"		8'0"		20'0"	
14,000		34,000		50,837	
72 & SANTA FE SPRINGS ROAD		COLIMA ROAD & 72			
72- SANTA FE SPRINGS ROAD - LAMBERT ROAD - COLIMA ROAD TO HIGHWAY 72					
ATTACHMENTS					
THE PERMIT CO. 09/06/12					

***** PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER *****

THE PERMIT CO

STATE OF CALIFORNIA - DEPARTMENT OF TRANSPORTATION
TRANSPORTATION PERMIT RIDER
 TR-0017 (NEW 5/2000)

*City
 Whittier*

TO BE ATTACHED TO AND MADE A PART OF TRANSPORTATION PERMIT NUMBER:

EFFECTIVE:

STATE USE ONLY

EXPIRES SUNSET.

PERMITTEE:

CONTRACTORS CARGO COMPANY

PERMIT NUMBER:

ADDRESS:

COMPTON, CA 90224

PHONE #:

(909) 307-6300 TPC

FAX #:

(909) 307-6363 TPC

PAGE ____ OF ____

AUTHORIZED AGENT

THE PERMIT CO.

DATE

09/04/201

AUTHORIZED STATE AGENT

STATE USE ONLY

AXLE NUMBER	9	10	11	12	13	14	15
NUMBER OF TIRES PER AXLE	8	8	2	4	4	4	
DISTANCE BETWEEN AXLES	9'1"	9'0"	11'3"	17'9"	4'6"		
WIDTH OF AXLES AT TIRE SIDEWALL	20'0"	20'0"	20'0"	8'0"	8'0"	8'0"	
MAXIMUM ALLOWABLE WEIGHT	50837	50837	14020	34020			

☐ CASH
 CHECK #

☒ CHARGE
 DD # **07-0295**
☐ EXEMPT

☐ NO CHARGE

FEE: \$ N/A

THIS RIDER DOES NOT NULLIFY NOR MAKE VOID ANY CITATION ISSUED TO THE ORIGINAL PERMIT, EXCEPT AS AMENDED ABOVE ALL OTHER TERMS AND PROVISIONS OF THE ORIGINAL PERMIT SHALL REMAIN IN EFFECT. THIS RIDER MUST BE ATTACHED TO THE ORIGINAL PERMIT.

KX DATE/TIME SEP-06-2012(THU) 15:16
09/06/2012 15:14 FAX 909 793 4980

THE PERMIT CO

909 793 4980

P.001
001/006

FROM :ENGINEERING

FAX NO. :7149861010

Sep. 06 2012 02:02PM P1

08/06/2012 11:30 FAX 909 793 4980
TRANSPORTATION PERMIT

THE PERMIT CO
CITY OF YORBA LINDA

002/004

TRANS PERMIT NO.

IN COMPLIANCE WITH YOUR REQUEST AND SUBJECT TO ALL THE TERMS
CONDITIONS AND RESTRICTIONS WRITTEN BELOW AND THE ATTACHMENTS.
PERMISSION IS HEREBY GRANTED TO

NAME
CONTRACTORS CARGO COMPANY

ADDRESS
P.O. BOX 5290

CITY/STATE/ZIP
COMPTON, CA 90224

PHONE
(323) 475-1616 (TPC) HCD
NO

☒ HAUL LOAD OR EQUIPMENT AND MODEL NO

☐ DRIVE EVAPORATOR

☐ TOW 38'L X 8'9 W

TYPE VEHICLE
3 Axle Tractor 8 Axle Steerable Dolly 3 Axle Push Truck

RING PIN TO LAST AXLE N/A COMB. VEHICLE LENGTH 141'0

SENDING STATION RECEIVING STATION

LOADED DIMENSIONS DIFFERENT THAN OR WEIGHTS EXCEEDING THOSE SHOWN BELOW ARE NOT AUTHORIZED

MAX HEIGHT	17'3	MAX WIDTH	20'0	MAX OVERALL LENGTH	141'0	MAX OVERHANG	
AXLE NUMBER	1	2	3	4	5	6	7
NUMBER TIRES	2	4	4	8	8	8	8
AXLE SPACING	17'9	4'6	11'0	9'0	9'1	9'0	9'1
AXLE WIDTH	8'0	8'0	8'0	20'0	20'0	20'0	20'0
WEIGHT	14,000	34,000	50,837	50,837	50,837	50,837	50,837

ORIGIN
90 & KRAEMER BLVD

DESTINATION
Escondido Canyon 91

TRIPS
1

AUTHORIZED ROADS/STREETS/HIGHWAYS * - OTHER AGENCY PERMITS REQUIRED

CITY PORTIONS OF: 90- KRAEMER BLVD - YORBA LINDA BLVD - ROSE DRIVE
Orange Thruway - Escondido Road - La Palma Ave
Alhambra Canyon 91

PILOT CAR ☐ Yes ☐ No

PERMITTEE ASSUMES RESPONSIBILITY
FOR ALL OVERHEAD CLEARANCES.

ATTACHMENTS
☒ PLANS
☐ CONDITIONS

☐ CASH
☐ CHARGE
☐ EXEMPT

FEE
\$ 16.00

Wanda L. Dell

THE PERMIT CO. 09/06/12

APPLICANT SIGNATURE

DATE

Kx Date/Time SEP-06-2012(THU) 15:16
09/06/2012 15:15 FAX 909 793 4980

THE PERMIT CO

909 793 4980

P.002
002/006

City of
Yuba Linda

STATE OF CALIFORNIA - DEPARTMENT OF TRANSPORTATION
TRANSPORTATION PERMIT RIDER
TR-0017 (NEW 5/2000)

TO BE ATTACHED TO AND MADE A PART OF TRANSPORTATION PERMIT NUMBER:		EFFECTIVE:	STATE USE ONLY
		EXPIRES SUNSET:	
PERMITTEE: CONTRACTORS CARGO COMPANY		PERMIT NUMBER:	
ADDRESS: COMPTON, CA 90224		PAGE ____ OF ____	
PHONE #:	FAX #:		
(909) 307-6300 TPC	(909) 307-6363 TPC		
AUTHORIZED AGENT: THE PERMIT CO.		DATE: 09/04/201	AUTHORIZED STATE AGENT:

STATE USE ONLY

AXLE NUMBER	0	10	11	12	13	14	15
NUMBER OF TIRES PER AXLE	8	8	2	4	4	4	
DISTANCE BETWEEN AXLES	9'1"	9'0"	15'3"	17'9"	4'-6"		
WIDTH OF AXLES AT TIRE SIDEWALL	20'0"	20'0"	20'0"	8'0"	8'0"	8'0"	
MAXIMUM ALLOWABLE WEIGHT	50837	50837	14020	34020			

<input type="checkbox"/> CASH
<input checked="" type="checkbox"/> CHARGE
DOB # 07-0295
<input type="checkbox"/> EXEMPT
<input type="checkbox"/> NO CHARGE
FEE: \$ N/A

THIS RIDER DOES NOT NULLIFY NOR MAKE VOID ANY CITATION ISSUED TO THE ORIGINAL PERMIT, EXCEPT AS AMENDED ABOVE ALL OTHER ITEMS AND PROVISIONS OF THE ORIGINAL PERMIT SHALL REMAIN IN EFFECT. THIS RIDER MUST BE ATTACHED TO THE ORIGINAL PERMIT.

3967

STATE OF CALIFORNIA - DEPARTMENT OF TRANSPORTATION
TRANSPORTATION PERMIT

TR-0015 (REV. 02/2009)

IN COMPLIANCE WITH YOUR REQUEST AND SUBJECT TO ALL THE TERMS, CONDITIONS AND RESTRICTIONS WRITTEN BELOW AND IN THE ACCOMPANIMENTS, PERMISSION IS HEREBY GRANTED TO:

NAME
CONTRACTORS CARGO COMPANY

ADDRESS
500 S. ALAMEDA ST.
CITY/STATE/ZIP
COMPTON, CA. 90221

OFFICE PHONE NUMBER (Including Area Code)
(310) 609-1957

OFFICE FAX NUMBER (Including Area Code)
(310) 609-0365

DESCRIPTION OF THE LOAD OR EQUIPMENT AND MODEL NO. ☒ HAUL ☐ DRIVE ☐ TOW

Evaporator C120613 1 of 4

DIMENSIONS OF LOAD

38'5L x 8'9W x 11'11H

DESCRIPTION OF HAULING EQUIPMENT:

Ballasted 3ax trac (2) 4ax Dual Lane steerable dollies 3ax push truck VAR 2011

VEHICLE WIDTH: 20'0	SEMI-TRAILER LENGTH: N/A			KINGPIN TO LAST AXLE: N/A			COMB VEHICLE LENGTH: 141		
AXLE NUMBER	1	2	3	4	5	6	7	8	9
NUMBER OF TIRES PER AXLE	2	4	4	8	8	8	8	8	8
DISTANCE BETWEEN AXLES	<div>WHEELBASE SPACING FEET/INCHES</div> 179	4'6	11'4-11'10	9'0	9'1	9'0	9'1	9'0	<div>WHEELBASE SPACING FEET/INCHES</div>
WIDTH OF AXLES AT TIRE SIDEWALL	8	8	8	20	20	20	20	20	20
MAXIMUM ALLOWABLE WEIGHT	14000	34000	50837	50837	50837	50837	50837	50837	50837

NOT TO EXCEED THE LOADED DIMENSIONS SHOWN BELOW OR AXLE WEIGHTS SHOWN ABOVE

LOADED HEIGHT: 17' 03"	LOADED WIDTH: 20' 00"	LOADED OVERALL LENGTH: 141' 00"max w/ push	LOADED OVERHANG: none	WEIGHT CLASS: DLP14
---------------------------	--------------------------	---	--------------------------	------------------------

ORIGIN:

Long Beach / Santa Fe Ave

DESTINATION:

Blythe / Wylies Well Rd

AUTHORIZED STATE HIGHWAYS - CITY AND/OR COUNTY PERMITS
MAY BE REQUIRED WHENEVER THE "IS SHOWN IN THE STATE ROUTE

For office use only

SEE RIDER
FOR ROUTE AND
RESTRICTIONS

PILOT CAR

☒ YES ☐ NO

TWO ENTIRE MOVE

CASH, CHARGE, CREDIT CARD OR EXEMPT INFORMATION

07-0300

APPLICANT SIGNATURE

T. WOOD

DATE

06/15/2012

CREDIT CARD EX. DATE

PER

\$216.00

NUMBER OF TRIPS

one (1)

AUTHORIZED STATE AGENT

T. WOOD

DATE

6-20-12

REQUESTED ROUTE: (Include Address of Origin and Delivery Site)

see page 3 for route

CONTACT PERSON (PRINT)

Brad Tuttle

ADA Notice

For individuals with sensory disabilities, this document is available in alternate formats. For information call (916) 854-8410 or TDD (916) 654-2880 or write Records and Forms Management, 1120 N Street, MS-69, Sacramento, CA 95814.

09/14/2012 10:50 4

CALTRANS PERMITS

PAGE 02/05

JUN-15-2012(FRI) 18:03

CONTRACTORS CARGO PERMITS

(FAX)13106090365

P. 002/014

STATE OF CALIFORNIA - DEPARTMENT OF TRANSPORTATION

TRANSPORTATION PERMIT RIDER

TR-0017 (NEW 5/2000)

TO BE ATTACHED TO AND MADE A PART OF TRANSPORTATION PERMIT NUMBER: 116742		EFFECTIVE: 9-16-12	STATE USE ONLY
		EXPIRES SUNSET: 9-22-12	
PERMITTEE: Contractors Cargo Company		PERMIT NUMBER:	
ADDRESS: 500 S. Alameda St. Compton, Ca. 90221		PAGE 2 OF 3	
PHONE #: 310-609-1957	FAX #: 310-609-0365		
AUTHORIZED AGENT: BRAD TUTTLE	DATE: 6-20-12	AUTHORIZED STATE AGENT: T. WOOD	

STATE USE ONLY

AXLE NUMBER	8	10	11	12	13	14	15
NUMBER OF TIRES PER AXLE		8	8	2	4	4	
DISTANCE BETWEEN AXLES	9'1"	9'0"	11'9"-12'3"	17'9"	4'6"		
WIDTH OF AXLES AT TIRE SIDEWALL		20	20	8	8	8	
MAXIMUM ALLOWABLE WEIGHT	50937 50937 13000			34000			

☐ CASH
CHCC #:☒ CHARGE
DD #:☐ EXEMPT☐ NO CHARGEFEE: **SEE PG 1**

THIS RIDER DOES NOT NULLIFY NOR MAKE VOID ANY CITATION ISSUED TO THE ORIGINAL PERMIT, EXCEPT AS AMENDED ABOVE ALL OTHER ITEMS AND PROVISIONS OF THE ORIGINAL PERMIT SHALL REMAIN IN EFFECT. THIS RIDER MUST BE ATTACHED TO THE ORIGINAL PERMIT.

STATE OF CALIFORNIA • DEPARTMENT OF TRANSPORTATION
TRANSPORTATION PERMIT RIDER
TR-0016 (NEW 5/2000)

ADA Notice
For individuals with sensory disabilities, this document is available in alternate formats. For information call (916) 654-6410 or TDD (916) 654-3880 or write Records and Forms Management, 1120 N Street, MS-89, Sacramento, CA

TO BE ATTACHED TO AND MADE A PART OF TRANSPORTATION PERMIT NUMBER: 116742		STATE USE ONLY EFFECTIVE: 9-16-12 EXPIRES SUNSET: 9-22-12	
PERMITTEE: CONTRACTORS CARGO COMPANY			PERMIT NUMBER
ADDRESS: 500 S ALAMEDA ST, COMPTON, CA. 90221			PAGE <u>3</u> OF <u>5</u>
PHONE #: 310-609-1957	FAX #: 310-609-0365		
AUTHORIZED AGENT: BRAD TUTTLE		DATE: 08-07-2012	AUTHORIZED STATE AGENT: TOM WOOD
STATE USE ONLY:			

* from SANTA FE AVE - 001S - to MAGNOLIA AVE exit * ATLANTIC AVE ACROSS 1 * ATLANTIC AVE OC OVER 405 * from ROSE AVE - 019N - 091E - 605N - 072S - to SANTA FE SPRINGS RD exit * from COLIMA RD - 072S - 039S - 090E - to KRAEMER BLVD exit * ORANGETHORPE AVE BRIDGE OH UC UNDER 90 * from GYPSUM CANYON RD S/B ON RAMP - 091W - to LAKEVIEW AVE exit (LAKEVIEW AVE S/B OFF RAMP exit number 35) - from LAKEVIEW AVE N/B ON RAMP - 091E - to WEST 6TH ST exit (MAPLE ST N/B OFF RAMP) * from WEST 6TH ST N/B ON RAMP - 091W - 071N - 083N - to RIVERSIDE DR exit * HAVEN AVE OC over 60 * MISSION BLVD UC under 15 * VAN BUREN BLVD UC under 60 * VAN BUREN BLVD OC over 91 * from VAN BUREN BLVD E/B ON RAMP - 215S - to HARLEY KNOX BLVD exit (HARLEY KNOX BLVD E/B OFF RAMP) * from SANDERSON AVE @ RAMONA EXPWY - 079N - 010E - to SUNSET AVE exit (SUNSET AVE S/B OFF RAMP) * from LINCOLN ST @ SOUTH 8TH ST - 243S - to SAN GORGONIO AVE exit * from HARGRAVE ST N/B ON RAMP - 010E - to MAIN ST exit (MAIN ST S/B OFF RAMP) * from HAUGEN-LEMANN WAY N/B ON RAMP - 010E - 111S - to VISTA CHINO exit (VISTA CHINO @ GENE AUTRY TRAIL) * from RAMON RD N/B ON RAMP - 010E - 86SS - to AVE 52/POLK ST exit * from AVE 52/POLK ST - 86SN - to DILLON RD exit (DILLON RD E/B OFF RAMP) * from DILLON RD N/B ON RAMP - 010E - to CHIRIACO SUMMIT exit (CHIRIACO SUMMIT S/B OFF RAMP) - detour via ramps - from CHIRIACO SUMMIT N/B ON RAMP - 010E - to HAYFIELD RD exit (HAYFIELD RD S/B OFF RAMP) - detour via ramps - from HAYFIELD RD N/B ON RAMP - 010E - to CORN SPRINGS RD exit (CORN SPRINGS RD S/B OFF RAMP) - detour via ramps - from CORN SPRINGS RD N/B ON RAMP - 010E - to FORD DRY LAKE RD exit (FORD DRY LAKE RD S/B OFF RAMP) - detour via ramps - from FORD DRY LAKE RD N/B ON RAMP - 010E - to WILEYS WELL RD exit (WILEYS WELL RD N/B OFF RAMP) *

PERMIT VOID WITHOUT CHP ESCORT ENTIRE ROUTE

E/B 010 AT E/B RTE 10 TO S/B RTE 111 -- CONNECTOR RAMP CLOSURE -- 09/12/2012 THRU 09/21/2012, 2000 HRS TO 0500 HRS NIGHTLY. OPEN WEEKENDS

<input type="checkbox"/>	CASH CK/CC #
<input checked="" type="checkbox"/>	CHARGE
<input type="checkbox"/>	EXEMPT
<input type="checkbox"/>	NO CHARGE
FEE: SEE PG. 1	

THIS RIDER DOES NOT NULLIFY NOR MAKE VOID ANY CITATION ISSUED TO THE ORIGINAL PERMIT. EXCEPT AS AMENDED ABOVE ALL OTHER ITEMS AND PROVISIONS OF THE ORIGINAL PERMIT SHALL REMAIN IN EFFECT. THIS RIDER MUST BE ATTACHED TO THE ORIGINAL PERMIT.

State of California
DEPARTMENT OF TRANSPORTATION

Business, Transportation and Housing Agency

Memorandum

*Flex your power!
Be energy efficient!*

To: **TOM WOOD**
TRANSPORTATION PERMITS MS 36

Date: June 20, 2012

From: **RICHARD LE**

Subject: **Variance Review for Contractors Cargo Var #19754**

Per your request, we have reviewed Contractors Cargo's 501,700-lb. (GCVW), 20-ft. wide, 14-axles, 131.8-ft long, variance load (Evaporator), and transport combination over the proposed routes (from Long Beach to Blythe).

The vehicle and load will be allowed to travel for 8 moves, provided the travel restrictions noted below are followed:

Travel Restrictions

DIST	CO	RTE	PM	Bridge #	STRUCTURE NAME	TRAVEL RESTRICTION
7	LA	91	16.62	53 1698	SAN GABRIEL RIV	5-mph max, centerline, no other vehicles
7	RIV	10	9.31	56 0432	HIGHLAND SPRINGS AVE UC	5-mph max, centerline, no other vehicles
7	RIV	10	11.33	56 0431	SUNSET AVENUE UC	5-mph max, centerline, no other vehicles

Please provide a copy of this memo to all CHP Variance Coordinators involved in this move.

Contractors Cargo staff shall be responsible for ensuring these restrictions are met.

Contractors Cargo staff responsible for directing the driver of the load must have previously identified each "restricted" bridge on the route and give adequate warning to the driver upon approach to each structure.

***Centerline shall mean:**

State Overcrossings (OC), If the bridge does not have median barriers of any type, other than painted lane lines, the truck and load shall travel over the center of the structure encroaching on both directions of travel, CHP will need to shut down

Pg 5

Transportation Permits, et al
[06/20/12]
[Page 2]

the entire bridge while the load travels across. If a bridge has a median barrier (curb, etc.), "Centerline*" shall mean in the direction of travel on whichever side the truck and load are positioned. These travel restrictions only apply to travel on the bridges; traffic control measures under the structures are not necessary.

State Undercrossings (UC's, PUC's, and Viaducts), State Overheads (OH) and, SEParations, RIVers, creeks, drains, etc. – The loaded vehicles must be positioned such that it maintains its "centered" position from one end of the bridge to the other. The driver shall find center using the bridge rails not the lane or shoulder lines.

All traffic shall be held until the truck and load are off each bridge. These travel restrictions only apply to travel on the bridges; traffic control measures under the structures are not necessary.



**PUBLIC WORKS DEPARTMENT
INTEROFFICE CASH RECEIPT**

99 E. RAMSEY ST., P.O. BOX 998

BANNING, CA 92220-0998

PHONE: (951) 922-3130 • FAX: (951) 922-3141

NO. 11023
11023

PURPOSE		ACCOUNT NO.	AMOUNT
PUBLIC WORKS PERMIT NO.: _____	U2	001-30-00-311-16-16	\$ _____
OVERLOAD PERMIT NO.: <u>09-20-12 to 09-25-12</u>	U2	001-30-00-311-16-16	\$ <u>16</u>
EXCAVATION PERMIT NO.: _____	U4	001-30-00-311-16-18	\$ _____
ANNUAL EXCAVATION PERMIT NO.: _____	U4	001-30-00-311-16-18	\$ _____
OVERTIME INSPECTION _____	U2	001-30-00-311-16-16	\$ _____
RE-INSPECTION _____	U2	001-30-00-311-16-16	\$ _____
PENALTY FOR WORK WITHOUT PERMIT _____	U2	001-30-00-311-16-16	\$ _____
TENTATIVE TRACT MAP REVIEW NO.: _____	UF	001-30-00-351-35-58	\$ _____
FINAL TRACT MAP & IMPROVEMENT PLAN CHECKING/			
SUBDIVISION INSPECTION TRACT NO.: _____	UB	001-30-00-351-35-55	\$ _____
CONSULTANT PLAN CHECK REVIEW TRACT NO.: _____	UD	001-30-00-351-35-61	\$ _____
MISC. IMPROVEMENT PLAN CHECKING _____	UA	001-30-00-351-35-54	\$ _____
TENTATIVE PARCEL MAP REVIEW NO.: _____	UE	001-30-00-351-35-57	\$ _____
FINAL PARCEL MAP PLAN CHECK NO.: _____	UE	001-30-00-351-35-57	\$ _____
RV/TRAILER/MOBILE HOME PARK REVIEW _____	UC	001-30-00-351-35-56	\$ _____
RECORD OF SURVEY/LOT LINE ADJUSTMENT REVIEW _____	U5	001-30-00-311-35-47	\$ _____
TEMPORARY WATER JUMPER FEE _____	JP	660-63-00-366-38-12	\$ _____
WATER METER _____	W1	660-63-00-366-44-03	\$ _____
WATER CONNECTION FEE _____	W6	661-63-00-366-44-04	\$ _____
WATER FRONTAGE FEE _____	WF	661-63-00-366-44-20	\$ _____
SEWER CONNECTION FEE _____	W9	981-80-00-366-44-04	\$ _____
SEWER FRONTAGE FEE _____	SF	661-80-00-366-44-20	\$ _____
PLAN STORAGE AND MICROFILM _____	U7	001-30-00-351-35-50	\$ _____
WILL SERVE/SERVICE LETTER _____	U6	001-30-00-351-35-48	\$ _____
ENCROACHMENT PERMIT APPLICATION _____	U1	001-30-00-311-16-15	\$ _____
SITE PLAN REVIEW _____	U3	001-30-00-311-16-17	\$ _____
STREET/ALLEY EASEMENT ABANDONMENT REVIEW _____	U8	001-30-00-351-35-52	\$ _____
R/W OR DEED PROCESSING _____	U9	001-30-00-351-35-53	\$ _____
MAPS/XEROX COPIES/SPECIFICATIONS: _____	UH	001-30-00-351-35-60	\$ _____
MISCELLANEOUS ENGINEERING FEES _____	UG	001-30-00-351-35-59	\$ _____
MISCELLANEOUS/DEPOSIT _____	MP	_____	\$ _____

TOTAL: \$ 16

CHECK NO: _____


FOR: Contractors Carey Co/EravaporiaI-10-Sunset, Lincoln to Hargrave to I-10 E/13Payee: The Permit Co.

(Name/Company)

Address: 101 E. Redlands Blvd #140Redlands CA 92373Telephone: 909-307-6300 Fax: (909) 636-3737

Prepared By: _____

Undersigned

Date: 09-17-12

Sep 17 2012 9:32PM HP Fax

page 2

CITY OF BANNING
TRANSPORTATION PERMIT
 TR-0168 (REV. 09/04)

 IN COMPLIANCE WITH YOUR REQUEST AND SUBJECT TO ALL THE TERMS,
 CONDITIONS AND RESTRICTIONS WRITTEN BELOW AND THE ATTACHMENTS,
 PERMISSION IS HEREBY GRANTED TO:

 NAME
CONTRACTORS CARGO COMPANY
 ADDRESS
P.O. BOX 5290
 CITY/STATE/ZIP
COMPTON, CA 90224

 OFFICE PHONE NUMBER (909) 307-6300 (TPC)
 fax number (Include Area Code) (909) 307-6363

 (SHOW A DESCRIPTION OF THE LOAD OR EQUIPMENT AND MODEL NO. - INCLUDE DIMENSIONS OF LOAD)
 Authorization is granted for the following: ☒ HAUL ☐ DRIVE ☐ TOW

PERMIT VALID:

FROM: 09/20/12

TO: 09/25/12

MOVING AUTHORIZED:

SATURDAY Yes

SUNDAY Yes

DARKNESS (CVC 280): Yes

PERMIT NUMBER

11023

THIS PERMIT IS NOT VALID WITHOUT THE FOLLOWING ATTACHMENTS:

☒ Permit Conditions☐ Holiday Restrictions☐☐☐☐

EVAPORATOR

38'L X 8'9 W

DESCRIPTION OF HAULING EQUIPMENT:

3 Axle Tractor 8 Axle Steerable Dolly 3 Axle Push Truck

				VEHICLE WIDTH: 20'0		KINGPIN TO LAST AXLE: N/A		COMB. VEHICLE LENGTH: 141'0	
AXLE NUMBER	1	2	3	4	5	6	7	8	9
NUMBER TIRES PER AXLE	2	4	4	8	8	8	8	8	8
DISTANCE BETWEEN AXLES	17'9	4'6	11'10	9'0	9'1	9'0	9'1	9'0	
WIDTH OF AXLES AT TIRE SIDEWALL	8'0	8'0	8'0	20'0	20'0	20'0	20'0	20'0	20'0
MAXIMUM ALLOWABLE WEIGHT	14,000	34,000	50,837	50,837	50,837	50,837	50,837	50,837	50,837

LOADED DIMENSIONS GREATER THAN THOSE SHOWN BELOW OR WEIGHT EXCEEDING THOSE SHOWN ABOVE ARE NOT AUTHORIZED

LOADED HEIGHT: 17'3 LOADED WIDTH: 20'0 LOADED OVERALL LENGTH: 141'0 LOADED OVERHANG: Weight Class:

ORIGIN: 10 & SUNSET AVE DESTINATION: HARGRAVE AVE & I 10 E/B

 AUTHORIZED STATE HIGHWAYS - CITY AND/OR COUNTY
 PERMITS ARE REQUIRED WHEREVER THE "I" IS SHOWN IN THE STATE ROUTE

10- SUNSET AVE - LINCOLN AVE - HARGRAVE TO I 10

PILOT CAR ☐ Yes ☐ No

CASH, CHARGE, CREDIT CARD OR EXEMPT INFORMATION

APPLICANT SIGNATURE

AUTHORIZED STATE AGENT

THE PERMIT CO.

DATE 09/17/12

CREDIT CARD EXP. DATE FEE 24.00 NUMBER OF TRIPS 1

DATE 09/17/12

REQUESTED ROUTE: (Include Address of Origin and Delivery Site)

CONTACT PERSON
NANCY

TPC

Sep 17 2012 9:32PM HP Fax

page 3

STATE OF CALIFORNIA - DEPARTMENT OF TRANSPORTATION
TRANSPORTATION PERMIT RIDER
 TR-0017 (REV 5/2000)

*City of
Banning*

TO BE ATTACHED TO AND MAKE A PART OF TRANSPORTATION PERMIT NUMBER:

EFFECTIVE:

STATE USE ONLY

EXPIRES SUNSET:

PERMITTEE:

CONTRACTORS CARGO COMPANY

PERMIT NUMBER:

ADDRESS:

COMPTON, CA 90224

PHONE #:

(909) 307-6300 TPC

FAX #:

(909) 307-6363 TPC

PAGE ____ OF ____

AUTHORIZED AGENT:

THE PERMIT CO.

DATE:

09/17/201

AUTHORIZED STATE AGENT

STATE USE ONLY

AXLE NUMBER	5	10	11	12	13	14	15
NUMBER OF TIRES PER AXLE	8	8	2	4	4	4	
DISTANCE BETWEEN AXLES	9'1"	9'0"	12'3"	17'9"	4'6"		
WIDTH OF AXLES AT TIRE SIDEWALL	20'0"	20'0"	20'0"	8'0"	8'0"	8'0"	
MAXIMUM ALLOWABLE WEIGHT	56837	56837	13000	34000			

☐ CASH
 CHECK

☒ CHARGE
 CASH **07-0295**
☐ EXEMPT

☐ NO CHARGE

FEE: \$ N/A

THIS RIDER DOES NOT NULLIFY NOR MAKE VOID ANY CITATION ISSUED TO THE ORIGINAL PERMIT, EXCEPT AS AMENDED ABOVE ALL OTHER ITEMS AND PROVISIONS OF THE ORIGINAL PERMIT SHALL REMAIN IN EFFECT. THIS RIDER MUST BE ATTACHED TO THE ORIGINAL PERMIT.

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

OP ID: BB

CERTIFICATE OF LIABILITY INSURANCE

DATE(MM/DD/YYYY)

11/17/11

CERTIFICATE IS ISSUED AS A MATTER OF INFORMATION ONLY AND CONFERS NO RIGHTS UPON THE CERTIFICATE HOLDER. THIS CERTIFICATE DOES NOT AFFIRMATIVELY OR NEGATIVELY AMEND, EXTEND OR ALTER THE COVERAGE AFFORDED BY THE POLICIES. THIS CERTIFICATE OF INSURANCE DOES NOT CONSTITUTE A CONTRACT BETWEEN THE ISSUING INSURER(S), AUTHORIZED REPRESENTATIVE OR PRODUCER, AND THE CERTIFICATE HOLDER.

IMPORTANT: If the certificate holder is an ADDITIONAL INSURED, the policy(ies) must be endorsed. IF SUBROGATION IS WAIVED, subject to the terms and conditions of the policy, certain policies may require an endorsement. A statement on this certificate does not confer rights to the certificate holder in lieu of such endorsement(s).

PRODUCER Dodge Insurance Services Inc. DBA: Arroyo Insurance Services 3510 Torrance Blvd., Suite 305 Torrance, CA 90603 Barbara M. Bohl	310-356-8201 310-316-1825	CONTACT NAME: Margaret S. Lamdagan PHONE (A/C No. Ext.): 310-356-8208 FAX (A/C No.): 310-316-1825 E-MAIL ADDRESS: margaretl@arroyoins.com PRODUCER CUSTOMER ID #: CONTR-1
INSURER(S) AFFORDING COVERAGE		
INSURED Contractors Cargo Co. Contractors Rigging & Erectors P O Box 5280 Compton, CA 90224	INSURER A: Tower Ins Co of New York	
	INSURER B: Tower Select Insurance Co	
	INSURER C: Underwriters At Lloyd's London	
	INSURER D:	
	INSURER E:	
	INSURER F:	

COVERAGES

CERTIFICATE NUMBER:

REVISION NUMBER:

THIS IS TO CERTIFY THAT THE POLICIES OF INSURANCE LISTED BELOW HAVE BEEN ISSUED TO THE INSURED NAMED ABOVE FOR THE POLICY PERIOD INDICATED. NOTWITHSTANDING ANY REQUIREMENT, TERM OR CONDITION OF ANY CONTRACT OR OTHER DOCUMENT WITH RESPECT TO WHICH THIS CERTIFICATE MAY BE ISSUED OR MAY PERTAIN, THE INSURANCE AFFORDED BY THE POLICIES DESCRIBED HEREIN IS SUBJECT TO ALL THE TERMS, EXCLUSIONS AND CONDITIONS OF SUCH POLICIES. LIMITS SHOWN MAY HAVE BEEN REDUCED BY PAID CLAIMS.

INSR LYR	TYPE OF INSURANCE	ADD'L INSR	POLICY NUMBER	POLICY EFF (MM/DD/YYYY)	POLICY EXP (MM/DD/YYYY)	LIMITS
A	<input checked="" type="checkbox"/> GENERAL LIABILITY		LI9680190811	11/22/11	11/22/12	EACH OCCURRENCE \$ 1,000,000
	<input checked="" type="checkbox"/> COMMERCIAL GENERAL LIABILITY					DAMAGE TO RENTED PREMISES (Ea occurrence) \$ 50,000
	<input type="checkbox"/> CLAIMS-MADE <input checked="" type="checkbox"/> OCCUR					MED EXP (Any one person) \$ Excluded
						PERSONAL & ADV INJURY \$ 1,000,000
	GEN'L AGGREGATE LIMIT APPLIES PER:					GENERAL AGGREGATE \$ 2,000,000
	<input type="checkbox"/> POLICY <input type="checkbox"/> PRO- JECT <input type="checkbox"/> LOC					PRODUCTS - COMP/OP AGG \$ 2,000,000
B	<input checked="" type="checkbox"/> AUTOMOBILE LIABILITY		AD9680190811	11/22/11	11/22/12	COMBINED SINGLE LIMIT (Ea accident) \$ 1,000,000
	<input checked="" type="checkbox"/> ANY AUTO					BODILY INJURY (Per person) \$
	<input type="checkbox"/> ALL OWNED AUTOS					BODILY INJURY (Per accident) \$
	<input type="checkbox"/> SCHEDULED AUTOS					PROPERTY DAMAGE (Per accident) \$
	<input checked="" type="checkbox"/> HIRED AUTOS					\$
	<input checked="" type="checkbox"/> NON-OWNED AUTOS					\$
	UMBRELLA LIAB <input type="checkbox"/> OCCUR					EACH OCCURRENCE \$
	EXCESS LIAB <input type="checkbox"/> CLAIMS-MADE					AGGREGATE \$
	DEDUCTIBLE					\$
	RETENTION \$					\$
	WORKERS COMPENSATION AND EMPLOYERS' LIABILITY					WC STATU- TORY LIMITS
	ANY PROPRIETOR/PARTNER/EXECUTIVE OFFICER/MEMBER EXCLUDED? (Mandatory In NH) (Yes, describe under DESCRIPTION OF OPERATIONS below)	Y/N <input type="checkbox"/>	N/A			OTHER
						E.L. EACH ACCIDENT \$
						E.L. DISEASE - EA EMPLOYEE \$
						E.L. DISEASE - POLICY LIMIT \$
C	Motor Truck Cargo		31110465	11/22/11	11/22/12	Per Vehicl 100,000
	"All Risk"					

DESCRIPTION OF OPERATIONS / LOCATIONS / VEHICLES (Attach ACORD 101, Additional Remarks Schedule, if more space is required)
 Certificate holder is included as Additional Insured on General Liability per CG2012 0509; and, on Truck per CA92015 0808 per attached endorsements.

CERTIFICATE HOLDER

CANCELLATION

City of Banning
 99 E. Ramsey St.
 Banning, CA 92230

SHOULD ANY OF THE ABOVE DESCRIBED POLICIES BE CANCELLED BEFORE THE EXPIRATION DATE THEREOF, NOTICE WILL BE DELIVERED IN ACCORDANCE WITH THE POLICY PROVISIONS.

AUTHORIZED REPRESENTATIVE

Barbara Bohl

© 1988-2009 ACORD CORPORATION. All rights reserved.

ACORD 25 (2009/09)

The ACORD name and logo are registered marks of ACORD

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

SEP-24-2012(MON) 08:48

CONTRACTORS CARGO PERMITS

(FAX)13106090365

P. 001/010

9963

STATE OF CALIFORNIA - DEPARTMENT OF TRANSPORTATION
TRANSPORTATION PERMIT

TR-0015 (REV. 02/2003)

IN COMPLIANCE WITH YOUR REQUEST AND SUBJECT TO ALL THE TERMS,
CONDITIONS AND RESTRICTIONS WRITTEN BELOW AND IN THE
ACCOMPANIMENTS, PERMISSION IS HEREBY GRANTED TO:

NAME

CONTRACTORS CARGO COMPANY

ADDRESS

500 S. ALAMEDA ST.

CITY/STATE/ZIP

COMPTON, CA. 90221

OFFICE PHONE NUMBER (Including Area Code)

(310) 609-1957

OFFICE FAX NUMBER (Including Area Code)

(310) 609-0365

DESCRIPTION OF THE LOAD OR EQUIPMENT AND MODEL NO.

Evaporator C120613

☒ HAUL ☐ DRIVE ☐ TOW

DIMENSIONS OF LOAD

38'5L x 8'9W x 11'11H

DESCRIPTION OF HAULING EQUIPMENT:

Ballasted 3ax trac (2) 4ax Dual Lane steerable dollies 3ax push truck

VAR 20705

VEHICLE WIDTH: 20'0

SEMI-TRAILER LENGTH: N/A

KINGPIN TO LAST AXLE: N/A

GOMB VEHICLE LENGTH: 141

AXLE NUMBER

1

2

3

4

5

6

7

8

9

NUMBER OF TIRES
PER AXLE

2

4

4

8

8

8

8

8

8

DISTANCE BETWEEN
AXLES

17'9

4'6

11'4-11'10

9'0

9'1

9'0

9'1

9'0

WIDTH OF AXLES AT
TIRE SIDEWALL

8

8

8

20

20

20

20

20

20

MAXIMUM ALLOWABLE
WEIGHT

14000

34000

50837

50837

50837

50837

50837

50837

NOT TO EXCEED THE LOADED DIMENSIONS SHOWN BELOW OR AXLE WEIGHTS SHOWN ABOVE

LOADED HEIGHT:

17' 03"

LOADED WIDTH:

20' 00"

LOADED OVERALL LENGTH:

141' 00" max w/ push

LOADED OVERHANG:

none

WEIGHT CLASS:

DLP14

ORIGIN:

Long Beach / Santa Fe Ave

DESTINATION:

Blythe / Wyllys Well Rd

AUTHORIZED STATE HIGHWAYS - CITY AND/OR COUNTY PERMITS
MAY BE REQUIRED WHENEVER THE * IS SHOWN IN THE STATE ROUTE.

For office use only

**SEE RIDER
FOR ROUTE AND
RESTRICTIONS**

PILOT CAR

☒ YES☐ NO

TWO ENTIRE MOVE

CASH, CHARGE, CREDIT CARD OR EXEMPT INFORMATION

07-0300

APPLICANT SIGNATURE

AUTHORIZED STATE AGENT

DATE

9-24-12

CREDIT CARD EX. DATE

FEE

\$216.00

NUMBER OF TRIPS

one (1)

T. WOOD

DATE

9-24-12

REQUESTED ROUTE: (Include Address of Origin and Delivery Site)

see page 3 for route

CONTACT PERSON (PRINT)

Brad Tuttle

ADA Notice

For individuals with sensory disabilities, this document is available in alternate formats. For information call (916) 854-8410 or TDD (916) 854-3080 or write Records and Forms Management, 1120 N Street, MS-88, Sacramento, CA 95814.

09/24/2012 15:02 4

CALTRANS PERMITS

PAGE 02/05

SEP-24-2012(MON) 08:48

CONTRACTORS CARGO PERMITS

(FAX)13106090365

P. 002/010

STATE OF CALIFORNIA - DEPARTMENT OF TRANSPORTATION

TRANSPORTATION PERMIT RIDER

TR-0017 (NEW 5/2000)

TO BE ATTACHED TO AND MADE A PART OF TRANSPORTATION PERMIT NUMBER: 117513		EFFECTIVE: 9-24-12		STATE USE ONLY	
		EXPIRES SUNSET: 9-30-12			
PERMITTEE: Contractors Cargo Company				PERMIT NUMBER:	
ADDRESS: 500 S. Alameda St. Compton, Ca. 90221				PAGE 2 OF 5	
PHONE #: 310-609-1957		FAX #: 310-609-0365			
AUTHORIZED AGENT: BRAD TUTTLE		DATE: 9-24-12		AUTHORIZED STATE AGENT T. WOOD	

STATE USE ONLY

AXLE NUMBER	8	10	11	12	13	14	15
NUMBER OF TIRES PER AXLE		8	8	2	4	4	
DISTANCE BETWEEN AXLES		8'1"	9'0"	11'9"-12'3"	17'9"	4'8"	
WIDTH OF AXLES AT TIRE SIDEWALL		20	20	8	8	8	
MAXIMUM ALLOWABLE WEIGHT		50837 50837 14000				34000	

<div style="border: 1px solid black; width: 100%; height: 100%; position: relative;"> <!-- Hand-drawn diagram of a vehicle with 8 axles --> <!-- Axle 1 (Left) --> <div style="position: absolute; left: 10%; top: 50%; transform: translateY(-50%);">1</div> <!-- Axle 2 (Left) --> <div style="position: absolute; left: 25%; top: 50%; transform: translateY(-50%);">2</div> <!-- Axle 3 (Left) --> <div style="position: absolute; left: 40%; top: 50%; transform: translateY(-50%);">3</div> <!-- Axle 4 (Left) --> <div style="position: absolute; left: 55%; top: 50%; transform: translateY(-50%);">4</div> <!-- Axle 5 (Right) --> <div style="position: absolute; right: 40%; top: 50%; transform: translateY(-50%);">5</div> <!-- Axle 6 (Right) --> <div style="position: absolute; right: 25%; top: 50%; transform: translateY(-50%);">6</div> <!-- Axle 7 (Right) --> <div style="position: absolute; right: 10%; top: 50%; transform: translateY(-50%);">7</div> <!-- Axle 8 (Right) --> <div style="position: absolute; right: 0%; top: 50%; transform: translateY(-50%);">8</div> </div>	<input type="checkbox"/> CASH CKCC #:
	<input checked="" type="checkbox"/> CHARGE CR #:
	<input type="checkbox"/> EXEMPT
	<input type="checkbox"/> NO CHARGE
FEE: SEE PG 1	

THIS RIDER DOES NOT NULLIFY NOR MAKE VOID ANY CITATION ISSUED TO THE ORIGINAL PERMIT. EXCEPT AS AMENDED ABOVE ALL OTHER ITEMS AND PROVISIONS OF THE ORIGINAL PERMIT SHALL REMAIN IN EFFECT. THIS RIDER MUST BE ATTACHED TO THE ORIGINAL PERMIT.

STATE OF CALIFORNIA • DEPARTMENT OF TRANSPORTATION
TRANSPORTATION PERMIT RIDER
TR-0016 (NEW 5/2000)**ADA Notice**

For individuals with sensory disabilities, this document is available in alternate formats. For information call (916) 654-6410 or TDD (916) 654-3880 or write Records and Forms Management, 1120 N Street, MS-89, Sacramento, CA

TO BE ATTACHED TO AND MADE A PART OF TRANSPORTATION PERMIT NUMBER: 117513		STATE USE ONLY	
EFFECTIVE:		9-24-12	
EXPIRES SUNSET:		9-30-12	
PERMITTEE: CONTRACTORS CARGO COMPANY		PERMIT NUMBER	
ADDRESS: 500 S ALAMEDA ST, COMPTON, CA. 90221		PAGE <u>3</u> OF <u>5</u>	
PHONE #: 310-609-1957	FAX #: 310-609-0365		
AUTHORIZED AGENT: BRAD TUTTLE		DATE: 08-07-2012	
		AUTHORIZED STATE AGENT: TOM WOOD	
STATE USE ONLY:			

* from SANTA FE AVE - 001S - to MAGNOLIA AVE exit * ATLANTIC AVE ACROSS 1 * ATLANTIC AVE OC OVER 405 * from ROSE AVE - 019N - 091E - 605N - 072S - to SANTA FE SPRINGS RD exit * from COLIMA RD - 072S - 039S - 090E - to KRAEMER BLVD exit * ORANGETHORPE AVE BRIDGE OH UC UNDER 90 * from GYPSUM CANYON RD S/B ON RAMP - 091W - to LAKEVIEW AVE exit (LAKEVIEW AVE S/B OFF RAMP exit number 35) - from LAKEVIEW AVE N/B ON RAMP - 091E - to WEST 6TH ST exit (MAPLE ST N/B OFF RAMP) - from WEST 6TH ST N/B ON RAMP - 091W - 071N - 083N - to RIVERSIDE DR exit * HAVEN AVE OC over 60 * MISSION BLVD UC under 15 * VAN BUREN BLVD UC under 60 * VAN BUREN BLVD OC over 91 * from VAN BUREN BLVD E/B ON RAMP - 215S - to HARLEY KNOX BLVD exit (HARLEY KNOX BLVD E/B OFF RAMP) * from SANDERSON AVE @ RAMONA EXPWY - 079N - 010E - to SUNSET AVE exit (SUNSET AVE S/B OFF RAMP) * from LINCOLN ST @ SOUTH 8TH ST - 243S - to SAN GORGONIO AVE exit * from HARGRAVE ST N/B ON RAMP - 010E - to MAIN ST exit (MAIN ST S/B OFF RAMP) * from HAUGEN-LEMAN WAY N/B ON RAMP - 010E - 111S - to VISTA CHINO exit (VISTA CHINO @ GENE AUTRY TRAIL) * from RAMON RD N/B ON RAMP - 010E - 86SS - to AVE 52/POLK ST exit * from AVE 52/POLK ST - 86SN - to DILLON RD exit (DILLON RD E/B OFF RAMP) * from DILLON RD N/B ON RAMP - 010E - to CHIRIACO SUMMIT exit (CHIRIACO SUMMIT S/B OFF RAMP) - detour via ramps - from CHIRIACO SUMMIT N/B ON RAMP - 010E - to HAYFIELD RD exit (HAYFIELD RD S/B OFF RAMP) - detour via ramps - from HAYFIELD RD N/B ON RAMP - 010E - to CORN SPRINGS RD exit (CORN SPRINGS RD S/B OFF RAMP) - detour via ramps - from CORN SPRINGS RD N/B ON RAMP - 010E - to FORD DRY LAKE RD exit (FORD DRY LAKE RD S/B OFF RAMP) - detour via ramps - from FORD DRY LAKE RD N/B ON RAMP - 010E - to WILEYS WELL RD exit (WILEYS WELL RD N/B OFF RAMP) *

PERMIT VOID WITHOUT CHP ESCORT ENTIRE ROUTE

<input type="checkbox"/>	CASH
	CK/CC #
<input checked="" type="checkbox"/>	CHARGE
<input type="checkbox"/>	EXEMPT
<input type="checkbox"/>	NO CHARGE
FEE: SEE PG. 1	

THIS RIDER DOES NOT NULLIFY NOR MAKE VOID ANY CITATION ISSUED TO THE ORIGINAL PERMIT. EXCEPT AS AMENDED ABOVE ALL OTHER ITEMS AND PROVISIONS OF THE ORIGINAL PERMIT SHALL REMAIN IN EFFECT. THIS RIDER MUST BE ATTACHED TO THE ORIGINAL PERMIT.

Pg 4

State of California
DEPARTMENT OF TRANSPORTATION

Business, Transportation and Housing Agency

Memorandum

*Flex your power!
Be energy efficient!*

To: **TOM WOOD**
TRANSPORTATION PERMITS MS 36

Date: June 20, 2012

From: **RICHARD LE**

Subject: **Variance Review for Contractors Cargo Var #19754**

Per your request, we have reviewed Contractors Cargo's 501,700-lb. (GCVW), 20-ft. wide, 14-axes, 131.8-ft long, variance load (Evaporator), and transport combination over the proposed routes (from Long Beach to Blythe).

The vehicle and load will be allowed to travel for 8 moves, provided the travel restrictions noted below are followed:

Travel Restrictions

DIST	CO	RTE	PM	Bridge #	STRUCTURE NAME	TRAVEL RESTRICTION
7	LA	91	16.62	53 1698	SAN GABRIEL RIV	5-mph max, centerline, no other vehicles
7	RIV	10	9.31	56 0432	HIGHLAND SPRINGS AVE UC	5-mph max, centerline, no other vehicles
7	RIV	10	11.33	56 0431	SUNSET AVENUE UC	5-mph max, centerline, no other vehicles

Please provide a copy of this memo to all CHP Variance Coordinators involved in this move.

Contractors Cargo staff shall be responsible for ensuring these restrictions are met.

Contractors Cargo staff responsible for directing the driver of the load must have previously identified each "restricted" bridge on the route and give adequate warning to the driver upon approach to each structure.

***Centerline shall mean:**

State Overcrossings (OC), If the bridge does not have median barriers of any type, other than painted lane lines, the truck and load shall travel over the center of the structure encroaching on both directions of travel, CHP will need to shut down

Pg 5

Transportation Permits, et al**[06/20/12]****[Page 2]**

the entire bridge while the load travels across. If a bridge has a median barrier (curb, etc.), "Centerline*" shall mean in the direction of travel on whichever side the truck and load are positioned. These travel restrictions only apply to travel on the bridges; traffic control measures under the structures are not necessary.

State Undercrossings (UC's, PUC's, and Viaducts), State Overheads (OH) and, SEParations, RIVers, creeks, drains, etc. – The loaded vehicles must be positioned such that it maintains its "centered" position from one end of the bridge to the other. The driver shall find center using the bridge rails not the lane or shoulder lines.

All traffic shall be held until the truck and load are off each bridge. These travel restrictions only apply to travel on the bridges; traffic control measures under the structures are not necessary.



LOS ANGELES COUNTY DEPARTMENT OF PUBLIC WORKS TRANSPORTATION PERMIT

Permittee Name	Contractors Cargo Company	PERMIT VALID BETWEEN 09/19/2012 10:00 PM 09/20/2012 05:00 AM MOVING AUTHORIZED SATURDAY: NO SUNDAY: NO SUNSET TO SUNRISE: YES	Permit No. 195893
Address	P O Box 5290 Compton CA 90224		Type Single Trip
Phone	310-609-1957		Date Issued 09/17/2012
Email	whernandez@contractorscargo.com		Authorized Agent Maryam Adhami
			DPW Authorization

Load Content	Other	
Vehicle Type	Combination Tractor and Multiple Trailering Equip	
Load Description	EVAPOATOR	
Equipment Description	DALLASTED 3 AX TRAC (2) 4 AX DUAL LANE STEERABLE DOLLIES 3 AX PUSH TRUCK	
Max Kingpin to Last Axle	Legal	Combined Vehicle Len. 141' 0"

MEASURED LOAD DIMENSIONS THAT ARE DIFFERENT THAN AND/OR ACTUAL WEIGHTS EXCEEDING THOSE SHOWN BELOW, AUTOMATICALLY VOID THIS PERMIT
The vehicle or vehicle combination shall be maintained in good and safe operating condition and appropriate for the load specified on this permit. All tires shall be in good condition and properly matched and inflated.

Max Height	17' 3"	Max Width	20' 0"	Max Overall Length	141' 0"
Front Overhang	Legal	Rear Overhang	Legal	<input checked="" type="checkbox"/> Rear Steering Axle	
Steering Axle Wgt. Is	22,000 pounds or less		Load Complies with Caltrans Purple Weight		

Axle #	1	2	3	4	5	6	7	8	9
Number Tires	2	4	4	8	8	8	8	8	8
Axle Spacing	17' 9"		4' 6"	11' 10"	9' 0"	9' 1"	9' 0"	9' 1"	9' 0"
Tire Distance	0' 0"	8' 0"	8' 0"	20' 0"	20' 0"	20' 0"	20' 0"	20' 0"	20' 0"
Weight (In lbs)	14000								
	34000		50837	50837	50837	50837	50837	50837	50837

Axle #	9	10	11	12	13
Number Tires	8	8	8	2	4
Axle Spacing	9' 1"		9' 0"	12' 3"	17' 0"
Tire Distance	20' 0"	20' 0"	20' 0"	8' 0"	8' 0"
Weight (In lbs)					
	50837		50837	13000	17000

Cities for which the permit applies:
Long Beach, Santa Fe Springs, Unincorporated areas only

Pilot Car	2 Required	Police Escort is Required		Accompaniments <input checked="" type="checkbox"/> Attachment 1 <input checked="" type="checkbox"/> Attachment 1 <input checked="" type="checkbox"/> Attachment 2 <input checked="" type="checkbox"/> Attachment 1 <input checked="" type="checkbox"/> Special Provisions
Origin	BERTH 206 PIER F AVE	Destination	ORANGE COUNTY LINE	
Haul Route	PIER F AVE - HARBOR PLAZA DRIVE - PICO BLVD - 9TH STREET - SANTA FE AVE - 1 FROM HWY 1 - MAGNOLIA AVE - OCEAN AVE - ATLANTIC AVE - CARSON AVE - LAKEWOOD BLVD - ROSE DR 19 FROM 72 SANTA FE SPRINGS RD LAMBERT RD COLIMA RD - 72 AXLE 14 IS 4 TIRES 8 WIDE SPACING IS 4 6 17000 POUNDS			
License No.				
Fee Amount	\$940.00			
Permittee's Authorized Agent	THE PERMIT COMPANY (800-874-5512) --- 09/17/2012			
Agency Comments	CHP escort confirmed by Southern Division. Design review previously approved. maximum speed limit on any bridge crossing shall not exceed 5 MPH. See second page for extended axles. Please contact Inspector Shant Derkazarian at 626-712-1403 to discuss meeting time and location. Any amendment or cancellation of the permit must be done prior to 3:30 pm on 9/19/12. Permittee must notify inspector in the event of any delays or changes in start time.			

Permits may be verified at www.dpw.lacounty.gov

OV12-00403

09/19/2012

09/17/2012

Daily OVERLOAD PERMIT

In compliance with your request and subject to all of the terms, conditions, and restrictions written below and the attachments, permission is hereby granted to:

Transporter: CONTRACTORS CARGO CO.
P.O. BOX 5290, COMPTON, CA
90224

Phone # **Fax #**

Insurance Co: TOWER INS. CO. OF NEW YORK **Insurance Policy #** L19680190811

Permit Valid On: 09/20/2012 **From:** 0 AM to 0 PM

Moving Authorized:

Sunset - Sunrise: Y

Saturday: N

Sunday: N

Truck Information

Equipment: EVAPORATOR **Type of Vehicle** 3 AX TRAC 3 AX STR DLY 3 AX PUSH TRK **License:**
VP30601

Max Height: 17'3" **Max Width:** 20' **Max Length:** 141' **Overhang:**

Axle Number	1	2	3	4	5	6	7	8	9
No. Of Tires:	0	0	0	0	0	0	0	0	0
Axle Spacing	0	0	0	0	0	0	0	0	0
No. Of Tires:	0	0	0	0	0	0	0	0	0
Weight	SEE ATTACHED FOR WEIGHT & AXLE SPACING								Weight

Route Information

Origin: E 91 AT MAPLE/SIXTH **Destination:** 91 WEST AT SIXTH ST **Trips:** 1

Pilot Car Required?: Y

Authorized Route

91 EAST AT SIXTH/MAPLE TO

91 WEST AT SIXTH

Special Provisions:

RTE HRS: 10PM ON 9/20/12 - 5AM 9/21/12

POLE AND PILOT CAR REQ. CHP ESCORT REQ

ATTACHMENTS # 1, 2, AND 3

Fee: \$16.00

By:

Date:

It is the responsibility of the applicant to notify the City of Corona Police Department by calling (951) 736-2355 prior to entering the city.

THIS PERMIT IS VALID ONLY FOR STREETS WITHIN THE CITY OF CORONA. A SEPERATE CALTRANS PERMIT IS REQUIRED WHEN DRIVING ON OR CROSSING STATE RIGHT-OF-WAY.

Control # PW00026693

Date: 09/19/2012

Finance Initials:

Total This Date \$16.00

STATE OF CALIFORNIA • DEPARTMENT OF TRANSPORTATION
TRANSPORTATION PERMIT RIDER
 TR-0017 (NEW 5/2009)

*City of
 Corona*

TO BE ATTACHED TO AND MADE A PART OF TRANSPORTATION PERMIT NUMBER:		EFFECTIVE	STATE USE ONLY
		EXPIRES SUNSET	
PERMITTEE CONTRACTORS CARGO COMPANY		PERMIT NUMBER	
ADDRESS COMPTON, CA 90224		PAGE ____ OF ____	
PHONE # (909) 307-6300 TPC	FAX # (909) 307-6363 TPC		
AUTHORIZED AGENT THE PERMIT CO.		DATE 09/17/201	AUTHORIZED STATE AGENT

STATE USE ONLY

AXLE NUMBER	9	10	11	12	13	14	15
NUMBER OF TIRES PER AXLE	8	8	2	4	4	4	
DISTANCE BETWEEN AXLES	9'1"	9'0"	13'3"	17'9"	4'6"		
WIDTH OF AXLES AT TIRE SIDEWALL	20'0"	20'0"	20'0"	8'0"	8'0"	8'0"	
MAXIMUM ALLOWABLE WEIGHT	56837	56837	13000	34000			

<input type="checkbox"/> CASH CHECK #
<input checked="" type="checkbox"/> CHARGE DB# 07-0295
<input type="checkbox"/> EXEMPT
<input type="checkbox"/> NO CHARGE
FEE: \$ N/A

THIS RIDER DOES NOT NULLIFY NOR MAKE VOID ANY CITATION ISSUED TO THE ORIGINAL PERMIT. EXCEPT AS AMENDED ABOVE ALL OTHER ITEMS AND PROVISIONS OF THE ORIGINAL PERMIT SHALL REMAIN IN EFFECT. THIS RIDER MUST BE ATTACHED TO THE ORIGINAL PERMIT.

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES



CITY OF CORONA DEPARTMENT OF PUBLIC WORKS

MOVING PERMIT

LIMIT OF AUTHORIZATION. This permit is valid only on routes under the jurisdiction of the City of Corona.

This permit is not valid on State Highways or the roadway crossing under or over a State Freeway. A separate moving permit is required from the State.

This permit is **not valid** on streets or bridges that have posted weight limits.

2. **NIGHT MOVES.** Any load moved during nighttime hours shall meet all requirements of State and City regulations and shall be properly lighted with warning lights and signs as may be required by law and ordinance.
3. **PARKING OF VEHICLE.** Permittee shall not, during restricted hours or at any other time, stand nor park the permitted vehicle where it creates a hazard or traffic obstruction. If the vehicle is in one of the above-mentioned areas at the beginning of a restricted movement, it shall continue to move, following the permitted route, using reasonable care and precaution to prevent traffic disruption, to the nearest suitable location to where the load may be parked for the duration of the restricted period.
4. **MOVING IN INCLEMENT WEATHER.** Movement shall not occur in snow, fog, rain, or wind when visibility is restricted to less than 1,000 feet (304.8 meters). Movement is prohibited when road surfaces are hazardous due to rain, ice, snow or frost, or when use of tire chains is mandatory. In addition, manufactured housing shall not move when the velocity of the wind is such that it causes the vehicle being towed to whip or swerve from side-to-side or fail to follow substantially in the path of the towing vehicle. If inclement weather is encountered during the movement of the vehicle, it shall continue to move, using reasonable care and precaution to prevent traffic disruption, to the nearest suitable location to where the load may be parked until the inclement weather passes. The speed limit shall not exceed 25 mph or the posted speed whichever is less when moving to park at the nearest suitable location.
5. **OPERATING HOURS.** This permit is valid within the period stated on the face of the permit. Unless specifically stated otherwise (See Section III, Overwidth), moving is prohibited from 5 a.m. to 9 a.m. and 4:00 p.m. to 7 p.m. everyday. No moving during the following holidays:

New Years
Memorial Day
(National Observation)

Fourth of July
Labor Day

Thanksgiving (and following day)
Christmas

6. **PERMIT TO BE CARRIED ON VEHICLE.** This permit is valid only when it is carried on the permitted vehicle.
7. **PERMIT SUBJECT TO INSPECTION.** This permit is the property of the City of Corona Department of Public Works and must be surrendered upon demand to any law enforcement officer or employee of the City of Corona Department of Public Works charged with the care and protection of highways.
8. **COMPLY WITH APPLICABLE LAW.** Except as specifically provided in the permit, the requirements of the Vehicle code and any other applicable laws must be complied with at all times.

II. OVER LENGTH

1. **PILOT CARS.** Two Pilot cars are required when the overall length is 110 feet long or over, unless otherwise specified on the face of the permit. The pilot cars shall display additional signs as set forth in Item VI. One pilot car must be located in front of the load, the other pilot car must be located at the rear of the load. Rear steering trailers require two pilot cars when the overall length exceeds 125 feet.
2. **RESTRICTED HOURS.** Rear steering trailers exceeding 125 feet or any other load with an overall length of 85 feet long or greater will be restricted to the hours of 12:01 a.m. to 5 a.m. and may not move from 5 a.m. Saturday until 12:01 a.m. Sunday.
3. **INSPECTION.** Rear steering trailers exceeding 125 feet or any other load with an overall length of 110 feet long or greater is subject to inspection by a Department of Public Works representative. The inspection must be arranged at least 24 hours prior the scheduled move.

III. OVERWIDTH

1. **PILOT CARS.** One Pilot car shall be provided by the permittee when the load exceeds 11 feet. Two Pilot cars shall be provided by the permittee when the load is 14 feet wide or greater. The first pilot car must be located in front of the load, the second pilot car (when required) must be located at the rear of the load.
2. **RESTRICTED HOURS.** Any load or vehicle 14 feet wide or greater shall be restricted to moving during the hours of 12:01 a.m. to 5 a.m. everyday. Any load or vehicle over 11 feet wide, but less than 14 feet wide, may move during normal operating hours everyday. Loads equal to or less than 10 feet do not have restricted hours under clear weather conditions, including Sunday.
3. **INSPECTION / ESCORT.** Any load 16 feet wide or greater is subject to inspection by a City of Corona Department of Public Works representative. The inspection must be arranged 24 hours prior to the scheduled move.

IV. OVER HEIGHT

1. **IMPAIRED VERTICAL CLEARANCE.** It shall be the responsibility of the permittee to check all underpasses, bridges, overhead wires, or other structures for impaired vertical clearance and to bypass or arrange clearance at such locations.
2. **OVERHEAD LINES.** Permittee must notify the owner of all overhead lines that may be disturbed or damaged by his operation at least 24 hours in advance of the work. Arrangements must be made between the parties involved to ensure safe passage of the load.
3. **SNOOTER AND ROOF BOARDS.** Snooter and roof boards are required from 18 feet high to above the highest point of load. Any load in excess of 20 feet must be provided a means of access to the highest point on the load.
4. **PILOT CARS.** Two pilot cars displaying signs the same as specified in Item VI shall be provided for all loads 16 feet high or higher. One pilot car must be located in front of the move with a range pole to verify clearance; the other pilot car must be located at the rear of the move.
5. **RESTRICTED HOURS.** All loads 15 feet high or higher must be moved during the hours of 12:01 a.m. to 5 a.m. and may not move from 5 a.m. on Saturday until 12:01 a.m. Sunday.
6. **INSPECTION.** Any load 18 feet or greater is subject to inspection by a City of Corona Department of Public Works representative. The inspection must be arranged for at least 24 hours prior to the scheduled move.

V. OVERWEIGHT

1. **ALLOWABLE OVERWEIGHT.** Axle weights shall not exceed those shown on the face of the permit.
2. All gross loads in excess of 75 tons shall not exceed 15 mph when approaching any crossing or structure.

VI. SIGNS

1. Unless specifically stated otherwise on the face of the permit, all loads or vehicles being moved in the City of Corona under the provisions of Section 35780 C.V.C., exceeding 102-inches in width, exceeding legal length, or 14 feet in height when loaded, or with more than 10 feet of overhang, must display appropriate warning signs. All signs shall be removed immediately upon completion of the move.

Signs shall be posted on front and rear of the vehicle or load and shall read, "OVERSIZE LOAD", "WIDE LOAD", OR "LONG LOAD", or as appropriate for front or rear overhang. The "OVERSIZE LOAD" sign shall have preference when a combination of features exist. The lettering shall be a 10-inch minimum height with a 2-inch minimum brush stroke and a minimum of 1-inch border all around. All signs must have black letters on a yellow background mounted at least 18-inches above the road surface, front and rear. Signs must be neat, clean, legible, mounted securely and be visible from straight ahead or directly behind and from 45 degrees on each side thereof. All signs must be illuminated for night moves or be constructed of suitable reflectorized material to be clearly visible to approaching traffic.



ATTACHMENT NO. 2

CITY OF CORONA DEPARTMENT OF PUBLIC WORKS SPECIAL ATTACHMENT FOR PILOT CAR(S)

Subject to California Vehicle Codes 35700 & 35784

LIMITS OF AUTHORIZATION. This permit is valid only on routes within the jurisdiction of City of Corona Department of Public Works

This permit is not valid on State Highways or the roadway crossing under or over a State Freeway. A separate moving permit is required from the State.

This permit is not valid on streets or bridges that have posted weight limits.

1. Responsibilities

- Pilot cars maintain communications with the escorted load via two-way radio communication device.
- Pilot cars maintain a safe distance from the escorted vehicle to allow both passing and warning for other traffic.
- Pilot cars accompany the escorted vehicle over all operational California Highway Patrol (CHP) scale and inspection facilities.

2. Location

- If one pilot car is required, the pilot car precedes the escorted vehicle on two (one lane in each direction) or three-lane conventional roads. When a pilot car is required for rear overhang (i.e. more than 25' 0"), the pilot car will follow the escorted vehicle. The pilot car follows the escorted vehicle on conventional highways having four or more lanes, divided highways, and freeways.
- If two pilot cars are required, one pilot car precedes and the other follows the escorted vehicle.
- Pilot cars remain right of the centerline of the roadway at all times.

3. Equipment

Failure to comply with all regulations under law renders the vehicle and/or load out of service until all necessary repairs or additional equipment is obtained to meet said requirements. Regulations include, but are not limited to the following:

- Identification placards comply with the California Vehicle Code (CVC) Section 27904
- Warning signs comply with CVC 27904.5 and 35783.5
- Warning lights comply with CVC 25270
- Warning flags comply with CVC 28100
- Vertical clearance measuring devices comply with CVC 28102 and 35252
- Additional requirements as outlined in CVC 28101

4. Restrictions

- It is unauthorized for a pilot car to stop, pre-empt, or impede opposing traffic.
- It is unauthorized for a pilot car to tow another vehicle while escorting a load unless it is specifically stated on the face of the transportation permit or permit rider.
- It is unauthorized for pilot cars to escort more than one vehicle and/or load at one time unless specified on the face of the transportation permit or permit rider.
- It is unauthorized to display STOP/SLOW sign paddles from the window of a moving vehicle.



CITY OF CORONA
DEPARTMENT OF PUBLIC WORKS

Attachment No. 3

MINIMUM LIGHTING REQUIREMENT FOR EACH UNIT
FROM SUNSET TO SUNRISE

1. Steadily burning amber lights at outer extremities, and all protrusions, and at five foot intervals completely around load except the lights in the rear may be red. Maximum height above ground five feet.
2. A minimum of the following high intensify amber electric lights must be in operation. These lights must be at least 4-inches in diameter. Approximate height above ground eight feet.
 - Left front (2 lights) blinker-steady or both blinking
 - Right rear
 - Right front (1) 1 blinker or steady
 - Left rear
3. Loads over 18 feet high require a white flood light projecting from the towing truck to flood entire front of load, adjusted so that lights will not project beyond maximum width of load.
4. Lighting on EACH LOAD being moved shall meet these requirements.
5. These requirements may be modified and/or additional requirements may be requested by the inspector assigned to the move.

G:\Land Development\Front Counter \Forms\Overload Attachment 3

Revised 08/2009

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

Sep 17 2012 3:02PM Cathedral City 7602021460

page 2

09/17/2012 14:53 FAX 909 793 4980

THE PERMIT CO

002/006

CITY OF CATHEDRAL CITY
TRANSPORTATION PERMIT

IN COMPLIANCE WITH YOUR REQUEST AND SUBJECT TO ALL THE TERMS, CONDITIONS AND RESTRICTIONS WRITTEN BELOW AND IN THE ACCOMPANYING PERMITS, PERMISSION IS HEREBY GRANTED TO:

NAME: CONTRACTORS CARGO COMPANY
ADDRESS: P.O. BOX 5290
CITY/STATE/ZIP: COMPTON, CA 90224

OFFICE PHONE NUMBER (including Area Code): (909) 307-6300 (TFC)
OFFICE FAX NUMBER (including Area Code): (909) 307-6363

DESCRIPTION OF LOAD/LOADING EQUIPMENT AND MODEL NO.: EVAPORATOR
DIMENSIONS OF LOAD: 38' L X 8'0" W

DESCRIPTION OF TRUCKING EQUIPMENT: 3 Axle Tractor 8 Axle Steerable Dolly 3 Axle Push Truck

VEHICLE WIDTH: 20'0" **VEHICLE LENGTH:** 141'0" **WINDUP TO LAST AXLE:** N/A

AXLE NUMBER	1	2	3	4	5	6	7	8	9	10
NUMBER OF TIRES PER AXLE	2	4	4	8	8	8	8	8	8	8
DISTANCE BETWEEN AXLES		17'0"	4'6"	11'10"	9'0"	9'0"	9'0"	9'0"	9'0"	9'0"
WIDTH OF AXLES AT REAR SIDEWALL	8'0"	8'0"	8'0"	20'0"	20'0"	20'0"	20'0"	20'0"	20'0"	20'0"
WHEELBASES	14'0"	34'0"	30'0"	30'0"	30'0"	30'0"	30'0"	30'0"	30'0"	30'0"

WEIGHTS: **WEIGHTED AVERAGE:** 17'3" **WEIGHTED AVERAGE:** 20'0" **WEIGHTED AVERAGE:** 13'10" **WEIGHTED AVERAGE:** 13'10" **WEIGHTED AVERAGE:** 13'10" **WEIGHTED AVERAGE:** 13'10" **WEIGHTED AVERAGE:** 13'10" **WEIGHTED AVERAGE:** 13'10" **WEIGHTED AVERAGE:** 13'10" **WEIGHTED AVERAGE:** 13'10"

ORIGIN: PALM SPRINGS CITY LIMITS **DESTINATION:** RANCHO MIRAGE CITY LIMITS

AUTHORIZED CITY ROUTES: STATE AND/OR COUNTY PERMITS MAY BE REQUIRED

PERMIT VALID FOR POSTED TRUCK ROUTES ONLY: WITH LOCAL ACCESS FOR THROUGH DELIVERY ACCORDING TO SECTION 23000 OF THE CALIFORNIA VEHICLE CODE

FROM PALM SPRINGS CITY LIMITS ON VISTA CHINO ROAD - RAMON ROAD TO RANCHO MIRAGE CITY LIMITS

PLAY EYE: ☐ YES ☐ NO ***** PLAY CARRIES SURF ON LOADS EXCEEDING 12' WIDE *****

CASH, CHECK, CREDIT CARD OR EXPIRY: INFORMATION ONLY AND FOR RECORD ONLY **CHK 45245**

REQUESTED PERMIT: (Include number of permits requested) **1**

THE PERMIT CO **09/17/12** **09/17/12**

CONTACT: NANCY NELSON

08-700 AVENIDA LA O GUERRERO, CATHEDRAL CITY, CALIFORNIA, PH 760-770-0360 FX 760-202-1460

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

STATE OF CALIFORNIA • DEPARTMENT OF TRANSPORTATION
 TRANSPORTATION PERMIT RIDER
 (TR-0017 (NEW 5/2000))

*City of
Cathedral City*

TO BE ATTACHED TO AND MADE A PART OF TRANSPORTATION PERMIT NUMBER

EFFECTIVE

STATE USE ONLY

EXPIRES SUNSET

PERMITTEE

CONTRACTORS CARGO COMPANY

PERMIT NUMBER

ADDRESS

COMPTON, CA 90224

PHONE #

(909) 307-6300 TPC

FAX #

(909) 307-6363 TPC

PAGE ____ OF ____

AUTHORIZED AGENT

THE PERMIT CO.

DATE

09/17/201

AUTHORIZED STATE AGENT

STATE USE ONLY

AXLE NUMBER	9	10	11	12	13	14	15
NUMBER OF TIRES PER AXLE	8	8	2	4	4	4	
DISTANCE BETWEEN AXLES	9'1"	9'0"	12'3"	17'9"	4'6"		
WIDTH OF AXLES AT THE SIDEWALL	20'0"	20'0"	20'0"	8'0"	8'0"	8'0"	
MAXIMUM ALLOWABLE WEIGHT	50837	50837	13000	34000			

☐ CASH
 CHRG#

☒ CHARGE
 OR # 07-0295

☐ EXEMPT
☐ NO CHARGE

FEE: \$ N/A

THIS RIDER DOES NOT NULLIFY NOR MAKE VOID ANY CITATION ISSUED TO THE ORIGINAL PERMIT. EXCEPT AS AMENDED ABOVE ALL OTHER ITEMS AND PROVISIONS OF THE ORIGINAL PERMIT SHALL REMAIN IN EFFECT. THIS RIDER MUST BE ATTACHED TO THE ORIGINAL PERMIT.

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES



City of Cathedral City Transportation Permit Conditions

1. Responsibility of Permittee

The permittee shall be knowledgeable and in compliance with all applicable City of Cathedral City and California conditions, requirements, and laws for the use of the highway system and in particular movement of extralegal vehicles and/or loads.

2. Possession of Permit

This permit shall be carried in the vehicle to which it refers at all times while the vehicle is within the highway limits. (California Vehicle Code (CVC), Section 35783)

3. Void Permits

This permit is null and void and hereby declared non-existent if:

- ANY PORTION, PART OR SECTION IS ILLEGIBLE.
- If used before or after the times and dates indicated.
- If any portion, part or section has been altered or if any attempt to alter is apparent.
- If used to represent proper authority for carrying a load and/or moving a vehicle that is not specifically described on the face of the permit.
- If used to represent proper authority for carrying a load and/or moving a vehicle by any company, not specifically named on the permit.
- If presented without the attachments specifically named on the face of the permit firmly affixed.

4. Permittee Agreement

Acceptance of this permit constitutes an agreement by the permittee to observe and comply with all of the general and specific conditions on the face of the permit and attachments thereto.

5. Verification

The use of this permit is prima facie evidence that the driver has checked the load and/or vehicle and knows it to be within the limits as set forth hereon and has verified the routing accuracy. The vehicle and/or load authorized under this permit is subject to inspection by representatives of the Engineering Department of the City of Cathedral City.

6. Overhead Clearance

When the height of the load exceeds legal limit, it becomes the responsibility of the permittee to check all underpasses, over crossings, bridges, overhead wires or other structures for impaired vertical clearance and to arrange clearance or request alternate routing before commencing travel.

7. Liabilities

The permittee is responsible for all liability for injury to, or death of person, or damage to property that may occur through any act or omission of either the permittee or the City of Cathedral City arising from the issuance of this permit. In the event any claim, suit or action is brought against the City of Cathedral City, its officers, employees or agents thereof, by reason of, or in connection with any such act or omission, permittee shall defend, indemnify, and hold harmless the City, its officers, employees or agents from such claim, suit or action.

8. Repair of Damage

In accepting this permit, the permittee agrees to repair at his own expense and to the satisfaction of the City Engineer, any damage to highway appurtenances or structures resulting from travel under this permit. Notwithstanding, work or repair may be done by City of Cathedral City.

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

Transportation Department forces at the option of the City Engineer, the cost to be borne by the permittee. In the event of damage to City facilities such as bridges, traffic signals, light standards and other appurtenances, a written report must be filed with the City within 72 hours after such damage has been done. Failure to make this report will be considered cause for cancellation of all permit privileges pending a satisfactory arrangement with the City for repair or replacement of the damaged facility.

9. Accident Reporting

Accidents occurring while operating under permit and requiring a report to the Department of Motor Vehicles under CVC Section 18000 shall also be reported to the City of Cathedral City, Department of Transportation. A copy of the permit and accident report shall be mailed to Engineering Department, Attn: Traffic Engineering, 68700 Avenida Lalo Guerrero, Cathedral City, CA 92234, within 30 days of the date of the accident. Failure to mail these copies will be considered cause for cancellation of all permit privileges.

10. Reducible Loads

This permit is issued for the movement of an "Extralegal Load" as defined in CVC 320.5 when loaded at its least dimensions. This permit is automatically canceled if the permitted dimensions and weight can be reduced to legal limits by repositioning and/or practical removal of a part, portion, unit there from. This permit does not authorize extralegal weight if the load can be repositioned to stay within legal axle or axle group weights authorized in CVC 35551 or 35551.5. If the load cannot be repositioned, the weights shown on the permit are authorized. Other items may be hauled in addition to the permitted item provided they do not exceed the dimensions of the vehicle or permitted item (whichever is greater) and the loaded vehicle is of legal axle and gross weights. Over height permits shall not be issued for items transported on a conventional flat deck trailer unless the deck is needed to support a long fragile load or a long load that would cause unbalanced axle group weights.

11. Moving in Inclement Weather

Movement shall not occur in snow, fog, rain or wind when visibility is restricted to less than 1,000 feet (304.8 meters). Movement is prohibited when road surfaces are hazardous due to rain, ice, snow or frost, or when use of tire chains is mandatory. In addition, manufactured housing shall not move when the velocity of the wind is such that it causes the vehicle being towed to whip or swerve from side-to-side or fail to follow substantially in the path of the towing vehicle. Any accident caused by excessive wind or weather conditions shall be considered a prime facie violation of this condition.

12. Lane Use

When practical, the vehicle shall be kept in the far right lane of the highway and shall not encroach on highway shoulders except where necessary to allow trailing traffic to pass.

13. Moving in Convoy

Movement in convoy shall not be permitted unless specified on the face of this permit.

14. Towing Disabled Permit Vehicles

Disabled extralegal vehicles or extralegal combinations of vehicles, whose movement is authorized by a transportation permit, or any disabled legal vehicle or legal combination of vehicles which because of damage has incurred distortion in width or height thereby causing an excess in legal dimensions may only be moved at the direction of a peace officer. Disabled overweight permit vehicles/loads shall only be authorized movement by a peace officer to a point where the highway has been safely cleared. Movement of the permit vehicle/load beyond this point shall be completed under the authority of a City, County or State transportation permit, whichever is applicable. Single trip permits for towing permit vehicles shall require reduction of the disabled combinations to the least dimension possible.

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

Sep 17 2012 3:03PM Cathedral City 7602021460

page 5

15. Tires

Tires on permitted vehicles shall comply with the California Code of Regulations Title 13, commencing with Section 1085 of Article 14. Permitted axle or axle group weights shall not exceed the rated capacity marked on the tire sidewall.


16. Warning Signs and Flags All loads/vehicles over 8'-6" in width, 80 feet in length or more than 10 feet of overhang shall display warning signs. Signs shall be posted on the front and rear of the vehicle or on the front of the lead vehicle and the rear of the back trailer with multi-vehicle combinations. Signs shall have black letters on a yellow background and comply with Section 502.9 of the Department's "Transportation Permit Manual". Flags shall comply with Section 25104 of the CVC.

17. Movement During Darkness

"Darkness" is defined in Section 280 of the CVC as being "...any time from one-half hour after sunset to one-half hour before sunrise...". Reference to "sunset" and/or "sunrise" on the permit includes this one-half hour grace period before and after sunrise and sunset.

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

		Date:
		4/13/2004
		Sheet:
		1 of 1 Sheets
Cathedral City City of Cathedral City 66-700 Avenida Lalo Guerrero Cathedral City, Ca 92234 Ph. (760)770-0010		Drawn By:
ENGINEERING DEPARTMENT		Robert Rodriguez

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

SEP-18-2012 07:34 From:

9093952122

To:93076353

Page:1/2

09/17/2012 14:46 FAX 509 793 4980

THE PERMIT CO

002/003



City of Ontario

TRANSPORTATION PERMIT

IN COMPLIANCE WITH YOUR REQUEST AND SUBJECT TO ALL THE TERMS, CONDITIONS AND RESTRICTIONS WRITTEN BELOW AND IN THE ACCOMPANIMENTS, PERMISSION IS HEREBY GRANTED TO:

NAME: CONTRACTORS CARGO COMPANY

ADDRESS: P.O. BOX 5290

CITY/STATE/ZIP: COMPTON, CA 90224

OFFICE PHONE NUMBER (including Area Code): (909) 307-6380 TPC

OFFICE FAX NUMBER (including Area Code): (909) 307-6363

DESCRIPTION OF THE LOAD OR EQUIPMENT AND MODEL NO.: EVAPORATOR

HAUL ☒ DRIVE ☐ TOW ☐

DIMENSIONS OF LOAD

18'1" X 8'9" W

DESCRIPTION OF HAULING EQUIPMENT

3 Axle Tractor 8 Axle Steerable Dolly 3 Axle Push Truck

VEHICLE WIDTH: 20'0"										SEMI-TRAILER LENGTH: N/A		KINGPIN TO LAST AXLE: N/A		LONG VEHICLE LENGTH: 131'0"	
AXLE NUMBER: 1 2 3 4 5 6 7 8 9															
NUMBER OF TIRES PER AXLE: 2 4 4 8 8 8 8 8 8															
DISTANCE BETWEEN AXLES: 17'9" 4'6" 11'10" 9'0" 9'1" 9'0" 9'1" 9'0"															
WIDTH OF AXLES AT TIRE SIDEWALL: 8'0" 8'0" 8'0" 20'0" 20'0" 20'0" 20'0" 20'0"															
MAXIMUM ALLOWABLE WEIGHT: 14,000 34,000 50,837 50,837 50,837 50,837 50,837 50,837															

NOT TO EXCEED DIMENSIONS SHOWN BELOW OR AXLE WEIGHTS SHOWN ABOVE

LOADED HEIGHT	LOADED WIDTH	LOADED OVERALL LENGTH	LOADED OVERHANG	WEIGHT CLASS
17'3"	20'0"	141'0"		Plate

ORIGIN: 83 & RIVERSIDE DRIVE

DESTINATION: RIVERSIDE COUNTY LINE

AUTHORIZED CITY ROUTES - STATE AND/OR COUNTY PERMITS MAY BE REQUIRED

PERMIT VALID FOR POSTED TRUCK ROUTES ONLY with local access for pickup/delivery according to Section 55703 of the CUV

83 - RIVERSIDE DRIVE - HAVEN AVE - PHILADELPHIA AVE - MISSION BLVD -

VAN BUREN AVE TO RIVERSIDE COUNTY LINE

i.e. # UP 30601 CA

PERMITTEE ASSUMES RESPONSIBILITY FOR ALL OVERHEAD CLEARANCES.

PERMIT ACCURACY IS RESPONSIBILITY OF DRIVER

PILOT CAR ☒ YES ☐ NO **PILOT CAR REQUIRED ON LOADS EXCEEDING 12' WIDE

PURSUANT TO CALIFORNIA VEHICLE CODE, SECTION 35280, THIS PERMIT DOES NOT EXEMPT THE PERMITTEE FROM MEETING THE REQUIREMENTS SET FORTH BY THE

CALIFORNIA DEPARTMENT OF TRANSPORTATION TO OPERATE EXTRA-LARGE LOADS WITHIN THE STATE RIGHT-OF-WAY.

CASH, CHECK, CREDIT CARD OR EXEMPT INFORMATION

APPLICANT SIGNATURE

THE PERMIT CO.

DATE

CREDIT CARD EXP. DATE

FEE

NUMBER OF TRIPS

AUTHORIZED CITY AGENT

DATE

REQUESTED ROUTE

APPLICANT CONTACT PERSON (PRINT)

NANCY NELSON

TPC

303 East "B" Street Ontario, Ca. 91764 (909) 395-2025 Fax (909) 395-2122

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

SEP-18-2012 07:35 From:

9093952122

To: 93076363

Page: 2/2

09/17/2012 14:46 FAX 909 793 4980

THE PERMIT CO

003/003

STATE OF CALIFORNIA - DEPARTMENT OF TRANSPORTATION
 TRANSPORTATION PERMIT RIDER
 TR 0017 (REV 5/2000)

City of
 Ontario

TO BE ATTACHED TO AND MADE A PART OF TRANSPORTATION PERMIT NUMBER		OFFICIAL USE	DATE OF ISSUE
PERMITTEE CONTRACTORS CARGO COMPANY		PERMIT NUMBER	
ADDRESS COMPTON, CA 90224		PAGE <u>2</u> OF <u>2</u>	
PHONE # (909) 307-6300 TPC	FAX # (909) 307-6363 TPC		
AUTHORIZED AGENT THE PERMIT CO.		DATE 09/17/201	APPROVED STATE AGENT

AXLE NUMBER	9	10	11	12	13	14	15
NUMBER OF TIRES PER AXLE	8	8	2	4	4	4	
DISTANCE BETWEEN AXLES	9'1"	9'0"	12'3"	17'7"	4'6"		
WIDTH OF AXLES AT THE HUBS	20'0"	20'0"	20'0"	8'0"	8'0"	8'0"	
MAXIMUM ALLOWABLE WEIGHT	36837	36837	13000	34000			

<input type="checkbox"/> CASH	
<input checked="" type="checkbox"/> CHARGE	07-0295
<input type="checkbox"/> EXEMPT	
<input type="checkbox"/> NO CHARGE	
FEE: \$ N/A	

THIS RIDER DOES NOT NULLIFY NOR MAKE VOID ANY CITATION ISSUED TO THE ORIGINAL PERMIT. EXCEPT AS AMENDED ABOVE ALL OTHER ITEMS AND PROVISIONS OF THE ORIGINAL PERMIT SHALL REMAIN IN EFFECT. THIS RIDER MUST BE ATTACHED TO THE ORIGINAL PERMIT

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

09/17/2012 15:21 9519438416

TRI LAKE

PAGE 01/02

09/17/2012 14:52 FAX 909 793 4980

THE PERMIT CO

002/002

CITY OF PERRIS**TRANSPORTATION PERMIT**

IN COMPLIANCE WITH YOUR REQUEST AND SUBJECT TO ALL THE TERMS, CONDITIONS AND RESTRICTIONS WRITTEN BELOW AND THE ATTACHMENTS, PERMISSION IS HEREBY GRANTED TO:

NAME
CONTRACTORS CARGO COMPANYADDRESS
P.O. BOX 5290CITY/STATE/ZIP
COMPTON, CA 90224

OFFICE PHONE NUMBER (909) 307-6300 (TPC) (fax number (include Area Code)) (909) 307-6363

SHOW A DESCRIPTION OF THE LOAD OR EQUIPMENT AND MODEL NO. INCLUDE DIMENSIONS OF LOAD
Authorization is granted for the following: ☒ HAUL ☐ DRIVE ☐ TOW**PERMIT VALID:**FROM 9/20/2012
TO 9/25/2012
MOVING AUTHORIZED:SATURDAY Yes
SUNDAY Yes
DAYS/REMARKS YesPERMIT NUMBER
2012-385

THIS PERMIT IS NOT VALID WITHOUT THE FOLLOWING ATTACHMENTS:

☒ Permit Conditions
☐ Holiday Restrictions**EVAPORATOR**

38'L X 8'9" W

DESCRIPTION OF HAULING EQUIPMENT**3 Axle Tractor 8 Axle Steerable Dolly 3 Axle Push Truck**

AXLE NUMBER	1	2	3	4	5	6	7	8	9
NUMBER TIRES PER AXLE	2	4	4	8	8	8	8	8	8
DISTANCE BETWEEN AXLES		17'9"	3'6"	11'10"	9'0"	9'1"	9'0"	9'1"	9'0"
WIDTH OF AXLES AT THE SIDEWALL	8'0"	8'0"	8'0"	20'0"	20'0"	20'0"	20'0"	20'0"	20'0"
MAXIMUM ALLOWABLE WEIGHT	14,000	34,000	50,037	50,837	50,837	50,837	50,837	50,837	50,837

LOADED DIMENSIONS GREATER THAN THOSE SHOWN BELOW OR WEIGHT EXCEEDING THOSE SHOWN ABOVE ARE NOT AUTHORIZED

LOADED HEIGHT 17'3"	LOADED WIDTH 20'0"	LOADED OVERALL LENGTH 141'0"	LOADED OVERHANG	WEIGHT CLASS Duple
------------------------	-----------------------	---------------------------------	-----------------	-----------------------

ORIGIN: **215 & HARLEY KNOX BLVD**DESTINATION: **RAMONA AVE & 79 N/B**

AUTHORIZED CITY AND/OR COUNTY PERMITS ARE REQUIRED WHERE NOT SHOWN IN THE STATE ROUTE

215 HARLEY KNOX BLVD E/B INDIAN AVE - RAMONA EXPRESSWAY TO 79

PER CALTRANS STANDARDS

PILOT CAR ☒ YES ☐ NO

PER CALTRANS STANDARD

**** PLEASE FAX TO THE PERMIT CO. # 909-307-6363 ****CASH, CREDIT CARD OR
FAX AND INFORMATION

CREDIT CARD EXP DATE

FEE

15.00

NUMBER OF TRIPS

1

APPLICANT SIGNATURE

NANCY

THE PERMIT CO.

DATE
09/17/12

AUTHORIZED CITY AGENT

DATE
09/17/12

RE-DELIVERED HOUR (Include Address of Origin and Delivery Site)

CONTRACT PERSON
NANCY

TPC

ok. *[Signature]* 9-17-12

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

09/17/2012 15:21 9519430416

TRI LAKE

PAGE 02/02

09/17/2012 14:52 FAX 909 793 4980

THE PERMIT CO

003/003

City of Riverside

STATE OF CALIFORNIA - DEPARTMENT OF TRANSPORTATION
 TRANSPORTATION PERMIT RIDER
 TR-0017 (NEW 9/2000)

TO BE ATTACHED TO PERMIT, A PART OF TRANSPORTATION PERMIT NUMBER:		EXPIRATION DATE																																									
PERMITTEE CONTRACTORS CARGO COMPANY		PERMIT NUMBER																																									
ADDRESS COMPTON, CA 90224		DATE																																									
PHONE # (909) 307-6300 TPC		FAX # (909) 307-6363 TPC																																									
AUTHORIZED SIGN THE PERMIT CO.		DATE 09/17/2011																																									
STATE LICENSE		AUTHORIZING STATE AGENT																																									
<table border="1"> <thead> <tr> <th>SPLE NUMBER</th> <th>1</th> <th>2</th> <th>3</th> <th>4</th> <th>5</th> <th>6</th> <th>7</th> </tr> </thead> <tbody> <tr> <td>NUMBER OF TRUCKS PER</td> <td>8</td> <td>8</td> <td>2</td> <td>4</td> <td>4</td> <td>4</td> <td></td> </tr> <tr> <td>PERMITS BETWEEN</td> <td>9'1"</td> <td>9'0"</td> <td>12'3"</td> <td>12'9"</td> <td>14'6"</td> <td></td> <td></td> </tr> <tr> <td>WIDTH OF AXLES AT THE</td> <td>20'0"</td> <td>20'0"</td> <td>20'0"</td> <td>8'0"</td> <td>8'0"</td> <td>8'0"</td> <td></td> </tr> <tr> <td>MAXIMUM ALLOWABLE</td> <td>50837</td> <td>50837</td> <td>13000</td> <td>34000</td> <td></td> <td></td> <td></td> </tr> </tbody> </table>				SPLE NUMBER	1	2	3	4	5	6	7	NUMBER OF TRUCKS PER	8	8	2	4	4	4		PERMITS BETWEEN	9'1"	9'0"	12'3"	12'9"	14'6"			WIDTH OF AXLES AT THE	20'0"	20'0"	20'0"	8'0"	8'0"	8'0"		MAXIMUM ALLOWABLE	50837	50837	13000	34000			
SPLE NUMBER	1	2	3	4	5	6	7																																				
NUMBER OF TRUCKS PER	8	8	2	4	4	4																																					
PERMITS BETWEEN	9'1"	9'0"	12'3"	12'9"	14'6"																																						
WIDTH OF AXLES AT THE	20'0"	20'0"	20'0"	8'0"	8'0"	8'0"																																					
MAXIMUM ALLOWABLE	50837	50837	13000	34000																																							

<input type="checkbox"/> CASH	07-0295
<input checked="" type="checkbox"/> CHARGE	
<input type="checkbox"/> PERMIT	
<input type="checkbox"/> NO CHARGE	
FEE: \$ N/A	

THIS RIDER DOES NOT NULLIFY NOR MAKE VOID ANY CITATION ISSUED TO THE ORIGINAL PERMIT. EXCEPT AS AMENDED ABOVE ALL OTHER ITEMS AND PROVISIONS OF THE ORIGINAL PERMIT SHALL REMAIN IN EFFECT. THIS RIDER MUST BE ATTACHED TO THE ORIGINAL PERMIT.

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

Sep. 18, 2012 7:42AM

COACHELLA ENG

No. 0938 P. 1



**APPLICATION FOR PUBLIC WORKS
OVERSIZED PERMIT
CITY OF COACHELLA - ENGINEERING DEPARTMENT
1515 Sixth Street, Coachella, California 92236**

Phone (760) 398-5744 x 143 or 398-3502 Fax (760) 262-6253 * www.coachella.org

PERMIT NO. 2012-144
LOCATION: 86 & DILLON RD. TO DILLON RD & 10
OWNER: CITY OF COACHELLA
CONTRACTOR: THE PERMIT CO.
LICENSE:

TELEPHONE 909-307-6300 FAX 909-307-6363

Permittee is responsible for all liability for personal injury or property damage which may arise out of work herein permitted or which may arise out of failure of Permittee to properly maintain the encroachment. Permittee agrees to defend, indemnify, and hold harmless the City of Coachella and employees thereof from any claim of such liability. I hereby acknowledge that I have read this application and state that it is correct, and agree to comply with all State Laws, City Ordinances and Standards, and approved plans.

PERMITTEE: Owner () Contractor (X)

SIGNATURE: George Iniguez

This is a Public Works Permit when properly filled out and signed, and fees are paid. Permittee is hereby authorized to do the work described, in accordance with applicable State Laws, City Ordinances and Standards, and approved plans. This permit becomes null and void if work is not commenced within sixty (60) days from the date of issuance, or if work is not diligently prosecuted, or if any work is done in violation of regulations governing same, the approved plans, or conditions hereon.

APPROVED BY: George Iniguez

DATE: 9-18-12

FEES: 37.50

DESCRIPTION OF WORK: TRANSPORTING AN EVAPORATOR. SINGLE TRIP.

SPECIAL CONDITIONS:

1. ANY VIOLATIONS OF THE CONDITIONS OF THIS PERMIT WILL RESULT IN REVOCATION OF THE PERMIT.
2. "THE APPLICANT ACKNOWLEDGES THE DUTIES UNDER CHAPTER 12.08 OF THE COACHELLA MUNICIPAL CODE AND AGREES TO COMPLY WITH THE CONDITIONS ON A PERMIT ISSUED UNDER CHAPTER 12.08. THE APPLICANT ALSO AGREES TO REPAIR, OR TO PAY THE CITY, FOR THE COST OF ANY DAMAGE TO THE CITY'S STREET OR RIGHT OF WAY CAUSED, DIRECTLY OR INDIRECTLY, BY THE APPLICANT AND ALSO AGREES TO PAY THE CITY'S COLLECTION COSTS INCLUDING ACTUAL ATTORNEY'S FEES."
3. CMC: SEASON 1: OCTOBER 1 THROUGH APRIL 30TH. MONDAY-FRIDAY 6:00 AM TO 5:30 PM. SATURDAY, SUNDAY & HOLIDAYS 8:00 AM TO 5:00 PM.
4. CMC: SEASON 2: MAY 1ST THROUGH SEPTEMBER 30TH. MONDAY-FRIDAY 5:00 AM TO 7:00 PM. SATURDAY, SUNDAY & HOLIDAYS 8:00 AM TO 5:00 PM.
5. ALL WORK SHALL BE DONE IN ACCORDANCE WITH CURRENT A WORKING IN PUBLIC STREETS POLICY OF THE CITY OF COACHELLA.

Inspection	Date	Inspector

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

STATE OF CALIFORNIA • DEPARTMENT OF TRANSPORTATION
TRANSPORTATION PERMIT RIDER
 TR-0017 (NEW 5/2000)

*City of
 Coachella*

TO BE ATTACHED TO AND MADE A PART OF TRANSPORTATION PERMIT NUMBER:		EFFECTIVE:	STATE USE ONLY
		EXPIRES SUNSET	
PERMITTEE CONTRACTORS CARGO COMPANY		PERMIT NUMBER	
ADDRESS COMPTON, CA 90224		PAGE ____ OF ____	
PHONE # (909) 307-6300 TPC	FAX # (909) 307-6363 TPC		
AUTHORIZED AGENT THE PERMIT CO.		DATE 09/17/201	AUTHORIZED STATE AGENT

STATE USE ONLY

AXLE NUMBER	9	10	11	12	13	14	15
NUMBER OF TIRES PER AXLE	8	8	2	4	4	4	
DISTANCE BETWEEN AXLES	9'1"	9'0"	12'3"	17'9"	4'6"		
WIDTH OF AXLES AT TIRE SIDEWALL	20'0"	20'0"	20'0"	8'0"	8'0"	8'0"	
MAXIMUM ALLOWABLE WEIGHT	56837	56837	13000	34000			

<input type="checkbox"/>	CASH	CHECK #
<input checked="" type="checkbox"/>	CHARGE	DUP # 07-0295
<input type="checkbox"/>	EXEMPT	
<input type="checkbox"/>	NO CHARGE	
FEE: \$ N/A		

THIS RIDER DOES NOT NULLIFY NOR MAKE VOID ANY CITATION ISSUED TO THE ORIGINAL PERMIT. EXCEPT AS AMENDED ABOVE ALL OTHER ITEMS AND PROVISIONS OF THE ORIGINAL PERMIT SHALL REMAIN IN EFFECT. THIS RIDER MUST BE ATTACHED TO THE ORIGINAL PERMIT.

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

09/19/2012 13:38 FAX 909 793 4980

THE PERMIT CO

021/038

09/18/2012 06:47 FAX 714 671 1493

BREA CITY YARD

001/001

09/17/2012 14:49 FAX 909 793 4980

THE PERMIT CO

002/004



City of Brea Wide Load Permit

NOTE

The City of Brea issues **WIDE LOAD PERMITS** only. If a transportation vehicle is cited in the City of Brea for weight, it is solely the responsibility of the truck operator. Many of our streets are posted for weight restrictions and they are strictly enforced.

NOTE This permit is issued only for trips to the address designated below during the hours listed on this permit. *Wide load is to be of legal height and overhang.

Complete the following State of California standard form for transportation permits. There is no fee. If you have any questions, call (714) 990-7691. FAX COMPLETED FORM TO (714) 671-1493.

PUBLIC WORKS

IN COMPLIANCE WITH YOUR REQUEST AND SUBJECT TO ALL THE TERMS, CONDITIONS AND RESTRICTIONS WRITTEN BELOW AND THE ATTACHMENTS, PERMISSION IS HEREBY GRANTED TO:				PERMIT VALID BETWEEN AM 09/19/12 AND SUNSET 09/24/12 MOVING AUTHORIZED: YES NO SATURDAY <input checked="" type="checkbox"/> <input type="checkbox"/> SUNDAY <input checked="" type="checkbox"/> <input type="checkbox"/> SUNSET TO SUNRISE <input checked="" type="checkbox"/> <input type="checkbox"/>		SEP 18 2012 DEPARTMENT W. Afer AUTHORIZED REPRESENTATIVE	
TRANSPORTER CONTRACTORS CARGO COMPANY ADDRESS P.O. BOX 4290 CITY/STATE COMPTON, CA 90224 PHONE (909) 307-6300 (TFC) HCD. NO.							
<input checked="" type="checkbox"/> HAUL LOAD OR EQUIPMENT AND MODEL NO. <input type="checkbox"/> DRIVE EVAPORATOR <input type="checkbox"/> TOW 38'L X 8'9 W				PERMIT ACCURACY IS RESPONSIBILITY OF DRIVER			
TYPE VEHICLE 3 Axle Tractor 8 Axle Steerable Dolly 3 Axle Push Truck							
KING PIN TO LAST AXLE N/A				COMB. VEHICLE LENGTH 141'0		SENDING STATION RECEIVING STATION	
LOADED DIMENSIONS DIFFERENT THAN OR WEIGHTS EXCEEDING THOSE SHOWN BELOW ARE NOT AUTHORIZED							
MAX HEIGHT		MAX WIDTH		MAX OVERALL LENGTH		MAX OVERHANG	
17'3		20'0		141'0			
AXLE NUMBER	1	2	3	4	5	6	7
NUMBER TIRES	2	4	4	8	8	8	8
AXLE SPACING	17'9	4'6	11'10	9'0	9'1	9'0	9'1
AXLE WIDTH	8'0	8'0	8'0	20'0	20'0	20'0	20'0
WEIGHT	14,000	34,000	50,837	50,837	50,837	50,837	50,837
ORIGIN 90 & KRAEMER BLVD				DESTINATION GYPSUM CANYON ROAD & 91			
AUTHORIZED ROADS/STREETS/HIGHWAYS - OTHER AGENCY PERMITS REQUIRED CITY PORTIONS OF: 90 - KRAEMER BLVD - YORBA LINDA BLVD - ROSE DRIVE - ORANGETHORPE AVE - ESPERANZA ROAD - FAIRMONT BLVD - LA PALMA AVE - GYPSUM CANYON ROAD TO 91				TRIPS 1			
PHOTO CAR <input type="checkbox"/> Yes <input type="checkbox"/> None Required				ATTACHMENTS			
CASH GRAND TOTAL 20 EXEMPT				PERMITTEE ASSUMES RESPONSIBILITY FOR ALL OVERHEAD CLEARANCES. THE PERMIT CO. 09/17/12 PERMITTEE AUTHORIZED AGENT (SIGNATURE) DATE			

Manufacture Services Department, 545 N. Berry, Brea, CA 92621 FAX# (714) 671-1493

WIDE LOAD PERMIT

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES
 PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

STATE OF CALIFORNIA - DEPARTMENT OF TRANSPORTATION
TRANSPORTATION PERMIT RIDER
 TR-0017 (NEW 5/2000)

*City of
Brea*

TO BE ATTACHED TO AND MADE A PART OF TRANSPORTATION PERMIT NUMBER

EFFECTIVE

STATE USE ONLY

EXPIRES SUNSET

PERMITTEE

CONTRACTORS CARGO COMPANY

PERMIT NUMBER

ADDRESS

COMPTON, CA 90224

PHONE #

(909) 307-6300 TPC

FAX #

(909) 307-6363 TPC

PAGE OF

AUTHORIZED AGENT

THE PERMIT CO.

DATE

09/17/201

AUTHORIZED STATE AGENT

STATE USE ONLY

AXLE NUMBER	9	10	11	12	13	14	15
NUMBER OF TIRES PER AXLE	8	8	2	4	4	4	
DISTANCE BETWEEN AXLES	9'1"	9'0"	12'3"	17'9"	4'6"		
WIDTH OF AXLES AT TIRE SIDEWALL	20'0"	20'0"	20'0"	8'0"	8'0"	8'0"	
MAXIMUM ALLOWABLE WEIGHT	50837	50837	13000	34000			

☐ CASH
 CHARGE#

☒ CHARGE
 CH # **07-0295**

☐ EXEMPT

☐ NO CHARGE

FEE: \$ N/A

THIS RIDER DOES NOT NULLIFY NOR MAKE VOID ANY CITATION ISSUED TO THE ORIGINAL PERMIT. EXCEPT AS AMENDED ABOVE ALL OTHER ITEMS AND PROVISIONS OF THE ORIGINAL PERMIT SHALL REMAIN IN EFFECT. THIS RIDER MUST BE ATTACHED TO THE ORIGINAL PERMIT.

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES


09/17/2012 14:18 IFAX ACCTG@PERMITCOMPANY.COM

ROBERT

005/006

Sep 17 2012 9:25PM HP Fax

page 5

IN COMPLIANCE WITH YOUR REQUEST AND SUBJECT TO ALL OF THE TERMS, CONDITIONS AND RESTRICTIONS WRITTEN BELOW AND THE ATTACHMENTS, PERMISSION IS GRANTED TO:		CITY OF ANAHEIM PUBLIC WORKS DEPARTMENT 200 S. Anaheim Blvd., Suite 276 Anaheim, California 92805 Phone: (714) 765-5183 Fax: (714) 765-5225	
TRANSPORTER	PHONE (TRANSPORTER)	 TRANSPORTATION PERMIT No. <u>12-265</u>	
CONTRACTORS CARGO COMPANY			
ADDRESS			
P.O. BOX 5290			
CITY/STATE	90224		
PERMIT AGENT (IF APPLICABLE)		PHONE (AGENT)	
NANCY NELSON		(909) 307-6300 (TPC)	
<input checked="" type="checkbox"/> HAUL	LOAD OR EQUIPMENT AND MODEL NO.	SINGLE TRIP <input checked="" type="checkbox"/>	
<input type="checkbox"/> DRIVE	EVAPORATOR	SINGLE TRIP & RETURN <input type="checkbox"/>	
<input type="checkbox"/> TOW	38'L X 8'9" W	MULTIPLE TRIPS <input type="checkbox"/>	
TYPE VEHICLE		AMOUNT \$ <u>16.99</u>	
3 Axle Tractor 8 Axle Steerable Dolly 3 Axle Push Truck		KING PIN LAST AXLE N/A	
LOADED DIMENSIONS DIFFERENT THAN OR WEIGHTS EXCEEDING THOSE SHOWN BELOW ARE NOT AUTHORIZED			
MAX HEIGHT: 17'3"	MAX WIDTH: 20'0"	MAX OVERALL LENGTH: 141'0"	MAX OVERHANG:
AXLE NUMBER	1	2	3
NUMBER TIRES	2	4	4
AXLE SPACING	17'9"	4'6"	11'10"
AXLE WIDTH:	8'0"	8'0"	8'0"
WEIGHT 14,000 34,000 50,837 50,837 50,837 50,837 50,837 50,837			
ORIGIN (ANAHEIM)		DESTINATION (ANAHEIM)	
90 & KRAEMER BLVD		GYPSUM CANYON ROAD & 91	
CITY PORTIONS OF: 90- KRAEMER BLVD - YORBA LINDA BLVD - ROSE DRIVE -			
ORANGETHORPE AVE - ESPERANZA ROAD - FAIRMONT BLVD - LA PALMA AVE - GYPSUM CANYON ROAD & 91			
SPECIAL CONDITIONS			
ACCEPTANCE OF THIS PERMIT CONSTITUTES AN AGREEMENT BY THE PERMITTEE TO OBSERVE AND COMPLY WITH ALL OF THE GENERAL AND SPECIFIC CONDITIONS ON THE FACE OF THE PERMIT AND ATTACHMENTS HERETO AND THAT PERMITTEE HAS RECEIVED/READ A COPY OF THE PERMIT CONDITIONS.		PERMIT VALID BETWEEN	
NANCY NELSON TPC		DATE: 9 / 19 / 9/12	
PERMITTEE'S AUTHORIZED AGENT SIGNATURE		DATE: 9 / 24 / 4/12	
THE PERMIT CO. <u>Nancy Nelson</u> 7195618		MOVING AUTHORIZED YES NO	
PRINT NAME		12:01 AM TO 11:59 PM <input type="checkbox"/> <input checked="" type="checkbox"/>	
APPROVED: <u>Cate B</u>		9:00 AM TO 3:00 PM <input checked="" type="checkbox"/> <input type="checkbox"/>	
CITY AUTHORIZED REPRESENTATIVE		3:00 PM TO 8:00 AM <input type="checkbox"/> <input type="checkbox"/>	
DATE 9-18-12 TIME 11:59AM		SATURDAY/SUNDAY <input type="checkbox"/> <input type="checkbox"/>	
RESTRICTED HOURS APPLY FOR WIDTH > 10 FT AND/OR PILOT CAR REQUIRED.		OTHER:	
ONE (1) PILOT CAR REQUIRED FOR WIDTH > 12 FT TO 14.5 FT AND/OR LENGTH 75 FT TO 100 FT.		PILOT CAR(S) REQUIRED 1 <input type="checkbox"/> 2 <input checked="" type="checkbox"/> NO <input type="checkbox"/>	
TWO (2) PILOT CARS REQUIRED FOR WIDTH > 14.5 FT AND/OR LENGTH > 100 FT.		CONTACT POLICE DISPATCHER PRIOR TO MOVE AT (714) 765-1900	
CONTACT POLICE DISPATCH FOR LENGTH > 100 FT AND/OR WIDTH ≥ 15 FT.		YES <input checked="" type="checkbox"/> NO <input type="checkbox"/>	
DISTRIBUTION: PERMITTEE, ENGINEERING REP., POLICE DEPT-TRAFFIC DIV.		TRAFFIC ENG-133 REVISED 3/11	

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

STATE OF CALIFORNIA • DEPARTMENT OF TRANSPORTATION
TRANSPORTATION PERMIT RIDER
 TR-0017 (NEW 5/2000)

*City of
 Anaheim*

TO BE ATTACHED TO AND MADE A PART OF TRANSPORTATION PERMIT NUMBER:		EFFECTIVE	STATE USE ONLY
		EXPIRES	SUNSET
PERMITTEE CONTRACTORS CARGO COMPANY		PERMIT NUMBER	
ADDRESS COMPTON, CA 90224		PAGE ____ OF ____	
PHONE # (909) 307-6300 TPC	FAX # (909) 307-6363 TPC		
AUTHORIZED AGENT THE PERMIT CO.		DATE 09/17/201	AUTHORIZED STATE AGENT

STATE USE ONLY

AXLE NUMBER	9	10	11	12	13	14	15
NUMBER OF TIRES PER AXLE	8	8	2	4	4	4	
DISTANCE BETWEEN AXLES	9'1"	9'0"	12'3"	17'9"	4'6"		
WIDTH OF AXLES AT TIRE SIDEWALL	20'0"	20'0"	20'0"	8'0"	8'0"	8'0"	
MAXIMUM ALLOWABLE WEIGHT	56837	56837	13000	34000			

<input type="checkbox"/> CASH	CHRG #
<input checked="" type="checkbox"/> CHARGE	CHRG # 07-0295
<input type="checkbox"/> EXEMPT	
<input type="checkbox"/> NO CHARGE	
FEE: \$ N/A	

THIS RIDER DOES NOT NULLIFY NOR MAKE VOID ANY CITATION ISSUED TO THE ORIGINAL PERMIT. EXCEPT AS AMENDED ABOVE ALL OTHER ITEMS AND PROVISIONS OF THE ORIGINAL PERMIT SHALL REMAIN IN EFFECT. THIS RIDER MUST BE ATTACHED TO THE ORIGINAL PERMIT.

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

08/17/2012 14:18 FAX ACCTG@PERMITCOMPANY.COM

-9 ROBERT

002/006

Sep 17 2012 9:25PM HP Fax

page 2



CITY OF WHITTIER
PUBLIC WORKS ENGINEERING DEPARTMENT
TRANSPORTATION PERMIT

TRANSPORTER CONTRACTORS CARGO COMPANY		PERMIT VALID BETWEEN AM 09/19/12 PM AND SUBJECT 09/25/12 MOVING AUTHORITY		PERMIT NUMBER 6983	
ADDRESS P.O. BOX 5290		SATURDAY <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO		AUTHORIZED AGENCY REPRESENTATIVE M. C. ...	
CITY/STATE COMPTON, CA 90224		SUNDAY <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO			
PHONE (323) 475-1616 (IPC)		SUNDAY TO SUNDAY <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO			
TYPE OF EQUIPMENT AND MODEL NO. <input checked="" type="checkbox"/> HVA EVAPORATOR		TELEPHONE NUMBER (IF VALID WITHOUT STATE)			
<input type="checkbox"/> CRANE 38' L X 8'9" W					
<input type="checkbox"/> TOW					
TYPE VEHICLE 3 Axle Tractor 8 Axle Steerable Dolly 3 Axle Push Truck					
DATE FOR LAST AXLE N/A		LOADING STATION 141'0"		RECEIVING STATION	
LOADED DIMENSIONS DIFFERENT THAN WEIGHTS EXCEEDING THOSE SHOWN BELOW ARE NOT AUTHORIZED					
MAX HEIGHT 17'3"		MAX WIDTH 20'0"		MAX OVERALL LENGTH 141'0"	
MAX OVERHANG					
AXLE NUMBER					
NUMBER OF TIRES					
AXLE SPACING					
AXLE WIDTH					
WEIGHT					
ORIGIN 72 & SANTA FE SPRINGS ROAD					
DESTINATION COLIMA ROAD & 72					
ROUTE 72 - SANTA FE SPRINGS ROAD - LAMBERT ROAD - COLIMA ROAD TO HIGHWAY 72					
POLYCAR <input type="checkbox"/> YES <input type="checkbox"/> NONE REQUIRED					
ATTACHMENTS					
THE PERMIT CO. 09/17/12					

***** PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER *****

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

STATE OF CALIFORNIA • DEPARTMENT OF TRANSPORTATION
TRANSPORTATION PERMIT RIDER
 TR-0017 (NEW 5/2000)

*City of
Whittier*

TO BE ATTACHED TO AND MADE A PART OF TRANSPORTATION PERMIT NUMBER:

EFFECTIVE

STATE USE ONLY

EXPIRES SUNSET

PERMITTEE

CONTRACTORS CARGO COMPANY

PERMIT NUMBER

ADDRESS

COMPTON, CA 90224

PHONE #

(909) 307-6300 TPC

FAX #

(909) 307-6363 TPC

PAGE ____ OF ____

AUTHORIZED AGENT

THE PERMIT CO.

DATE

09/17/201

AUTHORIZED STATE AGENT

STATE USE ONLY

AXLE NUMBER	1	2	3	4	5	6	7	8
NUMBER OF TIRES PER AXLE	8	8	2	4	4	4		
DISTANCE BETWEEN AXLES	9'1"	9'0"	12'3"	17'9"	4'6"			
WIDTH OF AXLES AT TIRE SIDEWALL	20'0"	20'0"	20'0"	8'0"	8'0"	8'0"		
MAXIMUM ALLOWABLE WEIGHT	50837	50837	13000	34000				

<input type="checkbox"/> CASH CRUC #
<input checked="" type="checkbox"/> CHARGE CR # 07-0295
<input type="checkbox"/> EXEMPT
<input type="checkbox"/> NO CHARGE
FEE: \$ N/A

THIS RIDER DOES NOT NULLIFY NOR MAKE VOID ANY CITATION ISSUED TO THE ORIGINAL PERMIT. EXCEPT AS AMENDED ABOVE ALL OTHER ITEMS AND PROVISIONS OF THE ORIGINAL PERMIT SHALL REMAIN IN EFFECT. THIS RIDER MUST BE ATTACHED TO THE ORIGINAL PERMIT.

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES



951-351-6192

02:19:46 p.m. 09-18-2012

1 / 2

TRANSPORTATION PERMIT

IN COMPLIANCE WITH YOUR REQUEST AND SUBJECT TO ALL OF THE TERMS, CONDITIONS AND RESTRICTIONS WRITTEN BELOW AND THE ATTACHMENTS, PERMISSION IS HEREBY GRANTED TO:

NAME CONTRACTORS CARGO COMPANY		PERMIT VALID BETWEEN 12.01AM 09, 19 2012 09, 25 2012		120758 CITY OF RIVERSIDE PUBLIC WORKS/STREET SERVICES 8085 Lincoln Avenue Riverside CA 92504 (951) 351-6103 * See Note Below KRISTLE AUTHORIZED AGENT SIGNATURE	
ADDRESS 500 S. ALAMEDA AVE		AND SUNSET MOVING AUTHORIZED		<input type="checkbox"/> YES <input type="checkbox"/> NO SATURDAY <input type="checkbox"/> <input type="checkbox"/> SUNDAY <input type="checkbox"/> <input type="checkbox"/> SUNSET TO SUNRISE <input type="checkbox"/> <input type="checkbox"/>	
CITY/STATE COMPTON, CA 90220		PHONE (800) 857-8445		HCD. NO.	
<input checked="" type="checkbox"/> HAUL <input type="checkbox"/> DRIVE <input type="checkbox"/> TOW		LOAD ON EQUIPMENT AND MODEL NO. EVAPORATOR 38'L X 8'9W		TELECOMM. PERMITS NOT VALID WITHOUT SEAL. 	
TYPE VEHICLE 3AX TRACTOR, 8AX STEERABLE DOLLY 3AX PUSH TRUCK		LONG PIN TO LAST AXLE N/A		COMB. VEHICLE LENGTH 141'0	
SENDING STATION		RECEIVING STATION			
LOADED DIMENSIONS DIFFERENT THAN OR WEIGHTS EXCEEDING THOSE SHOWN BELOW ARE NOT AUTHORIZED					
MAX HEIGHT 17'3		MAX WIDTH 20'0		MAX OVERALL LENGTH 141'0	
MAX OVERHANG					
AXLE NUMBER	1	2	3	4	5
NUMBER TIRES	2	4	4	8	8
AXLE SPACING	17'9	4'6	11'10	9'0	9'1
AXLE WIDTH	8'0	8'0	8'0	20'0	20'0
WEIGHT	14,000	34000	50837	50837	50837
ORIGIN	VAN BUREN BLVD AT CITY LIMITS			DESTINATION VAN BUREN BLVD @ 215	
TRIP 1					
AUTHORIZED CITY STREETS: VAN BUREN BLVD AT CITY LIMITS, INDIANA AVE, JACKSON ST, LINCOLN AVE, CITY PORTIONS OF VAN BUREN - 215					
Must call for approval prior to move (951) 351-6103 7AM-5PM M-F					
*NOTE: PERMIT NOT VALID UNTIL SIGNED & FAXED TO (951) 351-6192					
PILOT CAR <input checked="" type="checkbox"/> YES <input type="checkbox"/> NONE REQUIRED 2 PILOTS REQUIRED (FRONT AND BACK) AND POLEMAN					
ATTACHMENTS <input checked="" type="checkbox"/> PERMIT CONDITIONS <input type="checkbox"/> MOBILE HOME <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>					
<input type="checkbox"/> CASH <input checked="" type="checkbox"/> CHARGE <input type="checkbox"/> EXEMPT <input type="checkbox"/> CHECK		TPC FEE: 16.00 \$ _____		AUTHORIZED AGENT SIGNATURE  DATE 9/18/12	

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

 PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES
 PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

212

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

FROM :ENGINEERING

FAX NO. :7149861010

Sep. 17 2012 02:25PM P1/1

09/17/2012 14:44 FAX 909 793 4980

THE PERMIT CO



002/004

TRANSPORTATION PERMIT

CITY OF YORBA LINDA

TRANS PERMIT NO. _____

IN COMPLIANCE WITH YOUR REQUEST AND SUBJECT TO ALL THE TERMS, CONDITIONS AND RESTRICTIONS WRITTEN BELOW AND THE ATTACHMENTS, PERMISSION IS HEREBY GRANTED TO

NAME CONTRACTORS CARGO COMPANY		PERMIT VALID BETWEEN AM 09/19/12 PM AND SUNSET 09/25/12		7212  AUTHORIZED AGENCY REPRESENTATIVE																																																		
ADDRESS P.O. BOX 5290		MOVING AUTHORIZED: YES NO SATURDAY <input type="checkbox"/> <input type="checkbox"/> SUNDAY <input type="checkbox"/> <input checked="" type="checkbox"/> WORKING HOURS <input checked="" type="checkbox"/> <input type="checkbox"/>																																																				
CITY/STATE/ZIP COMPTON, CA 90224																																																						
PHONE (323) 475-1616 (TPC)		HCD NO																																																				
<input checked="" type="checkbox"/> Haul LOAD OR EQUIPMENT AND MODEL NO EVAPORATOR				PERMIT ACCURACY IS RESPONSIBILITY OF DRIVER																																																		
<input type="checkbox"/> Drive 38'L X 8'9 W																																																						
<input type="checkbox"/> Tow 																																																						
TYPE VEHICLE 3 Axle Tractor 8 Axle Steerable Dolly 3 Axle Push Truck																																																						
KING PIN TO LAST AXLE N/A		COMB VEHICLE LENGTH 141'0		SENDING STATION 																																																		
				RECEIVING STATION 																																																		
LOADED DIMENSIONS DIFFERENT THAN OR WEIGHTS EXCEEDING THOSE SHOWN BELOW ARE NOT AUTHORIZED																																																						
MAX HEIGHT 17'3		MAX WIDTH 20'0		MAX OVERHANG																																																		
MAX OVERALL LENGTH 141'0																																																						
<table border="1"> <tr> <td>AXLE NUMBER</td> <td>1</td> <td>2</td> <td>3</td> <td>4</td> <td>5</td> <td>6</td> <td>7</td> <td>8</td> <td>9</td> </tr> <tr> <td>NUMBER TIRES</td> <td>2</td> <td>4</td> <td>4</td> <td>8</td> <td>8</td> <td>8</td> <td>8</td> <td>8</td> <td>8</td> </tr> <tr> <td>AXLE SPACING</td> <td></td> <td>17'9</td> <td>4'6</td> <td>11'10</td> <td>9'0</td> <td>9'1</td> <td>9'0</td> <td>9'1</td> <td>9'0</td> </tr> <tr> <td>AXLE WIDTH</td> <td>8'0</td> <td>8'0</td> <td>8'0</td> <td>20'0</td> <td>20'0</td> <td>20'0</td> <td>20'0</td> <td>20'0</td> <td>20'0</td> </tr> <tr> <td>WEIGHT</td> <td>14,000</td> <td>34,000</td> <td>50,837</td> <td>50,837</td> <td>50,837</td> <td>50,837</td> <td>50,837</td> <td>50,837</td> <td>50,837</td> </tr> </table>					AXLE NUMBER	1	2	3	4	5	6	7	8	9	NUMBER TIRES	2	4	4	8	8	8	8	8	8	AXLE SPACING		17'9	4'6	11'10	9'0	9'1	9'0	9'1	9'0	AXLE WIDTH	8'0	8'0	8'0	20'0	20'0	20'0	20'0	20'0	20'0	WEIGHT	14,000	34,000	50,837	50,837	50,837	50,837	50,837	50,837	50,837
AXLE NUMBER	1	2	3	4	5	6	7	8	9																																													
NUMBER TIRES	2	4	4	8	8	8	8	8	8																																													
AXLE SPACING		17'9	4'6	11'10	9'0	9'1	9'0	9'1	9'0																																													
AXLE WIDTH	8'0	8'0	8'0	20'0	20'0	20'0	20'0	20'0	20'0																																													
WEIGHT	14,000	34,000	50,837	50,837	50,837	50,837	50,837	50,837	50,837																																													
ORIGIN 90 & KRAEMER BLVD		DESTINATION GYPSUM CANYON ROAD & 91		TRIPS 1																																																		
AUTHORIZED ROADS/STREET/HIGHWAYS * - OTHER AGENCY PERMITS REQUIRED																																																						
CITY PORTIONS OF: 90- KRAEMER BLVD - YORBA LINDA BLVD - ROSE DRIVE - ORANGETHORPE AVE - ESPERANZA ROAD - FAIRMONT BLVD - LA PALMA AVE - GYPSUM CANYON ROAD TO 91																																																						
CHP escort required.																																																						
PILOT CAR <input type="checkbox"/> Yes <input type="checkbox"/> No																																																						
PERMITTEE ASSUMES RESPONSIBILITY FOR ALL OVERHEAD CLEARANCES.																																																						
<input checked="" type="checkbox"/> CASH <input type="checkbox"/> CHARGE <input type="checkbox"/> EXEMPT		ATTACHMENTS PERMIT CONDITIONS <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/> <input type="checkbox"/>																																																				
THE PERMIT CO. 09/17/12 APPLICANT SIGNATURE: 		DATE:																																																				

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

 PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES
 PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

STATE OF CALIFORNIA • DEPARTMENT OF TRANSPORTATION
TRANSPORTATION PERMIT RIDER
 TR-0017 (NEW 5/2000)

*City of
Yuba Linda*

TO BE ATTACHED TO AND MADE A PART OF TRANSPORTATION PERMIT NUMBER:

EFFECTIVE

STATE USE ONLY

EXPIRES SUNSET

PERMITTEE: **CONTRACTORS CARGO COMPANY**

PERMIT NUMBER

ADDRESS: **COMPTON, CA 90224**PHONE #: **(909) 307-6300 TPC**FAX #: **(909) 307-6363 TPC**

PAGE ____ OF ____

AUTHORIZED AGENT: **THE PERMIT CO.**DATE: **09/17/201**

AUTHORIZED STATE AGENT

STATE USE ONLY

AXLE NUMBER	9	10	11	12	13	14	15
NUMBER OF TIRES PER AXLE	8	8	2	4	4	4	
DISTANCE BETWEEN AXLES	9'1"	9'0"	12'3"	17'9"	4'6"		
WIDTH OF AXLES AT TIRE SIDEWALL	20'0"	20'0"	20'0"	8'0"	8'0"	8'0"	
MAXIMUM ALLOWABLE WEIGHT	50837	50837	13000	34000			

☐ CASH
 CR/CCT #

☒ CHARGE
 CR # **07-0295**

☐ EXEMPT

☐ NO CHARGE

FEE: \$ N/A

THIS RIDER DOES NOT NULLIFY NOR MAKE VOID ANY CITATION ISSUED TO THE ORIGINAL PERMIT. EXCEPT AS AMENDED ABOVE ALL OTHER ITEMS AND PROVISIONS OF THE ORIGINAL PERMIT SHALL REMAIN IN EFFECT. THIS RIDER MUST BE ATTACHED TO THE ORIGINAL PERMIT.

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES
 09/17/2012 14:47 FAX 909 793 4980

CITY OF PLACENTIA

ENGINEERING DIVISION 401 E. CHAPMAN AVE, PLACENTIA, CALIF. 92670 (714) 993-8131

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

CONTRACTORS CARGO COMPANY
 P.O. BOX 5290
 COMPTON, CA 90224
 PHONE 3106091957

PERMIT VALID BETWEEN

09/19/12

09/24/12

SUNDAY AUTHORIZED

SATURDAY

SUNDAY

DUPES TO NUMBER

YES NO

X

X

X

☒ SINGLE TRIP
☐ ANNUAL PERMIT
 CONTACT ENG - (714) 993-8131 AND POLICE (714) 993-8164, 24 HRS PRIOR TO EACH TRIP

Antonia
 Graham
 AUTHORIZED AGENCY REPRESENTATIVE

DISTRIBUTION

WHITE - ENGINEERING
 GREEN - PERMITTEE
 YELLOW - INSPECTOR
 PINK - MAINTENANCE
 GOLD - FINANCE

LOAD OF EQUIPMENT AND MODEL NO

X TRAIL

O DRIVE

O TRUCK

EVAPORATOR

38'L X 8'9 W

3 Axle Tractor 8 Axle Steerable Dolly 3 Axle Push Truck

PERMIT NO

LAST AXLE

N/A

COMB VEHICLE

LENGTH

141'0

ISSUING STATION

TPC

RECEIVING STATION

TPC

LOADED DIMENSIONS DIFFERENT THAN OR WEIGHTS EXCEEDING THOSE SHOWN BELOW ARE NOT AUTHORIZED.

MAX HEIGHT	MAX WIDTH	MAX OVERALL LENGTH	MAX OVERHANG
17'3	20'0	141'0	
AXLE NUMBER	1	2	3
WHEEL SPACING	2	4	4
AXLE SPACING	17'9	4'6	11'10
AXLE WEIGHT	8'0	8'0	8'0
WEIGHT	14,000	34,000	50,837
ORIGIN	90 & KRAEMER BLVD	GYPSUM CANYON ROAD & 91	

ARTWORK THROUGH STREETS OR HIGHWAYS - OTHER AGENCY PERMITS REQUIRED

CITY PORTIONS OF 90 - KRAEMER BLVD - YORBA LINDA BLVD - ROSE DRIVE
 ORANGETHORPE AVE - ESPERANZA ROAD - FAIRMONT BLVD - LA PALMA AVE -
 GYPSUM CANYON ROAD TO 91

CONDITION OF PERMIT: IT IS THE APPLICANT'S RESPONSIBILITY TO HAVE ON
 FILE WITH THE CITY A CURRENT COPY OF "CERTIFICATE OF INSURANCE"
 THIS PERMIT WILL BE NULL AND VOID IF THIS CERTIFICATE IS NOT ON
 FILE AND FOR THIS EXPIRED

PERMIT NO 7100839

CASH

X CHARGE

EXEMPT

16.00

THE PERMIT CO. 09/17/12

PERMITTEE'S AUTHORIZED AGENT SIGNATURE

ATTACHMENT

X PERMIT CONDITION

Truck
 Route

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

STATE OF CALIFORNIA - DEPARTMENT OF TRANSPORTATION
TRANSPORTATION PERMIT RIDER
 TR-0017 (NEW 5/2000)

*City of
Placentia*

TO BE ATTACHED TO AND MADE A PART OF TRANSPORTATION PERMIT NUMBER:

EFFECTIVE:

STATE USE ONLY

EXPIRES SUNSET:

PERMITTED:

CONTRACTORS CARGO COMPANY

PERMIT NUMBER

ADDRESS

COMPTON, CA 90224

PHONE #

(909) 307-6300 TPC

FAX #

(909) 307-6363 TPC

PAGE ____ OF ____

AUTHORIZED AGENT:

THE PERMIT CO.

DATE:

09/17/201

AUTHORIZED STATE AGENT

STATE USE ONLY

AXLE NUMBER	9	10	11	12	13	14	15
NUMBER OF TIRES PER AXLE	8	8	2	4	4	4	
DISTANCE BETWEEN AXLES	9'1"	9'0"	12'3"	17'9"	4'6"		
WIDTH OF AXLES AT TIRE SIDEWALL	20'0"	20'0"	20'0"	8'0"	8'0"	8'0"	
MAXIMUM ALLOWABLE WEIGHT	50837	50837	13000	34000			


<input type="checkbox"/>	CASH
<input type="checkbox"/>	CRIC 8
<input checked="" type="checkbox"/>	CHARGE
	OB # 07-0295
<input type="checkbox"/>	EXEMPT
<input type="checkbox"/>	NO CHARGE
	FEE: \$ N/A

THIS RIDER DOES NOT NULLIFY NOR MAKE VOID ANY CITATION ISSUED TO THE ORIGINAL PERMIT. EXCEPT AS AMENDED ABOVE ALL OTHER ITEMS AND PROVISIONS OF THE ORIGINAL PERMIT SHALL REMAIN IN EFFECT. THIS RIDER MUST BE ATTACHED TO THE ORIGINAL PERMIT.

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

09/19/2012 08:42 13515376388
09/19/2012 11:31 FAX 909 793 4980MODULAR
THE PERMIT COPAGE 02
002/004TRANSPORTATION PERMIT
CITY OF SAN JACINTO

505 S. San Jacinto Ave. San Jacinto, CA 92583

In compliance with your request & subject to all
terms, conditions & restrictions written below &
the attachments, permission is hereby granted to

Permit Valid Between	Permit Number 12-119
Sunrise 09/24/12 and Sunset 09/28/12	<i>D. Hest</i> Approved

TRANSPORTER

NAME: **CONTRACTORS CARGO**
 ADDRESS: **P.O. BOX 5290**
 CITY/STATE: **COMPTON, CA 90224**
 PHONE: **(909) 307-6300 (TPC) FAX: (909) 307-6363**

MOVING AUTHORIZED

Saturday YES ☐ NO ☐
 Sunday YES ☒ NO ☐
 Sunset to Sunrise YES ☒ NO ☐

HAUL

ORIVE

TOW

Description of the load or equipment and Model, License & Use of operating vehicles. Include dimension's load

EVAPORATOR**35'L X 8'9 W**

Description of Hauling Equipment

3 Axle Tractor 8 Axle Steerable Dolly 3 Axle Push Truck

Vehicle Width:	20'0		Kingpin to Last Axle		N/A		Comb. Vehicle Length:		141'0	
Axle Number	1	2	3	4	5	6	7	8	9	
Number Tires/Axle	2	4	4	8	8	8	8	8	8	
Distance Between Axle	17'9		4'6		11'10		9'0		9'1	
Axle Width @ SW	5'0	8'0	8'0	20'0	20'0	20'0	20'0	20'0	20'0	20'0
Max. Wt. Allowed	14,000		34,000		50,837		50,837		50,837	

LOAD DIMENSIONS GREATER THAN BELOW OR WEIGHTS EXCEEDING THOSE ABOVE ARE NOT AUTHORIZED

Loaded Height:	17'3	Loaded Overall Length:	141'0
Loaded Width:	20'0	Loaded Overhang:	Weight Class <i>Double</i>

Origin: **EAST CITY LIMITS**Destination: **RAMONA EXPRESSWAY & 79**

ROUTE: All City roads capable of accommodating this load.

FROM EAST CITY LIMITS ON RAMONA EXPRESSWAY TO HWY 79*** PETZ CAL TRANS STANDARDS ***Pilot Car ☐ Yes ☐ No

Charge ☐ Cash ☒ Fee: **76.00** Receipts: **12-119** Date: **9/19** Number of Trips: **1**

Applicant Signature: *Marky L. [Signature]*Authorized Signature: *[Signature] THE PERMIT CO*Date: **9/18/2012**Date: **09/18/12**

Requested Route:

Contact Person:

S:\Community Development\Forms\Online_Converted\Miscellaneous\Trans_Permit_Form_062609.xls

***** PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER *****

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

STATE OF CALIFORNIA - DEPARTMENT OF TRANSPORTATION
TRANSPORTATION PERMIT RIDER
 TR-0017 (NEW 5/2000)

*City of
San Joaquin*

TO BE ATTACHED TO AND MADE A PART OF TRANSPORTATION PERMIT NUMBER:

EFFECTIVE:

STATE USE ONLY

EXPIRES SUNSET

PERMITTEE **CONTRACTORS CARGO COMPANY**

PERMIT NUMBER

ADDRESS **COMPTON, CA 90224**PHONE # **(909) 307-6300 TPC**FAX # **(909) 307-6363 TPC**

PAGE ____ OF ____

AUTHORIZED AGENT **THE PERMIT CO.**DATE **09/17/201**

AUTHORIZED STATE AGENT

STATE USE ONLY

AXLE NUMBER	9	10	11	12	13	14	15
NUMBER OF TIRES PER AXLE	8	8	2	4	4	4	
DISTANCE BETWEEN AXLES	9'1"	9'0"	12'3"	17'9"	4'6"		
WIDTH OF AXLES AT TIRE SIDEWALL	20'0"	20'0"	20'0"	8'0"	8'0"	8'0"	
MAXIMUM ALLOWABLE WEIGHT	56837	56837	13000	34000			

☐ CASH
 CHECK #

☒ CHARGE
 OR # **07-0295**
☐ EXEMPT

☐ NO CHARGE

FEE: \$ N/A

THIS RIDER DOES NOT NULLIFY NOR MAKE VOID ANY CITATION ISSUED TO THE ORIGINAL PERMIT. EXCEPT AS AMENDED ABOVE ALL OTHER ITEMS AND PROVISIONS OF THE ORIGINAL PERMIT SHALL REMAIN IN EFFECT. THIS RIDER MUST BE ATTACHED TO THE ORIGINAL PERMIT.

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

760-770-3261

08:30:28 a.m 09-19-2012

1/1

69-825 Highway 111
Rancho Mirage, CA 92270CITY OF RANCHO MIRAGE
Engineering Division(760) 324-4511
Fax: (760) 324-8830

Printed: 09-19-2012

Engineering Permit

Transportation Permit

ApplicantCONTRACTORS CARGO
P.O. BOX 5290
COMPTON, CA 90224
(323) 475-1616Property InformationPermit #
E1200228Job Address:
Parcel #:
Location: RAMON ROAD TO CITY LIMITS
Subdivision:
Owner:Project InformationTRANS - Transportation Permit - **ISSUED**Applied: 09/19/2012 Issued: 09/19/2012
Finalized: Expires: 09/28/2012Work Description: HAUL EVAPORATOR ALONG RAMON ROAD TO CITY LIMITS.
Project Cost:AXLE WEIGHTS:Axle 2-3: 14000
Axle 4-5: 34000
Axle 6-7: 50837
Axle 8-9: 50837Total Fees: \$16.00
Total Payments: \$0.00
BALANCE: \$16.00Load Description: EVAPORATOR
Type of Vehicle / Trailer: 3AX TRAC, 8AX DLLY, 3AX PUSH TRUCK
Kingpin to Axle: N/A
Max Height / Width: 17'3" / 20'
Overhang: NONE
Combined Vehicle Length: 141'
Overall Length: 141'
Travel Dates: 09/24 - 09/28/12
Hours:
Number of Trips: 1 ROUND


In consideration of the granting of this permit, the applicant hereby agrees to and shall indemnify, defend, save and hold the City, its elected and appointed boards, commissions, officers, officials, representatives and employees, agents and contractors, harmless from and against any and all claims, demands, actions, proceedings, costs and expenses incidental thereto (including costs of defense, settlement and reasonable attorney fees) and liability for any damages, personal injury or death, which may arise, directly or indirectly, from work undertaken by applicant or applicant's contractors', subcontractors' agents or employees pursuant to this application or as a result of issuance of this permit.

Any permit issued as a result of this application becomes null and void if work is not commenced within NINETY (90) DAYS from the date of issuance of such permit.

I certify that I have read this application and that the information contained herein is true and correct. I agree to comply with City Ordinance 398 (Municipal Code Section 15.32) and all laws relating to grading operations. I authorize representatives of the City of Rancho Mirage to enter upon the above-mentioned property for inspection purposes and I agree to hold harmless the City and its representatives from liability for any actions related to this permit.

Applicant's Signature:

Authorized Signature:

faxed to Nancy Nelson
9/19/12 (909) 307-6363

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES
PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

STATE OF CALIFORNIA • DEPARTMENT OF TRANSPORTATION
TRANSPORTATION PERMIT RIDER
 TR-0017 (NEW 5/2000)

*City of
Rancho
Mudge*

TO BE ATTACHED TO AND MADE A PART OF TRANSPORTATION PERMIT NUMBER.

EFFECTIVE

STATE USE ONLY

EXPIRES SUBJECT

 PERMITTEE **CONTRACTORS CARGO COMPANY**

PERMIT NUMBER

 ADDRESS **COMPTON, CA 90224**

PHONE #

(909) 307-6300 TPC

FAX #

(909) 307-6363 TPC

PAGE _____ OF _____

AUTHORIZED AGENT

THE PERMIT CO.

DATE

09/17/201

AUTHORIZED STATE AGENT

STATE USE ONLY

AXLE NUMBER	9	10	11	12	13	14	15
NUMBER OF TIRES PER AXLE	8	8	2	4	4	4	
DISTANCE BETWEEN AXLES	9'1"	9'0"	12'3"	17'9"	4'6"		
WIDTH OF AXLES AT TIRE SIDEWALL	20'0"	20'0"	20'0"	8'0"	8'0"	8'0"	
MAXIMUM ALLOWABLE WEIGHT	56837	56837	13000	34000			

☐ CASH
 CHECK #

☒ CHARGE
 D/F **07-0295**
☐ EXEMPT

☐ NO CHARGE

FEE: \$ N/A

THIS RIDER DOES NOT NULLIFY NOR MAKE VOID ANY CITATION ISSUED TO THE ORIGINAL PERMIT. EXCEPT AS AMENDED ABOVE ALL OTHER ITEMS AND PROVISIONS OF THE ORIGINAL PERMIT SHALL REMAIN IN EFFECT. THIS RIDER MUST BE ATTACHED TO THE ORIGINAL PERMIT.

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

TLMA DESERT OFFICE

Fax:760-863-7040

Sep 19 2012 9:44

P.01

COUNTY OF RIVERSIDE

DEPARTMENT OF TRANSPORTATION - PERMIT DIVISION

(This permit is NULL and VOID without permit conditions attached)

In compliance with your request
 subject to all of the terms,
 conditions and restrictions
 written below and the attachments,
 permission is hereby granted to:

TRANSPORTER

NAME: CONTRACTORS CARGO
 ADDR: P. O. BOX 5290
 CITY: COMPTON, CALIFORNIA 90224
 PHONE: (909)307-6300 EXT:

PERMIT VALID
 SUNRISE 09-24-12
 and 10-04-12
 sunset

D09-12-0042

Permit Number

Authorized Dept.
 Representative

MOVING AUTHORIZED

Saturday till noon YES
 Sunday YES
 Sunset to sunrise YES

X	HAUL DRIVE TOW	LOAD OR EQUIPMENT AND MODEL NO. EVAPORATOR 38' LX 8' 9W
---	----------------------	--

TYPE VEHICLE: 3 AXLE TRACTOR - 8 AXLE STEERABLE DOLLY - 3 AXLE PUSH TRUCK

KING PIN TO LAST AXLE: N/A

COMB VEH LENGTH: 141'0"

LOADED DIMENSIONS DIFFERENT THAN OR WEIGHTS EXCEEDING THOSE SHOWN
 ARE NOT AUTHORIZED

MAX. HEIGHT: 17'3"

MAX. WIDTH: 20'0"

MAX. O/L LENGTH: 141'0"

MAX. OVERHANG: 0

AXLE NO.	1	2	3	4	5	6	7	8	9
# TIRES	2	4	4	8	8	8	8	8	8
AXLE SPACING	/// ///	17'9"	4'6"	11'10"	9'0"	9'1"	9'0"	9'1"	9'0"
AXLE WIDTH	8'0"	8'0"	8'0"	20'0"	20'0"	20'0"	20'0"	20'0"	20'0"
WEIGHT	14,000	34,000	50,837	50,837	50,837	50,837	50,837	50,837	50,837
ORIGIN: I-10 & SUNSET AVE				DEST: GENESTS SOLAR PLANT				TRIPS: 1	

ROUTE: ** (PERMIT ACCURACY IS RESPONSIBILITY OF DRIVER) **

COUNTY PORTIONS OF MAIN STREET, RAILROAD AVENUE AND HAUGEN LEHMANN WAY BETWEEN I-10 AND STATE HIGHWAY 111. ALSO COUNTY PORTIONS OF RAMON ROAD BETWEEN RANCHO MIRAGE CITY LIMITS AND I-10. ALSO COUNTY PORTIONS OF 52ND AVENUE BETWEEN COACHELLA CITY LIMITS AND STATE HIGHWAY 86S. ALSO COUNTY PORTIONS OF WILEYS WELL ROAD BETWEEN I-10 AND DESTINATION.

** SUNSET TO SUNRISE MOVE AUTHORIZED BY THIS PERMIT **

NOT CAR: ☒ YES ☐ NO

CASH ☒ CHARGE ☐ EXEMPT ☐
 FEE: 40.00

ATTACHMENTS:

☒ - PERMIT CONDITIONS

Bill to: THE PERMIT COMPANY, 789 SOUTH ARROYO PARKWAY, PASADENA CALIFORNIA 91105

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

TLMA DESERT OFFICE

Fax: 760-863-7040

Sep 19 2012 9:44

P. 02

County of Riverside Transportation Department

Transportation Permit Application 2 of 2



In compliance with your request and subject to all of the terms, conditions and restrictions written below and the attachments, permission is hereby granted to:

PERMIT VALID:

Sunrise _____

and

Sunset _____

D09-12-0042

Permit Number

TRANSPORTER:

Name: CONTRACTORS CARGO

Address: P.O. BOX 5290

City: COMPTON, CA 90224

Phone: (909) 307-6300

Permit Engineer

MOVING AUTHORIZED:

Saturday until noon

YES

Sunday

YES

Sunset to Sunrise

YES

☒ Haul☐ Drive☐ TowLOAD OR EQUIPMENT AND MODEL NUMBER:
EVAPORATOR

TYPE OF VEHICLE

KING PIN TO LAST AXLE _____

COMP. VEHICLE LENGTH _____

(LOADED DIMENSIONS DIFFERENT THAN OR WEIGHTS EXCEEDING THOSE SHOWN ARE NOT AUTHORIZED.)

MAX. HEIGHT _____

MAX. WIDTH _____

MAX. OVERALL LENGTH _____

MAX. OVERHANG _____

AXLE #	9	10	11	12	13	14	15		
NUMBER OF TIRES	8	8	2	4	4	4			
AXLE SPACING		9'1"	9'0"	12'3"	17'9"	4'6"			
AXLE WIDTH	20'0"	20'0"	20'0"	8'0"	8'0"	8'0"			
WEIGHT ORIGIN	50,837	50,837		13,000		14,000			
TRIPS: 1									
ROUTE									

PILOT CAR YES NO

CASH

CHARGE

FEE: _____

EXEMPT

PERMITTEE (AUTHORIZED AGENT)

Attached:
Permit
regulations

4080 Lemon Street, 2nd floor - Riverside, California 92501 - (951) 955-6790
Mailing: P.O. Box 1090 - Riverside, California 92502-1090 - FAX (951) 955-6797

09/24/2012 09:53 FAX 909 793 4880

THE PERMIT CO

002/003

CITY OF PERRIS**TRANSPORTATION PERMIT**

IN COMPLIANCE WITH YOUR REQUEST AND SUBJECT TO ALL THE TERMS, CONDITIONS AND RESTRICTIONS WRITTEN BELOW AND THE ATTACHMENTS, PERMISSION IS HEREBY GRANTED TO:

NAME
CONTRACTORS CARGO COMPANY

ADDRESS
P.O. BOX 5290

CITY/STATE/ZIP
COMPTON, CA 90224

OFFICE PHONE NUMBER
(909) 307-6300 (TPC)

fax number (Include Area Code)
(909) 307-6363

(SHOW A DESCRIPTION OF THE LOAD OR EQUIPMENT AND MODEL NO. - INCLUDE DIMENSIONS OF LOAD)
Authorization is granted for the following ☒ HAUL ☐ DRIVE ☐ TOW

PERMIT VALID:FROM **09/24/12**TO **09/26/12****MOVING AUTHORIZED:**SATURDAY **no**SUNDAY **no**DARKNESS (CVC 280) **Yes****PERMIT NUMBER****2012-391**

THIS PERMIT IS NOT VALID WITHOUT THE FOLLOWING ATTACHMENTS.

☒ Permit Conditions☐ Holiday Restrictions**EVAPORATOR****38' L X 8' 9" W****DESCRIPTION OF HAULING EQUIPMENT:****3 Axle Tractor 8 Axle Steerable Dolly 3 Axle Push Truck**

				VEHICLE WIDTH: 20'0		KINGPIN TO LAST AXLE: N/A		COMB. VEHICLE LENGTH: 141'0	
AXLE NUMBER	1	2	3	4	5	6	7	8	9
NUMBER TIRES PER AXLE	2	4	4	8	8	8	8	8	8
DISTANCE BETWEEN AXLES		17'9	4'6	11'10	9'0	9'1	9'0	9'1	9'0
WIDTH OF AXLES AT TIRE SIDEWALL	8'0	8'0	8'0	20'0	20'0	20'0	20'0	20'0	20'0
MAXIMUM ALLOWABLE WEIGHT	14,000	34,000	50,837	50,837	50,837	50,837	50,837	50,837	50,837

LOADED DIMENSIONS GREATER THAN THOSE SHOWN BELOW OR WEIGHT EXCEEDING THOSE SHOWN ABOVE ARE NOT AUTHORIZED

LOADED HEIGHT: 17'3 LOADED WIDTH: 20'0 LOADED OVERALL LENGTH: 141'0 LOADED OVERHANG: **Permit**

ORIGIN: **215 & HARLEY KNOX BLVD** DESTINATION: **RAMONA AVE & 79 N/B**

AUTHORIZED - CITY AND/OR COUNTY PERMITS ARE REQUIRED WHENEVER THE * IS SHOWN IN THE STATE ROUTE

215- HARLEY KNOX BLVD E/B INDIAN AVE - RAMONA EXPRESSWAY TO 79

PER CALTRANS STANDARDS

PILOT CAR ☐ Yes ☐ No

PER CAL-TRANS STANDARD

**** PLEASE FAX TO THE PERMIT CO. # 909-307-6363 ****

CASH, CHARGE, CREDIT CARD OR EXEMPT INFORMATION

APPLICANT SIGNATURE

THE PERMIT CO.

DATE

09/24/12

CREDIT CARD EXP. DATE

FEE

15.00

NUMBER OF TRIPS

1

AUTHORIZED CITY AGENT

DATE

09/24/12

REQUESTED ROUTE: (include Address of Origin and Delivery Site)

CONTACT PERSON

NANCY**TPC**

OK [Signature] 9-24-12

09/24/2012 09:54 FAX 909 793 4980

THE PERMIT CO

003/003

STATE OF CALIFORNIA - DEPARTMENT OF TRANSPORTATION
TRANSPORTATION PERMIT RIDER
 TR-0017 (NEW 5/2000)

*City of
 Penis*

TO BE ATTACHED TO AND MADE A PART OF TRANSPORTATION PERMIT NUMBER:		EFFECTIVE DATE	STATE USE ONLY
		EXPIRES SUNSET	
PERMITTEE CONTRACTORS CARGO COMPANY		PERMIT NUMBER	
ADDRESS COMPTON, CA 90224		PAGE _____ OF _____	
PHONE # (909) 307-6300 TPC	FAX # (909) 307-6363 TPC		
AUTHORIZED AGENT THE PERMIT CO.		DATE 09/17/201	AUTHORIZED STATE AGENT

STATE USE ONLY

AXLE NUMBER	9	10	11	12	13	14	15
NUMBER OF TIRES PER AXLE	8	8	2	4	4	4	
DISTANCE BETWEEN AXLES	9'1"	9'0"	12'3"	17'9"	4'6"		
WIDTH OF AXLES AT TIRE SIDEWALL	20'0"	20'0"	20'0"	8'0"	8'0"	8'0"	
MAXIMUM ALLOWABLE WEIGHT	50837	50837	13000	34000			

<input type="checkbox"/>	CASH CHARGE
<input checked="" type="checkbox"/>	CHARGE SUB # 07-0295
<input type="checkbox"/>	EXEMPT
<input type="checkbox"/>	NO CHARGE
FEE: \$ N/A	

THIS RIDER DOES NOT NULLIFY NOR MAKE VOID ANY CITATION ISSUED TO THE ORIGINAL PERMIT. EXCEPT AS AMENDED ABOVE ALL OTHER ITEMS AND PROVISIONS OF THE ORIGINAL PERMIT SHALL REMAIN IN EFFECT. THIS RIDER MUST BE ATTACHED TO THE ORIGINAL PERMIT.

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

CITY OF PALM SPRINGS TRANSPORTATION PERMIT



CITY OF PALM SPRINGS
PUBLIC WORKS AND
ENGINEERING
DEPARTMENT
(760) 323-8253

Permit Valid	Permit No:	201209191612
Times	Dates	
0:00 - 6:00 <input checked="" type="checkbox"/>	9/24/2012	
09:00-12:00 <input checked="" type="checkbox"/>	to	
13:00-16:30 <input checked="" type="checkbox"/>	9/26/2012	
18:00-24:00 <input checked="" type="checkbox"/>		
		Felipe Primera Agency Representative

Transporter: CONTRACTORS CARGO
Address1: 500 SOUTH ALAMEDA STREET
Address2: Zip Code:
City / State: COMPTON, CA 90221
Telephone: 800-874-5512
Fax: 323-475-1617 HCD No: 0
E-mail Address: RPERMITS@PERMITCOMPANY.C

Haul: ☒ Load:
Drive: ☐
Tow: ☐

EVAPORATOR

Type of Vehicle: 3 ax trac (2) 4 DL STEERALE DOLLIES 3 AX PUSH TRUCK

King Pin - Last Axle: N/A Comb Vehicle Length: 141' 0" No. of Trip: Single Trip

LOADED DIMENSIONS DIFFERENT THAN OR WEIGHTS EXCEEDING THOSE SHOWN BELOW ARE NOT AUTHORIZED

Max Height: 17' 3" Max Width: 20' 0" Max Overall: 141' 0"

Max Overhang: Legal Front Overhang: Rear Overhang:

AXLE NUMBER	1	2	3	4	5	6	7	8	9	10
No. Tires:	2	4	4	8	8	8	8	8	8	8
Ax. Spacing:	17' 9"	4' 6"	11' 10"	9' 0"	9' 1"	9' 0"	9' 1"	9' 0"		
Ax. Width:	8' 0"	8' 0"	8' 0"	20' 0"	20' 0"	20' 0"	20' 0"	20' 0"	20' 0"	20' 0"
Ax. Weight:	14000	34000	50837	50837	50837	50837	50837	50837		

Origin: HWY 111 & VISTA CHINO AVE Destination: CATHARAL CITY CITY LIMITS

Authorized Roads / Streets / Highways: SEGMENT OF HIGHWAY REQUIRES PERMIT BY OTHERS

HWY 111 - VISTA CHINO TO CATHARAL CITY LIMITS

The attachments indicated below MUST BE ATTACHED for this permit to be VALID. They may be found on the City of Palm Springs web page (<http://www.palmsprings-ca.gov/index.aspx?page=725>)

General Permit Conditions Apply: ☒

General and Pilot Car Conditions Apply: ☒

Additional Requirements:

GO TO <http://www.palmspringsca.gov/index.aspx?page=564> FOR LATEST CITY ROAD CLOSURES UNTIL FEBRUARY 2012: GO TO <http://www.i10cvcprojects.com> for I-10 INTERCHANGE CONSTRUCTION CLOSURES AND DETOURS

Payment Method: Credit Card

Amount Due: \$16.00

Permittee's Authorized Agent Signature

Date

By their signature above, permittee agrees to comply with all of the terms, conditions, and restrictions written above along with any attachments hereto.

Form Updated: 09/20/2011

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

STATE OF CALIFORNIA • DEPARTMENT OF TRANSPORTATION

TRANSPORTATION PERMIT RIDER

TR-0017 (NEW 5/20/00)

City of
Palmsprings

TO BE ATTACHED TO AND MADE A PART OF TRANSPORTATION PERMIT NUMBER:

EFFECTIVE:

STATE USE ONLY

EXPIRES SUNSET

PERMITTEE **CONTRACTORS CARGO COMPANY**

PERMIT NUMBER

ADDRESS **COMPTON, CA 90224**

PHONE #

(909) 307-6300 TPC

FAX #

(909) 307-6363 TPC

PAGE OF

AUTHORIZED AGENT:

THE PERMIT CO.

DATE

09/17/201

AUTHORIZED STATE AGENT

STATE USE ONLY

AXLE NUMBER	9	10	11	12	13	14	15	16
NUMBER OF TIRES PER AXLE	8	8	2	4	4	4		
DISTANCE BETWEEN AXLES	9'1"	9'0"	12'3"	17'9"	4'6"			
WIDTH OF AXLES AT THE SIDEWALL	20'0"	20'0"	20'0"	8'0"	8'0"	8'0"		
MAXIMUM ALLOWABLE WEIGHT	50837	50837	13000	34000				

<input type="checkbox"/>	CASH
<input type="checkbox"/>	CHARGE #
<input checked="" type="checkbox"/>	CHARGE
<input type="checkbox"/>	EXEMPT
<input type="checkbox"/>	NO CHARGE
FEE: \$ N/A	

THIS RIDER DOES NOT NULLIFY NOR MAKE VOID ANY CITATION ISSUED TO THE ORIGINAL PERMIT. EXCEPT AS AMENDED ABOVE ALL OTHER ITEMS AND PROVISIONS OF THE ORIGINAL PERMIT SHALL REMAIN IN EFFECT. THIS RIDER MUST BE ATTACHED TO THE ORIGINAL PERMIT.

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

951-351-6192

11:35:08 a.m. 09-24-2012

2/3

TRANSPORTATION PERMIT

IN COMPLIANCE WITH YOUR REQUEST AND SUBJECT TO ALL OF THE TERMS, CONDITIONS AND RESTRICTIONS WRITTEN BELOW AND THE ATTACHMENTS, PERMISSION IS HEREBY GRANTED TO:

NAME CONTRACTORS CARGO COMPANY		PERMIT VALID BETWEEN 12.01AM 09 24 2012 09 28 2012		120770 CITY OF RIVERSIDE PUBLIC WORKS/STREET SERVICES 6095 Lincoln Avenue Riverside CA 92504 (951) 351-6103 (951) 351-0192 (Fax) * See Note Below Crystal AUTHORIZED SIGNATURE	
ADDRESS 500 S. ALAMEDA AVE		AND SUNSET MOVING AUTHORIZED		TELECOMMUNICATIONS UNIT	
CITY/STATE COMPTON, CA 90220		SATURDAY <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO		CITY OF RIVERSIDE	
PHONE (800) 857-8445		SUNDAY <input type="checkbox"/> YES <input checked="" type="checkbox"/> NO		PUBLIC WORKS DEPT	
HCD. NO		SUNSET TO SUNRISE <input checked="" type="checkbox"/> YES <input type="checkbox"/> NO		STREET SERVICES DIV.	
<input checked="" type="checkbox"/> HAUL		LOAD OR EQUIPMENT AND MODEL NO.		RECEIVED PERMIT NOT VALID WITHOUT SEAL	
<input type="checkbox"/> DRIVE					
<input type="checkbox"/> TOW		EVAPORATOR 38' L X 8' 9" W			
TYPE VEHICLE 3AX TRAC - 8AX STEERABLE DOLLY - 3AX PUSH TRUCK					
KING PIN TO LAST AXLE N/A		COMM. VEHICLE LENGTH 141'		SENDING STATION RECEIVING STATION	
LOADED DIMENSIONS DIFFERENT THAN OR WEIGHTS EXCEEDING THOSE SHOWN BELOW ARE NOT AUTHORIZED					
MAX HEIGHT 17'3"		MAX WIDTH 20'		MAX OVERALL LENGTH 141'	
MAX OVERHANG 0					
AXLE NUMBER	9	10	11	12	13
NUMBER TIRES	8	8	8	2	4
AXLE SPACING	9'	9'	12'3"	17'9"	4'6"
AXLE WIDTH	20'	20'	20'	8'	8'
WEIGHT	50,837	50,837	13,000	34,000	
ORIGIN VAN BUREN BL. @ NORTH C/L		DESTINATION VAN BUREN BL. @ SOUTH C/L		TRIPS 1	
AUTHORIZED CITY STREETS VAN BUREN BL. (CITY PORTIONS OF VAN BUREN ONLY) - INDIANA					
AVE. - JACKSON ST. - LINCOLN AVE. - VAN BUREN BL. (CITY PORTIONS OF					
VAN BUREN ONLY)					
Must call for approval prior to move (951)351-6103 7AM-4PM M-F					
*NOTE: PERMIT NOT VALID UNTIL SIGNED & FAXED TO (951)351-6192					
PILOT CAR <input type="checkbox"/> YES <input checked="" type="checkbox"/> NONE REQUIRED					
TWO (2) PILOT CARS REQUIRED (FRONT & REAR) AND ONE (1) POLE MAN					
ATTACHMENTS <input checked="" type="checkbox"/> PERMIT CONDITIONS <input type="checkbox"/> MOBILE HOME					
<input type="checkbox"/> CASH					
<input type="checkbox"/> EXCHANGE					
<input type="checkbox"/> EXEMPT					
<input checked="" type="checkbox"/> CHECK					
FEE TPC 16.00		AUTHORIZED AGENT SIGNATURE <i>Nancy Nelson</i>		DATE 1/1	

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES
 PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

COUNTY OF RIVERSIDE
DEPARTMENT OF TRANSPORTATION - PERMIT DIVISION

(This permit is NULL and VOID without permit conditions attached)

In compliance with your request and subject to all of the terms, conditions and restrictions written below and the attachments, permission is hereby granted to:

TRANSPORTER

NAME: CONTRACTOR'S CARGO
ADDR: 500 S. Alameda Street
CITY: Compton, CA 90221
PHONE: (310)609-1957 EXT:

PERMIT VALID SUNRISE 09-19-12 and 09-25-12 sunset	R09-12-0152 Permit Number <i>Mojahed Salama</i> Mojahed Salama Permit Engineer
MOVING AUTHORIZED	
Saturday till noon	YES
Sunday	NO
Sunset to sunrise	YES

<input checked="" type="checkbox"/>	HAUL DRIVE TOW	LOAD OR EQUIPMENT AND MODEL NO.
		EVAPORATOR

TYPE VEHICLE: 3 AXLE TRACTOR - 8 AXLE STEERABLE DOLLY - 3 AXLE PUSH TRUCK

KING PIN TO LAST AXLE: N/A

COMB VEH LENGTH: 141'

LOADED DIMENSIONS DIFFERENT THAN OR WEIGHTS EXCEEDING THOSE SHOWN
ARE NOT AUTHORIZED

MAX. HEIGHT: 17'3

MAX. WIDTH: 20'

MAX.O/LENGTH: 141'

MAX.OVERHANG: 0

AXLE NO.	1	2	3	4	5	6	7	8	9
# TIRES	2	4	4	8	8	8	8	8	8
AXLE SPACING	/// ///	17'9	4'6	11'10	9'	9'1	9'	9'1	9'
AXLE WIDTH	8'	8'	8'	20'	20'	20'	20'	20'	20'
WEIGHT	14,000#	34,000#	50,837#	50,837#	50,837#	50,837#	50,837#	50,837#	50,837#
ORIGIN: SAN BERNARDINO CO. LINE				DEST: SAN JACINTO CITY LIMITS				TRIPS: 1	

ROUTE: ** (PERMIT ACCURACY IS RESPONSIBILITY OF DRIVER) **
SAN BERNARDINO COUNTY LINE OVER CITY OF JURUPA VALLEY PORTIONS OF PHILADELPHIA AVENUE, MISSION BOULEVARD, VAN BUREN BOULEVARD, ETIWANDA AVENUE, RIVERSIDE DRIVE, WINEVILLE AVENUE, BELLEGRAVE AVENUE AND VAN BUREN BOULEVARD TO RIVERSIDE CITY LIMITS. *RIVERSIDE CITY LIMITS OVER COUNTY PORTIONS OF VAN BUREN BOULEVARD TO I-215. PERRIS CITY LIMITS OVER COUNTY PORTIONS OF RAMONA EXPRESSWAY TO SAN JACINTO CITY LIMITS.

-CONTINUED PAGE 2-

PILOT CAR: ☒ YES ☐ NO

CASH	<input checked="" type="checkbox"/>	CHARGE	<input type="checkbox"/>	EXEMPT	<input type="checkbox"/>
FEE: 15.00					

ATTACHMENTS:

☒ - PERMIT CONDITIONS

Bill to: THE PERMIT COMPANY, 789 SOUTH ARROYO PARKWAY, PASADENA CALIFORNIA 91105

County of Riverside Transportation Department



In compliance with your request and subject to all of the terms, conditions and restrictions written below and the attachments, permission is hereby granted to:

CONTRACTORS CARGO COMPANY
POST OFFICE BOX 5290
COMPTON, CA 90224

R09-12-0152

Permit Number

AXLE #	9	10	11	12	13	14			
NUMBER OF TIRES	8'	8'	2'	4'	4'	4'			
AXLE SPACING	9'1	9'	12'3	17'9	4'6				
AXLE WIDTH	20'	20'	20'	8'	8'	8'			
WEIGHT	50,837#	50,837#		13,000#	34,000#				

THIS MOVE MUST BE ESCORTED BY THE CALIFORNIA HIGHWAY PATROL
FRONT AND REAR PILOT CARS MUST BE UTILIZED THROUGH-OUT ENTIRE
MOVE.

NO MOVES ON ANY COUNTY ROAD UPON WHICH MAJOR CONSTRUCTION IS
IN PROGRESS.

NO MOVES ON HOLIDAYS.

4080 Lemon Street, 2nd floor - Riverside, California 92501 - (951) 955-6790
Mailing: P.O. Box 1090 - Riverside, California 92502-1090 - FAX (951) 955-6797

PERMIT ACCURACY IS THE RESPONSIBILITY OF THE DRIVER. DRIVER IS RESPONSIBLE FOR OVERHEAD CLEARANCES

Genesis Daily Well Readings - Well Pads in acre feet x .001

New meters 10/21	Serial No#: 11-07803	Serial No#: 11-07804	Serial No#: 11-07805	Serial No#: 022037 Currently not in use	Sundays not worked so no meter readings
	All McCall's Propeller Meter McCrometer Flow Meters			Hendley Nitro Performance	
Date	Well 0	Well 1	Well 2	Front Well Gauge (in gal)	Comments
Sat. 09/01	156372	153389	220558		
Sun. 09/02	156372 acre feet x .001	153389 acre feet x .001	220558 acre feet x .001		
Mon. 09/03	156372	153389	220558		
Tues. 09/04	156530	153816	220904		
Wed. 09/05	156654	154283	221236	78762 00 (out of service)	Friday reading 08/03
Thur. 09/06	156783	154722	221592		
Fri. 09/07	156944	155133	221963		
Sat. 09/08	156944	155133	221963		
Sun. 09/09	156944 acre feet x .001	155133 acre feet x .001	221963 acre feet x .001		
Mon. 09/10	157160	155610	222323		
Tues. 09/11	157354	156004	222666		
Wed. 09/12	157558	156470	222978	78762 00 (out of service)	Friday reading 08/10
Thur. 09/13	157718	156936	223327		
Fri. 09/14	157861	157397	223639		
Sat. 09/15	157861	157397	223639		
Sun. 09/16	157861 acre feet x .001	157397 acre feet x .001	223639 acre feet x .001		
Mon. 09/17	158030	157794	224001		
Tues. 09/18	158200	158196	224346		
Wed. 09/19	158340	158680	224691	78762 00 (out of service)	Friday reading 08/17
Thur. 09/20	158512	159288	225143		
Fri. 09/21	158688	159887	225464		
Sat. 09/22	158688	159887	225464		
Sun. 09/23	158688 acre feet x .001	159887 acre feet x .001	225464 acre feet x .001		
Mon. 09/24	158852	160506	225766		
Tue. 09/25	159042	161135	226116		
Wed. 09/26	159215	161680	226444	78762 00 (out of service)	Friday reading 08/24
Thur. 09/27	159552	161967	226911		
Fri. 09/28	159706	162579	227239		
Sat. 09/29	159706	162579	227239		
Sun. 09/30	159706	162579	227239		